

Exhibit No.:  
Issue: Iatan Prudence  
Witness: Daniel F. Meyer  
Type of Exhibit: Rebuttal Testimony  
Sponsoring Party: Kansas City Power & Light Company  
KCP&L Greater Missouri Operations Company  
Case No.: ER-2010-0355/ER-2010-0356  
Date Testimony Prepared: December 8, 2010

**MISSOURI PUBLIC SERVICE COMMISSION**

**CASE NO.: ER-2010-0355/ER-2010-0356**

**REBUTTAL TESTIMONY**

**OF**

**DANIEL F. MEYER**

**ON BEHALF OF**

**KANSAS CITY POWER & LIGHT COMPANY  
KCP&L GREATER MISSOURI OPERATIONS COMPANY**

**Kansas City, Missouri  
December 2010**

\*\*\* [REDACTED] \*\*\* Designates "Highly Confidential" Information  
Has Been Removed.  
Certain Schedules Attached To This Testimony Designated "(HC)"  
Have Been Removed.  
Pursuant To 4 CSR 240-2.135.

*Meyer  
Rebuttal  
NP*

**REBUTTAL TESTIMONY**

**OF**

**DANIEL F. MEYER**

**Case No. ER-2010-0355/ER-2010-0356**

1 **Q: Please state your name and address.**

2 A: My name is Daniel F. Meyer. My address is 30 Sequoia, Lake Forest, Illinois.

3 **Q: Are you the same Daniel F. Meyer who submitted Direct Testimony in this**  
4 **proceeding?**

5 A: Yes, I am.

6 **Q: What is the purpose of your Rebuttal Testimony?**

7 A: The purpose of my testimony is to rebut the direct testimony of the Missouri Public  
8 Commission Staff ("Staff") regarding its claim that Kansas City Power & Light  
9 Company's ("KCP&L") Cost Control System does not adequately identify or explain the  
10 variances from the Control Budget Estimates for the Iatan Unit 1 and Iatan Unit 2  
11 construction projects (referred to collectively as the "Iatan Project"). In my testimony, I  
12 describe how the Cost Control System established for the Iatan Project provides all of the  
13 information necessary for Staff to consider as part of its construction audit.

14 **Q: Please provide a summary of your Rebuttal Testimony.**

15 A: In my testimony today, in my prior Direct Testimony in this case and my prior Direct and  
16 Rebuttal Testimony in Docket No. ER-2009-0089 ("0089 Docket"), I detailed my  
17 decades of experience in the construction industry. I have spent nearly half a century in  
18 the construction business and have managed and overseen from the executive-level  
19 business units for some of the most renowned contractors in the world. Over the last 15  
20 years, I have served on about 75 Dispute Review Boards ("DRBs") on major  
21 infrastructure projects across North America wherein I decide disputes related to cost,

1 scheduling and efficacy of management based on information provided by some of the  
2 world's largest and most sophisticated contractors and savvy owners. This experience  
3 allows me to view on a day-to-day basis the best industry practices in cost and schedule  
4 management as related to large complex projects.

5 I use that experience as a template for my work with Schiff Hardin LLP ("Schiff  
6 Hardin") on the Iatan Project. In my testimony today, I explain how the Cost Control  
7 System that KCP&L established for the Iatan Project falls within the upper quartile of  
8 cost tracking systems that I have seen in my career. KCP&L's Cost Control System  
9 provides the necessary tools to both identify and explain any variances from the Iatan  
10 Project's initial Control Budget Estimates. In my review of the Iatan Project, I have had  
11 the opportunity to examine changes that have been necessary for each Unit's Control  
12 Budget Estimate. Along with others from Schiff Hardin, I provided oversight in regard to  
13 the development of the base cost estimate that ultimately became the Iatan Project's  
14 Control Budget Estimates. I have participated with Schiff Hardin in the oversight of each  
15 of the Iatan Project's cost reforecasts, and I have examined in reasonable detail all of the  
16 documents that identify and explain the cost overruns that have occurred on the Iatan  
17 Project. While the Iatan Project is very complex, identifying variances based on the cost  
18 system is not, and KCP&L's project documentation, which was readily available to Staff,  
19 explains the reasons for those variances.

20 In my testimony today, I show not only how I have reviewed costs on this Project  
21 but also how anyone, including Staff, could have performed the same kind of review as I  
22 have. The method that I have used is simple: 1) Identify from a side-by-side comparison  
23 of the Iatan Project's Control Budget Estimate and actual costs the largest cost overruns  
24 by line-item; and 2) Drill-down through KCP&L's well-organized back-up  
25 documentation on each line item so as to obtain a better understanding of the cause of

1 those overruns. In using this method, I was able to identify sixteen line items which have  
2 a total negative variance value of \$59 million on Unit 1 and \$181 million on Unit 2.  
3 These sixteen items constitute the majority of the total dollar overrun for both Units. I  
4 have evaluated all of the back-up documentation that explains these cost variances to  
5 confirm KCP&L's explanation as to their cause. This review has allowed me to conclude  
6 that these variances have not been caused by management imprudence and the aggregate  
7 size of these overruns was much lower than overall cost increases that were occurring in  
8 the industry at-large at the same time for similar projects.

9 KCP&L has either provided to Staff or made available to Staff all of the same  
10 documentation I have utilized for my review. As a result, if Staff had simply evaluated  
11 the documentation that it had been given, it could have made its own determination of  
12 KCP&L's prudence as to the \$18 million on Unit 1 and the \$93 million in cost overruns  
13 on Unit 2 that Staff now claims are "unexplained."

14 **VARIANCES FROM THE IATAN UNIT 2 CONTROL BUDGET**

15 **Q: Are you familiar with KCP&L's Cost Control System (Schedule SJ2010-1)?**

16 **A:** Yes. As I stated in my Direct Testimony, I assisted with portions of its preparation.

17 **Q: What is the purpose of the Cost Control System?**

18 **A:** Company witness Chris Giles testifies that the Stipulation and Agreement ("S&A") in  
19 Case No. EO-2005-0239 required KCP&L to have a system for tracking costs. I recall  
20 that the Cost Control System was created as a guidance document for the necessary  
21 processes that KCP&L's Comprehensive Energy Plan ("CEP") Projects would need for  
22 project management.

23 **Q: Does KCP&L's Cost Control System conform to controls systems that are generally**  
24 **seen and used in the construction industry?**

25 **A:** Yes.

1 Q: Does KCP&L track and report its costs for the Iatan Projects in accordance with  
2 the Cost Control System?

3 A: Yes. KCP&L tracks, manages and reports the costs on the Iatan Project in conformance  
4 with the systems developed from the Cost Control System. Company witness Forrest  
5 Archibald describes in his Rebuttal Testimony the sections of KCP&L's Cost Control  
6 System that were used to develop the various integrated project-level systems that  
7 KCP&L uses to track costs on the Iatan Project. Specifically, the Cost Control System's  
8 most critical requirements include the following:

9 • Development of a "Definitive Estimate." For the Iatan Project, the Definitive  
10 Estimate is called the "Control Budget Estimate" or "CBE." The Control Budget  
11 Estimate consists of cost estimates for all of the work activities and procurements  
12 as required by the Cost Control System, including, but not limited to, labor,  
13 materials, equipment and services associated with the development, planning,  
14 design, construction, start-up and commissioning of the Projects. It also contains  
15 contingency and tracks AFUDC for each Project. See Schedule SJ2010-1, Cost  
16 Control System, at p. 8. The Control Budget Estimates for Iatan Unit 1 and Iatan  
17 Unit 2 were separately developed and actual cost changes to the budgets are also  
18 tracked for each unit so there is no confusion or co-mingling of dollars between  
19 the two.

20 • KCP&L continually monitors both actual and projected costs to ensure that its  
21 initial assumptions embedded in the Iatan Project's Control Budget Estimates are  
22 still valid. See Schedule SJ2010-1, Cost Control System, at p. 8. KCP&L  
23 performed one cost reforecast of both Iatan Unit 1 and Iatan Unit 2 that was  
24 completed in May 2008 (the "May 2008 Reforecast") and three other reforecasts

1 of Iatan Unit 2 in July 2009, March 2010 and November 2010. The need to  
2 reforecast the Iatan Project's estimate at completion ("EAC") was anticipated by  
3 the Cost Control System, and allowed KCP&L to make necessary budgetary  
4 adjustments based on a number of facts which I will discuss later in my  
5 testimony. These cost reforecasts were also performed in a manner consistent  
6 with widespread industry practice as they facilitated budget adjustments as  
7 necessary. In fact, following this prescribed methodology, KCP&L's May 2008  
8 Reforecast provided an accurate projection of the final costs for both Iatan Unit 1  
9 and Iatan Unit 2. This is even more remarkable in light of the fact that at time of  
10 the 2008 reforecast, KCP&L's actual costs for the Iatan Unit 2 Project were less  
11 than \$730 million.

12 • When reporting the costs for the Projects, KCP&L issues a cost report, also called  
13 the "K Report" which is distributed on a monthly basis. Company witness Mr.  
14 Archibald describes the format and use of the K Report in his Rebuttal Testimony.  
15 In summary, the K Report breaks down the overall Iatan Project's budget into  
16 discrete line items of work; changes to the Control Budget Estimate and the  
17 Current Budget; actual costs to date; estimated costs at completion amounts based  
18 upon the reforecasts; costs committed to date; approved change orders; amount of  
19 remaining contingency. See Schedule SJ2010-1, Cost Control System, at p. 17.  
20 A copy of the K Report through June 2010 for the Iatan Project is attached to my  
21 testimony as Schedule DFM2010-7.

22 • KCP&L tracks and reports its cash flows for the same line items that were  
23 developed for the Control Budget Estimate so that actual cash flow can be  
24 compared at the line item level. See Schedule SJ2010-1, Cost Control System, at

1 p. 18.

- 2 • KCP&L has developed a change management system as required on Page 9 of the  
3 Cost Control System. Company witness Steven Jones explains the Change  
4 Management System in detail in his Direct Testimony. See Jones Direct  
5 Testimony at p. 4 ln. 18 to p. 9 ln. 6. Each change order goes through a series of  
6 reviews and sign-offs by various departments, and the change order  
7 documentation includes a description of the nature of the change and a "reason for  
8 change" that sets forth why the change was necessary.

9 **Q: Do you know whether the Missouri Public Commission Staff ("Staff") received**  
10 **KCP&L's Cost Control System?**

11 A: Company witness Chris Giles testifies that Staff received the document on July 10, 2006  
12 and KCP&L conducted a meeting the following day with Staff to discuss its content.  
13 Nearly two years later, I attended a meeting with Staff in Jefferson City, Missouri to  
14 discuss the initial reforecast of the Iatan Project's Control Budget. In that meeting, there  
15 was a general discussion of the Cost Control System document and all aspects of  
16 KCP&L's cost tracking processes.

17 **Q: Did Staff raise any issues or express any problems with KCP&L's cost tracking and**  
18 **projecting processes during your meeting?**

19 A: Not that I can recall, no.

20 **Q: Do you believe that the system KCP&L developed for cost tracking provided Senior**  
21 **Management with enough information upon which to make reasonable decisions**  
22 **relative to the Iatan Project?**

23 A: Yes. As I stated in my Direct Testimony, with the types of decisions that KCP&L's  
24 senior management is making, the necessary information is readily available. In

1 particular, KCP&L's cost tracking system gives visibility to likely cost variances as well  
2 as the reasons for those cost variances thus providing senior management an opportunity  
3 to ask appropriate questions of the project management team and determine strategies for  
4 mitigating or reversing negative trends, as necessary and appropriate.

5 **Q: Are you aware of the method that the project team has used for informing the Staff**  
6 **of the cost of the Iatan Projects?**

7 **A:** Yes, as I stated in my Direct Testimony, I have a general understanding that on a  
8 quarterly basis, KCP&L provides a written report to the Staff including cost information.  
9 I have seen such reports which include an exhibit containing a summary version of the K  
10 Report. In addition, Company witness Mr. Archibald testifies that he has had multiple  
11 meetings with Staff at which he has explained the Iatan Project's cost status using this  
12 report and the more detailed K Report. These cost reports are an appropriate starting  
13 place for any analysis of the Iatan Project's costs because they provide the initial  
14 indicator of variances from the Control Budget. Additionally, Staff also receives  
15 summary-level reports from the Iatan Project's "Cost Portfolio" which Company witness  
16 Forrest Archibald describes in his Rebuttal Testimony, as well as logs and documents  
17 such as purchase orders and change orders, recommendation to award letters and memos,  
18 all of which provide descriptions of events that bear on the Iatan Project's costs. Staff  
19 also received the summary and back-up information associated with each of KCP&L's  
20 cost reforecasts, with the exception of the most recent reforecast of Iatan Unit 2. The  
21 most recent reforecast documentation has not been provided to Staff only because the  
22 reforecast was completed just a few weeks ago and the final documentation has not yet  
23 been fully compiled as of today's date. However, it is my understanding that KCP&L did  
24 provide Staff with a summary of the results of the reforecast at its last quarterly meeting  
25 on November 19, 2010. In addition to the reoccurring reports that KCP&L provides to



1 Staff, I also believe that Staff has had throughout the Iatan Project the ability to request  
2 specific documents related to the cost of the Projects including, but not limited to,  
3 documentation such as settlement agreements, change orders or other documentation that  
4 KCP&L has prepared in the normal course of business. These requests have been made  
5 both informally and formally through the use of Data Requests. For example, Staff has  
6 been provided with copies of all of the monthly cost reports and supporting documents  
7 that were generated for the Executive Oversight Committee and the Joint Owners through  
8 responses to specific Data Requests. It is my understanding that KCP&L has  
9 accommodated all such informal or formal data requests.

10 **Q: Do you believe Staff been provided with adequate documentation that identifies and**  
11 **describes all of the variances, both positive and negative, from the Control Budget**  
12 **Estimate?**

13 **A:** Absolutely. In fact, KCP&L's documentation relative to cost variances on the Iatan  
14 Projects conform to what I would consider to be "best practices" within the heavy  
15 construction industry. In my view, the systems that KCP&L has set-up for the Iatan  
16 Project so as to document and identify cost variances and related explanations and  
17 justifications fall within the top quartile of all power projects that I have seen in my  
18 career.

19 **Q: Are you familiar with the Missouri Public Service Commission Staff Report,**  
20 **Construction Audit and Prudence Review Iatan Construction Project for costs**  
21 **reported as of June 30, 2010 ("Staff's Report")?**

22 **A:** Yes, I have reviewed it.

23 **Q: In Staff's Report, Staff recommends a disallowance of \$18,361,835 for Iatan Unit 1**  
24 **and \$93,400,296 for Iatan Unit 2 for "Net Unidentified/Unexplained Cost Overrun**  
25 **Adjustment." What is your understanding of this recommendation?**

1 A: Staff's position is that KCP&L should not be allowed to recoup any costs in excess of the  
2 Control Budget Estimate for either of the Iatan Projects. Based on the content in Staff's  
3 Report, these amounts are simply the difference between each of the Iatan Project's final  
4 costs and the Control Budget Estimates. Staff proposes certain specific adjustments in its  
5 report and sponsoring testimony. All other increases to the Control Budget Estimate are  
6 included in Staff's "Net Unidentified/Unexplained Cost Overrun Adjustment." To  
7 calculate its disallowance recommendation for the category of "Net  
8 Unidentified/Unexplained Cost Overrun Adjustment," Staff merely takes the aggregated  
9 actual costs of each Unit as of June 30, 2010 and subtracts two amounts: (1) the Unit's  
10 Control Budget Estimate Amount and (2) Staff's itemized proposed disallowances.

11 **Q: What is your understanding of the basis of Staff's argument for this proposed**  
12 **disallowance?**

13 A: Staff's reasoning for these proposed disallowances is lack of information. See Staff  
14 Report at p. 33 ln. 21-28 to p. 38 ln. 22. In essence, Staff states that it asked KCP&L by  
15 way of two data requests ("DRs") for "a listing and a description and explanation of all  
16 overruns," and Staff claims that KCP&L's response was insufficient. As a result, Staff  
17 does not believe KCP&L has adequately explained any of the costs in excess of the  
18 Control Budget Estimate.

19 **Q: Do you agree with Staff's argument?**

20 A: No. I have reviewed the information that KCP&L has provided to Staff, along with  
21 certain data request responses. KCP&L has provided Staff with reasonable,  
22 understandable, and well-organized documentation that identifies and explains all of the  
23 budget variances on the Iatan Project and also explains KCP&L's mitigation of identified  
24 risks which could have resulted in a further negative variance had KCP&L not taken its  
25 reasonable management actions. It appears that Staff for the most part has simply chosen

1 to ignore the information that KCP&L has provided over the last four-plus years on the  
2 Iatan Project. The information provided by KCP&L to Staff comprises the information  
3 that I or other experienced parties in the power industry would review on any project in  
4 order to confirm the cause of all such budget variances.

5 **Q: Have you ever been retained to perform an analysis of the cause of cost overruns on**  
6 **a large and complex project such as Iatan?**

7 **A:** Yes. I have done this type of budget analysis many times and, considering the duration  
8 of my career, most likely in excess of several hundred times. I performed my first such  
9 exercise as described above in 1960 while working in labor control and timekeeping on a  
10 large bridge in central Ohio; I was charged with identifying, analyzing, controlling and  
11 projecting end-costs associated with the performance of work and the cost of materials.  
12 That was about a half century ago and during the ensuing 50 years, I have been  
13 responsible for various aspects of construction projects including executive level, actual  
14 construction, scheduling, budget, change orders, disputes, cost tracking, financial  
15 reporting and oversight. My experience includes projects ranging in size up to  
16 approximately \$6 billion and encompasses many power projects such as: Iatan; Brandon  
17 Shores; Ontario Power Generation – Pickering; Northeast Utilities – Seabrook;  
18 Greenfield Mountain; Vermont Yankee; Main Yankee; OK Tedi - Papua New Guinea;  
19 Basalt Waste Isolation project; Midwesco Energy wood fired power plants and others.

20 One such engagement occurred in the years immediately prior to my engagement  
21 at KCP&L. Ontario Power Generation (“OPG”) retained Schiff Hardin to assist it in  
22 determining a budget for the second phase of its rehabilitation of a nuclear plant based on  
23 the costs and data gathered from the first phase. The OPG Board of Directors and  
24 members of the Ontario (Canada) provincial government asked Schiff Hardin to  
25 determine whether proceeding on the second phase of the project was beneficial to

1 OPG's customers and the Province, and at what cost. Schiff Hardin had to report to the  
2 Board of Directors whether the documentation supporting the cost estimate was sufficient  
3 to proceed with the project, and then we were requested by the government to assist in  
4 the project's later cost reforecasts to determine whether the money actually spent on the  
5 project was spent prudently. In order to perform this analysis, we had to determine the  
6 cause of any cost overruns. I joined the Schiff Hardin team to assist in this effort.

7 The analyses that I did with my colleagues from Schiff Hardin to determine the  
8 prudence of the project costs involved: (1) reviewing the assumptions embedded in the  
9 control budget to understand how the amounts were created; (2) reviewing documents  
10 created by the project team regarding the additions to scope, changes in pricing and  
11 schedule associated with the work; (3) reviewing of contracts with major vendors; (4)  
12 examining indirect staffing requirements; and (5) determining the appropriate level of  
13 contingency, among other issues. OPG's cost team prepared a control budget in much  
14 the same manner as KCP&L and with approximately the same number of detailed entries  
15 and line items as for the Iatan Project. The project team prepared individual packages of  
16 justification documents regarding the increases in scope and estimates of project cost for  
17 vetting. When it came time to revisit the project's costs for purposes of reforecasting the  
18 estimate at completion (EAC), OPG provided the same level of detail and updated cost  
19 records. These records allowed for review of the appropriate variances and their  
20 justification.

21 **Q: What was the size of this project for OPG?**

22 A. The final cost of the second phase of the OPG project was about \$995.2 million, while  
23 the overall cost of the entire Pickering Nuclear project was comparable to the cost of the  
24 Iatan Project. Schiff Hardin was able to recommend to the OPG Board and to the Ontario  
25 Government that based on the information provided, OPG was making a prudent decision

1 to execute the project. The control budget for the project later increased by nearly 20%  
2 due to changes in scope and those changes were necessary for the safe operation of the  
3 plant. Ultimately, the project was viewed by the Ontario Government as a great success.  
4 This is just one career example in which I have performed detailed analyses of budgets,  
5 actual costs, variances and related justifications in connection with the issue of  
6 reasonable and prudent decision making.

7 **Q: Staff's Report claims that it requested specific information regarding KCP&L's cost**  
8 **overruns in Data Requests 969 and 970 that KCP&L failed to answer. Have you**  
9 **reviewed KCP&L's response to Data Requests 969 and 970?**

10 **A:** Yes, I have.

11 **Q: Do you believe that KCP&L's response accurately provides Staff with reasonable**  
12 **direction on how to verify KCP&L's identification and explanation of the budget**  
13 **variances within KCP&L's Cost Portfolio?**

14 **A:** Yes. KCP&L provides instruction to Staff on how to assimilate the K Report and also  
15 identifies the documentation that provides the explanations for each and every cost  
16 variance. Additionally, Company witnesses Forrest Archibald and Chris Giles have each  
17 testified regarding the number of times they personally, along with others from KCP&L's  
18 project and senior management teams, met with Staff to provide additional information  
19 and answer any questions that the Staff may have had. In addition, as I testified, I was  
20 present at a meeting with members of Staff and I do not recall any expressions of  
21 confusion from Staff regarding the manner and processes in which KCP&L prepared its  
22 Cost Portfolio and documented cost variances on the Iatan Project.

23 **Q: In your opinion, is there anything that Staff needed so as to perform its audit of the**  
24 **Iatan Project other than the information that KCP&L provided?**

25 **A:** No. Based upon the information that is provided in Staff's Report Schedule 3 (Data

1 Request Responses 969 and 970), Staff was shown how to verify the explanations behind  
2 each of the cost variances as well as make a judgment as to whether those variances were  
3 due to imprudence on the part of KCP&L. Staff has been provided, or would have been  
4 provided if it had asked, with all of the same information that I have reviewed regarding  
5 the Iatan Project's costs, and these data requests should have assisted Staff in how to  
6 access that documentation. Moreover, the documentation that KCP&L has prepared and  
7 provided is well-organized. As I will discuss later in my testimony, a "drill-down" on  
8 specific cost items is very doable for anyone charged with such a review.

9 What I do not understand about Staff's position is that Staff did identify \$51.3  
10 million in itemized disallowances related to Unit 1 and \$36.5 million related to Unit 2 by  
11 utilizing all of the documents that I would expect them to have used—reforecast  
12 documents, change orders, settlement agreements, project correspondence and invoices  
13 and the like. It appears that Staff understands how to analyze the Iatan Project's  
14 documentation. Based on that result, I can only conclude that that Staff, after reviewing  
15 all of the Iatan Project's documentation was unable to identify any other alleged  
16 imprudent costs. Staff now hopes that the Commission will overlook the fact that Staff  
17 has not been able to identify any other imprudent costs and somehow disallow all of the  
18 other increases to Iatan Projects' Control Budget Estimate without any supporting  
19 evidence whatsoever.

20 **Q: Can you please describe for the Commission how KCP&L identifies the cost**  
21 **variances that occurred on the Iatan Project in the documents that it prepared and**  
22 **provided to Staff?**

23 **A:** Yes. First, as part of the Iatan Project's Monthly Reports which I believe were provided  
24 to Staff, KCP&L includes copies of the K Report (Schedule DFM2010-7) As stated, this  
25 report shows: (1) the original Control Budget Estimate amount for each line item; as well

1 as (2) the forecasted estimate at completion; and (3) the costs incurred to date. A simple  
2 comparison of the forecasted estimate at completion ("EAC") to the Control Budget  
3 Estimate amount would have provided Staff with a comprehensive list of those cost  
4 accounts on the Iatan Project that currently have or are projected to have a final cost  
5 variance. Comparing the actual costs to the Control Budget Estimate amount will  
6 establish the cost variances based upon the cost incurred as of the date of the K Report.

7 This analysis can be done regardless of whether you account for contingency.  
8 Project Contingency is related to the universe of cost line items and associate risks. In  
9 KCP&L's cost system, contingency amounts assigned or attributed to individual line  
10 items can be determined by either reviewing and comparing the supporting  
11 documentation for each monthly cost report or by reviewing the Iatan Project's summary  
12 contingency log that is updated and provided with each monthly K Report. While the  
13 summary contingency log does not establish detailed reasons for such variances, it  
14 nevertheless identifies the amount of contingency that is applied to a certain line item.  
15 Company witness Mr. Archibald describes in his testimony the process KCP&L uses for  
16 assigning contingency to specific budget line items. When KCP&L developed the  
17 Control Budget Estimate, the level of engineering was approximately 20-25%, and  
18 KCP&L set aside \$220 million in contingency on Iatan Unit 2 and \$25 million of  
19 contingency on Iatan Unit 1. As the Iatan Project progressed and contracts were  
20 executed, contingency was assigned to line items where the Control Budget Estimate  
21 amount was lower than the actual contract amount. (See Schedule DFM2010-8, the Iatan  
22 Project's Contingency Log). In addition, contingency was used to cover the Iatan  
23 Project's change orders and purchase orders that were not specifically anticipated by the  
24 Control Budget Estimate as the design continued to mature. With regard to the above  
25 treatment of contingency, KCP&L's method of distributing contingency on an as-needed

1 basis are in line with what is utilized in the industry for similar projects. Once the  
2 contingency is fully assigned to each line item, it is then possible to identify all variances  
3 from the "adjusted" Control Budget Estimate to either projected or actual costs.

4 **Q: How does KCP&L document and explain the reasons for cost variances from the**  
5 **Control Budget Estimate?**

6 A: Company witness Mr. Archibald identifies three primary sources of documents that  
7 provide the explanation for variances to the Control Budget Estimate: (1) an initial  
8 "Recommendation to Award" letter, particularly when the amount of the award exceeds  
9 the Control Budget line item amount; (2) the supporting documentation for KCP&L's  
10 EAC including R&Os and CPs; and/or (3) executed change orders and purchase orders.  
11 (Archibald Rebuttal Testimony at pp. 4-5) Based upon this documentation, Staff could  
12 have targeted specific items that Staff believed needed further explanation by KCP&L.  
13 There are no undocumented reasons associated with KCP&L's Control Budget Estimate  
14 variances.

15 **Q: In your Direct Testimony, did you discuss the development of the Control Budget**  
16 **Estimate?**

17 A: Yes. On pages 6 to 15 of my Direct Testimony, I discuss how the Control Budget  
18 Estimate for each of Iatan Unit 1 and Iatan Unit 2 was developed and finalized in  
19 December 2006.

20 **Q: Was it appropriate for KCP&L to set its Control Budget as of that time?**

21 A: Based upon my experience in the industry, yes.

22 **Q: Was the contingency amount in the Control Budget Estimate also appropriate?**

23 A: Yes, because contingency is based on evaluating what is known at the time. I also  
24 testified in my Direct Testimony regarding the industry norms for range of accuracy  
25 around various types of estimates, and I believe that the Control Budget Estimates for the



1 Iatan Project have proven to be accurate within that range. *See Meyer Direct Testimony*  
2 at pp. 3-5, 7-9, 12-15.

3 **Q: Have you performed your own review of the Iatan Project's documentation to verify**  
4 **KCP&L's identification and explanation of the Projects' budget variances and the**  
5 **reasons for those variances?**

6 A: Yes, I have. In fact, I have performed this analysis once for Iatan Unit 1 and four times  
7 over the life of the Iatan Unit 2 project in parallel with each of KCP&L's reforecasts. I  
8 have also performed a final review for purposes of my testimony here in order to provide  
9 my opinion to the Commission.

10 **Q: Please explain your methodology of reviewing the documentation from KCP&L's**  
11 **Cost Control System to verify the causes of the Iatan Project's budget variances.**

12 A: The most effective manner for examining cost variances on a large, complex project such  
13 as Iatan is to begin by narrowing the scope of the review to those items that on their face  
14 appear to be overruns or underruns. I will describe how I continued to narrow my  
15 analysis to focus on those elements of the Iatan Project that experienced the largest  
16 negative variances from the Control Budget Estimate.

17 I began by reviewing the K Reports for Unit 1 and Unit 2 that are issued by  
18 KCP&L's cost department on a monthly basis. I paid particular attention to the K  
19 Reports covering the period through June 30, 2010, because that is the cut-off date used  
20 by Staff in its Report. *See Schedule DFM2010-7.* Company witness Forrest Archibald  
21 has provided a detailed summary of this report and its workings and describes the column  
22 headings and the information contained therein. I agree with his testimony and believe  
23 that it is an accurate depiction of this report and its workings.

24 **Q: Please describe the subtotals for certain cost categories as you scan down the K**  
25 **Report.**

1 A: The K Report aggregates budget line items into three large categories: (1) Procurement;  
2 (2) Construction and; (3) Indirect Costs. As used in the K Report, "Procurement" line  
3 items are those related to engineered materials and commodities used in the construction,  
4 "Construction" are related to the construction contractors' work, and "Indirect Costs"  
5 encompass owner's costs including design engineering, construction management,  
6 facilities, trailers, start-up support and other such costs. These subtotals provide a quick  
7 insight into the Iatan Project's overall cost trends.

8 **Q: What was your next step after reviewing the K Report?**

9 A: I compared the columns titled "Control Budget" and "Actuals Including ACCRUALS."  
10 Such a comparison provides a preliminary indication as to which scopes of work and line  
11 items of work have a to-date cost variance when compared to the original Control  
12 Budget. However, it is important to note that the above comparison does not yield final  
13 information with respect to net end-of-day cost variances as compared to the Control  
14 Budget Estimate because the Iatan Unit 2 is not yet complete. A copy of the comparison  
15 described above for both units is attached as Schedule DFM2010-9.

16 **Q: What were the results of this comparison?**

17 A: This comparison provided me with an initial indication as to where there were to-date  
18 budget variances on a line-item basis, without contingency allocations or the effect of  
19 other internal budget transfers that may have been made during the course of each  
20 Project. On Iatan Unit 1, the Control Budget's Procurement subtotal shows a positive  
21 variance, or underrun, of approximately \$6 million and on Iatan Unit 2 this category  
22 shows nearly a \$10 million positive (underrun) variance. The summary lines for  
23 Construction show a Unit 1 negative variance, or overrun, of almost \$77 million and a  
24 \$329 million negative variance for Iatan Unit 2. Finally, the Indirect Costs subtotal  
25 shows a negative variance of \$24 million on Unit 1 and \$30 million on Unit 2. On a

1 summary level, the positive variance (underrun) in the Procurement Costs indicates to me  
2 that KCP&L's Control Budget Estimates for procurement of engineered equipment on  
3 both units was sufficiently mature at the time of its preparation and approval and the  
4 passage of time has not increased the budgeted costs beyond KCP&L's original  
5 projection indicating prudent management of these cost line items. As a result, there is  
6 no need to examine these costs any further. The negative variances (overruns) for  
7 Construction and Indirect Cost subtotals serve as potential "red flags" meaning that it is  
8 appropriate to take a closer look at the reasons for the negative variances in these cost  
9 categories.

10 **Q: Simply because there is a negative variance, does that necessarily indicate**  
11 **imprudent management on the part of KCP&L?**

12 **A:** No, not at all. A negative variance in and of itself is not reflective of imprudent  
13 management. Rather, it is just a fact on these types of projects. A negative variance only  
14 provides an indication that further investigation is necessary in orders to determine its  
15 root cause or causes. In many instances, a negative variance could not reasonably be  
16 avoided, and thus it is important to understand the causes and trends related to each such  
17 negative variance.

18 **Q: After you determined the variances from the Control Budget Estimate by line item,**  
19 **what did you do next as related to your analysis?**

20 **A:** The next step was to review KCP&L's contingency log so as to determine how KCP&L  
21 actually applied the contingency amounts to the Control Budget Estimates' line items  
22 prior to the May 2008 Reforecast. Allocating the contingency in this manner provides a  
23 more comprehensive view of the Control Budget Estimate established for each line item.

24 **Q: Why did you use the May 2008 Reforecast as the cut-off point?**

25 **A:** Prior to the May 2008 Reforecast, KCP&L had allocated all of Unit 1's \$25 million

1 original contingency and almost \*\* [REDACTED] \*\* of Unit 2's original \$220 million  
2 contingency. The \*\* [REDACTED] \*\* in remaining Unit 2 contingency was merely  
3 subsumed in the reforecasted Iatan Unit 2 total of \$1,901 million. However, it is  
4 reasonable to allocate the remaining \*\* [REDACTED] \*\* in contingency based upon the  
5 known risks and likely budget variances, all as identified in the May 2008 Reforecast.  
6 The two largest risk areas at that time as defined by the KCP&L project team were the  
7 Kiewit Power Constructors Co. ("Kiewit") Balance of Plant Contract and the Indirect  
8 Costs because the engineering plans for Balance of Plant construction and the  
9 corresponding scope of indirect costs were the least mature at that time. As a result, for  
10 purposes of my analysis I have split the remaining \*\* [REDACTED] \*\* in contingency that  
11 was not specifically allocated as of the May 2008 Reforecast between these two cost  
12 lines. With respect to allocation of the contingency for the Indirects, I spread the  
13 contingency generally in accordance with the risks identified in R&O item No. 9. A copy  
14 of this R&O Item is attached as Schedule DFM2010-10.

15 **Q: Once you spread the Control Budget Estimate Contingency to the various line items,**  
16 **what was the next step in your analysis?**

17 **A:** My next step was to identify the total budgeted cost for what became the Kiewit work.  
18 Originally, KCP&L had anticipated performing the Balance of Plant work on a multi-  
19 prime basis, using several different contractors. As a result, the Control Budget Estimate  
20 for the Balance of Plant work was originally spread over several different line items. As  
21 a result of the change in contracting strategy, and the award of a large portion of the  
22 Balance of Plant work to Kiewit, KCP&L created a Balance of Plant section in the K  
23 Report that was intended to aggregate the costs of the Kiewit Balance of Plant work for  
24 tracking purposes. As a result, portions of the Control Budget Estimate were removed  
25 from certain line items and put into the Kiewit Balance of Plant budget. In order to

1 determine these amounts, I looked at KCP&L's internal budget transfer logs. These  
2 internal budget transfers establishing the Control Budget Estimate for the Kiewit Contract  
3 were created after the contract was signed in November 2007 and made visible in that  
4 month's K Report. Attached to KCP&L's monthly K Report is also an updated  
5 contingency log and internal budget transfer log that clearly shows how KCP&L  
6 "funded" the original Kiewit Contract amount in the Control Budget Estimate. A copy of  
7 the K Report and internal budget transfer log from November 2007 is attached as  
8 Schedule DFM2010-11. Because the records are transparent, I was also able to obtain a  
9 log from KCP&L's cost team that traces these internal budget transfers with an  
10 explanation of the scope of work associated with each transfer. See Schedule DFM2010-  
11 12. It is my understanding that the cost team created this document in November of 2007  
12 at the time of the execution of the Kiewit Contract. Finally, there are scopes of work,  
13 such as the insulation and lagging that were not included in the base Kiewit contract.  
14 After the contract award to Kiewit, the insulation and lagging scope of work was  
15 assigned to Kiewit, and as a result, the Control Budget Estimate for those scopes of work  
16 were transferred into the Balance of Plant category.

17 **Q. Do you have a document that shows your analysis of the budget variances that**  
18 **includes the allocation of Control Budget Estimate Dollars to the Kiewit Contract**  
19 **and contingency draws?**

20 **A.** Yes. My full contingency and internal budget transfer analysis for Units 1 and 2 are  
21 attached as DFM2010-13. This is the document I have used to identify all of the budget  
22 variances for both Iatan Units 1 and 2.

23 **Q: What did you do next in your analysis?**

24 **A:** The next thing I did was to analyze line items of cost in which the negative variances  
25 were over \$250,000. I selected this threshold amount because this is a large project and

1 any amount less than that would not significantly impact the Project's costs. \$250,000 is  
2 approximately .01 percent of the total Project cost. Line items with negative variances  
3 above this threshold amount are shaded either red or blue within Schedule DFM2010-13.  
4 The red highlighting are items which I have tagged for requiring further investigation as  
5 to the causes of those variances. I have provided the results of my investigation below.  
6 The blue highlight indicates items that were either omitted from the Control Budget  
7 Estimate or the amount carried in the Control Budget Estimate was so low that it was  
8 tantamount to an "omission."

9 Within the construction cost estimating industry, the above line items highlighted  
10 in blue would not be considered inappropriate or "imprudent" expenditures because they  
11 represent work that was always needed in order to complete the Iatan Project. In other  
12 words, the work represented by the blue highlighted items was necessary and could not  
13 have reasonably been characterized as avoidable costs due to any action or inaction on  
14 the part of KCP&L's management. For the purposes of this analysis, the total amount of  
15 the budget variance associated with "Omitted" items is approximately \*\* [REDACTED] \*\*  
16 for Unit 1 and \*\* [REDACTED] \*\* for Unit 2. I have included a list of only these items in  
17 Schedule DFM2010-14.

18 **Q: If there was no budget for these omitted items, how do you know that KCP&L**  
19 **didn't pay more than it should have?**


20 **A:** The absence of budget does not resolve the question of whether the amount paid was  
21 reasonable. In this case, a Mr. Jones has testified, KCP&L used a robust procurement  
22 and contract management system and the Iatan Project's documentation allows for  
23 checking of costs such as expediting fees, premiums and others. I reviewed a sample of  
24 the above omitted items and have determined that there were no unreasonable charges.

25 **Q: Based on your analysis, what were the line items that showed the largest variances,**

1           **excluding omitted items?**

2   A:    For Iatan Unit 1, the items that had the largest negative variances (excluding the omitted  
3           items) were as follows:


4   \*\*



5   \*\*

6   I will provide more detailed explanations of these variances below. With respect to Iatan Unit 2,  
7           the largest variances (excluding omitted items) are as follows:

8   \*\*



9   \*\*

10        I have included a list of all the negative variances over \$250,000, including those  
11           identified above at Schedule DFM2010-15. Also included in this list are line items of

1 cost which do not show a negative variance but where Staff nevertheless proposes a  
2 disallowance. This is not reasonable because the cost data does not indicate an overrun  
3 commensurate to Staff's proposed adjustment. For example, with respect to Unit 1, Staff  
4 has requested a disallowance related to ALSTOM Power Inc. ("ALSTOM") of over  
5 \*\* [REDACTED]  
6 [REDACTED]  
7 [REDACTED] \*\* where the total actual negative variance is only \*\* [REDACTED]  
8 [REDACTED] \*\* This is perhaps the most notable example of Staff overreaching in its Report,  
9 but it is not the only one.

10 **Q: Do you believe that the analysis you have done is of sufficient size and breadth to**  
11 **constitute a thorough review of the Iatan Project's cost variances?**

12 **A:** Yes. As I have stated, I have monitored costs from the start of the Iatan Project and have  
13 provided analysis of each of the cost reforecasts KCP&L has performed. I note that in  
14 my testimony today, the supporting analysis that I provide actually exceeds the amount of  
15 the Iatan Project's overruns. My analysis includes items analyzes \$16 million in omitted  
16 items and \$59 million in negative variances for Unit 1. These two amounts together are  
17 more than the total \$69 million negative cost variance for Unit 1. With respect to Unit 2,  
18 my analysis covers \$22 million in omitted items plus \$181 million for items with a  
19 negative variance. This is because when the negative variances are reviewed on a line-  
20 item basis, items that have a positive variance (underrun) are not considered. As a result,  
21 this type of analysis actually requires KCP&L to explain negative variances even when  
22 the aggregate amount, when added to positive variances, does not constitute an overrun.

23 **Q: Earlier you identified how KCP&L documents its justifications for overruns based**  
24 **on the Recommendation to Award Letters, the back-up to the Project's cost**  
25 **reforecasts and the Iatan Project's change orders and purchase orders. Please**



1 describe in general which of these would be most applicable to explaining the  
2 reasons for variances from the Control Budget Estimate for Unit 1 and Unit 2 you  
3 described above.

4 A: The explanation for Direct Cost variances could be described in any of the three above-  
5 mentioned document categories but ultimately, justification for all actual cost changes to  
6 these contracts would be evidenced in the change order and purchase order documents. I  
7 have included an example of change order documentation at Schedule DFM2010-16.  
8 This ALSTOM-related document identifies that the reason for the change was a scope  
9 addition to ALSTOM's original contract and why ALSTOM was the appropriate  
10 contractor to perform the work. The change order also includes the back-up justifying  
11 the specific additional costs.

12 Q: You stated that the explanations for variances in the Direct Costs are contained in  
13 the purchase orders and the change order documentation. Where in the Iatan  
14 Project's documentation is the explanation for the variances in the indirect costs?

15 A: With respect to the cost variances for the Indirect costs, some of the variances can be  
16 explained through purchase order and change order documentation where costs are  
17 associated with a specific vendor and identified scope of work. A good example of this is  
18 the work performed by KCP&L's engineer, Burns & McDonnell. For indirect costs that  
19 cannot be explained using this methodology (e.g., the costs associated with project  
20 management or KCP&L internal staff). The most meaningful explanation for these  
21 variances would be found in the backup to the 2008, 2009, and 2010 cost reforecasts. I  
22 will explain this further later in my testimony today.

23 Q: Have you been able to determine the reasons for the cost variances identified in your  
24 chart?

1 A: Yes. I have reviewed all of the Iatan Project's cost reforecast back-up documentation,  
 2 recommendation to award letters, change orders and purchase orders. I have provided a  
 3 listing of all of the purchase orders and change orders in various attached Schedules  
 4 which include a description of the reason for the cost variance (increase or decrease) that  
 5 was pulled directly from the face of the change order itself. As any questions arose about  
 6 a particular item, I worked with KCP&L's Project Controls team to ensure I had a good  
 7 understanding of the detailed facts and circumstances surrounding a particular change  
 8 order or purchase order. As I reviewed the purchase orders and the change orders, I  
 9 coded each one based upon five different categories. Categorization of relevant costs by  
 10 root cause "reason codes" allows me to summarize my findings here. It is important to  
 11 note that Staff has had access to all of the relevant information that I have described and  
 12 could have prepared similar codings and summaries and understandings.

13 Q: Please describe these reason codes you utilized in your analysis of the cost variances.

14 A: I have provided the following chart to explain the reason code regime:

Reason Code	Definition
1	<b>DESIGN MATURATION:</b> This category captures work that is related to the original scope of work, and is necessary for the design or construction of the Unit. This could include field changes or necessary design changes based upon information that became known after the original contract.
2	<b>PRICING ESCALATION/CHANGES:</b> This category captures increase in material costs or rates from the original contracted amounts.
3	<b>NEW SCOPE:</b> This category captures the cost increases associated with work scope that was never anticipated to be a part of a particular contractor's scope.
4	<b>DESIGN AND/OR FABRICATION ERRORS:</b> This category captures scope and costs associated with engineering which caused rework in the field by the affected contractor.
5	<b>COST INCREASES DUE TO SCHEDULE:</b> This category captures additional costs paid to the contractor due to delays, compression, acceleration or lost productivity.

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25

**Q: Can you discuss how you would apply these root cause reason code categories in a prudence analysis?**

A: Reason Codes numbers 1 and 3 identify cost increases to the Iatan Project for work that was required for the construction, start-up, operation and maintenance of the Units. Typically, these type of cost variances are reflective of an omission or design assumption that was embedded within the Control Budget Estimate that was later proven to be not workable. Company witness Kenneth Roberts testifies regarding the concepts of "betterment" or "added value." These concepts apply to the variances that fall into categories 1 (Design Maturation) and 3 (New Scope). From my cost engineering perspective, the costs in these categories represent costs that the Owner would have incurred on the project regardless of any act or omission on the part of the Owner. A "perfect" estimate would be an estimate that included all the variances attributable to Design Maturation and New Scope. While the "perfect" estimate may be an industry goal, it rarely, if ever, exists in reality. It is not uncommon within the industry to see cost increases resulting from these causes. In other words, even if KCP&L had a "perfect" estimate back on day-one of the Project, KCP&L would still have incurred these costs but the Control Budget Estimate would have been higher. As a result, I do not consider negative budget variances in these two categories to have been caused by the imprudence of KCP&L, nor would they be seen as such within the industry at large.

With respect to Pricing Escalation, reason code number 2, this category includes typical and reasonable cost adjustments that are expected on large and complex projects such as Iatan that span multiple years. It is frequently difficult to anticipate the actual impact that pricing escalation can have on an extended-term project since many factors come into play. Additionally, there can be wild market-wide pricing swings that are

1 difficult if not impossible to fully understand ahead of time and sometimes, even in  
2 retrospect. Therefore, there are certain categories of cost that contractors are loathe to  
3 agree to fix in their pricing such as wage rates for craft workers. Because is it normal for  
4 the owner to take on the risk for such cost increases, the relevant question with respect to  
5 evaluating the prudence of any observed pricing increases is whether such increases are  
6 allowed under the specific terms of the contract and whether KCP&L agreed to  
7 reasonable escalation or rate increases based upon the market at the time of contracting.

8 Reason code 4, changes due to Design or Fabrication Errors, are items that could  
9 either be reasonable or imprudent depending on the circumstances. For example, the  
10 circumstances could indicate imprudence on the part of KCP&L if the level of cost  
11 increase exceeds the notion of reasonableness and industry norms and the facts support  
12 poor workmanship. As seen within the industry as a whole, on a project of this size and  
13 complexity, an expected and accepted level of design errors would be somewhere within  
14 a range of 2-4% of the total costs. Design engineers are not frequently responsible for  
15 the payment of such additional costs, as long as they provided engineering services of the  
16 nature and quality consistent with the applicable standards of care. Engineers do not nor  
17 can they warrant perfection. It is accepted within the industry that design and installation  
18 errors will occur on almost every project. Based on my 50 years of industry experience, a  
19 rather typical backcharge recovery rate (i.e. an Owner's ability to recoup costs for an  
20 error from the contractor) for a project of this size is probably no more than 15-20%, net  
21 after collection expenses are considered. The reason for this low rate of recovery is that  
22 there are many obstacles to collecting backcharges from contractors. For example, it is  
23 often difficult to discern who caused the damage or re-work, especially in work spaces  
24 where more than one contractor was working. Additionally, it is administratively  
25 burdensome and impractical to document, evaluate, and attempt to recover all additional

1 costs of fit-up and installation issues. Recovery is also often diminished through  
2 administrative costs, legal fees or other litigation expenses.

3 Finally, for a prudence analysis, it is important to pay particular attention to  
4 Reason Code no. 5, which is schedule-related. Imprudent management of contractors  
5 will often manifest itself in cost increases derivative of schedule delays, re-sequencing  
6 and related impacts. However, I want to be very clear that simply because a contractor  
7 makes a claim for delay or a delay on a project occurs, it is not axiomatic that the Owner  
8 has acted imprudently. Such events would merely constitute red flags regarding items  
9 that should be more fully examined including the circumstances leading to those delays  
10 so as to determine if all or any portion of the delay was indeed caused by imprudence.  
11 Cost increases due to schedule delays are very common, especially where there is more  
12 than one contractor who has to work in a designated area.

13 Design maturation can also negatively impact the project's schedule if the design  
14 changes result in greater quantity, change in work sequence or increased complexity of  
15 work. The goal of the owner or construction manager is to do what is reasonable to  
16 mitigate these costs. Here, I want to underscore one important reality of large, complex  
17 and coordination-intensive projects such as Iatan. From time-to-time, an owner finds it in  
18 its best economic interest to make contractual peace with a contractor even if a strict  
19 reading of a contract would indicate action to the contrary. Experienced industry  
20 managers know well that under certain circumstances it can be less costly to pay a  
21 contractor's claim or some portion thereof rather than engage in protracted contract  
22 dispute resolution processes and end up losing more time and money than was initially at  
23 stake. Schedule wobbles by dissatisfied contractors are relatively common-place and  
24 with a 3,000 man project payroll, daily costs can exceed \$3 million.

25 **Q: Do you believe KCP&L adequately mitigated the impacts due to schedule concerns?**

1 A: Yes. Although I will not discuss KCP&L's mitigation strategies in detail since those  
2 topics are thoroughly discussed by Company witnesses Roberts, Nielsen, Downey and  
3 Davis, the fact remains that the cost variance for both projects has been held to a  
4 projected 16% over the Control Budget Estimate. That fact alone would indicate to  
5 experienced and reasonable industry parties that KCP&L successfully mitigated the Iatan  
6 Project's schedule risks.

7 Q: Do you have an example of KCP&L's ability to mitigate schedule risks that could  
8 have led to larger negative cost variances had KCP&L not taken positive and  
9 prudent management actions?

10 A: A good example of the effectiveness of KCP&L's management actions to mitigate cost  
11 variance is the avoidance of a significant portion of the additional costs anticipated for  
12 Iatan Unit 2's start-up in the April 2010 Reforecast. KCP&L performed such analyses  
13 that enabled it to identify, understand, quantify and managerially target certain risks  
14 subsumed in the reforecast and ensure that it had a solid plan in place to mitigate the  
15 risks. As a result of this risk mitigation planning and management attention, the Unit 2  
16 start-up effort went exceedingly well. This allowed KCP&L to decrease its EAC forecast  
17 in the fall 2010 by about \$40 million.

18 Q: For both Iatan Unit 1 and Iatan Unit 2, the two largest cost variances are Cost  
19 Codes 1210 (Air Quality Control Systems - Steam Generator and SCR) and X001  
20 (Balance of Plant). Can you describe these work accounts and related contracts?

21 A: Yes. Cost Code 1210 is the Steam Generator work performed by ALSTOM, while Cost  
22 Code X001 relates to Kiewit's BOP work.

23 Q: Based upon your review of the purchase orders and change orders, can you please  
24 explain and summarize the reasons for the cost variances as compared to the  
25 Control Budget Estimate for the above work accounts on the Iatan Project? Please

1 start with the Cost Code 1210 - Unit 1 and 2 ALSTOM Steam Generator SCR work.

2 A: In regard to Cost Code 1210 – Unit 1 SCR, my analysis of all of the related purchase  
3 orders and change orders is provided in Schedule DFM2010-17. To start, as the  
4 supporting documentation in the above referenced schedule makes clear, this work was  
5 awarded to ALSTOM under a fixed-price contract and the initial PO in the amount of  
6 \*\* [REDACTED] \*\* was issued on May 1, 2006. The initial PO amount for this line item  
7 only reflects the original contract amount, and does not contain any contingency for  
8 change orders. For purposes of this analysis, I refer to the above amount as the base  
9 contract amount. As I and others have explained, a fixed-price contract does not mean  
10 that there will not be any change orders. In fact, it is highly likely that there will be  
11 change orders. This truism is universally and well understood in the construction  
12 industry. ALSTOM's contract was an engineer, procure and construct ("EPC") contract  
13 that contains certain assumptions and stipulations. The contract itself is comprised of  
14 some 1,800 pages. ALSTOM's work on Iatan Unit 1 involved tying-into and literally  
15 building its own work on top of an existing, operating plant, and ALSTOM's work on  
16 Iatan Unit 2 was adjacent to and shared common facilities of all types with Iatan Unit 1.  
17 This is very difficult work and would be seen as such in the industry. Accordingly, it is  
18 not unreasonable to assume that there may be ambiguities within the text of that contract  
19 regarding ALSTOM's technical requirements or scope of work that would lead to later  
20 change orders.

21 As of June 30, 2010, KCP&L had incurred costs related to ALSTOM of  
22 \*\* [REDACTED] \*\* and its total committed cost at that time was \*\* [REDACTED] \*\*. With  
23 respect to total committed cost amount, \*\* [REDACTED] \*\* or \*\* [REDACTED] \*\* comprises base  
24 contract work (see above referenced schedule), \*\* [REDACTED] \*\* or \*\* [REDACTED] \*\* comprises  
25 schedule related items, \*\* [REDACTED] \*\* or \*\* [REDACTED] \*\* represents design maturation and the

1 remaining \*\* [REDACTED] \*\* of costs comprise pricing, scope changes and errors impacts.

2 With regard to cost variances when compared to the base contract amount of  
3 \*\* [REDACTED] \*\* (see above referenced schedule), costs have increased by  
4 \*\* [REDACTED] \*\* in total or about \*\* [REDACTED] \*\*. With respect to the additional schedule  
5 related costs of \*\* [REDACTED] \*\* as I and others have testified, delays or extensions of  
6 time on a project such as Iatan are extremely costly. For months on end, the total Iatan  
7 head count hovered in the vicinity of 3,000 people and at \$100/man-hour, the hourly cost  
8 can be approximated at \$300,000 – that is equivalent to \$3 million for one ten hour shift.

9 \*\* [REDACTED]  
10 [REDACTED]  
11 [REDACTED]  
12 [REDACTED]  
13 [REDACTED] \*\* The amounts

14 paid to ALSTOM are all the more reasonable when the basis for these payments is fully  
15 explained and considered. Company witnesses Mr. Roberts and Mr. Downey each testify  
16 that ALSTOM would have been entitled to compensation for increases in the Unit 1  
17 Outage's complexity and duration resulting from the scopes of work that were actually  
18 needed and added, including the rehabilitation of the economizer. The latent conditions  
19 within the economizer that were discovered during the Unit 1 Outage further delayed  
20 ALSTOM's work because its new equipment had to tie-in to the existing economizer.  
21 Because there was cooperation between ALSTOM, KCP&L and the other contractors,  
22 ALSTOM resequenced its work during the Outage in order to mitigate the impacts of this  
23 unforeseen event. Had disagreements between KCP&L and ALSTOM regarding  
24 schedule delays been allowed to fester and fought-out in court while the Project's  
25 schedule incrementally slipped due to contract interpretation differences, KCP&L would



1 have ultimately had liability for much more than what was paid to ALSTOM. Here, as  
2 Company witness Mr. Downey discusses in his testimony, KCP&L chose to work  
3 cooperatively with ALSTOM on an agreement that was the least cost alternative, which  
4 conforms to similar action that its industry peers would have taken, faced with the same  
5 or similar choices.

6 With respect to the design maturation category, most of these additional costs  
7 were the result of completion of the design of various ALSTOM interfacing-systems that  
8 impacted ALSTOM's work and ALSTOM was thus compensated according to the terms  
9 of its contract.

10 Based upon my analysis, I believe that the additional amounts paid to ALSTOM  
11 on Iatan Unit 1 were prudent, reasonable, understandable and transparently supported by  
12 project documentation.

13 **A: Could you summarize your analysis with respect to the Unit 2 ALSTOM Steam**  
14 **Generator work?**

15 **A:** In regard to Cost Code 1210 – Unit 2, my analysis of all of the related purchase orders  
16 and change orders is provided in Schedule DFM2010-18. ALSTOM's work on Iatan  
17 Unit 2 was provided under the same fixed-price contract as Unit 1. ALSTOM's original  
18 contract amount for its Unit 2 work listed in the initial PO dated May 1, 2006 was  
19 **\*\* [REDACTED] \*\*** For the purposes of this analysis, I again refer to the above amount  
20 as the base contract amount.

21 As of June 30, 2010, KCP&L had incurred costs of **\*\* [REDACTED] \*\*** and its  
22 total committed cost at that time was **\*\* [REDACTED] \*\*** With respect to the total  
23 committed cost amount, **\*\* [REDACTED] \*\*** or **\*\* [REDACTED] \*\*** comprises base contract work  
24 (see above referenced schedule), **\*\* [REDACTED] \*\*** or **\*\* [REDACTED] \*\*** comprises schedule related  
25 items, **\*\* [REDACTED] \*\*** or **\*\* [REDACTED] \*\*** represents design maturation and the remaining costs

1 of \*\* [REDACTED] \*\* is comprised of pricing escalation and new scope for the most part  
2 along with some minimal amounts for errors of various nature \*\* [REDACTED] \*\*.

3 With respect to the above schedule-related costs, my view with respect to those  
4 are similar to Cost Code 1210 – Unit 1, as set forth above. In that light, KCP&L has  
5 committed to pay ALSTOM appropriate sums related to schedule impacts  
6 \*\* [REDACTED] \*\* so as to ensure the most timely project completion as reasonable.

7 \*\* [REDACTED]

8 [REDACTED]

9 [REDACTED] \*\* Company witness Mr. Downey  
10 testifies at length as to the benefits derived from the agreements that were struck with  
11 ALSTOM related to its schedule compliance, and I fully agree with Mr. Downey's  
12 testimony. Here, KCP&L chose the least cost alternative and it should not be punished  
13 for such reasonable choices.

14 My analysis shows that the increase in costs of the Unit 2 ALSTOM Steam  
15 Generator and AQCS scope of work was prudent, reasonable, understandable and  
16 transparently supported by the Iatan Project's documentation and would be seen as such  
17 in the industry. Those experienced in the business would have no difficulty in grasping  
18 the essence of the cost variances associated with Cost Code 1210 – Unit 2.

19 **Q: Based upon your review of the purchase orders and change orders, can you please**  
20 **explain and summarize the reasons for the cost variances as compared to the**  
21 **Control Budget Estimate for the Kiewit work?**

22 **A:** Yes but before I do, I would like to provide some additional background with respect to  
23 the Balance of Plant ("BOP") work: Kiewit was retained by KCP&L as the Iatan  
24 Project's general contractor. There has been considerable testimony surrounding Kiewit  
25 and its role on the Iatan Project but here, I want to make several general observations

1 related to the cost of the BOP work. First, the Kiewit BOP scope comprises virtually all  
2 of the construction work except for the steam generator, turbine, AQCS system,  
3 engineered equipment, certain footings and certain materials handling systems. In that  
4 light, the breadth of the scope is daunting and all-encompassing.

5 Second, while the contract value of the BOP work does not exceed that of  
6 ALSTOM, the BOP work was nevertheless more complex in many regards. In part, this  
7 is because many different types of equipment, systems and devices are distributed  
8 throughout the plant (some at great distances) and all must work in harmony and many of  
9 those systems have to coordinate with and tie-in the work of other EPC and specialty  
10 contractors on site – not just ALSTOM's boiler and AQCS but also the cooling tower,  
11 water treatment, the various tanks, ammonia storage, and others . Many different types of  
12 skill sets and craft labor were required as well as significant coordination and  
13 management by both Kiewit and KCP&L.

14 Third, in relative terms, the BOP work was perhaps the most challenging, risk  
15 laden and expensive work on the Iatan Project due to its scheduling aspects. Here,  
16 Kiewit not only had to schedule its own work but it also had to interface many times, in  
17 many ways, in many places with the project's other major contractors. Everybody in the  
18 business knows that the BOP work on these projects carry with it the most risk for delays,  
19 interferences, disruptions and impacts. This means that it is almost impossible to avoid  
20 cost increases due to schedule regardless of whether such disruptive events emanate from  
21 engineering or field construction conditions. Thus, the BOP work was much more  
22 diffused in almost every dimension when compared to that of ALSTOM, Toshiba,  
23 Kissick and the like.

24 Fourth, the design engineering was only about 25% complete at best when Kiewit  
25 developed its proposal and quite simply, as the design progressed, new issues, new work

1 and associated sequences came into play. KCP&L reasonably and correctly chose to  
2 freeze the Kiewit contract value relative to the estimate it provided when design was 25%  
3 complete so that there would not have been a moving target. From a cost perspective,  
4 this is significant because had KCP&L simply waited until the design was more mature,  
5 the Kiewit variances would not be as great as they appear to be now. Due to all of the  
6 above, a considerable portion of the project's contingency was inherently associated with  
7 BOP risk and cost overruns and such costs have to be judged in that light. At a  
8 minimum, portions of the project contingency have to be allocated against the BOP work  
9 in order to yield any meaningful and balanced analysis of actual costs, as discussed  
10 earlier in my testimony.

11 **Q: Could you explain the particular cost variances in Cost Code X001 – Unit 1 BOP?**

12 **A:** My analysis of the Change Orders and Purchase Orders for Cost Code X001-Unit 1 BOP  
13 is attached as Schedule DFM2010-19. As of June 30, 2010, KCP&L had incurred costs  
14 of \*\* [REDACTED] \*\* and the total committed value was \*\* [REDACTED] \*\*. The cost  
15 growth as compared to Kiewit's base contract amount was \*\* [REDACTED] \*\* or  
16 \*\* [REDACTED] \*\* the reasons for which I have broadly discussed above and will further discuss  
17 below. With respect to total committed cost, base contract work comprised  
18 \*\* [REDACTED] \*\* or \*\* [REDACTED] \*\* design maturation comprised \*\* [REDACTED] \*\* or  
19 \*\* [REDACTED] \*\* while the remaining \*\* [REDACTED] \*\* comprises new scope, error impacts and  
20 schedule-related impacts for the most part.

21 One of the items that obviously contributed to the BOP expenses was the fact that  
22 as the design matured, new issues, new structures and sequences of work became defined  
23 and Kiewit had to accommodate them. For example, such post-award items included but  
24 are not limited to: CEMS support steel; gas cleaning transformer pads; PCM grade slabs;  
25 fly-ash system work, vacuum air system work; SCR DCS rooms and others.

1 Another contributing factor in the BOP cost increase is that, inherently, both the  
2 design and construction work were performed in an existing plant which is widely  
3 understood in the industry to be more much risky, expensive and cost-overrun prone than  
4 green-field construction. Those who have remodeled their own kitchens or bathrooms  
5 can underscore the reality of rising costs when rehabilitating in an existing structure all  
6 while trying to live in it. The literal danger of having to work in an existing, operating  
7 large power plant is so many times more costly than a home's kitchen. A few examples  
8 of cost increases related to the rehab work that Kiewit performed include but are not  
9 limited to: cable tray and duct bank obstructions; conflicts in cable trays and supports;  
10 deluge system foundation conflicts; fly-ash pipe racks; general fly-ash outage work; HC  
11 fixture issues at Bag-house 1; damaged SCR conduit and many others.

12 Finally, cost overruns due to quantity increases amounted to almost \*\*  
13 **██████████**\*\* This exposure was inherent by virtue of the contracting strategy employed  
14 with Kiewit. Mr. Downey addressed the reasonableness of that strategy in his Direct  
15 Testimony, and I agree with that testimony. See Downey Direct Testimony pp. 21-27.  
16 From a cost perspective, since the design was not yet complete when Kiewit was awarded  
17 its base contract work, certain assumptions and qualifications had to be made concerning  
18 work quantities and associated costs including that of permanent materials; the cost  
19 estimate was based on estimated quantities, pro-rated accessories, and unit prices. When  
20 either one changed, the total cost changed. As the design matured, not all of the  
21 assumptions held and under the terms of its contract, Kiewit was due compensation  
22 adjustments.

23 I believe that based upon the documentation I have reviewed, the increases to the  
24 BOP work for Unit 1 were prudent, reasonable, understandable and transparently  
25 supported by KCP&L's Iatan Project documentation.

1 Q: Could you explain the particular cost variances in Cost Code X001 – Unit 2 BOP?

2 A. My analysis of the Change Orders and Purchase Orders for Cost Code X001-Unit 2 BOP  
3 is attached as Schedule DFM2010-20. As of June 30, 2010, KCP&L had incurred costs  
4 of \*\* [REDACTED] \*\* and the total committed value was \*\* [REDACTED] \*\*. The cost  
5 growth as compared to Kiewit's total contract amount was \*\* [REDACTED] \*\* or  
6 \*\* [REDACTED] \*\* the reasons for which I have broadly discussed above and will further discuss  
7 below. With respect to total committed cost, base contract work comprised  
8 \*\* [REDACTED] \*\* or \*\* [REDACTED] \*\* design maturation comprised \*\* [REDACTED] \*\* or  
9 \*\* [REDACTED] \*\* pricing changes comprised \*\* [REDACTED] \*\* or \*\* [REDACTED] \*\* new scope comprised  
10 \*\* [REDACTED] \*\* or \*\* [REDACTED] \*\* cost increases due to schedule comprised \*\* [REDACTED] \*\*  
11 or \*\* [REDACTED] \*\* and the remaining \*\* [REDACTED] \*\* comprised various errors.

12 As in the case of Iatan Unit 1 BOP costs, one of the items that obviously  
13 contributed to the BOP expenses for Iatan Unit 2 was the fact that as the design matured,  
14 new issues, new structures and sequences of work became defined and Kiewit had to  
15 build them. Examples of design maturation impacting the Unit 2 BOP cost include, but  
16 are not limited to: certain water treatment building foundations; crane girder column  
17 stiffener plates; multiple transformer pads; Steam Turbine Generator ("STG") hand rail  
18 issues; STG building beam seat requirements; masonry tie-ins; wall penetrations and  
19 secondary framing issues; condenser piping; Zero Liquid Discharge ("ZLD") building  
20 work; tank farm pipe supports; ZLD sound enclosures; coal car dumper footings; certain  
21 electro-hydraulic piping; weld types; steam blow piping; start-up support; chemical  
22 cleaning support and many others.

23 As I have testified, Kiewit's Iatan Unit 1 costs were heavily influenced by the  
24 overall existing-facility or rehab performance conditions which is evidenced in design  
25 maturation (additional work is identified as the design progresses) explaining \*\* [REDACTED] \*\*

1 of the cost variance. Kiewit's Unit 2 work was less impacted by the existing facility.  
2 This is evidenced by the fact that design maturation comprises only about \*\*[REDACTED]\*\* of  
3 the cost variance. However, the fact that Unit 2 had to interface with the existing plant  
4 and work around Iatan Unit 1's operations nevertheless contributed to some of the cost  
5 increases.

6 Finally, cost variances due to an increase in quantities for the BOP work on Iatan  
7 Unit 2 amounted to almost \*\*[REDACTED]\*\*. As I have already testified, this exposure  
8 was inherent by virtue of the nature of the Balance of Plant work and completion of the  
9 design. As a result, at the time of Kiewit's original contract, certain assumptions and  
10 qualification had to be made concerning work quantities and associated costs, which then  
11 needed to be adjusted as the work progressed.

12 Based upon my analysis of the Unit 2 Balance of Plant work, the increase in costs  
13 are prudent, reasonable, understandable and transparently supported by the Iatan Project's  
14 documentation.

15 **Q: Can you please summarize the reasons for the Cost Code 8334 variances from the**  
16 **Control Budget Estimate related to the Ash Handling for Unit 1?**

17 **A:** My analysis of all of the relevant purchase orders and change orders is provided in  
18 Schedule DFM2010-21. As the referenced schedule indicates, as the design matured and  
19 piping re-route work along with dry/submerged flight conveyor work became defined,  
20 KCP&L vetted, bid and awarded most of the work to the Foley Company. Foley's base  
21 contract work was awarded in May 2008 in amount of \*\*[REDACTED]\*\*. With the  
22 passage of time as the design continued to mature, more Ash Handling work became  
23 better defined and Foley was awarded the main of such work although others such as  
24 Enerfab, Kissick, Babcock & Wilcox performed relatively minor amounts of work.

25 As of June 30, 2010, KCP&L's incurred cost for the Code 8334 Unit 1 work was

1       \*\* [REDACTED] \*\* and the committed contract amount was \*\* [REDACTED] \*\*. With respect  
2 to actual expenditures, \*\* [REDACTED] \*\* or \*\* [REDACTED] \*\* comprised base contract work;  
3 \*\* [REDACTED] \*\* or \*\* [REDACTED] \*\* comprised design maturation work while the remaining  
4 \*\* [REDACTED] \*\* included new scope \*\* [REDACTED] \*\* pricing (net credit of \*\* [REDACTED] \*\*) and  
5 various errors \*\* [REDACTED] \*\*.

6           I believe that the additional Ash Handling costs over time are prudent, reasonable,  
7 understandable and transparently supported by project documentation. This is work that  
8 was necessary for completion of the Iatan Unit 1 project, and as a result, comprise  
9 prudent cost increases.

10 **Q: Can you please summarize the reasons for the Cost Code 8221 variances from the**  
11 **Control Budget Estimate related to the Foundations and Substructure scope of**  
12 **work for Unit 2?**

13 **A:** My analysis of all of the relevant purchase orders and change orders is provided in  
14 Schedule DFM2010-22. The foundations and substructure scopes of work are actually  
15 "Balance of Plant" contracts. The work under Kissick's contract was performed on a  
16 "unit price" basis. This means that Kissick provided KCP&L with a price for installed  
17 units that was applied to the various scope items given to Kissick. As the designs for  
18 foundations were completed, Kissick would perform the work and KCP&L would pay  
19 Kissick for this work based upon the unit prices provided in Kissick's contract. Kissick  
20 provided these prices as a part of a formal bid process, and although KCP&L did not  
21 receive any other bids, they appear to be reasonable.

22           The first PO for this work awarded to Kissick on January 10, 2007 in the amount  
23 of \*\* [REDACTED] \*\* which I refer to as base contract award for the purposes of this  
24 analysis. Since Kissick was an on-site contractor, it was able to maintain a competitive  
25 posture as time passed and more critical and non-critical work became available. As of



1 June 30, 2010, KCP&L had incurred Kissick costs of \*\* [REDACTED] \*\* and its total  
2 committed amount was \*\* [REDACTED] \*\*. The cost of the Kissick work grew by  
3 \*\* [REDACTED] \*\* as measured against the base contract award.

4 Of the reasons for the growth in the Kissick work, my analysis reveals that most  
5 significant was, not surprisingly, design maturation. With respect to total committed  
6 costs, \*\* [REDACTED] \*\* or \*\* [REDACTED] \*\* comprises base contract work (see above referenced  
7 schedule), \*\* [REDACTED] \*\* or \*\* [REDACTED] \*\* comprises design maturation and the remaining  
8 5% comprises schedule related impacts along with pricing and scope changes. In other  
9 words, of the total increase in costs for this work, \*\* [REDACTED] \*\* of the growth has been due to  
10 design maturation. Schedule related cost increases of \*\* [REDACTED] \*\* were just \*\* [REDACTED] \*\*  
11 of the overall cost increases for pricing and scope amounted to about \*\* [REDACTED] \*\*  
12 credit or \*\* [REDACTED] \*\*.

13 Design maturation of this contract was reasonable and prudent. Kissick was one  
14 of the first contractors on site, as Kissick was the entity responsible to get the Iatan  
15 Project *out of the ground*. Accordingly, the majority of the Iatan Project's design that  
16 was related to Kissick's ultimate work was simply not complete at the time of award –  
17 additional scope and associated cost increases were always going to be incurred with  
18 design progression and this would be well understood by experienced industry parties.

19 For example, as the referenced schedule reveals, many new foundation packages  
20 were designed and awarded long after the initial Kissick award in January 2007 and such  
21 packages included but were not limited to: coal yard grading; gypsum fly ash structure;  
22 coal reclaim A; crusher tower; conveyor and dust collection structures; coal line  
23 foundations; fly-ash pipe-rack; coal pile run-off swale; ISO lift station; drive tower  
24 foundation; grounding coal reclaim structure; and many other foundations and structures.

25 Also, as time passed and design progressed much of the Iatan Project's

1 underground duct banks and piping runs was designed and available for pricing and  
2 construction and these included but were not limited to: limestone UG electrical; coal  
3 yard duct banks; PCO 26 ISO pipelines; mechanical and ISO piping revisions; and others.  
4 Finally, as the design matured, certain work that had been originally unit priced under  
5 specific performance assumptions had the actual performance conditions changed which  
6 upset the original unit pricing metrics – the result was more cost growth, although that  
7 growth was expected by virtue of the inherent Kissick contracting strategy which in the  
8 industry would not be viewed as flawed but rather normal for an equivalent project.

9 With respect to the cost increases due to schedule, these amounts are reasonable  
10 and prudent because it was important for KCP&L to accelerate Kissick in certain areas in  
11 order to maintain the critical path of the schedule. Company witness Mr. Davis addresses  
12 these circumstances and the costs of R&O #139 in his Rebuttal Testimony. As I have  
13 already testified, daily costs frequently ranged up to \$3 million, for which KCP&L would  
14 be responsible in the event of a delay, and the amounts paid Kissick to minimize schedule  
15 slippage were reasonable and appropriate and would be seen as such in the industry at  
16 large.

17 Based upon my review of the documentation, the increases in costs for the  
18 foundation and substructure work were prudent, reasonable, understandable and  
19 transparently supported by KCP&L's Iatan Project documentation.

20 **Q: Can you please summarize the reasons for the Cost Code 8413 variances from the**  
21 **Control Budget Estimate related to "Electrical Construction 3 - Coal Handling and**  
22 **Water Treatment" scope of work for Unit 2?**

23 **A:** My analysis of all of the related purchase orders and change orders is provided in  
24 Schedule DFM2010-23. As of June 30, 2010, KCP&L had incurred costs of  
25 **\*\* [REDACTED] \*\*** and the committed contract value was **\*\* [REDACTED] \*\*** The main

1 reason for the to-date variance of \*\* [REDACTED] \*\* (when compared to the adjusted  
2 Control Budget Estimate) is due to the fact that KCP&L had initially anticipated that  
3 Kiewit would perform the electrical work in the coal yard and therefore most of the  
4 budget was moved to Kiewit work accounts; the Control Budget Estimate for the  
5 remaining 8413 work was minimal at \*\* [REDACTED] \*\*. However, a later cost and schedule  
6 mitigation strategy that KCP&L employed was to transfer the instant work scope to  
7 another contractor so as to allow Kiewit to better focus on areas in the Turbine Generator  
8 Building and boiler where it was experiencing productivity and schedule issues in early  
9 2009. Thus, KCP&L re-bid this scope of work and Automatic Systems, Inc. ("ASI") was  
10 awarded the base contract. ASI already had an EPC contract for the material handling  
11 systems, and therefore was already mobilized at the site and capable of doing the work.

12 The 8413 work experienced a contract growth of \*\* [REDACTED] \*\*  
13 when compared to the base contract amount of \*\* [REDACTED] \*\* (See ASI purchase order  
14 in referenced schedule). With respect to the cost variance reasons when compared to the  
15 base contract amount, \*\* [REDACTED] \*\* or \*\* [REDACTED] \*\* of the growth or was due to design  
16 maturation. Remaining growth is attributed to design errors and schedule related issues.  
17 Support for the above is contained in the above referenced schedule.

18 The cost increases for this budget line-item are prudent, reasonable,  
19 understandable and transparently supported by project documentation.

20 **Q:** Let's discuss the cost variances to the Indirect costs. Are there any cost variances in  
21 the Indirect cost category that can be analyzed using the purchase order and change  
22 order methodology described above?

23 **A:** Yes. The Cost Code 0300 variances associated with Burns & McDonnell's Design  
24 Engineering services for Unit 2 can be analyzed this way. I have provided my analysis of  
25 all of the relevant purchase orders and change orders in Schedule DFM2010-24.

1 As I have already testified, for a plethora of reasons, the design and construction  
2 of every power plant is unique and associated design costs are not readily known,  
3 understood and fully quantified until the later stages of the project when most of the  
4 design issues have been identified, vetted and resolved. The above condition represents  
5 the essence of design maturation.

6 A review of the above-referenced schedule indicates that much of the cost growth  
7 was merely due to added design tasks, the existence of which could not have been readily  
8 foreseen and quantifiable in early 2007 when Burns & McDonnell's Unit 2 contract was  
9 formalized. Such tasks included but were not limited to: traffic studies; coal yard  
10 modification; various piping and welding studies; programming and many more.

11 As of June 30, 2010, KCP&L had incurred costs for Burns & McDonnell in the  
12 amount of \*\* [REDACTED] \*\* and the committed contract amount at that time was  
13 \*\* [REDACTED] \*\*. The 0300 design work experienced a growth of \*\* [REDACTED] \*\* or  
14 about \*\* [REDACTED] \*\* when compared to the Burns & McDonnell base contract totals. With  
15 regard to total design expenditures, \*\* [REDACTED] \*\* or about \*\* [REDACTED] \*\* was base  
16 contract work and \*\* [REDACTED] \*\* or \*\* [REDACTED] \*\* was due to design maturation. The  
17 balance of the costs of \*\* [REDACTED] \*\* were due to pricing, scope, error and schedule  
18 impacts. Therefore, of the total cost variance in this contract, \*\* [REDACTED] \*\* has been due to  
19 design maturation while \*\* [REDACTED] \*\* has been due to new scope. The other \*\* [REDACTED] \*\* of  
20 growth has been due to pricing, fabrication errors and schedule impacts.

21 Based upon my analysis, I believe that the increase in Burns & McDonnell's costs  
22 in this category are prudent, reasonable, understandable and transparently supported by  
23 KCP&L's Iatan Project documentation.



1 staff, its engineering staff including Burns & McDonnell along with its construction  
2 contractors to identify and vet issues that might have a potential cost or schedule impact.  
3 KCP&L's reforecast efforts lasted for many, many weeks (sometimes months) so as to  
4 allow time such as necessary to do a complete and thorough analysis of remaining costs  
5 and associated reasons. The end-of-day result of the process was the establishment of a  
6 series of cost estimates attached to various R&Os and CPs that were in turn related to line  
7 items of work in the Cost Portfolio. These cost estimates could then be considered along  
8 with to-date costs so as to establish total costs at completion. As time passed, the cost  
9 estimates for particular issues were replaced by actual costs through the form of purchase  
10 orders and change orders. In that light, the purchase orders and change orders were  
11 tantamount to only a true-up of amounts explained and vetted in the R&Os and CPs.  
12 This is why I believe that the cost forecasts provide great insight to cost overrun reasons  
13 and amounts.

14 **Q: You testified earlier that in order to fully understand KCP&L's explanation of and**  
15 **justification for increased Indirect costs, it is necessary to review the documentation**  
16 **for the various reforecasts. In addition to the reasons that you just expressed, in**  
17 **general, why are these cost projections relevant to understanding increased Indirect**  
18 **costs on the Iatan Project?**

19 **A:** With respect to Iatan Project's Indirect costs, some of these cost categories are not based  
20 upon a single contract or a defined scope of work. KCP&L incurred these costs in part  
21 for its personnel and consultants to manage and oversee the design, construction and  
22 start-up activities of the Iatan Project's contractors. Indirect costs also include such  
23 varied categories as fuel and consumable liquids for start-up, income generated from  
24 Iatan Unit 2's test power and the maintenance of the project site. Such costs are variable,  
25 and in the case of personnel for construction management or oversight functions, these

1 costs are incurred on a level-of-effort basis. Cost categories such as these are best  
2 understood from trending information that is harvested and evaluated during the  
3 reforecast efforts as opposed to merely looking at the face value of purchase orders or  
4 change orders or of actual costs expended.

5 **Q: How did the May 2008 Reforecast provide an explanation of likely cost variances**  
6 **from the Iatan Project's Control Budget Estimates?**

7 A: Once KCP&L approved the Control Budget Estimate for each of the Iatan Projects in  
8 December 2006, the project team established a process for documenting the potential  
9 risks and budget increases that resulted from the continued maturation of the Iatan  
10 Project's design. That process entailed the project team members identifying various  
11 "Risks and Opportunities" for Units 1 and 2, or "R&Os" based on knowledge and events  
12 that could, or in some cases had already impacted the Control Budget Estimate. Each  
13 R&O item contained an analysis and explanation of risk areas that could potentially result  
14 in a negative budget variance. The project team would also look for areas of  
15 opportunities that might result in a positive budget variance. These R&Os were  
16 developed by KCP&L's lead engineers and other project team members and tracked by  
17 the Project Controls Group. The Project Controls Group provided its first report on these  
18 items on July 11, 2007. A copy of this report is attached to my Direct Testimony as  
19 Schedule DFM2010-6. These early R&Os provided a basis, background, justification  
20 and understanding for specific budget variances.

21 **Q: Can you give an example?**

22 A: Absolutely. Schedule DFM2010-6 provides a detailed description of each R&O item for  
23 both Unit 1 and Unit 2 that had been identified as of that date. Item No. 1 identified on  
24 page 9 indicates that the "original CEP scope for Iatan 1 did not include any changes to  
25 the boiler components. However the (ALSTOM) design for the new SCR requires the

1 SCR inlet gas temperature to be limited to a maximum of 745 degrees F.” This in turn  
2 required that the exit gas temperature for Unit 1 could not exceed 745 degrees. KCP&L  
3 analyzed that requirement for several months after the August 2006 execution of the  
4 ALSTOM Contract and determined that the best solution to meet this requirement was to  
5 add surface area, or additional economizer tubes, to the existing Economizer so as to cool  
6 it down to the required temperature.

7 **Q: Why was this cost not captured in the Control Budget Estimate for Iatan Unit 1?**

8 A: Because at the time the Control Budget Estimate for Iatan Unit 1 was completed, the  
9 design work had not matured to the point that the above requirement was known,  
10 developed, checked and otherwise fully understood.

11 **Q: Previously, you testified regarding your coding of change orders by various reasons,  
12 including “design maturation.” Is the above an example of a cost variance due to  
13 design maturation?**

14 A: Yes. This is a very practical, straightforward and simple example of the essence of  
15 design maturation. Moreover, as Company witness Brent Davis testifies, the addition of  
16 the Economizer work and other large scopes of work to the Iatan Unit 1 Outage not only  
17 added to the physical amount of work that was performed but as a consequence adversely  
18 impacted the schedule because the Unit 1 Outage duration had to be increased to  
19 accommodate this unforeseen work. The schedule-related costs are separate from the  
20 direct cost of the Economizer work.

21 **Q: Was this non-discretionary work that KCP&L had to perform on Iatan Unit 1?**

22 A: Yes, this change was required in order to interface and optimize the operation of the  
23 existing economizer with the new environmental controls added to the Unit.

24 **Q: What did the Economizer work ultimately cost?**

25 A: The K Report for Iatan Unit 1 reflects that adding this scope of work resulted in a budget



1 variance of \*\* [REDACTED] \*\* for the purchase of the equipment and \*\* [REDACTED] \*\* for  
2 the installation of the equipment. These two items together total \*\* [REDACTED] \*\* (See  
3 cost codes X014 and 8335 of Schedule DFM2010-9 Unit 1). Contingency in the amount  
4 of \*\* [REDACTED] \*\* was applied (Schedule DFM2010-13 Unit 1) to the equipment  
5 purchase, leaving a net budget variance of \*\* [REDACTED] \*\* for the furnishing and  
6 erecting of the work.

7 **Q: Was the above explanation provided to Staff?**

8 **A:** Yes, it was provided to Staff on multiple occasions and in different formats. Staff was  
9 given a copy of the July 11, 2007 Risk and Opportunity Analysis as part of KCP&L's  
10 response to Data Request 402 on June 18, 2009. It was also attached to my Direct  
11 Testimony filed on June 1, 2010 as Schedule DFM2010-6. Additionally, R&O Item No.  
12 1 was included in the documents for the May 2008 Reforecast that were made available  
13 to Staff as early as June of 2008. A copy of R&O Item No. 1 is attached as Schedule  
14 DFM2010-25.

15 **Q: What was the Iatan Project's status at the time that the May 2008 Reforecast was  
16 completed?**

17 **A:** As of May 2008, the project team reported that with respect to Unit 1, engineering was  
18 approximately 85% complete, procurement was approximately 84% complete and  
19 construction was approximately 48% complete. The actual cost expended by KCP&L at  
20 that time for Unit 1 was \$218 million. For Unit 2, engineering was 70% complete,  
21 procurement 96% complete, and construction was approximately 20% complete. The  
22 actual cost expended by KCP&L for Unit 2 was approximately \$728 million.

23 **Q: Why is the amount of the actual costs expended at the time of the May 2008  
24 Reforecast relevant?**

25 **A:** Because KCP&L's project team had transparently informed its Executive Oversight

1 Committee, its Board of Directors and the Staff that despite the status of actual expenses  
2 to date, it had nevertheless concluded that the Iatan Project's end cost was likely to  
3 increase. When the May 2008 Reforecast was completed, Iatan Unit 1 had actually spent  
4 about 58% of its Control Budget Estimate, and Iatan Unit 2 had expended about 43% of  
5 its budget. This underscores the necessity and reasonableness of reforecasting a project's  
6 EAC as the project progresses.

7 **Q: Why was it necessary and reasonable to reforecast the Iatan Project's EAC?**

8 A: Without such diagnostics, KCP&L's senior management could have acted imprudently.  
9 Had KCP&L's project management team not paid attention to the R&Os and other  
10 indicators of rising costs and proactively managed them but rather had merely waited  
11 until the Project literally ran out of budget, senior management could very likely have  
12 made hasty and uninformed decisions due to lack of focus and incomplete information  
13 thus adversely impacted the Iatan Project's final costs. Lastly, because of the transparent  
14 process that the project team used in developing not only its cost modeling but the  
15 justification for the increases to the Control Budget Estimate, KCP&L's senior  
16 management had in its arsenal the requisite mile-post information to hold its project team  
17 accountable to the various projections as the actual events unfolded.

18 **Q: Was an explanation of the analysis performed by KCP&L with respect to the  
19 budget variances unearthed by the May 2008 Reforecast provided to Staff?**

20 A: Yes. As an example of the explanations that were provided to Staff, I have attached as  
21 Schedule DFM2010-26 the R&O summary sheet for R&O Item No. 364, which is the  
22 project team's analysis material quantity trends in the Balance of Plant work. This R&O  
23 has as narrative of the issue and multiple pages of analysis by both Kiewit and KCP&L  
24 regarding the trends that were identified at that time. This and the other R&O's on which  
25 I have or will comment (see Schedules DFM2010-10, DFM2010-25 and DFM2010-27)

1 provide a good sampling of the overall nature of the information KCP&L provided.  
2 These R&O's show the level of the back-up documentation that was provided to Staff to  
3 provide context, analysis and supporting calculations for each of these items. It is my  
4 understanding that Staff received the entire Reforecast "book" which consists of  
5 approximately two banker's boxes of material to explain the projected cost increases for  
6 each Unit. These documents are well organized and clearly identified so that anyone  
7 with a question on a particular R&O could readily find all of the necessary backup at  
8 will.

9 **Q: Has KCP&L's process for reforecasting the Iatan Unit 2 Project's EAC change**  
10 **since the May 2008 Reforecast?**

11 A: Somewhat, but not substantively. Company witness Forrest Archibald describes in his  
12 Rebuttal Testimony how the Project Controls team decided to aggregate the various cost  
13 items that had been identified into "Cost Projection Folders" or "CPs." The CPs had the  
14 same type, quantity and quality of information as the R&Os although for easier analysis,  
15 the Project Controls team aggregated R&Os of similar nature. As an example, there were  
16 16 separate R&Os related to ALSTOM that the project team created, reviewed and vetted  
17 in the May 2008 Reforecast, while for the future reforecast efforts, there is only one  
18 ALSTOM CP folder – the quality and level of information was not diminished. The  
19 above comprised a process improvement commonly seen within the industry that  
20 streamlines the cost reforecast effort without sacrificing the level of information created  
21 and should make a forensic, after-the-fact cost audit much easier.

22 **Q: Returning to the analysis of the Indirect costs, how can the reforecast documents be**  
23 **used to explain those cost variances?**

24 A: The line items for indirect costs I identified as having a cost variance (other than Burns &  
25 McDonnell which I have explained above) are as follows:

INDIRECT COSTS—Unit 1		VARIANCE
5043	Construction Staff, Project Mgt & KCP&L Depts	\$ (3,942,195)
5074B	KCP&L - Audit Services (Schiff-Hardin + Ernst & Young)*	\$ (1,976,326)
X000	Support / Services	\$ (4,982,162)

1

2 and

3

INDIRECT COSTS—Unit 2		VARIANCE
0181	Audit / Oversight / Legal*	\$ (9,306,535)
9400	Startup / Testing Labor & Consumables	\$ (9,733,291)
0475	Startup Engineering	\$ (5,603,577)
8150	CM - Construction Services	\$ (8,552,467)
X000	Support / Services	\$ (10,431,863)

4

5 For both units, the major increases in Indirect costs can be summarized as follows:

- 6 • Internal KCP&L construction staff and project management personnel: \$3.9 million
- 7 • Audit/Oversight/Legal: \$11.2 million
- 8 • Start-Up Support and Engineering: \$15.3 million
- 9 • CM & Support Services: \$23.9 million

10 **Q: Please explain each of these categories.**

11 **A:** Internal Construction Staff consists of the KCP&L construction management team as  
 12 augmented by contract employees from temporary placement services such as Aerotek  
 13 and NextSource.

14 Audit/Oversight and Legal are the services provided primarily by Schiff Hardin  
 15 and KCP&L's auditors, Ernst & Young along with its own internal audit department  
 16 charges.

17 Start-up Support and Engineering is, as the definition suggests, the combination  
 18 of personnel, equipment, materials and vendors needed for start-up.

1           The Indirect category entitled "Field & Office Expenses and Miscellaneous  
2 includes multiple line items. "Support Services" is the category that experienced the  
3 greatest variance from the Control Budget Estimate, in large part because these costs fall  
4 into two primary categories: 1) for which there was no original Control Budget Estimate  
5 amount established that did not fit into any other established cost category; or 2) special  
6 issues that arose during the course of the project that needed to be tracked separately.  
7 The expenses that tended to be incurred under this category were unanticipated one time  
8 costs such as the costs associated with KCP&L's management of the Crane Incident and  
9 additional indirect costs for consulting or legal services related to the T-23 boiler material  
10 metallurgical testing.

11 **Q: How do the documents supporting KCP&L's cost reforecasts explain the cost**  
12 **variances for each of the categories described above?**

13 **A:** In the May 2008 Reforecast, the most significant single item of cost in the Indirect Cost  
14 category in 2008 was project staffing. As Company witness Brent Davis testifies, the  
15 May 2008 Reforecast concluded a process that had been started the prior year by  
16 Company witness Brent Davis and Mr. David Price, the Vice President of Construction.  
17 The May 2008 EAC effort included another review of the Iatan staffing plans to  
18 accommodate the change in Balance of Plant contracting strategy. By the time of the  
19 initial R&O presentation to the EOC on July 11, 2007, the project team had concluded  
20 that an increase in staffing levels would indeed be necessary. R&O Item No. 009, which  
21 was initiated in April 2007, states that an increase to the Iatan Project's Construction  
22 Management team was needed to "adequately monitor the overall design, quality,  
23 efficiency and safety aspects of the project along with the progress and coordination of  
24 the work." In addition, this R&O details other staffing needs that had been identified  
25 with a projected cost of \$35,619,853. By the time of the May 2008 Reforecast, KCP&L

1 had already begun its ramp-up of personnel as described in R&O Item No. 009. The cost  
2 reforecast effort updated that projection, which resulted in an increase of that portion of  
3 the Control Budget Estimate. The above comprises a reasonable, real-world explanation  
4 and justification for the cost variance related to KCP&L's internal construction and  
5 project management staff.

6 The May 2008 Reforecast also projected a significant increase to the cost of  
7 oversight/legal and audit services for the Project. R&O 237 projected a budget variance  
8 of \$8.2 million for this line item for both Unit 1 and Unit 2. The May 2008 Reforecast  
9 captured the then-current trend in the costs associated with oversight and legal costs.  
10 KCP&L's Senior Management committed to maintaining the same level of oversight that  
11 had been effective as of that time. A copy of R&O No. 237 is attached as Schedule  
12 DFM2010-27.

13 Increased Start-up Support and Engineering, as Company witness Mr. Davis  
14 testifies, emanated from Mr. Price's decision to hire an experienced start-up manager  
15 early in the Iatan Project, who upon arrival began developing a more elaborate, complete  
16 and mature plan for the start-up and commissioning of both units. That plan also  
17 included significant participation of existing KCP&L Operations personnel, whose role  
18 was increased at that time. In contrast, at the time of the preparation of the Control  
19 Budget Estimate, the plan for start-up support associated with the BOP contracting model  
20 had not been developed, and the new manager along with the hiring of Kiewit as the BOP  
21 contractor brought further impetus and clarity to that issue. Also, costs in this category  
22 include a number of commodities such as oil and lubricants that are subject to  
23 considerable price vulnerability. The largest change in the start-up plan that was realized  
24 at that time was found by the project team when it compared the original basis for  
25 estimate for start-up support embedded in the Control Budget Estimate with Kiewit's

1 estimate. The associated R&O's for this category are R&O Nos. 248, 251 and 353.

2 As of the May 2008 Reforecast, the "Support Services" amount was \$9,038,755  
3 and included R&O's #356 for repairs to the bridges leading to the Iatan site which was  
4 projected to be \$4.1M, and R&O 0357 which had a projected \$2.5M for additional  
5 bonding costs.

6 **Q: Are the costs in the "Support Services" line item evidence of imprudent**  
7 **management because they were not anticipated at the outset of the Iatan Project?**

8 **A:** No. While these and the other costs that ultimately landed in this cost category were  
9 unanticipated, these costs were necessary. On a large, multiyear construction project  
10 such as the Iatan Project, it is expected that there will be a decent share of one-time  
11 events or unanticipated costs that require added funding. In my opinion, the items that  
12 were aggregated under this category constitute project costs were legitimate project costs  
13 and not the result imprudent management. Moreover, the documentation exists for any  
14 interested party to make their own determination.

15 **Q: Do you have an opinion regarding whether it was prudent for KCP&L to increase**  
16 **its budgeted Indirect costs to this extent in manner prescribed by the May 2008**  
17 **Reforecast?**

18 **A:** Yes. The increases to Indirect costs at that time were developed through a thorough  
19 process that deemed them to be reasonable, were thoroughly vetted and were found to be  
20 necessary by the project's senior leadership. The May 2008 Reforecast allowed  
21 KCP&L's senior management to hold the project team accountable for its findings, and  
22 the documentation is clear and straightforward. These increases had nothing to do with  
23 imprudent management. Further, in light of the clear, straightforward and transparent  
24 contemporaneous documentation provided by KCP&L with respect to the various  
25 Indirects cost line items, the industry in general would not be critical of such cost

1 variances, given the nature of the Iatan Project.

2 **Q: When was the next reforecast of the Iatan Project's EAC?**

3 A: The next reforecast was the 2009 Cost Reforecast that was completed in July 2009 and  
4 presented to Staff on August 5, 2009. Company witness Mr. Archibald testifies regarding  
5 the circumstances that prompted this reforecast. This reforecast also documents changes  
6 in KCP&L's projections for its indirect costs.

7 **Q: Please describe the meeting with Staff on August 5, 2009 when the results of the**  
8 **2009 Cost Reforecast were shared with Staff.**

9 A: KCP&L's project team presented Staff with a power point presentation that summarized  
10 the results of the 2009 Reforeceast. See Schedule FA2010-5. The meeting was led by  
11 Mr. Churchman, Mr. Foster and Mr. Archibald, who provided commentary to the slides.  
12 The following slide comprises a summary of the reconciliation that KCP&L provided:



1

\*\*



2

3

\*\*

4

**Q: Do you recall Staff raising any issues or objections to the presentation at this August 5, 2009 meeting?**

5

6

**A: No, I do not.**

7

**Q: With respect to variances of particular line items, what does this chart show?**

8

**A: This chart shows that contingency from the Control Budget Estimate as updated in the May 2008 Reforecast was allocated to certain line items, including the Balance of Plant, Indirects and other accounts.**

9

10

11

**Q: So even though the Project's overall estimated cost did not go up, there were select line items that increased in cost within the Cost Portfolio?**

12

13

**A: Yes, there were items that increased and decreased which is invariably the case with most**

**HIGHLY CONFIDENTIAL**

1 cost projections. It is widely accepted and understood within the industry that the  
2 purpose of contingency is to cover any net increases.

3 **Q: If someone were to drill-down on why there was an additional allocation of \$15.6**  
4 **million to Indirects, how could that be done?**

5 A: The starting point would be to review the following CPs within which there is the  
6 justification:

- 7 • CP03 - B&McD Engineering
- 8 • CP04 (a- j) – Construction Management Staffing
- 9 • CP18 and 19 – Indirects

10 **Q: What did the 2009 Cost Reforecast conclude specifically with respect to the Iatan**  
11 **Unit 2 Projects' Indirect Costs?**

12 A: The aggregated cost projection for Indirects in regard to project support increased by  
13 \$15.6 million and there was as net negative variance for Test Run Revenue/Start-up fuel  
14 cost due to the change in the scheduled project completion along with KCP&L  
15 recognizing certain projected market effects on test power sales. However, sufficient  
16 contingency remained in the budget at that time to cover this increase, so there was no net  
17 budget change.

18 **Q: As part of the 2009 Cost Reforecast analysis, did KCP&L change the way it**  
19 **obtained its coal train cars for Iatan Unit 2?**

20 A: Yes. KCP&L modeled the cost differential between leasing and buying the rail cars and  
21 determined that leasing was a better option. This resulted in a cost savings to the Project  
22 of \$39.2 million. The basis for this change is documented in CP-22.

23 **Q: Staff, in its Report, states that KCP&L "significantly reduced the scope" of Iatan**  
24 **Unit 2 and as a result, KCP&L actually had a much larger overrun than it claims.**

1        **See Staff's Report at pp. 5-6. Does Staff have a reasonable point?**

2    A:    Not at all. It is universally understood in the industry that the goal is to manage costs  
3        down and/or totally away, as much as reasonable. In evaluating overall performance,  
4        which is what Staff should be in the business of doing, it makes no sense for Staff to just  
5        look at line items of cost increases and ignore the line items of decreases – each and  
6        every budget line item counts and the bottom line is the important take-away. Staff's  
7        attempt to use one scope item against KCP&L where KCP&L nevertheless made a good  
8        decision that will result in a savings to KCP&L's customers in this rate case shows  
9        Staff's fundamental misunderstanding of how large projects are managed, budgeted,  
10       scheduled, tracked, controlled and maintained. Many of KCP&L's actions were similar  
11       to value engineering work that is commonly done during construction projects, wherein  
12       the project team finds better and less expensive ways to accomplish the same end result.  
13       Within the industry in general, evidence of such changes and their effects on end-cost  
14       would hardly be the target of criticism. Rather, they would be seen as evidence of  
15       reasonable management, engineering and construction.

16    **Q:    What happened to the cost savings that was realized from the decision to lease the**  
17        **train cars?**

18    A:    The amount was reallocated and subsumed into general contingency for use in other  
19        purposes, which is entirely appropriate and would be seen as such in the industry at large.  
20        In any event, the Iatan Unit 2 Project's overall contingency was adjusted based on the  
21        then-current assessment of the Project's remaining risks.

22    **Q:    When did KCP&L perform its next reforecast of Iatan Unit 2's budget?**

23    A:    As I stated in my Direct Testimony, KCP&L's project team presented a reforecast of the  
24        project's EAC to the EOC on March 26, 2010 which was subsequently provided to the  
25        KCP&L Board of Directors for approval on April 6, 2010 (the "April 2010 Cost


1 Reforecast”).

2 **Q: What comprised the primary changes in the April 2010 Cost Reforecast?**

3 A: The April 2010 Cost Reforecast captured myriad changes when compared to the 2009  
4 Cost Reforecast, and the most significant ones were: (1) increases to the project’s start-up  
5 budget; (2) decreases to revenue projections from test power sales during the changed  
6 start-up and commissioning period; (3) increases to certain fixed and semi-fixed costs  
7 that were more clearly defined; and (4) increases in time-function expenses. Specifically  
8 with respect to the indirect expenses, the overall projected costs increased by \$88 million  
9 primarily due to the increased start-up budget and the projected increase in duration of  
10 the project schedule. A chart summarizing the above increases as presented by KCP&L  
11 to Staff on April 15, 2010 as follows:

1

\*\*



2

3

\*\*

4 **Q: Why did the start-up budget increase when compared to the 2009 Cost Reforecast?**

5 A: At the time the 2009 Cost Reforecast was prepared, the project team had developed only  
6 a conceptual estimate for start-up and commissioning. As the Iatan Unit 2 Project's start-  
7 up and commissioning plans developed, advanced and otherwise matured, the team's  
8 knowledge increased and associated costs began to acquire more definition. In addition,  
9 this reforecast identified certain time-function costs associated with the start-up team that  
10 would increase due to the extended schedule.

11 **Q: Has KCP&L revised its estimated cost to complete the Iatan Unit 2 Project since the**  
12 **April 2010 reforecast?**

13 A: Yes. Since the time of the April 2010 Reforecast, many of the risks identified in the 2010

**HIGHLY CONFIDENTIAL**

1 reforecast were successfully mitigated by KCP&L. As a result, KCP&L currently has an  
2 estimate at completion that is approximately \$40 million less than projected in the April  
3 2010 reforecast. Of this amount, \$20.4 million constitutes a reduction in the projected  
4 Indirect costs. Company witness Mr. Robert Bell testifies to how effective the start-up  
5 team was in mitigating and avoiding the risks that were identified in concert with the  
6 April 2010 Reforecast and how the Iatan Unit 2 Project was able to substantially improve  
7 upon that estimate.

### 8 FAST-TRACK CONTRACTING METHOD

9 **Q:** Are you familiar with the term “fast-track” and how it is commonly used in the  
10 construction industry?

11 **A:** Yes, I have been working around and within fast track conditions for almost 50 years. In  
12 a nutshell, “fast-track” means shortening the overall project schedule by performing  
13 certain design and construction phases simultaneously. As an example, in a typical fast-  
14 track project, foundation and steel packages are designed, procured and installed while  
15 the building’s follow-on aspects such as mechanical or electrical design are still in an  
16 embryonic design stage. Thus, this approach allows early work to be constructed even  
17 though the total design has not yet been completed. As a matter of reference, almost  
18 every office building, industrial building and power plant project that I have worked on in  
19 the last several decades has employed some manner of fast-track construction.

20 Yet, certain less experienced parties persistently misuse the term because laymen  
21 often mix-up “fast-track” with “schedule acceleration.” Within the industry, schedule  
22 acceleration is a term most frequently used to describe the adverse impact of working  
23 overtime or out of sequence as a result of prior poor performance by other contractors,  
24 the issuance of late change orders, or other issues. As such, schedule acceleration of a  
25 contractor entails work that is handicapped in some way or executed under less than ideal

1 conditions and is frequently carried out at extra cost while fast-track work is most  
2 frequently completed with no cost premiums under unstressed conditions.

3 **Q: Why was the Iatan Project a fast-track project?**

4 A: Company witness Chris Giles testifies that as of the time the S&A was approved,  
5 KCP&L chose to mitigate the effects of the overheated construction market with an  
6 initially aggressive, fast-track schedule, and that Burns & McDonnell provided a  
7 schedule for design and construction on a fast-track basis that was doable. The Iatan  
8 Project's facts reveal that the effort to fast-track engineering was very successful.

9 **Q: Staff's Report states that "Staff believes that a major factor that let to KCP&L  
10 incurring \$200 million in cost overruns is KCP&L's management decision to fast  
11 track the project schedule by running the design and construction phases  
12 simultaneously." Do you agree with this statement?**

13 A: No. First of all, as the entire construction industry knows and even Staff admits, project  
14 fast-tracking is not an unusual delivery method; it is one that has been time-tested and  
15 proven. Second, Staff fails to distinguish between avoidable and unavoidable cost  
16 increases caused by fast-tracking to the extent that such costs exist. As I have previously  
17 stated, many of the cost increases to both the Iatan Unit 1 and Iatan Unit 2 project were  
18 due to the fact that the design was not complete at the time the Control Budget Estimate  
19 was adopted and this condition is not a direct consequence of the fast-track nature of the  
20 Project. As I stated, fast-track relates to the design status at the time of field construction.  
21 In any event, if KCP&L would have waited until the design was fully completed before it  
22 set its budget for the Project, the additional quantities of work would have translated into  
23 both a more accurate but also much higher cost estimate. Costs associated with  
24 completed and more extensive design quantities are not avoidable "cost overruns" but  
25 represent costs for work that always had to be performed in order for the project to

1 function and otherwise be complete. At Iatan, such increases are certainly not the result  
2 of any imprudence by KCP&L's management.

3 Nevertheless, there are hypothetical circumstances in which fast-tracking could  
4 cause avoidable costs that would not otherwise have been incurred if the project had not  
5 been fast tracked. Such costs might be evidenced by an increased number of design  
6 errors. However, on the Iatan Project, all of the additional costs caused by design errors  
7 are less than 1%, a very good result when compared to industry norms. The design  
8 efficacy is further supported by the relatively uncomplicated and expedited start-up of  
9 Unit 2.

10 Finally, as Company witness Mr. Giles stated, KCP&L's decision to fast-track  
11 elements of the work cannot be viewed in a vacuum as Staff is inclined to do. The fact  
12 that KCP&L was able to procure all of the engineered materials from high quality  
13 vendors at an aggregate cost on Unit 1 that was \$6 million less than the Control Budget's  
14 Procurement amount and on Iatan Unit 2 at an amount nearly \$10 million less than the  
15 Control Budget Estimate underscores the prudence of KCP&L's management. Staff's  
16 position on fast-track is not reasonable.

17 **Q: Does that conclude your testimony?**

18 **A: Yes it does.**





**SCHEDULES DFM2010-7  
through DFM2010-27**

**THESE DOCUMENTS CONTAIN  
HIGHLY CONFIDENTIAL  
INFORMATION NOT AVAILABLE  
TO THE PUBLIC**