

Kings Point Wind Project

Barton, Dade, Jasper and Lawrence Counties, Missouri



Project Progress Report No. 9

April 2020

****Indicates Confidential****

HC*Indicates Highly Confidential*HC

*Empire District
602 S. Joplin Ave.
Joplin, MO 64802*

Kings Point Wind Project Project Progress Report No. 9

April 2020

Contents

1.0	Summary	1
2.0	Safety.....	1
3.0	Project Schedule.....	2
4.0	Development Activities	2
5.0	Construction Activities	3
6.0	Project Cost Report	4
7.0	Progress Photos.....	6
8.0	Appendices	8

1.0 Summary

Foundation installation began during April and was the focus of activity for the month in anticipation of turbine deliveries beginning in May. Progress continued on permitting for the project, as Empire had two meetings with the U.S. Fish and Wildlife Service regarding the Habitat Conservation Plan. Vestas provided updated delivery information indicating delays in tower deliveries from India and Malaysia, resulting in a change in the anticipated substantial completion date. Despite delivery delays, the project is on schedule for completion before December 31, 2020.

2.0 Safety

As of April 30, 2020, there are 149 personnel on site, and cumulative man-hours worked are 57,476. There have been no OSHA-recordable incidents to date. The project reports the following safety incidents for the month of April:

Period	Near Miss	Property Damage	First Aid	OSHA Recordable
April 2020	1	12	1	0
To Date	3	15	3	0

Near misses:

- A loaded concrete truck sunk into a soft spot on a public road. The batch had to be dumped to retrieve the truck.

Property damage:

- A local resident ran a stop sign and collided with an aggregate truck.
- An unoccupied bulldozer was vandalized. An object was thrown through the cab glass.
- A buggy hauling aggregate ran into a gate. The gate was restored by the fencing subcontractor.
- An aggregate truck and a concrete truck travelling in opposite directions on a narrow road made contact with their side view mirrors.
- Two incidents of broken window on equipment being hauled on trailers. The windows were broken by gravel thrown by the truck towing the trailer.
- Two incidents of broken windows on equipment due to wind. Doors were not properly secured, were caught by wind and slammed, causing the glass to break.
- Minor damage to a rubber-tired crane as it maneuvered out of mud onto a timber crane mat.
- A forklift window broke as it was being driven down a public road. Cause of the damage is unknown.
- A rebar truck and a dump truck travelling in opposite directions on a narrow road made contact with their side view mirrors.

- A dump truck was passing a street sweeper on a public road. As it passed, one of its tires threw up a rock, breaking a window on the sweeper.

First aid:

- Foot contusion and abrasion: A worker assisting with unloading cold patch from a tilt trailer got his foot pinched between the trailer and a skid steer. First aid was administered by the on-site medic. Proper loading and unloading techniques and pinch point hazards were reviewed with all crews.

Mortenson has continued to revise its site-specific coronavirus plan, as required. To date, there have been no positively identified cases of COVID-19 among project personnel.

3.0 Project Schedule

Based on the change order to the EPC contract between Kings Point Wind, LLC and Mortenson, substantial completion is scheduled to be achieved on December 5, 2020, marking the commencement of commercial operation. This date has been changed to December 9 due to a delay in deliveries of turbine towers from India and Malaysia due to measures taken by the governments of those nations in response to the coronavirus public health emergency. This change in substantial completion date has no impact to the schedule established in the Purchase and Sale Agreement.

For detailed schedule information, refer to the project schedule in the Appendices to this report.

4.0 Development Activities

The most significant development activity for the month was the continuing work on the permits from the U.S. Fish and Wildlife Service. During April, Empire (on behalf of the Project), met twice with the Service regarding the Habitat Conservation Plan. Empire is addressing the Service's feedback to the latest draft of that plan and anticipates returning another draft to the plan to the Service in early June. The Project also continued its bi-weekly coordination meetings with the Missouri Department of Transportation.

5.0 Construction Activities

This is the status of construction activities as of the end of April:

- Access road construction:
 - Pioneering complete
 - Stabilization: 66,870 LF (82% complete)
 - Rocked: 55,385 LF (68% complete)
- Turbine foundations:
 - 40 foundations excavated (58% complete)
 - 10 foundations installed (14% complete)
 - 3 foundations backfilled (4% complete)
- Equipment supply:
 - Main power transformer delivered to final rail destination (Golden City, MO)

The following major construction activities are planned for May:

- Complete access road construction
- Continue foundation excavations
- Continue turbine foundation installation
- Begin installation of substation foundations
- Electrical activities:
 - Begin installation of collection system
 - Receive main power transformer at substation
 - Begin hauling and spotting of transmission structures
- Turbine erection:
 - Begin receiving and offloading of turbine components

Construction issues identified:

- COVID-19
 - Capacitor banks
 - OPGW
- Excessive precipitation

6.0 Project Cost Report

Expenditures during March totaled **. . . **. Project expenditures to date are **. . . **. of the total budgeted expenditure of **. . . **. The investment to date in the project decreased during the month, as Kings Point Wind, LLC made the initial payment for construction of the interconnection facilities as required by the terms of the interim generator interconnection agreement. There have been no increases to the anticipated total capital expense at completion. See the next page for a report detailing expenses by budget category.

Kings Point *HC* Highly Confidential in its Entirety*HC*										
Kings Point *HC* Highly Confidential in its Entirety*HC*										

7.0 Progress Photos



Picture 1. Placing foundation base concrete.



Picture 2. Foundation for T-55 backfilled and compacted.



Picture 3. Main power transformer at railhead in Golden City, MO.

8.0 Appendices

EDE WIIND PROJECTS - Owners Schedule	KINGS POINT WIND Milestone Schedule	Owner Schedule Status Date:30-Apr-20
--------------------------------------	--	--------------------------------------

#	Activity ID	Activity Name	Duration	Start	Finish	BL Project Finish	Activity Status Indicator	2018				2019				2020				2021				2022		
								Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
1	EDE-KP Kings Point Wind Project		965	30-May-17 A	31-Mar-21	05-Jan-21																				
2	EDE-KP.PM Project Management		965	30-May-17 A	31-Mar-21	05-Jan-21																				
3	KP-GIA-100	Site Selected	0		30-May-17 A	30-May-17	★																			
4	KP-GIA-110	GIA Application Submitted to SPP	0		30-May-17 A	30-May-17	★	Submitted to SPP																		
5	KP-MS-100	Interconnection Request Submitted to SPP	0	30-May-17 A			★	Request Submitted to SPP																		
6	KP-MS-110	Project Start	0	30-May-17 A			★																			
7	KP-REG-10	Blueprint Approval Filing	0		31-Oct-17 A		★	print/Approval Filing																		
8	KP-REG-20	Missouri Public Service Commission Authorization	0		18-Jul-18 A		★	◆ Missouri Public Service Commission Authorization																		
9	KP-MS-120	PSA Signed	0	11-Oct-18 A			★	◆ PSA Signed																		
10	KP-PSA-100	Empire Option to Build Interconnection Facilities - Deadline	0		31-Oct-18 A	31-Oct-18	★	◆ Empire Option to Build Interconnection Facilities - Deadline																		
11	KP-PSA-110	Initial Milestone Satisfaction Date	0		02-Nov-18 A	02-Nov-18	★	◆ Initial Milestone Satisfaction Date																		
12	KP-MS-130	Execute MOU With EPC Contractor (Tenaska) for Kings Point	0	10-Nov-18 A			★	◆ Execute MOU With EPC Contractor (Tenaska) for Kings Point																		
13	KP-PSA-130	First Amendment to PSA - Executed	0		15-Nov-18 A	15-Nov-18	★	◆ First Amendment to PSA - Executed																		
14	KP-PSA-150	Second Amendment to PSA - Executed	0		29-Nov-18 A	29-Nov-18	★	◆ Second Amendment to PSA - Executed																		
15	KP-PSA-160	Execute Memorandum of Understanding (MOU) with EPC Contractor	0		10-Dec-18 A	10-Dec-18	★	◆ Execute Memorandum of Understanding (MOU) with EPC Contractor																		
16	KP-PSA-170	Contribute PTC Components to Project Company	0		14-Dec-18 A	14-Dec-18	★	◆ Contribute PTC Components to Project Company																		
17	KP-PSA-180	Project Assets Transferred to the Project Company - Deadline	0		14-Dec-18 A	14-Dec-18	★	◆ Project Assets Transferred to the Project Company - Deadline																		
18	KP-PSA-190	Third Amendment to PSA - Executed	0		14-Dec-18 A	14-Dec-18	★	◆ Third Amendment to PSA - Executed																		
19	KP-PTC-100	PTC Component Contribution Date	0		14-Dec-18 A	14-Dec-18	★	◆ PTC Component Contribution Date																		
20	KP-PSA-210	Fourth Amendment to PSA - Executed	0		21-Dec-18 A	21-Dec-18	★	◆ Fourth Amendment to PSA - Executed																		
21	KP-PSA-220	PIS Delay Adjustment Deadline	0		04-Jan-19 A	04-Jan-19	★	◆ PIS Delay Adjustment Deadline																		
22	KP-PSA-230	Fifth Amendment to PSA - Executed	0		04-Jan-19 A	04-Jan-19	★	◆ Fifth Amendment to PSA - Executed																		
23	KP-PTC-110	Effective Date of PTC Equipment/Cash Contribution Agreement	0		04-Jan-19 A	04-Jan-19	★	◆ Effective Date of PTC Equipment/Cash Contribution Agreement																		
24	KP-MS-140	Contribute PTC Components to Project Company	0		04-Jan-19 A	04-Jan-19	★	◆ Contribute PTC Components to Project Company																		
25	KP-MS-150	TSA Signed	0		04-Jan-19 A	04-Jan-19	★	◆ TSA Signed																		
26	KP-GIA-140	Application for Interim GIA	0		08-Feb-19 A	08-Feb-19	★	◆ Application for Interim GIA																		
27	KP-EPC-120	RFP Response Deadline	0		25-Feb-19 A	25-Feb-19	★	◆ RFP Response Deadline																		
28	NFR/KP-FL-105	Project Layout Finalized - Deadline	0		01-Mar-19 A	01-Mar-19	★	◆ Project Layout Finalized - Deadline																		
29	KP-PSA-240	Preliminary Layout Delivered to Empire	0		01-Mar-19 A	01-Mar-19	★	◆ Preliminary Layout Delivered to Empire																		

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

● Critical w Schedule Impact
● Delayed No Shedule Impact
● On Schedule
★ Completed



EDE WIIND PROJECTS - Owners Schedule

KINGS POINT WIND Milestone Schedule

Owner Schedule Status Date:30-Apr-20

#	Activity ID	Activity Name	Duration	Start	Finish	BL Project Finish	Activity Status Indicator	2018				2019				2020				2021				2022	
								Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
30	KP-MS-160	Preliminary Project Layout	0		01-Mar-19 A	01-Mar-19	★					◆													
31	KP-PSA-250	Right to Increase Expected Nameplate Capacity - ends	0		15-Mar-19 A	15-Mar-19	★					◆													
32	KP-PSA-260	Met Tower Type and Quantity to be Specified by Purchaser	0		28-Mar-19 A	28-Mar-19	★					◆													
33	KP-PSA-270	Enter into Binding Reservation for a guaranteed delivery date for a MPT	0		29-Mar-19 A	29-Mar-19	★					◆													
34	KP-P-MPT-100	PO Issued for MPT - Kings Point	0	29-Mar-19 A			★					◆													
35	KP-MS-170	Draft FERC 203 Application to Seller	0		29-Mar-19 A	29-Mar-19	★					◆													
36	KP-PSA-280	Project Implementation Agreement executed - Deadline	0		01-Apr-19 A	01-Apr-19	★					◆													
37	KP-PSA-290	Provision of Interconnection Facility Electrical Data - for 30% Substation Design start	0		01-Apr-19 A	01-Apr-19	★					◆													
38	KP-MS-180	County Agreements	0		01-Apr-19 A	01-Apr-19	★					◆													
39	KP-MS-145	LNTF for Design & Procurement	0	01-Apr-19 A			★					◆													
40	KP-MS-190	Hedge & Rec Agreement Deadline	0		01-Apr-19 A	01-Apr-19	★					◆													
41	KP-PSA-300	Met Tower number and location Specified by Purchaser	0		24-Apr-19 A	24-Apr-19	★					◆													
42	KP-MS-200	Land Secured (Leases)	0		30-Apr-19 A	30-Apr-19	★					◆													
43	KP-REG-30	Approval for Out-of-State Construction - Arkansas	0		09-May-19 A		★					◆													
44	KP-PSA-310	Submit Pre-Construction Notice to Army Corps of Engineers	0		14-May-19 A	14-May-19	★					◆													
45	KP-MS-210	Preliminary Engineering Complete	0		05-Jun-19 A	05-Jun-19	★					◆													
46	KP-PE-IFP100	Preliminary Engineering Complete	0		05-Jun-19 A	05-Jun-19	★					◆													
47	KP-MS-220	Public Utility Commission Approval (PUC)	0	19-Jun-19 A			★					◆													
48	KP-MS-230	CCN	0		28-Jun-19 A	28-Jun-19	★					◆													
49	KP-REG-40	Certificates of Convenience and Necessity	0		28-Jun-19 A		★					◆													
50	KP-MS-20	Sub 382 Kings Point Line EPC Agreement	0	02-Jul-19 A			★					◆													
51	KP-MS-240	Receipt of Final FAA DNH's Consistent with Final Site Plan - Deadline	0		15-Jul-19 A	15-Jul-19	★					◆													
52	KP-MS-250	Insurance - General Liability	0		19-Jul-19 A	19-Jul-19	★					◆													
53	KP-PSA-320	Deadline to Execute EPC Contract	0		31-Jul-19 A	31-Jul-19	★					◆													
54	KP-PSA-330	Receipt of Final FAA DNH's consistent with Final Site Plan	0		06-Aug-19 A	06-Aug-19	★					◆													
55	KP-PSA-340	Right to Decrease Expected Nameplate Capacity - ends	0		15-Aug-19 A	15-Aug-19	★					◆													
56	KP-PSA-350	EPC Contract Execution	0	30-Aug-19 A			★					◆													
57	KP-MS-260	Execute BOP / EPC Agreements	0	30-Aug-19 A			★					◆													
58	KP-MS-270	Execute EPC Agreements Kings Point	0	30-Aug-19 A			★					◆													

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone

● Critical w Schedule Impact
● Delayed No Schedule Impact
● On Schedule
★ Completed



#	Activity ID	Activity Name	Duration	Start	Finish	BL Project Finish	Activity Status Indicator	2018				2019				2020				2021				2022		
								Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
59	KP-GIA-170	SPP Issues IGIA Draft	0	04-Sep-19 A			★																			
60	KP-MS-280	Final Geotech Report	0		05-Sep-19 A	05-Sep-19	★																			
61	KP-MS-290	Final Layout	0		16-Sep-19 A	16-Sep-19	★																			
62	KP-GIA-180	SPP Study Review	0		19-Sep-19 A	19-Sep-19	★																			
63	KP-PSA-360	Receipt of Draft Eagle Conservation Plan - Deadline	0		01-Oct-19 A	01-Oct-19	★																			
64	KP-MS-300	TSA NTP	0	15-Oct-19 A			★																			
65	KP-GIA-190	SPP Issues Revised IGIA Draft	0		21-Oct-19 A	21-Oct-19	★																			
66	KP-GIA-200	IGIA Executed	0		08-Nov-19 A	08-Nov-19	★																			
67	KP-MS-310	Interim Interconnection Agreements	0		08-Nov-19 A	08-Nov-19	★																			
68	NFR/KP-RS-135	Submit EPE & EPR	0		21-Nov-19 A	21-Nov-19	★																			
69	KP-ENG-215	Structural Drawings Issued for Construction (IFC)	0		21-Nov-19 A	21-Nov-19	★																			
70	KP-ENV-160	Storm Water Pollution Prevention Plan (SWPP) - Final	0		03-Dec-19 A	03-Dec-19	★																			
71	KP-MS-07	BOP EPC LNTP	0	12-Dec-19 A			★																			
72	KP-PSA-370	NTP Milestone Extended Deadline (PSA 6th Amendment)	0		16-Dec-19 A	16-Dec-19	★																			
73	NFR-IE-MS	North Fork IE Report	0		23-Jan-20 A	23-Jan-20	★																			
74	KP-MS-9	BOP EPC FNTF	0	24-Jan-20 A			★																			
75	KP-O&M-130	O&M Agreement Execution Deadline	0	31-Jan-20 A			★																			
76	KP-O&M-140	Execute O&M Agreement	0		31-Jan-20 A	31-Jan-20	★																			
77	KP-ASA-130	Execute AMA	0		31-Jan-20 A	31-Jan-20	★																			
78	KP-IE-MS	Kings Point IE Report	0		31-Jan-20 A	31-Jan-20	★																			
79	KP-MS-265	FNTF for Construction	0	03-Feb-20 A			★																			
80	KP-MS-320	Site Plan / ALTA Survey	0		10-Feb-20 A	10-Feb-20	★																			
81	KP-MS-330	O&M Agreement	0		10-Feb-20 A	10-Feb-20	★																			
82	KP-MS-340	USACE - CWA Sec 404 Kings Point	0		14-Feb-20 A	14-Feb-20	★																			
83	KP/NFR-F-75	Land Owner Estoppels Signed	0		17-Feb-20 A	17-Feb-20	★																			
84	KP/NFR-F-74	Title Insurance Aquired	0		21-Feb-20 A	21-Feb-20	★																			
85	KP-PE-IFC-100	KP IFC Engineering Complete	0		28-Feb-20 A	28-Feb-20	★																			
86	KP-MS-23	Backfeed Available	0	23-Mar-20 A			★																			
87	KP-POI-360	Substantial Completion	0		23-Mar-20 A	23-Apr-20	★																			

█ Remaining Level of Effort
█ Actual Work
█ Critical Remaining Work
█ Actual Level of Effort
█ Remaining Work
◆ Milestone
◆ Milestone

⬆ Critical w Schedule Impact
⬆ Delayed No Shedule Impact
⬆ On Schedule
★ Completed



EDE WIIND PROJECTS - Owners Schedule	KINGS POINT WIND Milestone Schedule	Owner Schedule Status Date:30-Apr-20
--------------------------------------	--	--------------------------------------

#	Activity ID	Activity Name	Duration	Start	Finish	BL Project Finish	Activity Status Indicator	2018				2019				2020				2021				2022			
								Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
88	KP-POI-375	Financial Close	0		27-Mar-20 A	05-Jun-20	★									◆											
89	KP-TSA-120	Provide storage and Lay-down Areas and Access thereto a Project Site for Turbine Equipment and tools	0		30-Apr-20*	27-Apr-20	●									◆											
90	KP-P-MPT-110	MPT Delivery Date	0		25-May-20	25-May-20	●									◆											
91	KP-TSA-115	TSA First Turbine Delivery Date	0	26-May-20			●									◆											
92	KP-C-CLS-90	Mobilize for Collection System	0	28-May-20*			●									◆											
93	KP-TSA-135	Commence Erection and Installation of Wind Turbines	0	11-Jun-20			●									◆											
94	KP-C-FD-MS	WTG Foundations Complete	0		30-Jun-20	05-Jun-20	⚠									◆											
95	KP-MS-90	Infrastructure Facilities Completion	0		20-Jul-20		●									◆											
96	KP-C-CLS-45	Collection System Complete	0		30-Jul-20	30-Jul-20	●									◆											
97	KP-C-MCC-010	EPC Milestone - Turbine Mechanical Completion - Group 1 (6)	0		03-Aug-20*	24-Aug-20	●									◆											
98	KP-REG-50	Rate Case Filing - Missouri	0		03-Aug-20*		●									◆											
99	KP-REG-60	Rate Case Filing - Arkansas	0		03-Aug-20*		●									◆											
100	KP-C-MCC-100	EPC Milestone - Turbine Mechanical Completion - Group 2 (6)	0		11-Aug-20*	01-Sep-20	●									◆											
101	KP-C-MCC-110	EPC Milestone - Turbine Mechanical Completion - Group 3 (6)	0		13-Aug-20*	03-Sep-20	●									◆											
102	KP-C-MCC-120	EPC Milestone - Turbine Mechanical Completion - Group 4 (6)	0		19-Aug-20*	09-Sep-20	●									◆											
103	KP-C-MCC-130	EPC Milestone - Turbine Mechanical Completion - Group 5 (6)	0		28-Aug-20*	18-Sep-20	●									◆											
104	KP-C-MCC-140	EPC Milestone - Turbine Mechanical Completion - Group 6 (6)	0		04-Sep-20*	25-Sep-20	●									◆											
105	KP-C-MCC-150	EPC Milestone - Turbine Mechanical Completion - Group 7 (6)	0		11-Sep-20*	02-Oct-20	●									◆											
106	KP-C-SUB-55	Substation - Energized	0		17-Sep-20*	08-Oct-20	●									◆											
107	KP-C-SCD-10	SCADA Room Completion	0		17-Sep-20	17-Sep-20	●									◆											
108	KP-MS-49	Transmission Line Construction Complete	0		17-Sep-20*	08-Oct-20	●									◆											
109	KP-MS-69	EPC Milestone - Substation Energization	0		17-Sep-20*	08-Oct-20	●									◆											
110	KP-MS-80	Interconnection Facilities Completion	0		17-Sep-20		●									◆											
111	KP-MS-350	Placed -in-Service - First Turbine	0	18-Sep-20			●									◆											
112	KP-C-MCC-160	EPC Milestone - Turbine Mechanical Completion - Group 8 (6)	0		18-Sep-20*	09-Oct-20	●									◆											
113	KP-C-MCC-170	EPC Milestone - Turbine Mechanical Completion - Group 9 (6)	0		29-Sep-20*	20-Oct-20	●									◆											
114	KP-REG-70	Rate Case Filing - Kansas	0		30-Sep-20*		●									◆											
115	KP-C-MCC-180	EPC Milestone - Turbine Mechanical Completion - Group 10 (6)	0		10-Oct-20*	02-Nov-20	●									◆											
116	A1150	Base Mid Erection Complete	0		13-Oct-20	13-Oct-20	●									◆											

Remaining Level of Effort	Actual Work	Critical Remaining Work
Actual Level of Effort	Remaining Work	Milestone

Critical w Schedule Impact
Delayed No Shedule Impact
On Schedule
Completed



EDE WIIND PROJECTS - Owners Schedule **KINGS POINT WIND Milestone Schedule** Owner Schedule Status Date:30-Apr-20

#	Activity ID	Activity Name	Duration	Start	Finish	BL Project Finish	Activity Status Indicator	2018				2019				2020				2021				2022		
								Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
117	KP-C-MCC-190	EPC Milestone - Turbine Mechanical Completion - Group 11 (6)	0		20-Oct-20*	10-Nov-20																				◆ EPC Milestone - Turbine Mechanical Completion
118	NFR-MCC-100	Main Erection Complete	0		22-Oct-20	22-Oct-20																				◆ Main Erection Complete
119	KP-MS-29	EPC - Turbine Mechanical Completion	0		29-Oct-20*	19-Nov-20																				◆ EPC - Turbine Mechanical Completion
120	KP-C-MCC-200	EPC Milestone - Turbine Mechanical Completion - Group 12 (3)	0		29-Oct-20*	19-Nov-20																				◆ EPC Milestone - Turbine Mechanical Completion
121	KP-PSA-390	GIA ready for Execution	0	02-Nov-20*																						◆ GIA ready for Execution
122	KP-PSA-410	Minimum Closing Capacity Achieved (90%) - KP	0		19-Nov-20	18-Nov-20																				◆ Minimum Closing Capacity Achieved (90%)
123	KP-PSA-420	Placed in Service (PIS) (all Turbines)	0		19-Nov-20	23-Nov-20																				◆ Placed in Service (PIS) (all Turbines)
124	KP-MS-27	TSA Milestone - Commissioning Complete (Vestas)	0		19-Nov-20	23-Nov-20																				◆ TSA Milestone - Commissioning Complete
125	KP-TSA-155	Commissioning Completion	0		19-Nov-20	23-Nov-20																				◆ Commissioning Completion
126	KP-TSA-160	SCADA Completion	0		19-Nov-20	23-Nov-20																				◆ SCADA Completion
127	KP-TSA-165	Final Completion	0		19-Nov-20	23-Nov-20																				◆ Final Completion
128	KP-TSA-170	Substantial Completion	0		19-Nov-20	23-Nov-20																				◆ Substantial Completion
129	KP-MS-380	Placed in Service - Last Turbine	0		19-Nov-20	21-Nov-20																				◆ Placed in Service - Last Turbine
130	KP-REG-80	Rate Case Filing - Oklahoma	0		30-Nov-20*																					◆ Rate Case Filing - Oklahoma
131	KP-MS-37	EPC Milestone - BOP Substantial Completion	0		04-Dec-20*	05-Dec-20																				◆ EPC Milestone - BOP Substantial Completion
132	KP-MS-360	Commercial Operation Start (COD) - PSA Defined	0		04-Dec-20	13-Nov-20																				◆ Commercial Operation Start (COD) - PSA Defined
133	KP-ENV-170	Final Environmental Consultant Report	0		10-Dec-20*	15-Dec-20																				◆ Final Environmental Consultant Report
134	KP-PSA-430	Latest Transfer of Ownership	0		15-Dec-20*	15-Dec-20																				◆ Latest Transfer of Ownership
135	KP-MS-25	EPC Milestone - Final Completion	0		18-Dec-20	18-Dec-20																				◆ EPC Milestone - Final Completion
136	KP-PSA-440	Commercial Operation Date (COD) (PSA defined)	0	31-Dec-20*																						◆ Commercial Operation Date (COD) (PSA defined)
137	KP-PSA-450	Commercial Operation Date Certificate received by Empire (PSA defined)	0		31-Dec-20*	31-Dec-20																				◆ Commercial Operation Date Certificate received by Empire (PSA defined)
138	KP-O&M-150	O&M Agreement Effective Date	0	31-Dec-20																						◆ O&M Agreement Effective Date
139	KP-PSA-460	Commercial Operation Date - PSA Termination Deadline	0		31-Dec-20*	31-Dec-20																				◆ Commercial Operation Date - PSA Termination Deadline
140	KP-MS-390	COD Deadline	0		31-Dec-20*	31-Dec-20																				◆ COD Deadline
141	KP-PSA-470	PSA Closing Date	0		04-Jan-21*	04-Jan-21																				◆ PSA Closing Date
142	KP-PSA-380	Final Completion (PSA defined)	0		05-Jan-21	21-Feb-20																				◆ Final Completion (PSA defined)
143	KP-MS-400	PSA Close	0		05-Jan-21	05-Jan-21																				◆ PSA Close
144	KP-GIA-130	Full GIA Executed	0	31-Mar-21*																						◆ Full GIA Executed
145	KP-MS-410	Project Complete	0		31-Mar-21	04-Jan-21																				◆ Project Complete