

1 significant rate with each new power project announced. Pegasus-Global was not
2 surprised that the management line items grew as the Iatan Project matured through its
3 life cycle. Pegasus-Global found nothing in the project record which supports Mr.
4 Drabinski's assertion that KCP&L significantly underestimated the management staffing
5 or that the increases in the line items cited by Mr. Drabinski increased as a result of that
6 alleged underestimation.

7 **Q: Do you agree with Mr. Drabinski's opinion that KCP&L had high turnover in the**
8 **Project Manager position during 2006 and 2007?**

9 A: No. First, Mr. Drabinski offers no documentation or analysis which supports his opinion
10 that turnover in the project management position during 2006 and 2007 "*was significant*
11 *and one of the fundamental root causes for problems late in the project*" [Drabinski at
12 page 59, lines 7 – 8]. In Pegasus-Global's experience, during complex mega-projects
13 which extend over multiple years it is not at all unusual for there to be turnover in project
14 staffing due to a variety of circumstances including promotion, reassignment, retirement,
15 resignation, illness, etc. The Iatan project has been underway for over 6 years during
16 which it one would expect changes in personnel for all of the reasons cited above.
17 Pegasus-Global did not find what appeared to be any unusual level of turnover in critical
18 project management or control positions during its examination of the project record. Mr.
19 Drabinski provided no direct link between the turnover in any of the Project Management
20 positions and any impact on the Iatan project cost or schedule. Mr. Drabinski failed to
21 establish any link between changes in the project management positions and "problems
22 late in the project" and certainly has not established that those changes were the
23 "fundamental cause" for those alleged problems. Finally, Mr. Drabinski did not

1 demonstrate that any of the turnovers in management positions was a result of any
2 imprudent decision or action by KCP&L.

3 **B. PROJECT PLANNING AND APPROACH, INCLUDING CONTRACT**
4 **METHODOLOGY AND ITS EVOLUTION**

5 **Q: What did you conclude with respect to KCP&L's decisions regarding the**
6 **contracting approach taken for the Iatan Project?**

7 A: Pegasus-Global found that KCP&L management followed a systematic process in
8 selecting the project delivery methodologies and contracting approaches. In summary,
9 KCP&L:

- 10 • Examined its project risks, goals and objectives;
- 11 • With the assistance of industry experts, examined the market and industry
12 conditions and circumstances during its review of delivery methodologies and
13 contracting approaches;
- 14 • Examined a wide range of project delivery alternatives with the assistance of
15 industry experts engaged to provide advice and assistance relative to those
16 alternatives; and,
- 17 • Made appropriate adjustments to the project delivery decisions as the Iatan
18 Project unfolded during execution.

19 **Q: Can you describe your evaluation?**

20 A: Pegasus-Global has worked with and written extensively on project delivery
21 methodologies and contracting formats over the course of many years. And there are

1 some critical points to understand before examination of the Iatan Project delivery
2 methodologies and contracting formats³⁶ including:

- 3 • A project delivery methodology and a contract approach are not the same thing
4 and those terms are not interchangeable. The project delivery methodology
5 involves the allocation of the scope of work among the participants in the project.
6 For example, an Engineer, Procure, Construct (EPC) delivery methodology
7 implies that a single contractor (or joint venture) has the duty to complete the
8 entire scope of a project (or a discrete subcomponent of a full project), while a
9 Design-Bid-Build (DBB) delivery methodology implies that there are separate
10 contractors, with one having the duty to design (engineer) the project and one
11 having a duty to construct the project. There are a wide variety of project delivery
12 methodologies, including:
 - 13 ○ Design-Bid-Build (DBB);
 - 14 ○ Engineer, Procure, Construct (EPC);
 - 15 ○ Design-Build (DB);
 - 16 ○ Multi-Prime (MP);
 - 17 ○ Construction Manager (CM);
 - 18 ○ Construction Manager at Risk (CMR); and
 - 19 ○ Various Hybrid Methodologies

³⁶ See for example: Nielsen, K.R., "Execution Risk Management in Design-Build Infrastructure Projects," *Proceeding of the Construction Institute Atlantic Coast Conference*, Tysons Corner, VA, May, 2004 and Nielsen, K.R., "Managing Risk on CM Projects," *Establishing Standards of Practice*, University of Wisconsin, Madison, May, 1984

- 1 • Contract approach on the other hand defines the documents specifically developed
2 and negotiated terms and conditions which govern the execution of the scope of
3 work identified by the parties. Contract approaches tend to be classified by the
4 payment and schedule provisions drafted and not by the specific delivery
5 methodology. For example, contract approaches include the following:
- 6 ○ Fixed Price, Completion Date Certain;
 - 7 ○ Fixed Price, Milestone Target Schedule;
 - 8 ○ Firm Price, Completion Date Target;
 - 9 ○ Unit Price, Milestone Schedule;
 - 10 ○ Unit Price, Completion Date Certain;
 - 11 ○ Unit Price, To Project Schedule;
 - 12 ○ Time & Materials, To Project Schedule; and
 - 13 ○ Various other combinations.

14 One of the elements of a contract approach will be the identification of the delivery
15 methodology. However there is in reality no such thing as a “standard” EPC contract
16 approach as under that delivery methodology the price can be firm, can be fixed or can
17 even be target and the schedule requirement can be date certain, milestone or progress
18 based. Any contract approach may identify and include reference to any delivery
19 methodology. It should also be understood that contract approaches are specifically
20 driven by the owner’s policies and standards and local, state and federal laws, statues and
21 regulations. As a result, while there are a vast variety of “standard contract formats”
22 globally (i.e., the FIDIC Red Book Contracts), there is no universally accepted contract

1 approach for the simple reason that a contract is a document negotiated between two (or
2 more) parties.

3 All of those delivery methodologies, or combinations of those delivery methodologies,
4 and all of those contract approaches, have been used within the power industry and no
5 one of those delivery methodologies or contract approaches has been identified as the
6 “best” method for construction of power generation facilities, and any of those
7 methodologies (or combination of those methodologies) is an appropriate vehicle for the
8 delivery of a major power project. Likewise all of those contracting approaches or
9 combinations of those approaches have been used within the power industry and no one
10 of those contract approaches has been identified as the “best” contract under which to
11 execute a scope of work on a major power project. The goal is to formulate a reasonable
12 and prudent approach based upon all information known or reasonably available to
13 management at the time that the project delivery approach and contract methodology are
14 developed.

15 The distinction between delivery methodology and contract approach is important
16 because it is easy to confuse those two elements of a project. For example, to assert that
17 the Iatan Project should have been executed under an EPC delivery system because it
18 would reduce risk and eventual costs when compared to a multi-prime delivery system
19 [Drabinski at page 43, Line 19, through page 44, Line 2] is mixing the benefits expected
20 from a delivery system with the realistic elements of a contract approach. **

21 [REDACTED]

22 [REDACTED]

23 [REDACTED] ** The

1 construction industry maxim - that the more risk an owner sheds the greater the cost - has
2 been proven repeatedly because a contractor bidding a fixed price for the total risk of the
3 project cost is going to assure that it has not only covered the direct cost of that project,
4 but has included in that fixed price a contingent amount to cover any and all potential
5 impacts to that fixed price.³⁷ Even if the project is executed to perfection and none of that
6 contingency is used, the owner, under those contract conditions must pay the contractor
7 that contingent sum. It is overly simplistic to assert that any project delivery methodology
8 or contract approach is more or less costly or has more or less risk to any of the parties
9 involved in that project.

10 The selection of project delivery methodologies and the contract approaches is dependent
11 upon a number of factors that must be taken into account during the development of the
12 project plans, including:

- 13 • The specific project risk profile;
- 14 • Project size and complexity;
- 15 • Project cost, schedule and quality goals;
- 16 • Project ownership profile;
- 17 • Ownership risk tolerance;
- 18 • Investor risk tolerance;
- 19 • Local, state and federal laws and regulations;

³⁷ “A Contract Clause for Allocating Risks”, Dr. George F. Jergeas P.Eng. and Dr. Francis T. Hartman, P.Eng., American Association for the Advancement of Cost Engineering, 1996 AACE Transactions, D&RM1.1; “Risk Sharing – Good Concept, Bad Name”, James G. Zack Jr., American Association for the Advancement of Cost Engineering, 1995 AACE Transactions, D&RM.6.1; “Coal-Fired Power Plant Construction Costs”, Synapse Energy Economics, Inc., July 2008, David Schissel, Allison Smith and Rachel Wilson

- 1 • Industry conditions;
- 2 • Market conditions;
- 3 • Financing structure;
- 4 • Geographic location;
- 5 • Labor conditions; and
- 6 • Various other factors that should be known to management at the time of
- 7 developing the project delivery methodology and contracting approach.

8 In short, myriad separate yet interrelated factors generally dictate the project delivery
9 methodology (or combination of methodologies) and contracting approach (or
10 combination of contract approaches) which best aligns with those factors. In the Iatan
11 Unit 2 project example, during the early development of the Iatan Unit 2 project KCP&L
12 followed a process which “defined” the crucial project factors which would be crucial to
13 its selection of project delivery methodologies and contracting approaches. Those crucial
14 factors were summarized in two documents produced by KCP&L, the Project Definition
15 Report (PDR) initially prepared in August 2004 and the CEP, which placed the Iatan Unit
16 2 project within the context of the full KCP&L generation and supply plans for the near
17 term. The PDR of August 2004, while fairly broad in nature, set the basic context within
18 which the Iatan Project would be further developed and defined and provided KCP&L a
19 set of project factors from which early project management decisions could be examined
20 and based.

21 **Q: Are there any additional considerations on very large and complex projects?**

22 A: Yes. Earlier in this testimony, Pegasus-Global said there is one additional factor which
23 influences projects such as the Iatan Project; the fact that the Iatan Project is, by

1 definition, what is considered to be a mega-project. A mega-project is generally defined
2 as a construction project with a total execution cost of \$1 billion or more, requiring
3 several years to execute from initial planning to final operations, and which involves
4 complex technologies and/or physical conditions. As a mega-project there are certain risk
5 elements which are considered to be of heightened importance in the examination and
6 formulation of execution plans and strategies, for example: The distribution of cost risk
7 may become problematic as few contracting firms can assume the cost risk of one, let
8 along multiple, mega-projects simultaneously. Although theoretically an EPC delivery
9 methodology shifts cost risk to the contractor, it is very unlikely that any single
10 contractor will agree to accept the entire cost risk for a mega-project, resulting in an EPC
11 contract with a target price or a series of price conditions which offer the contractor with
12 protection from cost increases which are not within its control. Likewise, most
13 contractors would find it extremely difficult to secure bonding on a project in which it
14 had agreed to assume the risk of cost. The distribution of schedule risk may become
15 problematic as the extended time period required to execute a mega-project would
16 involve “predicting” the future of the market, the industry, the general local, regional and
17 international economic conditions, the impacts to various critical equipment being
18 manufactured off shore, and the like. For example, regional conditions in Japan may
19 impact the delivery of critical pieces of engineered equipment, delaying a project
20 schedule. The choice of a project delivery and contracting method is dependent upon the
21 identification and examination of hundreds or even thousands of project specific factors,
22 as that delivery method and contracting approach must be tailored to the project factors.
23 Within the industry it is generally considered unreasonable to attempt to force fit any

1 project, but in particular a mega-project, into a specific delivery methodology and
2 contracting approach chosen in advance of having identified and examined all of the
3 critical project factors. In the end, the delivery methodology and contracting strategy
4 must align with the project factors as the project factors usually cannot be altered simply
5 to fit a particular project delivery methodology or a preferred contracting approach.

6 **Q: How was the selection of the Owner's Engineer made by KCP&L?**

7 A: KCP&L utilized B&McD to perform Owners Engineer services for the Iatan Project
8 during early evolution of the project definition for both the Iatan Unit 1 and Unit 2
9 projects. During that early project development phase B&McD worked under a "General
10 Services Agreement (GSA)," which is common practice in the industry and was
11 appropriate to the scope of work involved in this early phase of the project definition
12 development process. As is also expected with complex mega-projects, B&McD's initial
13 development work evolved and expanded as the project definition was refined and
14 expanded and, in the case of the Iatan Unit 2 project, culminated in B&McD's
15 preparation of the Iatan Unit 2 PDR in August 2004. However, B&McD was not released
16 to proceed with any significant level of engineering on the Iatan Unit 2 project pending
17 the further refinement and expansion of the project definition beyond that contained
18 within the 2004 PDR.

19 In one action taken to refine and expand the project definition beyond that contained in
20 the 2004 PDR, in 2005 KCP&L engaged Black & Veatch (B&V), another experienced
21 power plant engineer, to prepare technical specifications for the Iatan Unit 2 engineered

1 boiler equipment and turbine generator.³⁸ The development of the boiler technical
2 specification was arguably the most critical element to the completion of the Iatan Unit 2
3 project preliminary definition, establishing the basis from which the majority of basic and
4 detailed engineering of the project would flow.

5 Specific to the Iatan Unit 2 project, by the fall of 2005 the project definition was
6 sufficiently defined to the stage where the selection of an owner engineer under a formal
7 commercial project engineering relationship was possible. To this point two experienced
8 power project engineering firms, B&McD and B&V had participated in the development
9 of the preliminary project definition.

10 Thus, reasonably, KCP&L solicited proposals from both of those qualified power
11 engineering firms. The proposals were not limited to provision of engineering services, as
12 each firm was free to propose for any scope of work from pure engineering, to
13 engineering with construction management scope to full EPC scope. Likewise there was
14 no restriction placed on the contracting approach proposed by the two engineering firms;
15 the firms could propose on a fixed price, unit rate, time and materials or hybrid
16 contracting approach. Ultimately each firm submitted proposals that were not limited to
17 engineering, but also included some procurement and construction scopes of work.

18 Each of those proposals was subjected to a formal review process by KCP&L, with each
19 of those two contractors given an opportunity to present their respective proposals and
20 address issues and questions which arose during the formal KCP&L reviews. On the
21 basis of the selection process, in November 2005, KCP&L formally awarded the

³⁸ KCP&L Strategic Infrastructure Investment Status Report, First Quarter 2006, page 4, April 28, 2006

1 engineering scope of work for the Iatan Unit 2 project to B&McD. [Giles direct
2 testimony, Kansas Corporation Commission Docket No. 10-KCPE-415-RTS, December
3 17, 2009, page 15, line 9 – page 16, line 2 and page 20, line 3 – page 21, line 23]

4 **Q: Was the process through which KCP&L selected the Owner Engineer unusual**
5 **within the industry?**

6 A: Only in one respect; by having given B&V the work to develop the boiler technical
7 specification, KCP&L was able to solicit proposals from two experienced power project
8 engineering firms, both of whom had direct knowledge of the preliminary project
9 definition. Normally one of the proposing engineering firms has that direct knowledge
10 gained from the development of the PDR, while other proposing engineering firms must
11 discern and digest the PDR from the Request for Proposal documents issued by the
12 owner. In this aspect, KCP&L's decision relative to B&V's development of the boiler
13 technical specification was extremely beneficial and reasonable on the selection process,
14 resulting in two complete and competitive proposals from two qualified engineering
15 firms. Then, with respect to the Iatan Unit 1 project, KCP&L released B&McD to
16 proceed with the engineering for the Iatan Unit 1 AQCS in December 2005.

17 **Q: What did Pegasus-Global conclude relative to the Iatan Unit 2 PDR having been**
18 **prepared under a General Services Agreement?**

19 A: Development of initial or preliminary project definition is usually done under an Owner's
20 GSA, as the scope of work is actually defined during the execution of that work. In
21 effect, as the definition is developed and refined the scope of work expands to a point that
22 the remaining scope of work involves the basic or detailed engineering of the actual
23 facility. Basic engineering is the preparation of technical specifications for engineered

1 equipment. Once these technical specifications have been drafted, work beyond that point
2 ventures into facility basic engineering and detailed engineering. Pegasus-Global found
3 that KCP&L employed its current “in house” engineer, B&McD, for the development of
4 the initial PDR. This is a standard practice within the industry because using an engineer
5 which is already familiar with an Owner’s practices, preferences and procedures save
6 both time and money during the preparation of that initial PDR. Pegasus-Global found
7 the use of the GSA both reasonable and prudent.

8 Q: ** [REDACTED]
9 [REDACTED]
10 [REDACTED]
11 [REDACTED] ** [Drabinski at page 45, lines
12 15 – 21, and page 46, line 15 to page 47, line 13]

13 A: ** [REDACTED]
14 [REDACTED]
15 [REDACTED]
16 [REDACTED]
17 [REDACTED]
18 [REDACTED]
19 [REDACTED]
20 [REDACTED]
21 [REDACTED]
22 [REDACTED]
23 [REDACTED]

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23

[REDACTED]
[REDACTED]
[REDACTED]**

Q: Did KCP&L retain the Owner Engineer in a timely fashion?

A: Yes. There is a difference between the formal process of negotiating and executing a contract on a project scope of work and the award and initiation of that scope of work by the engineer or contractor. On a mega-project a formal contract agreement will take much longer to negotiate and execute, and take a short period of time than it will take to initiate project work. Simply because the contract is not finalized does not mean that no work is done to advance that scope of work. It is routine for the two parties to initiate work under a detailed LNTP or a GSA that is necessary in order to advance work while the difficult process of negotiating a contract is pursued.

A contract document is a method by which risk is allocated among the two parties, and no experienced contractor or engineer would rush to execute a contract that it had not at a detailed level examined for every risk allocated to it, if for no other reason than to be sure that the contract price and schedule reflect that risk allocation. As of early 2006 there were still elements of the Iatan Unit 2 PDR that had not been fully settled, including the delivery method and contracting approach to be utilized for the BOP scope of work. That ultimate decision had a direct bearing on the scope of work to be contained within the B&McD contract, and thus the risk which would be allocated to and assumed by B&McD.

What was defined was primarily the procurement scope of engineering work and responsibility for that scope was retained by KCP&L. Therefore there was a scope of

HIGHLY CONFIDENTIAL

1 engineering work available immediately for B&McD in support of that procurement
2 effort and that scope of work could be adequately covered under the GSA already in
3 place between KCP&L and B&McD. Continuing work under the GSA enabled KCP&L
4 to initiate full activity on procurement of longer lead, engineered equipment supported by
5 B&McD's, engineering forces, all while completing the project definition and risk
6 allocation structure as the Iatan Unit 2 specific engineering agreement was negotiated and
7 executed.

8 Pegasus-Global found that KCP&L's actions to continue to "retain" B&McD's
9 engineering services under the GSA enabled KCP&L to move forward with critical
10 procurement of long lead equipment both reasonable and prudent for a mega-project.
11 Given that there was no delay in the initiation or delivery of B&McD's engineering
12 services, there was merely a period when those services were controlled under the GSA
13 until the project specific engineering agreement could be finalized and executed.

14 **Q: What did Pegasus-Global conclude with respect to KCP&L's management of Burns
15 & McDonnell?**

16 **A:** On any project, and especially on a mega-project, no contractor is in isolation. As
17 presented earlier in this testimony, mega-projects introduce a significant amount of stress
18 among and between engineers, contractors, and suppliers, all of which the owner or its
19 agent must manage. Pegasus-Global found that KCP&L was able to resolve all of those
20 issues and stresses in a timely and efficient manner. Did B&McD perform flawlessly?
21 No. But perfection is not the standard for prudent decisions or their execution. KCP&L
22 management had to resolve the issues and stresses which arise throughout the entire
23 execution of a mega-project.

1 Q: ** [Redacted]
2 [Redacted]
3 [Redacted] ** [Drabinski at
4 page 85, lines 7 through page 99, line 19]

5 A: ** [Redacted]
6 [Redacted]
7 [Redacted]
8 [Redacted]
9 [Redacted]
10 [Redacted]
11 [Redacted]
12 [Redacted]
13 [Redacted]
14 [Redacted]
15 [Redacted]
16 [Redacted]
17 [Redacted]
18 [Redacted]
19 [Redacted]
20 [Redacted]
21 [Redacted]

³⁹ Iatan Construction Project B&McD Vendor Audit Report – FINAL

HIGHLY CONFIDENTIAL

1 [REDACTED]
2 [REDACTED]
3 [REDACTED]
4 [REDACTED]
5 [REDACTED]
6 [REDACTED]
7 [REDACTED]
8 [REDACTED]
9 [REDACTED]
10 [REDACTED]
11 [REDACTED]
12 [REDACTED]
13 [REDACTED]
14 [REDACTED]
15 [REDACTED]
16 [REDACTED]
17 [REDACTED]
18 [REDACTED]
19 [REDACTED]
20 [REDACTED]
21 [REDACTED]

⁴⁰ BM Vendor Audit Follow-up 4-08

HIGHLY CONFIDENTIAL

1 [REDACTED]
2 [REDACTED]
3 [REDACTED]
4 [REDACTED]**
5 Q: ** [REDACTED]**
6 ** [REDACTED]
7 [REDACTED]
8 [REDACTED]
9 [REDACTED]
10 [REDACTED]
11 [REDACTED]
12 [REDACTED]
13 [REDACTED]
14 [REDACTED]
15 [REDACTED]
16 [REDACTED]**
17 Q: ** [REDACTED]
18 [REDACTED]**
19 A: ** [REDACTED]
20 [REDACTED]
21 [REDACTED]
22 [REDACTED]
23 [REDACTED]

1 [REDACTED]
2 [REDACTED]
3 [REDACTED]
4 [REDACTED]
5 [REDACTED]
6 [REDACTED]
7 [REDACTED]
8 [REDACTED]
9 [REDACTED]
10 [REDACTED]**

11 **Q:** ** [REDACTED]
12 [REDACTED]**

13 **A:** ** [REDACTED]
14 [REDACTED]
15 [REDACTED]
16 [REDACTED]
17 [REDACTED]
18 [REDACTED]**

19 **Q:** **Did Pegasus-Global evaluate Iatan Unit 2 engineering status throughout the project**
20 **period, relative to Procurement and Construction?**

21 **A:** Yes. Relative to procurement of the major equipment, including the Unit 2 Boiler, the
22 Steam Turbine, other engineered long lead items and the major civil works contract for
23 the foundation, and ultimately, contracting for the BOP construction. These contracts

HIGHLY CONFIDENTIAL

1 were dependent on the engineering being adequately progressed to support the project.
2 Pegasus-Global discussed KCP&L's contracting approach elsewhere in this testimony.
3 Pegasus-Global concludes engineering progressed adequately to support all of these key
4 project activities. As Steve Jones, KCP&L's Procurement Manager testified, by the end
5 of 2006 B&McD had provided technical specifications and bid evaluations for the
6 completion of 24 contracts with a combined value of almost \$1billion and that did not
7 have any delay impact on the Iatan Project [Direct Testimony of Steve Jones, Kansas
8 Corporate Commission, Docket No. 10-KCPE-415-RTS, page 17, lines 1 – 11, December
9 17, 2009].

10 **Q: How does the status of the Engineering impact on specific Contracts?**

11 A: As noted earlier in this testimony, all mega-projects including the Iatan Project are
12 executed on a fast-track sequence basis, the purpose of which is to reduce the overall time
13 of project execution. This sequencing approach requires that both procurement and
14 construction will start and progress before engineering is complete. As an example, as
15 noted earlier, KCP&L authorized preparation of the Unit 2 boiler and turbine generator
16 specifications in late 2005, recognizing that this major equipment must be committed
17 before the plant layout can be finalized and foundation design can be started.

18 The Boiler contract for the Iatan Unit 2 project was awarded to Alstom on the basis of a
19 performance specification to enable that scope of work to be executed under an EPC
20 delivery method and fixed price contract, where Alstom had full responsibility for
21 engineering, procurement and construction of the equipment purchased.

22 When a contract is awarded on an EPC basis very little detailed engineering is required
23 from the Owner Engineer though performance specifications will need to be well

1 developed. The Turbine Generator scope of work was awarded as an “engineer and
2 fabricate” delivery method and with a lump sum Purchase Order contract approach,
3 where Toshiba was responsible for the engineering and fabrication of the Turbine
4 Generator. Again, though minimum detailed engineering is required, well developed
5 performance specifications are required to bid this work and award a contract. Little
6 detailed engineering design can be started prior to having details of the equipment from
7 these two primary project component equipment suppliers. As also noted earlier in this
8 testimony KCP&L retained B&V to prepare these two technical performance
9 specifications.

10 However, construction only contracts, such as the foundation contract with Kissick,
11 require that the detailed engineering and design be complete and the KCP&L procured
12 equipment and materials be available prior to the start of that work. This does not mean
13 the designs are complete for the entire contract scope of work prior to award of the
14 foundation contract, only that those foundation designs are completed and delivered to
15 the foundation contractor as needed to support the planned completion of each
16 foundation.

17 Based on Pegasus-Global’s review of the Owner Engineer performance and the nature of
18 the contracts awarded, the construction of the Iatan Project was not impeded by
19 B&McD’s engineering.

20 Q:

** [REDACTED]

[REDACTED]

[REDACTED] **

1 A: ** [REDACTED]
2 [REDACTED]
3 [REDACTED]
4 [REDACTED]
5 [REDACTED]
6 [REDACTED]
7 [REDACTED]
8 [REDACTED]
9 [REDACTED]
10 [REDACTED]
11 [REDACTED] ** [Drabinski at page

12 152, lines 7 - 8].

13 Q: ** [REDACTED]
14 [REDACTED]
15 [REDACTED]
16 [REDACTED]
17 [REDACTED]

18 [REDACTED] ** [Drabinski at page 85, lines
19 12 - 17].

20 A: ** [REDACTED]
21 [REDACTED]
22 [REDACTED]
23 [REDACTED]

1 [REDACTED] ** [Drabinski at page 151, lines 12 through page 152
2 Table].

3 Q: ** [REDACTED]
4 [REDACTED]

5 [REDACTED] ** [Drabinski at page 89, lines 4 – 7]

6 A: ** [REDACTED]
7 [REDACTED]
8 [REDACTED]
9 [REDACTED]
10 [REDACTED]
11 [REDACTED] **

12 Q: **What was your ultimate conclusion relative to KCP&L’s management of Burns &
13 McDonnell?**

14 A: Pegasus-Global found KCP&L’s management of B&McD to be both reasonable and
15 prudent.

16 Q: **Will you explain why you found the initial Iatan Unit 1 project management and
17 contract approach prudent?**

18 A: In reviewing project delivery options, KCP&L found that demand for engineering and
19 construction services had risen from what had existed in early 2004, forcing them to
20 include a variety of options in their review. Strategically, KCP&L had a range of delivery
21 method options, ranging from EPC (single source responsibility for engineering and
22 construction) to separate contracts for engineering and various contracts for vendors and
23 contractors (typically called a multi-contract approach). In analyzing this overall strategy

1 KCP&L management determined that the recently approved CEP program (by the
2 Kansas and Missouri Commissions in mid 2005) would require enhanced project
3 management personnel and staff, as previously discussed earlier in my testimony.

4 ** [REDACTED]
5 [REDACTED]
6 [REDACTED]
7 [REDACTED]
8 [REDACTED]
9 [REDACTED]

10 [REDACTED] ** These results indicate that these companies were
11 making decisions based on their own particular circumstances, including their evaluation
12 of competitive options, and that there is no single “prudent” choice for project
13 construction during this time period. (B&McD survey of coal plants 090207)
14 Pegasus-Global found that KCP&L not only solicited expert advice but also took this
15 advice into account in evaluating project delivery options. KCP&L concluded that project
16 completion could be accomplished within the approved CEP program schedule by
17 engaging in a combination of EPC and multi contract delivery methods for the Iatan Unit
18 1 project.

19 **Q: What project delivery methodology and contract approach was selected for the**
20 **Iatan Unit 2 project?**

21 **A:** Ultimately, KCP&L used a mixture of delivery methodologies and contract approaches
22 for the execution of the Iatan Unit 2 project:

- 1 • KCP&L selected an EPC delivery methodology to execute the primary piece of
2 engineered equipment – the boiler. That delivery methodology is typically used
3 when the scope of work is based on operational specifications utilizing a fixed
4 price contracting approach and involves both manufacture and
5 erection/installation of that equipment on site.
- 6 • KCP&L selected a straight equipment procurement delivery methodology to
7 execute another crucial piece of engineered equipment – the turbine generator. As
8 a manufactured piece of equipment the use of a fixed price contract approach
9 based on operational specifications for engineering and manufacture is typical.
- 10 • KCP&L contracted for engineering services under a time and materials
11 contracting approach which is typical within the industry when the project
12 involves design of a new facility predicated on several “operational
13 specifications” supplied by the owner and the primary engineered equipment
14 suppliers.
- 15 • KCP&L originally selected a multi-prime delivery method for the BOP scope of
16 work, with KCP&L acting as its own Construction Manager. KCP&L later
17 modified its multi-prime delivery method by engaging Kiewit as a General
18 Contractor responsible to complete the BOP construction.

19 Pegasus-Global found that KCP&L followed a methodical process during the selection of
20 each of its project delivery methodologies and contracting approaches, which resulted in
21 decisions which were reasonable and prudent given the information available at the time
22 those decisions were made.

1 **Q: What was the basis for your examination of KCP&L's choice of project delivery**
2 **methodology and contract approach?**

3 A: A key consideration in selection of delivery method and contract approach is to align the
4 delivery methodology and contracting approach with the risk profile of the project to be
5 executed. One of the crucial decisions for an owner is to select a project delivery method
6 and contract approach which enables it to allocate project risks appropriately while
7 maximizing the ability to meet the project goals and objectives. The goal is not for the
8 owner to attempt to shed all risk to a contractor; first of all it is simply not possible, even
9 under an EPC delivery methodology and a Fixed Price, Date Certain, Turn Key contract
10 approach for an owner to shed all project risk. Second, the more risk an owner sheds, the
11 higher the contracting cost, as no contractor will knowingly accept a risk without assuring
12 that the compensation to be received is as high or higher than the cumulative impact of
13 those risks should they manifest on the project. A primary tenet of successful risk
14 allocation is that a risk element should be allocated to the project party that is best able to
15 manage and control the specific risk element in question. No owner, including a utility,
16 should blindly select a delivery method simply because others appear to be using it.

17 To preliminarily judge whether KCP&L followed a management process that generally
18 reflected the best industry practice to capture and appropriately allocate risk for the Iatan
19 Unit 2 project, Pegasus-Global employed a table which Pegasus-Global has used for over
20 ten years as a reference guide. The table is based on an approach presented by two senior
21 Bechtel Corporation officers at an American Society of Civil Engineers (ASCE)

1 conference in 1997,⁴¹ and employs various general project criteria which generally
2 describe risk allocation conditions between project parties. Using the table enables an
3 owner to identify the project delivery methodologies and contract approach which
4 provide the best “fit” to the project risk profile for that project. An example of how the
5 table is employed to match various criteria with delivery methods and contracting
6 approaches has been provided below in **Table 1 – Project Execution Conditions and**
7 **Risk Allocation Re: Iatan Unit 2 Alstom Contract** and **Table 2 – Project Execution**
8 **Conditions and Risk Allocation Re: Iatan 2 Kiewit Contract in 2007**. Tables 1 and 2
9 provide an indication of which project delivery methods and contract approaches match
10 the risk profile established for the project for the Boiler Island and BOP scopes of work.⁴²
11 Pegasus-Global uses the table to perform a general check as to whether the owner’s
12 processes met the general expectation at the time based upon what the owner knew or
13 should have known.

14 **Q: Can you explain your review and findings concerning the Alstom delivery method**
15 **and contract approach selected by KCP&L?**

16 A: Yes. An examination of the Iatan Project records showed KCP&L first completed its
17 examinations of the future need for power and had developed a consolidated plan for
18 addressing that future need, one element of which was to construct a second coal fired
19 unit at the Iatan power station. Next Pegasus-Global found that KCP&L had engaged

⁴¹ “*Choosing the Right Delivery System*,” By Charles M. Spink, P.E., F.ASCE, Construction Congress V, Managing Engineered Construction in Expanding Global Markets, Proceedings of the Congress, 1997, American Society of Civil Engineers

⁴² Over the years, as risk management practices and programs have evolved, Pegasus-Global has adjusted the original table in order to reflect the latest industry thinking as to the best methods for allocation and management of specific risk elements.

1 consultants such as Schiff Hardin, B&V and B&McD to provide it with the information
2 and data it needed to understand the current state of the power project industry. KCP&L
3 management received advice relative to the general progress steps through which a power
4 project proceeds, including identification of critical equipment decisions, timing of those
5 decisions, and the interdependence of actions and decisions. Pegasus-Global then found
6 that KCP&L used the information gained from its advisors to develop its project risk
7 profile and prioritize the order of its actions and decisions for managing those risk
8 elements.

9 Specific to the boiler island project delivery and contract approach decisions Pegasus-
10 Global examined the project conditions for the period during which KCP&L made its
11 delivery method and contract approach selections. The boiler island is the project element
12 which drives the majority of project detailed design, cost and schedule; as the design,
13 manufacture of the boiler components and construction of the boiler island collectively
14 take the longest time to perform. In addition the boiler island has the greatest influence on
15 the completion of detailed design and construction for the BOP; simply, without the
16 complete boiler design the detailed design of the BOP cannot be finalized, issued or bid.

17 In the latter half of 2005 and early into 2006, KCP&L was preparing to bid the boiler
18 island, the first step in the long process which would ultimately result in the completion
19 of the Iatan Unit 2 project. At that time the industry as a whole was in the midst of a
20 construction boom which was quickly locking up what is known within the industry as
21 the “manufacturing queue” for major engineered equipment such as boilers and turbine

1 generators.⁴³ Pegasus-Global found that KCP&L was cognizant of the need to secure a
2 boiler contractor as early as possible in the project life cycle and acted quickly to have a
3 performance specification prepared which could be expeditiously bid and awarded.

4 Because of the highly specialized nature of the equipment involved, utility owners do not
5 take the risk of actually engineering or designing the boiler equipment, those risks are
6 allocated to the manufacturer awarded the boiler equipment scope of work. To allocate
7 the risk to the manufacturer, utility owners procure boiler island equipment using a
8 performance specification; that is, the owner (through its engineer) develops the
9 performance requirements for the boiler (such as pressure, temperature, flow rates,
10 cooling and recapture characteristics, etc), but leaves all of the detailed engineering and
11 design of the equipment and appurtenances (the boiler island), and therefore allocates the
12 risk attached to that work, to the manufacturer.

13 The boiler components must be assembled and installed within the boundaries of the
14 Boiler Island, a task which is again very specialized and complex, involving a significant
15 level of project risk. Therefore, the utility owner will generally contract with the
16 manufacturer to do the installation as part of its direct scope of work or contract with the
17 manufacturer to directly oversee and manage a specialist contractor engaged to execute
18 that scope of work.

19 Among the risk elements attached to the boiler island are the following:

- 20 • Defective design of the boiler island equipment;

⁴³ KCP&L Strategic Infrastructure Investments– Quarterly Status Update Third Quarter 2006 and KCC Docket No. 04-KCPE-1025-GIE, page 9; Synapse Energy Economics, Inc., July 2008, David Schissel, Allison Smith and Rachel Wilson

- 1 • Defective installation/construction of the boiler island equipment;
- 2 • Cost overruns (design, procurement, manufacturing and/or installation);
- 3 • Schedule delays (design, procurement, manufacturing and/or installation);
- 4 • Failure of the completed boiler island to meet the performance specification set by
- 5 the owner; and
- 6 • Failure to properly test and commission the boiler island.

7 Once the project conditions and risk profile had been established, Pegasus-Global
 8 examined the primary risks attached to the boiler island against the possible delivery
 9 methods and contract approaches using **Table 1** as discussed earlier above, with the
 10 following results:

TABLE 1 PROJECT EXECUTION CONDITIONS AND RISK ALLOCATION RE: IATAN UNIT 2 ALSTOM CONTRACT						
Choosing the Preferred <u>Project Delivery Methodology, Contracting Approach</u> and <u>Resultant Risk Allocation Expectations</u> ⁴⁴						
	Project Delivery Methodology		Contracting Approach			KCP&L Choice Re: Iatan Unit 2
	Design Bid Build	EPC	Fixed Price	Unit Price	Cost Reimbursable	
Owner Considerations and Requirements						
Cost Control is Major Consideration		✓	✓	✓		*
Owner to Control Contingency		✓		✓	✓	
Bid Competition Required	✓	✓	✓	✓		*
Maximum Owner Involvement		✓			✓	*

⁴⁴ Modified by the author from “Choosing the Right Delivery System,” by Charles M. Spink, P.E., F.ASCE, Construction Congress V, Managing Engineered Construction in Expanding Global Markets, Proceedings of the Congress, 1997, American Society of Civil Engineers, pages 663 – 671

**TABLE 1
PROJECT EXECUTION CONDITIONS AND RISK ALLOCATION
RE: IATAN UNIT 2 ALSTOM CONTRACT**

**Choosing the Preferred Project Delivery Methodology, Contracting Approach
and Resultant Risk Allocation Expectations⁴⁴**

	Project Delivery Methodology		Contracting Approach			KCP&L Choice Re: Iatan Unit 2
	Design Bid Build	EPC	Fixed Price	Unit Price	Cost Reimbursable	
Minimum Owner Involvement	✓		✓			
Owner Has No Oversight Capabilities	✓		✓			
Single Source Responsibility		✓	✓	✓	✓	*
Contractor In Part Provides Project Funding		✓	✓			N/A
Project Scope and Parameters						
Clear Scope Definition	✓	✓	✓	✓		*
Minimal Scope Definition	✓			✓	✓	
Scope/Complexity Defined, Quantities Uncertain	✓	✓	✓	✓		*
Minimal Scope Changes Expected	✓	✓	✓			*
Potential for Large Scope Changes		✓		✓	✓	
Tight Schedule		✓	✓	✓	✓	*
Volatile Project Environment		✓		✓	✓	*
Stable Project Environment	✓		✓			
Large Complex Project	✓	✓	✓	✓	✓	*
Primarily New Technology		✓		✓	✓	

1

2

As noted by the “tick marks” in **Table 1** above, both the Owner Considerations and

3

Project Scope and Parameters significantly favor the use of an EPC delivery method (14

4

out of 18 total risk elements). Under the Contracting Approach both the Fixed Price and

1 Unit Price contract approaches appeared as the preferred contract approaches (12 out of
2 14 total risk elements). Using **Table 1**, Pegasus-Global confirmed that KCP&L's
3 selection process accounted for those risk elements most crucial to the choice of delivery
4 method and contract approach for the boiler island scope of work. KCP&L selected an
5 EPC delivery methodology and a Fixed Price contract approach as shown in the last
6 column of **Table 1**.

7 Pegasus-Global concluded that KCP&L's process for selection of delivery method and
8 contracting approach for the boiler island scope of work was reasonable and prudent
9 based on what was known, or reasonably could have been known by KCP&L relative to
10 industry and project conditions as of late 2005 and early 2006 and the risk profile for the
11 boiler island scope of work.

12 **Q: Can you explain Pegasus-Global's review and findings concerning the Kiewit**
13 **delivery method and contract approach selected by KCP&L?**

14 **A:** Pegasus-Global followed exactly the same process in examining KCP&L's selection of
15 delivery method and contract approach for the Kiewit contract that was used to examine
16 the Alstom contract. The risk elements specific to this scope of work focused around
17 execution of the BOP construction, as the risk for detailed design of the BOP had already
18 been allocated to B&McD. The Iatan Project record shows that initial attempts to allocate
19 this risk via either an EPC or GC delivery method, and a fixed price contracting
20 approach, met with no interest within the contracting community when first tested by
21 KCP&L in early 2006. As a result, KCP&L had no way in which to allocate that risk at
22 that time and was taking actions which would enable it to manage and control those risk
23 elements under a Multi-Prime methodology throughout 2006 and into 2007.

1 As often happens in mega-projects extending over several years, industry conditions
2 change relatively quickly and in late 2006 and early 2007 Kiewit, who previously had
3 declined to bid on the BOP scope of work under an EPC/GC methodology or fixed price
4 contract approach, contacted KCP&L with an offer to assume the responsibility for the
5 BOP scope of work as a GC, although it was unwilling to accept a fixed price contracting
6 methodology. The decision to change delivery methodology for the BOP scope of work
7 needed to be evaluated against the impact that change would have on the project's risk
8 profile and, in particular, the reallocation of those risks from KCP&L to Kiewit.

9 The document record showed that KCP&L and its advisors carefully examined the
10 impact to the Iatan Project's risk profile of changing the delivery method and ultimately
11 determined that although the core elements would not change, the allocation of those risk
12 elements could be improved; the project risk profile could be altered substantially by
13 shifting certain of those risk elements to Kiewit, a party that at that time was better able
14 to manage and control those risk elements which existed within the BOP scope of work.

15 Pegasus-Global again used the delivery method and contract approach table to examine
16 KCP&L's decision making process relative to the selection of delivery method and
17 contract approach, as shown in **Table 2** below:

**TABLE 2
PROJECT EXECUTION CONDITIONS AND RISK ALLOCATION
RE: IATAN UNIT 2 KIEWIT CONTRACT IN 2007**

**Choosing the Preferred Project Delivery Methodology, Contracting Approach
and Resultant Risk Allocation Expectations**

	Project Delivery Methodology		Contracting Approach			KCP&L Choice: Re: Iatan Unit 2
	Design Bid Build	EPC	Fixed Price	Unit Price	Cost Reimbursable	
Owner Considerations and Requirements						
Cost Control is Major Consideration		✓	✓	✓		*
Owner to Control Contingency		✓		✓	✓	*
Bid Competition Required	✓	✓	✓	✓		
Maximum Owner Involvement		✓			✓	*
Minimum Owner Involvement	✓		✓			
Owner Has No Oversight Capabilities	✓		✓			
Single Source Responsibility		✓	✓	✓	✓	*
Contractor In Part Provides Project Funding		✓	✓			N/A
Project Scope and Parameters						
Clear Scope Definition	✓	✓	✓	✓		*
Minimal Scope Definition	✓			✓	✓	
Scope/Complexity Defined, Quantities Uncertain	✓	✓	✓	✓		*
Minimal Scope Changes Expected	✓	✓	✓			
Potential for Large Scope Changes		✓		✓	✓	
Tight Schedule		✓	✓	✓	✓	*
Volatile Project Environment		✓		✓	✓	*
Stable Project Environment	✓		✓			
Large Complex Project	✓	✓	✓	✓	✓	*
Primarily New Technology		✓		✓	✓	

1
2 As noted by the “tick marks” in **Table 2** above, both the Owner Considerations and
3 Project Scope and Parameters significantly favor the use of an EPC delivery method (14
4 out of 18 total risk elements). Under the Contracting Approach both the Fixed Price and
5 Unit Price contract approaches appeared as the preferred contract approaches (12 out of
6 14 total risk elements). Using **Table 2**, Pegasus-Global confirmed that KCP&L’s
7 selection process accounted for those risk elements most crucial to the choice of delivery
8 method and contract approach for the BOP scope of work. KCP&L decided to revise its
9 project execution plan for the BOP scope of work using an EPC type delivery
10 methodology and a Unit Price contract approach as shown in the last column of **Table 2**.

11 As engineering and procurement were too far advanced to be fully re-allocated to Kiewit
12 for the BOP scope of work, KCP&L ultimately selected a EPC delivery methodology
13 under which Kiewit would assume full responsibility for the actual construction of the
14 BOP scope of work, while providing input into engineering (i.e. constructability reviews)
15 and taking responsibility (and risk) of certain material and specialist subcontract
16 procurement.

17 Because Kiewit was not involved in the initial BOP planning, engineering and
18 procurement activities it was understandably unwilling to accept a Fixed Price contract
19 approach; therefore KCP&L and Kiewit negotiated a Unit Price contract. That
20 compromise contract approach was reasonable both from the perspective of the **Table 2**
21 results shown above and in consideration of the status of the Iatan Project at the point in
22 time when the decision was made to modify the delivery method for the BOP scope of
23 work. Pegasus-Global concluded that KCP&L’s process for selection of its initial

1 delivery method for the BOP scope of work and its revisions to that delivery method and
2 contracting approach for the BOP scope of work were reasonable and prudent based on
3 what was known or reasonably could have been known by KCP&L relative to industry
4 and project conditions as of 2006 and 2007.

5 **Q: Did Pegasus-Global examine Mr. Drabinski's testimony and conclusions relative to**
6 **KCP&L's selection of the project delivery methodology in 2005?**

7 A: Yes we did.

8 **Q: **** [REDACTED]
9 [REDACTED]
10 [REDACTED] **

11 A: ** [REDACTED]
12 [REDACTED]
13 [REDACTED]
14 [REDACTED]
15 [REDACTED]
16 [REDACTED]
17 [REDACTED]
18 [REDACTED]
19 [REDACTED]
20 [REDACTED]

⁴⁵ Direct Testimony of Walter P. Drabinski, Vantage Energy Consulting, LLC, on behalf of Missouri Retailers Association, Case No. ER-2010-0355/0356, Missouri Public Service Commission, November 17, 2010, page 43 line 10

1 [REDACTED]
2 [REDACTED]
3 [REDACTED]
4 • [REDACTED]
5 [REDACTED]
6 [REDACTED]**
7 Q: ** [REDACTED]
8 [REDACTED]
9 [REDACTED]**
10 A: ** [REDACTED]
11 [REDACTED]
12 [REDACTED]
13 [REDACTED]
14 [REDACTED]
15 [REDACTED]
16 [REDACTED]
17 [REDACTED]
18 [REDACTED]
19 [REDACTED]

⁴⁶ Direct Testimony of Walter P. Drabinski, Vantage Energy Consulting, LLC, on behalf of Missouri Retailers Association, Case No. ER-2010-0355/0356, Missouri Public Service Commission, November 17, 2010, page 43 line 6

⁴⁷ Direct Testimony of Walter P. Drabinski, Vantage Energy Consulting, LLC, on behalf of Missouri Retailers Association, Case No. ER-2010-0355/0356, Missouri Public Service Commission, November 17, 2010, page 43 line 19

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23

[REDACTED]

HIGHLY CONFIDENTIAL

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22

[REDACTED]

HIGHLY CONFIDENTIAL

1 [REDACTED]
2 [REDACTED]
3 • [REDACTED]
4 [REDACTED]
5 [REDACTED]
6 [REDACTED]
7 [REDACTED]
8 [REDACTED]
9 [REDACTED]
10 [REDACTED]
11 [REDACTED]
12 [REDACTED]
13 [REDACTED]**

14 **Q: What is the basis of Pegasus-Global’s disagreement with Drabinski’s assertion that**
15 **KCP&L should have been seeking an EPC contractor in January 2005?**

16 **A:** First, the project risk profile as of January 2005 still included significant “make or break”
17 risk elements, each of which a prudent owner would attempt to resolve or mitigate prior
18 to entering into any significant expenditure on a project such as the Iatan Unit 2 project.⁴⁸
19 The acceptance and approval of KCP&L’s CEP by the Missouri and Kansas
20 Commissions was a make or break risk element from the standpoint of securing
21 investor/co-owner participation in the Iatan Unit 2 project. The approval of the CEP was

⁴⁸ A “make or break” risk element is one that on its own has the potential to completely stop a project from advancing beyond initial planning. For example, if sufficient financing cannot be secured to fund the execution of the project the project will either shelved until that risk element can be overcome or be abandon in total.

1 critical to assure investors and potential co-owners of the viability of the Iatan Unit 2
2 mega-project given that even at that early stage of development (January 2005) the mega-
3 project was expected to cost well in excess of \$1 billion and take five-plus years to
4 execute. Had KCP&L incurred significant cost preparing a project for an EPC bid and
5 award only to have the Missouri and/or Kansas Commissions reject the CEP, one could
6 argue that initiating that project and incurring those costs without having secured that
7 acceptance and approval was an imprudent management decision.

8 Second, as of January 2005 the project definition was not detailed to a level from which
9 the primary engineered equipment specification (boiler and turbine generator) could be
10 prepared, bid and selected. Searching and selecting an EPC contractor as of January 2005
11 would have meant entering the contractor market with a “blanked” Request for Proposal;
12 that is soliciting response proposals from EPC contractors with the majority of the
13 operating specifications and basic designs left “blank” or marked “to be determined.” In a
14 blanked solicitation, the experienced EPC contractor will either (1) refuse to bid, or (2)
15 will caveat the entire bid response to avoid accepting any undefined scope risk attached
16 to cost or schedule. There would be no “risk advantage” in soliciting, or awarding an
17 EPC contract on such a response for the project, as contractors would be unwilling to
18 accept cost or schedule risk on a blanked solicitation.

19 This condition is exemplified by the presentation by B&V to KCP&L on November 8,
20 2005.⁴⁹ B&V refused to bid the Iatan Unit 2 project on an EPC fixed price contracting
21 methodology because of the limited level of project definition in place as of November

⁴⁹ Black & Veatch November 8, 2005 Presentation to KCP&L

1 2005. Instead B&V offered to set a target price approximately one year after the initiation
2 of full detailed project engineering. The refusal by B&V occurred eleven months after
3 January 2005, the point at which Mr. Drabinski asserts that KCP&L should have been
4 soliciting and securing an EPC contractor for the Iatan Project.

5 Finally, conditions in the EPC contractor market did not favor KCP&L securing a
6 contractor willing to accept any significant amount of cost or schedule risk. This is for a
7 number of reasons, including:

- 8 • There are a limited number of contractors that can successfully execute a mega-
9 project as an EPC contractor. If the qualified EPC contractor pool is saturated
10 with work, it would be difficult to find a contractor willing to bid additional work
11 with the significant level of risk which accompanies every mega-project.
- 12 • There are a limited number of mega-projects that any one EPC contractor can take
13 on at a time given the extremely high risk which accompany fixed price mega-
14 projects. Even a Bechtel has an upper limit to the total amount of risk the
15 corporation can place under contract and successfully execute.
- 16 • KCP&L's history with the EPC contractor market had been minimal for almost
17 two decades. One way in which EPC contractors mitigate and control their risk
18 exposure on mega-projects is by working for a very select group of owners,
19 preferring to work for owners with whom they have had a long and successful
20 relationship. It is doubtful that KCP&L could have generated any fixed price,
21 fixed completion "date certain" responses from EPC contractors with which it had
22 not worked before.

- 1 • The EPC contractor market was saturated in 2005 and 2006, particularly in the
2 power industry.⁵⁰ As noted in its presentation to KCP&L in November 8, 2005,
3 B&V believed that finding a qualified EPC contractor for either the total plant or
4 even the BOP would be a constraint that would have to be overcome by KCP&L⁵¹

5 Based on Pegasus-Global's examination of normal contracting practices within the
6 industry at the time and the actual status of the project definition as it existed in 2005,

7 ** [REDACTED]
8 [REDACTED]
9 [REDACTED]
10 [REDACTED]
11 [REDACTED]
12 [REDACTED]**

13 Rather, Pegasus-Global found that KCP&L followed a systematic process which worked
14 to match the project, industry and market conditions to project delivery methodologies
15 and contract approaches which gave it the best opportunity to successfully meet this
16 project's goals and objectives.

17 **Q:** ** [REDACTED]
18 [REDACTED]
19 [REDACTED]**

20 **A:** Yes. The purpose of the 2004 PDR was to support:

- 21 • Development of project detail sufficient to support permitting requirements;

⁵⁰ Coal-Fired Power Plant Construction Costs, July 2008, Synapse Energy Economics, Inc., page 4

⁵¹ Black & Veatch November 8, 2005 Presentation to KCP&L

- 1 • Evaluation of the economics of the major technology components expected to be
- 2 used in the Iatan Unit 2 project; and
- 3 • Development of the project performance and financial data to be included in the
- 4 KCP&L Integrated Resource Plan.⁵²

5 B&McD had to establish certain assumptions upon which to base the Iatan Unit 2 project
6 study in order to meet those goals. Among those assumptions was that the project
7 delivery methodology employed for the Iatan Unit 2 project would be a mix of EPC
8 (Boiler Island) and multi-prime (BOP).⁵³ That assumption, to use a mix of delivery
9 methodologies, was reasonable as it provided B&McD with the ability to execute the
10 study using the two most common methodologies used within the power industry,
11 without limiting the study to a single methodology.

12 ** [REDACTED]
13 [REDACTED]
14 [REDACTED] **

- 15 • The PDR was a study to be used for two primary purposes:
 - 16 ○ As a test of the viability of the project in terms of desired results, costs, timing
 - 17 and risk. As a test document the PDR was based on limited information and
 - 18 data and assumptions had to be made across all topical issues in order to
 - 19 enable KCP&L to make reasonable judgments as to the viability of the project
 - 20 as a whole.

⁵² Iatan Unit 2 Project Definition Report for KCP&L, August 2004, rev. 0, page 1-1

⁵³ Iatan Unit 2 Project Definition Report for KCP&L, August 2004, rev. 0, page 1-3

1 ○ As preliminary guide for future project planning. As a planning guide the
2 PDR established the elements of the project which had to be researched,
3 analyzed and set in order to identify the full project risk profile, from which
4 decisions would be made with the goal of achieving the project's desired
5 results, at a reasonable cost and within the timeframe required.

- 6 ● ** [REDACTED]
- 7 [REDACTED] ** Project Management by its definition involves the
8 continuous examination of, and reaction to, changes to a project's risk profile over
9 a project's full life cycle. With every decision made, action taken and unforeseen
10 event which occurs a project's risk profile changes and with every change in a
11 project's risk profile management must make decisions and take actions to adjust
12 a project's course to meet and overcome those changes. Mega-project managers
13 face exactly the same challenge, but with the added pressures which accompany
14 projects which are technically complex, take thousands of people years to build
15 and cost over \$1 billion. To successfully manage and control a changing project
16 risk profile over an extended period of time, mega-project managers must be
17 prepared to adjust plans and decisions constantly over the life of that project.

18 One example of the dynamic nature of managing a changing risk profile on the Iatan Unit
19 2 project involves the evolution of the project delivery methodologies and contracting
20 approaches managed by KCP&L. Throughout 2005 KCP&L sought advice relative to the
21 project delivery methodology from at least three expert sources: Schiff Hardin, B&V and
22 B&McD. In the fall of 2005 B&V and B&McD were requested by KCP&L to prepare

1 and submit proposals which addressed both of the EPC and the multi-prime delivery
2 methodologies.

3 B&V's proposal, preferring the EPC approach, was conditioned in that it would assume
4 neither the risk of a fixed price or a completion date certain under an EPC delivery
5 methodology and contracting approach [Giles direct testimony, Missouri Commission
6 Docket No. ER-2010-0355, June, 2010, page 9, line 22 through page 10, line 10]. Two of
7 the primary reasons to utilize an EPC delivery methodology and contracting approach are
8 to (1) shift cost and schedule risk to the EPC contractor and (2) to gain cost and schedule
9 certainty for the ownership group and rate payers. B&V's EPC proposal provided neither
10 of those two goals.

11 B&McD submitted a proposal with two delivery options; a hybrid EPC delivery
12 methodology and a multi-prime delivery methodology. B&McD proposed putting certain
13 work under an EPC structure (i.e. the primary engineered equipment) while executing the
14 BOP under a multi-prime structure. The advantage to this methodology was that it shifted
15 cost and schedule risk for a significant portion of the work – the Boiler Island and turbine
16 generator equipment – to a single contract for a fixed price and a completion date certain.
17 This was possible because the scope of work for those two critical elements of the project
18 scope was strictly defined and could be founded on operational specifications. However,
19 the BOP scope of work was unlikely to generate fixed price, date certain bids until the
20 detailed engineering had been completed and issued for bid, which could not occur until
21 the detailed engineering and design had been completed for the boiler island and the
22 turbine generator equipment.

1 Because of that project flow the B&V EPC proposal actually gained none of the cost or
2 schedule risk reduction generally sought by an owner provided by an EPC delivery
3 methodology, KCP&L's first decision was to separate the Boiler Island from the BOP,
4 immediately initiating action to enable solicitation of an EPC supplier/installer for that
5 engineered equipment. This decision was completely in line with the required project
6 flow (completion of detailed engineering for the primary boiler island and turbine
7 generator equipment leading to initiation of detailed design of the BOP).

8 However, KCP&L did not finalize a decision relative to the delivery methodology for the
9 BOP work at that same time. In early 2006 KCP&L's Steve Jones was surveying
10 contractors in an effort to gauge whether or not there was any interest among the
11 contracting community in bidding the BOP work under an EPC delivery methodology
12 and contracting approach.⁵⁴ Among those firms contacted were the following:

- 13 • Kiewit;
- 14 • Washington Group;
- 15 • Fluor Daniels;
- 16 • Black & McDonald Power;
- 17 • EMCOR;
- 18 • PCL; and
- 19 • Shaw.

⁵⁴E-mail string, Steve Jones to John Grimwade, et al, May 15, 2006 and Robert Reymond to Steve Jones, et al, May 17, 2006

1 In a May 24, 2006 memo, Steve Jones summarized his notes on one of those interviews,
2 noting that the Washington Group had politely declined any interest at this time.⁵⁵ Similar
3 answers were received from the other contractors that were contacted and interviewed by
4 telephone [Direct Testimony of Steve Jones, Kansas Corporate Commission, Docket No.
5 10-KCPE-415-RTS, page 14, line 18 through page 16 line 8 December 17, 2009].

6 Through the summer of 2006 KCP&L continued to reasonably examine all of its options
7 relative to the delivery methodologies for the BOP scope of work and did not discard any
8 delivery options until mid-2006, at which time it committed to a multi-prime
9 methodology.

10 Q: ** [REDACTED]
11 [REDACTED]
12 [REDACTED] **

13 A: First, Pegasus-Global knows of no industry study which supports the contention that an
14 EPC delivery methodology reduces costs when compared against a multi-prime delivery
15 methodology. Mr. Drabinski provided no documented support for that assertion, and in
16 fact that statement conflicts with the combined personal experience of the Pegasus-
17 Global team and with what Pegasus-Global has observed as conventional wisdom in the
18 construction industry. The EPC delivery methodology is primarily known within the
19 industry as a way to shift cost and schedule risk to a contractor, and in return for
20 accepting that risk, a contractor will bid a higher cost to cover the possible impact of that
21 risk should costs increase or schedule lengthen. Second, the ability to shift that risk is

⁵⁵ Memo, Steve Jones to Terry Murphy, et al, May 24, 2006 (date on memo incorrect)

HIGHLY CONFIDENTIAL

1 only true if the contractor agrees to accept that risk under the EPC contract. As discussed
2 above, attempts by KCP&L to find a contractor willing to take on the cost or schedule
3 risk of the Iatan Unit 2 project under an EPC contracting approach were unsuccessful. An
4 EPC contract approach which leaves the cost unfixed and the scheduled completion date
5 floating until sometime in the future has not shifted any of the cost or schedule risk from
6 the owner.

7 **Q: Did your examination lead to any disagreements with the Missouri Staff's analysis**
8 **and testimony relative to KCP&L's selection of the project delivery methodology**
9 **for the Iatan Unit 2 project?**

10 A: Yes. The Missouri Staff report [pages 21-22] indicates that KCP&L's decision to choose
11 a multi-prime contracting approach led to Iatan Project cost overruns and document
12 control issues as the result of KCP&L's failure to employ a strong, capable and
13 experienced Project Management or Construction Manager. However, it is my opinion
14 that the Staff's finding is flawed for a number of reasons including:

- 15 • The Staff has not demonstrated any independent analysis as required under the
16 GAAS standards, which it purported to have used, and instead simply relies on
17 testimony by Kansas Commission Staff consultant testimony of Mr. Drabinski
18 (deemed by the Kansas Commission November 22, 2010 Order to be unreliable
19 and gave no weight to it), and "sound bites" taken from KCP&L internal audits.
- 20 • The Staff inappropriately used KCP&L internal audits to criticize KCP&L's
21 multi-prime contracting approach decision ignoring the fact that the process of
22 conducting on-going internal audits during a complex construction project is
23 considered part of the prudent management decision-making process.

- 1 • As Pegasus-Global has described earlier in this testimony, KCP&L did staff an
2 organization commensurate with the phase of the Iatan Project and the contracting
3 approaches taken. KCP&L, using input from its advisors and the internal audits
4 continued to improve its staffing and organization per the very same
5 recommendations quoted by the Staff demonstrating reasonable and prudent
6 management actions.

7 **Q: What in summary are Pegasus-Global's findings relative to KCP&L's selection of**
8 **the project delivery methodology during the period from 2005 through 2006?**

9 A: Pegasus-Global found that KCP&L solicited expert advice and took this advice into
10 account in evaluating project delivery options. Further, with the assistance of those
11 experts and its own information sources, KCP&L continued to explore all of its project
12 delivery options up until the point in time when a final decision had to be made in mid-
13 2006. Ultimately KCP&L concluded that its project risks could be managed and its
14 project goals and objectives could be achieved within the approved CEP program
15 schedule by engaging in a combination of EPC and multi-prime delivery methods for the
16 Iatan Unit 2 project. KCP&L's decision is consistent with Pegasus-Global's experience
17 on mega-projects in all industry sectors for over four decades.

18 KCP&L's further recognized that such a strategy shifted the focus of some of the
19 management elements of the project risk profile, the most significant of which required
20 KCP&L to enhance and expand its internal project management staff and organization to
21 assume the management responsibilities for the BOP scope of work under the multi-
22 prime BOP delivery methodology. KCP&L delivery methodology decisions, and the
23 decision making processes KCP&L followed, exhibited good management and fell within

1 a zone of reasonableness. Pegasus-Global concludes these decisions and the decision
2 making processes were prudent.

3 **Q: Pegasus-Global described the initial decisions regarding KCP&L. Did KCP&L**
4 **evolve and alter this Delivery Methodology and Contract Approach during the**
5 **Iatan Unit 2 project execution?**

6 A: Yes. As Pegasus-Global noted earlier, with every decision made, action taken and
7 unforeseen event which occurs a project's risk profile changes, and with every change in
8 a project's risk profile management must make decisions and take actions to adjust a
9 project's course to meet and overcome those changes. Mega-projects such as the Iatan
10 Unit 2 project are confronted with an even greater range of issues which require
11 adjustments to the project execution plans. Again, prudence is judged by the decisions
12 and actions taken by management within the context of what was known or should have
13 been known to management at a specific point in time. As the project environment
14 evolves, management decisions and actions must evolve to meet those changing
15 conditions. In evaluating prudence Pegasus-Global examines how management reacted to
16 changes in the project environment as the project moves through its life cycle.

17 The speed with which the Iatan Unit 2 project was evolving increased throughout 2006
18 and 2007, as a myriad of decisions were made and actions were taken to solidify the
19 project execution plan and to varying degrees each decision by KCP&L altered the
20 project environment within which management was operating. The most critical
21 decisions within the project environment involved early engineering to establish the
22 operating specifications for the primary engineered equipment, soliciting proposals for
23 that equipment and awarding that equipment. As described earlier, during 2006 the

1 turbine generator and boiler island engineered equipment were specified, solicited and
2 awarded.⁵⁶ Those actions set the operational and to a large extent the physical parameters
3 of the plant. Those decisions also began to shape the project execution environment for
4 all subsequent work on the project. For example, the boiler island was awarded to Alstom
5 on an EPC delivery and fixed price, date certain contract basis,⁵⁷ an action which
6 produced certain elements of the project environment which now had to be factored into
7 all subsequent decisions and actions by KCP&L management. For example, KCP&L's
8 management structure, staffing and execution plans had to adjust to that element of the
9 project's environment in order to insure that the decisions made and actions taken going
10 forward with the project aligned with that change in the environment.

11 Because KCP&L found no contractor interest in bidding the full project or even the BOP
12 scope of work on an EPC basis, with a date certain completion or a fixed price, a
13 reasonable option moving through 2006 was for KCP&L to execute the BOP under a
14 multi-prime delivery structure for that scope of work acting as its own construction and
15 project manager. One consequence of that choice was that the risk elements which
16 accompany that scope of work would remain with KCP&L, with minimal risk allocation
17 possible among the various prime contractors possible.

18 However, in December 2006, Kiewit approached KCP&L with an offer to assume
19 responsibility for the BOP scope of work. According to Kiewit, one of its projects had
20 been terminated, which freed an experienced management team and construction force

⁵⁶ KCP&L Strategic Infrastructure Investment Status Report First Quarter 2006, pages 27 & 28, April 28, 2006

⁵⁷ KCP&L Strategic Infrastructure Investment Status Report Second Quarter 2006, page 7, July 31, 2006, and KCP&L Strategic Infrastructure Investments – Quarterly Status Update, Third Quarter 2006, KCC Docket No. 04-KCPE-1025-GIE, page 34

1 for reassignment to another project. As noted earlier in this testimony, Kiewit had been
2 approached by KCP&L in the spring of 2006 to determine any interest in the BOP scope
3 of work but Kiewit had declined due in part to the fact that its forces were fully
4 committed at that time. When this condition changed it was not at all unreasonable for
5 Kiewit to contact KCP&L in an attempt to secure that work for its now unassigned
6 management and construction forces.⁵⁸

7 **Q: What did Pegasus-Global find regarding KCP&L's examination of alternatives to**
8 **its Multi-Prime delivery method to the BOP contracting methodology in early 2007?**

9 A: The unsolicited proposal from Kiewit gave KCP&L an opportunity to reexamine its
10 initial plans from a perspective which did not exist when the original decision was made
11 to execute the BOP using multiple-prime contractors. The unsolicited proposal also
12 offered KCP&L an opportunity to significantly change the project risk profile going
13 forward, which meant that as any reasonable project manager (and owner) would do,
14 KCP&L had to evaluate that opportunity. Among the factors which KCP&L took into
15 account during that evaluation included the following:

- 16 • Kiewit was a large, well known contractor with an immediately available and
17 experienced organization that had demonstrated its capability to manage and
18 execute the complex BOP scope of work on a power project for many years.
- 19 • In late 2006 the Iatan Unit 2 project was poised to enter the construction phase of
20 the project. Detailed engineering was being released for bid/construction, initial

⁵⁸ Status Report on Comprehensive Energy Plan Projects, Schiff Hardin, page 3, January 10, 2007

1 construction civil work had been bid and awarded and the procurement of the
2 multi-prime contracts was scoped and was being prepared for solicitation.

- 3 • At this stage KCP&L had expanded its internal staff at the project management
4 level; had drafted the primary contract administration policies, procedures, and
5 processes; had identified and in some cases installed management and control
6 systems; and, adopted a project control line item budget for the Iatan Unit 2
7 project,⁵⁹
- 8 • KCP&L was in the process of recruiting and hiring its construction “line and
9 support” staff; was preparing to solicit and procure the prime specialty
10 contractors; was installing (activating) the project-specific management and
11 control systems; and, had initiated Contract Administrative actions.
- 12 • KCP&L had utilized staff from both B&McD and Schiff Hardin to assist it in
13 those tasks it had undertaken relative to cost estimating, procurement, permitting
14 and very early construction (demolition and early site preparation), relying on
15 existing project-control processes.

16 Kiewit’s unsolicited proposal provided an opportunity to re-examine the BOP delivery
17 methodology before KCP&L had to fully and finally commit to the multi-prime delivery
18 methodology towards which it had been working. ** [REDACTED]

19 [REDACTED]

⁵⁹ KCP&L Strategic Infrastructure Investment Status Report, Fourth Quarter 2006, pages 6 – 10 and Section 6,
February 15, 2007

1 [REDACTED]

2 [REDACTED]**60

3 During its evaluation, KCP&L recognized that acceptance of the Kiewit proposal would,
4 in effect, amount to a “sole source” award of a significant amount of the Iatan Unit 2
5 scope of work. KCP&L examined the various ramifications of that fact and found among
6 other things that the process of holding a competitive bid for other possible General
7 Contractors would have had a significant impact on the project execution schedule and
8 likely would have taken between four and six months. Such a delay would affect the
9 construction schedule and the procurement and engineering schedules. Ultimately the
10 situation involved a judgment decision weighting the gains possible by allocating those
11 risk elements arising from the execution of the BOP scope of work against the potential
12 schedule delay impacts which would result from any attempt to solicit other bids. As the
13 construction market conditions had not changed significantly, it was entirely possible that
14 even had the BOP scope of work been bid, Kiewit may have been the only responsive
15 bidder.

16 Working through its evaluation process KCP&L settled on only two practical choices:

- 17 • Reject the Kiewit proposal and continue with the original multi-prime execution
18 methodology;
- 19 • Accept the Kiewit proposal and transition from the multi-prime methodology to a
20 GC methodology.

⁶⁰ Schiff Hardin Report, January 10, 2007, page 17

1 This was a major decision which would significantly alter the projects risk profile and
2 KCP&L gave it the time and attention which a decision of such magnitude must have. As
3 the Iatan Unit 2 project was not at a place where work could simply be put on hold while
4 KCP&L worked through this decision and the changes that such a change would entail in
5 accepting the Kiewit propose, KCP&L continued its progress towards full
6 implementation of the multi-prime methodology using its own forces (i.e. continuing to
7 install project control systems and add additional technical specialist staff). Pegasus-
8 Global found that KCP&L's reaction to the receipt of the Kiewit proposal were both
9 reasonable and prudent when considered against the risk profile of the project at that time
10 and the status of the project at that same time.

11 **Q: How did the decision to change the execution methodology evolve into award of the**
12 **BOP Scope of Work to Kiewit?**

13 A: Pegasus-Global found that KCP&L adopted a strategy whereby it could take the time
14 necessary to make a fully informed decision without having to make any immediate
15 decision to accept or reject the Kiewit proposal. ** [REDACTED]

16 [REDACTED]

17 [REDACTED]

18 [REDACTED] **

19 As noted above, KCP&L had to gain time to conduct and conclude its evaluation of the
20 risks and opportunities afforded by the Kiewit proposal without halting progress on the
21 project and while keeping the Kiewit option open. The opportunity to meet all three

⁶¹ Schiff Hardin Report, February 28, 2007, page 4

1 conditions cited above presented itself in the form of the need to update project estimates
2 as the amount of project detailed engineering increased. One of the tasks identified within
3 the Kiewit proposal was the preparation of a detail construction cost estimate.

4 ** [REDACTED]

5 [REDACTED]

6 [REDACTED] ** By February 16, 2007

7 Kiewit had submitted the BOP construction estimate proposal and the Memorandum of
8 Understanding (MOU) was executed to enable Kiewit to execute that limited scope of
9 work. The Kiewit BOP construction estimate was completed by mid-April 2007.

10 During that same period KCP&L continued to pursue its project work as planned under
11 the original multi-prime execution methodology. KCP&L continued to prepare and
12 release bid packages for equipment, materials and BOP construction work and continued
13 to recruit line staff positions which were needed to perform both project management and
14 contract administration functions for those procurement awards made during that period.
15 Work which was underway on site was directly managed and controlled by KCP&L
16 during that period of time.

17 As the estimate update was concluded, KCP&L's examination of the decision to change
18 the BOP delivery methodology under the Kiewit proposal had been completed and
19 KCP&L initiated focused negotiations with Kiewit for the award of the BOP scope of
20 work. On May 17, 2007 Kiewit submitted a revised cost proposal for the BOP scope of
21 work which in effect would place Kiewit in control of the majority of the BOP work

1 (thereby shifting a significant portion of the execution risk from KCP&L to Kiewit).

2 ** [REDACTED]

3 [REDACTED]

4 [REDACTED]

5 [REDACTED]

6 [REDACTED]

7 [REDACTED]**

8 Pegasus-Global found that KCP&L's actions and decisions in consideration of the Kiewit
9 proposal were based in a thorough examination of the contemporaneous information and
10 project status and were ultimately both reasonable and prudent.

11 **C. CONTRACT MANAGEMENT AND ADMINISTRATION PROCESSES AND**
12 **DECISION MAKING, INCLUDING PROJECT CONTROL SYSTEMS AND**
13 **CHANGE MANAGEMENT**

14 **Q: As part of your review did you evaluate KCP&L's contract management and**
15 **administration processes and decision-making?**

16 **A: Yes.**

17 **Q: Can you define what you mean by Contract Administration as you have applied it in**
18 **your testimony?**

19 **A: Yes. Contract Administration is simply ensuring that a contractor complies with the terms**
20 **and conditions of its contract under the facts and circumstances at the time and that the**
21 **final product of that contract is fit for its intended purpose. As the Contract Administrator**

⁶² Schiff Hardin Report, May 23, 2007, pages 1-3

1 KCP&L was solely responsible to ensure that the engineer/designer, construction
2 contractors, equipment vendors, and material suppliers engaged to execute a scope of
3 work met the conditions of their contract agreement and that the ultimate product of that
4 contract agreement was fit for its intended purpose. In short, KCP&L as the Contract
5 Administrator of the Iatan Project was responsible to (1) make sure that the engineer,
6 construction contractors, vendors and suppliers did what they had been paid to do and (2)
7 to make sure that the engineer, contractors, vendors and suppliers are paid for the work
8 completed per the terms and conditions of the contract. KCP&L's responsibility cannot
9 ensure that each of these parties will live up to their obligations but can mitigate the
10 consequences consistent with the project's needs and the facts and circumstances as I
11 explained earlier in **Section III** of this testimony.

12 **Q: What are the primary functions of a Contract Administrator?**

13 A: A Contract Administrator is directly responsible for, among other things, the following:

- 14 • Contract Enforcement;
- 15 • Waivers of Provisions and Conditions;
- 16 • Specification Interpretation;
- 17 • Budget Development and Cost Management;
- 18 • Schedule Management;
- 19 • Quality Assurance;
- 20 • Production Surveillance;
- 21 • Change Management;
- 22 • Payment Management;

- 1 • Penalty Management (i.e. imposition of liquidated damages);
- 2 • Warranty Enforcement;
- 3 • Subcontractor Management;
- 4 • Contract Breach;
- 5 • Resolution of Disputes;
- 6 • Project Termination; and
- 7 • Project Closeout.

8 **Q: Why was KCP&L the Contract Administrator on the Iatan Project?**

9 A: Because KCP&L “held” all of the contracts and procurement agreements directly, with
10 no allocation of its responsibilities to a third party, such as, an independent Project
11 Manager, Construction Manager or General Contractor. Because all contracts and
12 procurement agreements were by and between KCP&L and the respective engineer,
13 vendor, supplier or contractor, KCP&L was solely responsible to ensure that those parties
14 all lived up to the terms and conditions of their respective agreements.

15 **Q: When did KCP&L’s Contract Administration Responsibilities begin?**

16 A: In the summer of 2004 when B&McD was engaged to work with KCP&L to develop the
17 first PDR for the Iatan Unit 2 project and throughout 2005 as B&McD began preparation
18 of the critical long lead procurement specifications for the turbine generator and boiler
19 systems. The first major equipment award was made to Toshiba for the turbine generator
20 on March 16, 2006, with the formal contract agreement executed on April 14, 2006. That
21 contract represented one of the first major contracts awarded on the project. The next
22 major equipment award was made for the boiler island equipment to Alstom on April 28,
23 2006 under a LNTP as the formal contract was not executed until August 11, 2006. In

1 essence, with those two awards KCP&L's major contract administration responsibilities
2 began in earnest. ** [REDACTED]

3 [REDACTED]

4 [REDACTED]

5 [REDACTED]

6 [REDACTED]**

7 **Q: Did KCP&L have the policies, procedures and personnel in place to discharge those**
8 **Contract Administration functions in 2006?**

9 A: Yes. KCP&L solicited, awarded and administered the first contracts executed in 2006
10 following its corporate level supply chain policies, procedures and processes. As the
11 initial procurements were all for long lead equipment, the KCP&L Corporate supply
12 chain policies, procedures and processes were appropriate for awarding and
13 administering the work awarded and contracted for at that time. KCP&L was actively
14 recruiting and adding project specific staff positions beginning in February 2006 and
15 continuing into 2007. KCP&L utilized staffing support from both B&McD and Schiff
16 Hardin to assist in both the development and execution of project plans and the
17 procurement efforts which were the dominant contract administration tasks during 2006,
18 and during the actual execution phases of the project which continued throughout the
19 entire project life cycle. The flow and pace of procurement through 2006 increased, as
20 would be expected, with the majority of major equipment procured prior to the end of the
21 first quarter of 2007. The initiation of construction procurement began in the last quarter
22 of 2006.

HIGHLY CONFIDENTIAL

1 Beginning in the summer of 2006, with increasing project specific staffing on board,
2 KCP&L began drafting project specific policies, procedures and processes, building upon
3 the Supply Chain contract procurement and administration policies, procedures and
4 process already in place. Pegasus-Global found that by the first quarter of 2007 all of the
5 major contract administrative policies, procedures and processes were in place to enable
6 KCP&L to effectively and efficiently administer the contracts awarded for the execution
7 of the Project.

8 KCP&L was actively recruiting for the line staff positions necessary to use those policies,
9 procedures and processes in administering the project contracts throughout 2006 and into
10 2007. Pegasus-Global found that the staffing was keeping up with the contract
11 administrative needs through 2006; however, by the end of 2006 as procurement of major
12 construction contract work was being initiated, a full complement of line staff had not
13 been hired to administer all of the construction contracts contemplated. KCP&L's efforts
14 to recruit that line staff were underway; however, the market conditions for qualified and
15 experienced staff were extremely tight at that time. This difficulty, in part led to
16 KCP&L's decision to change its BOP construction execution methodology from multi-
17 prime contractors to a GC, Kiewit, as indicated earlier in this testimony. That decision
18 relieved KCP&L of the burden and risk of administering multiple construction
19 contractors during the execution of the Project.

20 **Q: Did KCP&L administer those contracts awarded reasonably?**

21 A: Yes. Pegasus-Global found that KCP&L actively monitored execution under each
22 contract awarded per the terms and conditions of those contracts. For example:

1 • Toshiba submitted their second invoice for payment on June 30, 2006. However,
2 KCP&L's review of that invoice and the contract revealed that Toshiba had failed
3 to meet the payment conditions of the contract that required certain submittals be
4 made to trigger that payment. KCP&L notified Toshiba that the invoice would not
5 be paid but would be held until the required submittals had been received. Once
6 the required submittals were received KCP&L made the scheduled payment
7 (August 2006).

8 • In late July 2006 Toshiba notified KCP&L that the engineering of the turbine
9 generator would take longer than specified within the contract agreement.

10 ** [REDACTED]

11 [REDACTED]

12 [REDACTED] **

13 • ** [REDACTED]

14 [REDACTED]

15 [REDACTED]

16 [REDACTED]

17 [REDACTED]

18 [REDACTED]

19 [REDACTED] **

20 In every instance examined KCP&L acted as Pegasus-Global would expect a Contract
21 Administrator to act. Specifically, KCP&L always responded in writing to any submittal
22 or notification by a contractor; KCP&L always cited to the contract conditions and
23 provisions in formulating its response; and, KCP&L always took allowable actions

1 commensurate with the situation without automatically resorting to the default position of
2 rejecting outright a contractors position or request. This latter KCP&L practice was
3 beneficial to the project as a whole and the relationship would continue. These actions by
4 KCP&L are an example of KCP&L using the best of industry practices in their contract
5 administration.

6 **Q: Did KCP&L's Contract Administration role change once Kiewit was awarded the**
7 **BOP Scope of Work as a General Contractor?**

8 A: KCP&L's contract administration role relative to any equipment, material or construction
9 contract not assigned to Kiewit under the BOP General Contractor contract remained the
10 same. Kiewit was responsible under its contract to coordinate the work of all of the BOP
11 contractors, including those with contracts directly with KCP&L; however, KCP&L
12 remained responsible for the contract administration of those contracts which it held
13 directly.

14 **Q: What does Pegasus-Global conclude regarding KCP&L's Contract Administration?**

15 A: KCP&L was prudent and their decision making process functioned as required.

16 **Q: As part of KCP&L's contract administration processes and decision making, did**
17 **you evaluate the Project Control Systems that were in place on the Iatan Project?**

18 A: Yes.

19 **Q: What are project controls?**

20 A: "Project Controls" is a general term of art within the construction industry which denote
21 those systems used by management to enable it to measure progress toward a project
22 objective, evaluating the work remaining to be completed to achieve that project
23 objective and reporting the status information gathered to project management in a timely

1 manner enabling project management to take necessary corrective action to achieve the
2 project objective. There are three steps to project control processes; measuring,
3 evaluating and correcting/modifying.⁶³ Within the construction industry the three
4 predominant project objectives which are measured are cost, schedule/progress and
5 quality. Other control systems exist for other project management process
6 responsibilities, such as, contract administration (i.e. invoice review and approval),
7 regulatory compliance (i.e. safety), materials management, etc. However, those control
8 systems are focused on the administrative process elements of the project and not the
9 primary project cost, schedule/progress, and quality objectives of the project. For the
10 purposes of Pegasus-Global's prudency evaluation of Iatan Project, Pegasus-Global
11 examined the following project control processes:

- 12 • Cost Control;
- 13 • Schedule/Progress Control;
- 14 • Change Control; and
- 15 • Quality Management.

16 Each of these four project elements and the development and use of the respective control
17 processes and systems are examined in greater detail elsewhere within this testimony.
18 The key elements of any project control system is that it enables project management to
19 monitor/measure current project conditions against a set plan, it enables project
20 management to evaluate that data within the context of future plans, and it provides
21 project management with contextual information from which corrective actions can be

⁶³ Project Management, Kerzner, Wiley & Sons, Sixth Edition, 1998, Chapter 5.1, page 226

1 formulated by project management. While there are various “packaged control systems”
2 available within the industry, project control systems are, to lesser or greater extents,
3 always customized to conform to the project conditions, and to meet the project
4 manager’s and project owner’s needs.

5 **Q: Please discuss the Project Controls in effect for the Iatan Project?**

6 A: The project control systems used to manage the Iatan Project in the initial stages were
7 existing KCP&L systems and internal controls. Where it was determined that existing
8 systems and internal controls had to be improved to reduce potential risk for specific
9 projects, KCP&L enhanced those systems and internal controls to function appropriately
10 for the Iatan Project as needed. Project controls consists of three major components, cost
11 controls, scheduling, and reporting. The purpose of cost controls is to identify, trend,
12 analyze, and report the status of project costs in a timely manner to support corrective
13 actions by management as appropriate to the existent facts and circumstances. The
14 purpose of the scheduling function is to prepare a schedule showing the major sequence
15 of activities required to complete the project, assure adequate planning and execution of
16 the project by the contractors and assure coordination of the project by all vendors. In
17 addition, the schedule provides management with information necessary to manage the
18 project and make necessary adjustments to meet the CEP program goals. The reporting
19 function is necessary to create various documents to effectively manage the project.

20 **Q: Did KCP&L have project control systems in place for cost, schedule/progress, and**
21 **quality management during the Iatan Project?**

22 A: Yes. As with project delivery methodologies, project controls are developed to meet the
23 conditions of the project and the needs of project management. To develop controls

1 systems before setting the project conditions or defining the management needs at both
2 the corporate and project levels often leads to disconnects between the output of those
3 control systems and the input required by project and corporate management. This is
4 particularly true of mega-projects during which project management faces some unique
5 challenges, such as, off-shore procurements, long lead equipment purchase, transport and
6 installation, multiple contracting entities, multiple construction contractors and
7 engineering input sources, and the like. In early 2006, when the project delivery
8 methodology was clarified, KCP&L and its advisor Schiff Hardin initiated an
9 examination of KCP&L's needed control systems. That examination noted that the
10 development of the controls systems and staffing of the senior project management
11 positions were linked; as the team which would rely on those systems to manage and
12 control the Iatan Project, that senior project management staff needed to be directly
13 involved in the development of those project control systems; in other words, customize
14 the project controls consistent with the changing project circumstances which would
15 enable the PMT to assure reasonable maintenance of the project's goals.

16 By October 2006, KCP&L had secured the experienced staff necessary to develop and
17 implement project specific control systems and process for the Iatan Project. That staff
18 immediately worked to enhance the KCP&L Iatan Project control systems for cost,
19 schedule/progress, and quality management. By December 2006, those enhanced control
20 systems had been completed and installed within the Iatan Project. In January 2007, the
21 first Monthly Progress Report was issued using those systems as a basis for the Iatan
22 Project progress reporting.

1 **Q: Does Pegasus-Global believe that KCP&L was slow in implementing key project**
2 **control systems?**

3 A: No. In the case of KCP&L, as with many other utilities in the country, there had not been
4 significant generation construction for a number of years. As a result, an advanced and
5 mature project control system for complex projects was not maintained as would have
6 been done in previous periods when a number of complex projects were initiated over a
7 compressed time period. When the Iatan Units 1 and 2 projects were started, the use of
8 existing project controls was reasonable as a starting point. By mid 2006, KCP&L had
9 issued the CEP Construction Projects Cost Control System and was developing metrics
10 for tracking engineering status and procurement.⁶⁴ Weekly Project team meetings had
11 commenced during this time as well as the development of contract administration
12 functions and the KCP&L Project Controls team. Further enhancement of the project
13 control tools were developed in response to the E&Y risk analysis performed in late
14 2006, such as, Plan-of-the-Day meetings and establishing the Change Order process.
15 Earned value metrics were agreed upon with B&McD in November 2006, approximately
16 the same time the CEP EOC Committee Monthly meetings started, which further allowed
17 weekly reporting to management in order to provide it with information from which
18 decisions could be made, again consistent with reasonable and prudent decision making.
19 With the Project Controls team in place and the base tracking tools established, KCP&L
20 was then positioned to finish the development of the Level 3 schedule. This was a

64 ** [REDACTED] **

1 reasonable and prudent ramp up of systems and personnel based on the status of the Iatan
2 Project at the time.

3 As the Iatan Project progressed the need for changes and enhancements was recognized,
4 and necessary changes were made. For example, in 2007, project controls data from
5 B&McD was provided through the project Document Locator System, thus ensuring
6 transparency in the information that was shared all across the Iatan Project parties. In this
7 regard, KCP&L's PMT began development of the Project Execution Plan (PEP) in
8 January 2007, involving all the Iatan Project team participants, including contractors.
9 Software was being assessed to track contract administration and cost management with
10 the Project Controls team establishing protocol for policing contractor schedule updates
11 against the detailed level 3 schedule by February 2007. KCP&L expanded its earned
12 value reporting to other contractors at this time, including, for example, Kissick.
13 Accordingly, with more project controls tools in place, KCP&L also during this time
14 began reconciling actual costs and accruals with its project tracking.

15 KCP&L, in its oversight role of the Iatan Project, continued to refine how the earned
16 value information was reported, and requested additional data from B&McD and its
17 contractors in order to verify the data being reported in the earned value reports. By the
18 first quarter of 2008, after a detailed evaluation of the various control systems and
19 tracking, KCP&L had implemented the selected Skire software system to track Requests
20 for Information (RFIs) and changes for the Iatan Unit 2 project. KCP&L had also begun
21 to track performance through the use of Cost Performance Indices (CPI) and Schedule
22 Performance Indices (SPI). A risk matrix had also been developed which tracked various

1 risks including schedule, labor availability, potential interferences, and potential for
2 discovery work, startup risks, and technology risks.

3 Q: ** [REDACTED]
4 [REDACTED] **

5 A: ** [REDACTED]
6 [REDACTED]
7 [REDACTED]
8 [REDACTED]
9 [REDACTED]
10 [REDACTED]
11 [REDACTED]
12 [REDACTED]
13 [REDACTED]
14 [REDACTED]
15 [REDACTED]
16 [REDACTED]
17 [REDACTED]
18 [REDACTED]

19 [REDACTED] ** For example, a number of
20 process controls were refined and/or adapted from what was learned on the Iatan Unit 1
21 project outage including the methodology to validate Project Schedule status with Plan of
22 the Day meetings, refinement of the earned value and schedule tracking and to have the

1 Iatan Unit 2 project start-up team replicate the Iatan Unit 1 project process for the Iatan
2 Unit 2 project CTO packages.

3 In summary, Pegasus-Global found that the evolution of the project controls for the Iatan
4 Project and the decision making processes were reasonable and prudent.

5 **Q: What did Pegasus-Global find in 2006 regarding project control systems in place to**
6 **manage the Iatan Project?**

7 A: As noted earlier, KCP&L at a corporate level had various control systems in place which
8 encompassed all four of those project control elements examined by Pegasus-Global.
9 While those control systems were not sufficient to manage the Iatan Project through its
10 entire life, those systems were sufficient to enable KCP&L to manage and control the
11 Iatan Project work underway during 2006. Pegasus-Global examined the work in
12 progress in 2006 and developed the following contextual history for that year:

- 13 • **Planning and organization.** Throughout 2006 KCP&L was finalizing its project
14 execution plans, which generally included:
 - 15 ○ setting the project delivery methodologies, development of the contract
16 approaches;
 - 17 ○ working with advisors to formulate the project organization structure and
18 staffing plans;
 - 19 ○ working with advisors to enhance project management, control and reporting
20 processes and systems;
 - 21 ○ recruiting and hiring experienced staff to fill both project and construction
22 management roles identified with the assistance of its advisors; and

1 ○ identifying the critical data interface points between project management and
2 corporate level within KCP&L.

3 • **Procurement.** Early in 2006, based on operational specifications, KCP&L with
4 the assistance of B&McD and Schiff Hardin, identified and initiated procurement
5 of long lead engineered equipment, such as, the turbine generator (awarded to
6 Toshiba) and boiler island (awarded to Alstom). Pegasus-Global found that
7 KCP&L had strong, comprehensive procurement processes, systems and staff in
8 place at a corporate level to execute procurement which enabled it to execute
9 those procurement functions effectively and efficiently throughout 2006. The
10 procurement management and control systems in place enabled KCP&L to
11 effectively monitor, evaluate and control the procurement activities executed
12 throughout 2006 and beyond.

13 • **Engineering.** B&McD was awarded the Owner's Engineer scope of work and
14 continued working on the development of the primary project operational
15 specifications in support of long lead procurement of engineered equipment. The
16 initial scope and schedule for detailed engineering was developed and limited
17 detailed engineering was initiated and partially for foundation work in part based
18 on equipment load and size data supplied by the engineered equipment suppliers,
19 Toshiba and Alstom. KCP&L was monitoring the progress of engineering based
20 on B&McD's internal controls reporting system (see additional detail of these
21 control systems elsewhere in this testimony).

- 1 • **Construction.** Actual construction on site for the Iatan Project was initiated at the
2 beginning of September, 2006⁶⁵ when Kissick mobilized to site to execute
3 foundation work. While there was other site preparation work (i.e. demolition, site
4 grading, facility preparation) initiated in the latter half of 2006, Kissick
5 represented the primary project construction activity on the project at that time.
6 Pegasus-Global determined that the project control systems in place at KCP&L at
7 the corporate level were adequate to monitor and control Kissick's work and the
8 work being done in preparation of the site for full scale construction.

9 In summary, Pegasus-Global determined that during 2006 KCP&L had sufficient project
10 control processes and systems in place to manage and control the scope of project work
11 that was underway during that period. Pegasus-Global also determined that those project
12 control processes and systems were not sufficient to manage the full scope of the Iatan
13 Project, which coincides with the opinion of KCP&L and its advisors at the time. The
14 fact that KCP&L recognized and moved expeditiously to correct the gaps in those control
15 systems is exactly what Pegasus-Global would expect a reasonable and prudent utility to
16 do. As noted above, additional details relative to Pegasus-Global's examination of each
17 of the four control processes and systems examined is presented elsewhere in this
18 testimony.

19 **Q: Can you explain the process that KCP&L used in reporting the information gained**
20 **through its project controls on the Iatan Project?**

65 ** [REDACTED] **

1 A: From a process standpoint, KCP&L project control staff managed the day-to-day inputs,
2 which it maintained in a repository of project control information, updating it on a daily
3 basis to ensure it was constantly tracking every opportunity or risk associated with the
4 project. The rest of the Project Team and its staff also had inputs on a daily basis and
5 would provide those inputs to one central repository within the Project Controls area.
6 Monthly project control information was gathered, reviewed, evaluated, trended,
7 analyzed and then summarized into a monthly Project Status Report. The purpose of the
8 Iatan Project Status Reports was to document activities or potential project issues, overall
9 project progress, and progress on the various phases of the project, engineering,
10 procurement and construction. The Project Status Reports were prepared with the input of
11 a number of project personnel, including the engineering leads, procurement personnel,
12 and cost and schedule personnel.

13 The CEP EOC was the primary recipient of the Project Status Reports, although they
14 were shared with the Joint Owners and senior management. Monthly cost reports were
15 also provided to the CEP EOC and the Joint Owners that provided information on
16 contingency status, cash flow, accruals, budget transfers, project to date costs and
17 Estimate at Completion (EAC).⁶⁶ KCP&L provided information in its quarterly reports to
18 both the Missouri and Kansas Commissions that included contractor earned value man-
19 hours, trends against the Provisional Acceptance Date, engineering complete,
20 construction complete, safety incidents, CPI, SPI, contingency use, procurement, budget

66 ** [REDACTED] **

1 and other events including the hire of new personnel, Tiger Team efforts, and facilitation
2 efforts with Contractors.

3 **Q: What was your general finding relative to KCP&L's project control systems?**

4 A: Pegasus-Global found that the project controls in use during the execution of the Iatan
5 Project were reasonable within the context of the project status during which those
6 controls were used and enhanced by KCP&L. Pegasus-Global would expect prudent
7 project management to initiate a review of the project control processes and systems in
8 place as soon as possible once the project definition was advanced to the level that the
9 review could provide specific data as to the control systems and processes needed to
10 effectively and efficiently manage and control the Iatan Project. Pegasus-Global found
11 that KCP&L, with detailed input from its advisors, assessed its then-current project
12 control processes and systems in a timely and through manner, then initiated efforts
13 specifically intended to address the enhancements needed to those control processes and
14 systems. Pegasus-Global found KCP&L's actions and decisions relative to the
15 development and installation of project control processes and systems during 2006 and
16 into 2007 to be prudent.

17 **Q: **** [REDACTED]
18 [REDACTED]
19 [REDACTED] **

20 A: ** [REDACTED]
21 [REDACTED]
22 [REDACTED]
23 [REDACTED]

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22

[REDACTED]

[REDACTED] ** This is evidence of appropriate management attention to changing conditions. Pegasus-Global finds the evolution of the project controls for the Iatan Project, and the decision making process and the decisions themselves fell within a zone of reasonableness and was prudent.

Q: What did you conclude with respect to Iatan Unit 2 project Cost Management?

A: Pegasus-Global found the evolution of the Iatan Unit 2 project cost management decisions and the decision making process was reasonable and prudent for the reasons described below.

Q: Please describe the development of the Project Budget for the Iatan Unit 1 project.

A: The development of the budget for the Iatan Unit 1 project progressed from an initial high level estimate in the 2002 time frame to a detailed estimate first developed in spring 2006 and updated as necessary in following periods. This development is consistent with other projects I am familiar with and shows that KCP&L was diligent in updating cost estimates as the project progressed. The initial high level estimate for Iatan Unit 1 was developed in 2002 and targeted total project costs (excluding financing costs) of \$210.7 million. This high level estimate was revised in conjunction with the development and negotiation of the CEP program with the Missouri and Kansas Commissions. This new

1 plan was based on estimates and schedules that were developed in late 2004 and reflected
2 some of the changes that occurred in early 2005 to reflect permit application revisions.

3 The first detailed estimate for Iatan Unit 1 project was provided to management on May
4 15, 2006. This detailed estimate reflected significantly more information about the
5 project based on actual contract values and more information about commodity costs that
6 could not have been known at the time the high level estimates were prepared.

7 **Q: What were the reasons for the cost increases from the high level estimates to the**
8 **Control Budget Estimate?**

9 A: The major changes were caused by increases in escalation resulting from commodity cost
10 increases, permit limits likely to require additions to Low NO_x Burners, and demolition
11 of the existing electrostatic precipitators.

12 **Q: How does the Iatan Unit 1 project cost changes compare with cost changes on other**
13 **utility projects being completed during this time frame?**

14 A: The Iatan Unit 1 project budget was affected, in large part, by commercial and economic
15 conditions that were impacting a wide range of other utility projects that were under
16 construction during this time frame.

17 Pegasus-Global has reviewed specific industry reports and publications published during
18 this same time period. For instance, the Edison Foundation commissioned the Brattle
19 Group to study the costs of building infrastructure in the 2000-2007 timeframe.⁶⁷ In
20 addition to their Edison Foundation report,⁶⁸ the study authors also published their

⁶⁷ Chupla, Marc W. and Basheda, Gregory, Rising Utility Construction Costs, Sources and Impacts, Edison Foundation, 2007

⁶⁸ Chupla, Marc W. and Basheda, Gregory, Rising Utility Construction Costs, Sources and Impacts, Edison Foundation, 2007

1 findings in “*Sticker Shock*”, Public Utility Fortnightly.⁶⁹, December, 2007, pages 56-61.

2 Among the findings reported:

- 3 • The rapid rise in construction costs was not predicted and not predictable. The
4 U.S. Energy Information Administration “2007 Annual Energy Outlook”
5 contained projected cost assumptions dramatically under actual costs incurred.⁷⁰
- 6 • A surge in demand for construction services, coupled with constraints in
7 component manufacturing capacity, engineering, material procurement and
8 construction EPC services all “exacerbate cost pressure”.⁷¹
- 9 • Between January 2004 and January 2007 costs for steam generation equipment,
10 transmission facilities and distribution equipment rose by 23 to 35 percent while
11 inflation rose only 8 percent.⁷²
- 12 • For one class of plants, combined cycle, the data shows that average costs
13 increased gradually from 2000 to 2003, with significant increases in 2004 and a
14 very significant escalation in 2006.⁷³
- 15 • Four factors have driven costs for all utility projects (1) material costs including
16 both manufactured components and commodities like steel and cement; (2)
17 limited shop and fabrication capacity; (3) costs for construction field labor; and
18 (4) a competitive market for large construction project management and EPC
19 services.⁷⁴

⁶⁹ “*Sticker Shock*”, Public Utilities Fortnightly, December, 2007, pages 56 - 61

⁷⁰ “*Sticker Shock*”, Public Utilities Fortnightly, December, 2007, page 57

⁷¹ “*Sticker Shock*”, Public Utilities Fortnightly, December, 2007, page 57

⁷² “*Sticker Shock*”, Public Utilities Fortnightly, December, 2007, page 57

⁷³ “*Sticker Shock*”, Public Utilities Fortnightly, December, 2007, page 59

⁷⁴ “*Sticker Shock*”, Public Utilities Fortnightly, December, 2007, page 59

1 These common elements were identified in the B&McD study, the PUF article, and also
2 identified by Pegasus-Global at other projects where we were engaged.

3 Pegasus-Global observes that these types of comparisons with other projects are
4 collaborative in evaluating the prudence of KCP&L management. The fact that costs
5 increased is not, again, in and of itself, evidence of imprudence. In this situation,
6 reasonable and prudent managers on scores of projects were making the same or similar
7 decisions based on the same knowledge, facts and conditions and incurring similar results
8 – cost escalation that could not be avoided and had to be reflected in revised budgets.

9 **Q: Have there been revisions to the Iatan Project estimate since the May 2006**
10 **presentation?**

11 A: Yes, there were additional estimates required as a result of ongoing reviews of the cost to
12 complete the Iatan Unit 1 project. This process was evidence of prudent management of
13 the project to insure that responsible management was aware of the progress of the plant
14 and could make necessary changes to address changed conditions, such as described
15 above.

16 **Q: What was the relationship of schedule and cost impacts impacting Iatan Unit 1**
17 **project with activities on the Iatan Unit 2 project?**

18 A: The Iatan Unit 1 project activities were integrated into the Iatan Unit 2 project schedule
19 since these projects are managed in an integrated fashion. However, the only hard
20 constraints on Iatan Unit 1 project completion dealt with the tie-in outage and the Iatan
21 Unit 2 project start up activities.

22 **Q: Please describe the development of the Project Budget for Iatan Unit 2 project over**
23 **the life of the Project.**

1 A: The development of the budget for the Iatan Unit 2 project progressed from an initial
2 high level conceptual estimate in 2004 based on the 2004 PDR conceptual project to a
3 detailed definitive CBE in 2006 which was updated with design maturation in 2008. In
4 July 2009 the Cost Reforecast Validation was conducted to review the CBE and it was
5 determined that the estimate was accurate in total, but adjustments were made within the
6 budget details. ** [REDACTED]
7 [REDACTED]
8 [REDACTED]**⁷⁵ This budget
9 development process is consistent with other projects Pegasus-Global has evaluated and
10 shows that KCP&L was diligent in updating cost estimates as the Iatan Project
11 progressed. It is important to understand the development of the budget for the Iatan Unit
12 2 project in light of the evolution of the permitting events and market conditions
13 surrounding the Iatan Unit 2 project, in light of the economic conditions affecting all
14 utility projects during this period of time.

15 **Q: What did Pegasus-Global find regarding the use of the manual process discussed in**
16 **the E&Y CEP Risk Assessment Report?**

17 A: Pegasus-Global reviewed the process implemented on the project and finds it to be
18 reasonable. In late 2006 and early 2007 KCP&L transitioned to cost reports as discussed
19 above. These cost reports were developed utilizing project costs recorded in the General
20 Ledger of the utility and reported through an Excel work sheet to the project cost system.
21 While there was manual processing necessary at the project level the practice was not

75 ** [REDACTED] **

1 unique to KCP&L. In June 2007 a presentation was made to the CEP EOC regarding the
2 Cost Tracking System in response to the audit findings. In that presentation the CEP EOC
3 was informed that a survey of other Edison Electric Industry (EEI) members had
4 confirmed that other large utilities, including America Electric Power and Pacific Gas
5 and Electric, utilized Excel or similar programs to report costs of the project contained in
6 the General Ledger to the project management group.⁷⁶

7 **Q: What information was available to KCP&L when it was considering the design and**
8 **construction of the Iatan Project, how did KCP&L use this information in its**
9 **decision making process, how did this information change over time and how did**
10 **KCP&L use this information in its decision making over the course of the Project as**
11 **it relates to the increased cost of the Iatan Project?**

12 A: In its initial decision making process of whether to build the Iatan Unit 2 project, KCP&L
13 retained B&McD in 2004 to prepare a Project Definition Report (PDR), regarding the
14 feasibility of building a new Iatan Unit 2 facility on the same site with the existing Iatan
15 Unit 1 facility. The intent for the PDR was to provide preliminary engineering and cost
16 estimates, contracting approach and other early development information so that KCP&L
17 could begin scoping and provide feasibility inputs for use by KCP&L in its production
18 cost modeling. The PDR provided KCP&L some gross information for what it was going
19 to build and how the costs would translate to the equipment that would be installed. The
20 PDR was also used to provide some sense to KCP&L on how it was going to construct
21 the project and the type of packages that would be involved. An understanding of the

76 ** [REDACTED] **

1 various technology options and the framework from which to evaluate those options was
2 also an important aspect of the PDR's function. It allowed KCP&L to work through the
3 various options with economic and technology analysis to arrive at a base assumption for
4 what the Iatan Unit 2 project would eventually look like. The PDR was only considered
5 to be a conceptual estimate based on a "generic" schedule and several assumptions
6 regarding the plant design to provide KCP&L management with the sufficient
7 information to make an informed decision at the time as to whether to proceed with the
8 project, and if so, in what context. While the PDR did contain certain performance
9 parameters for the Iatan Unit 2 project, the PDR did not identify any detailed level of
10 design as having been completed as of the PDR.

11 As so stated in the PDR, the purpose of the study was to define preferred design
12 parameters of major components of the project and provide adequate information to
13 support the following activities:

- 14 • Development of adequate detail to support permitting requirements;
- 15 • Integration of project design and financial data into KCP&L's IRP;
- 16 • Discussion within KCP&L management; and
- 17 • Internal budget appropriations.

18 Risks were also identified in the PDR including:

- 19 • Planning, design and construction for a project of this size to take between 5-6
20 years.
- 21 • This 5+ year time span provides a significant amount of time for labor and
22 material pricing and market conditions to change from that originally anticipated.

- 1 • The risk is heightened by the fact that the skilled workforce that constructed coal
2 plants in the 1970s and 1980s has aged without a significant influx of younger
3 workers with similar specialized skills and experience.
- 4 • Recent significant increases in natural gas prices have led to a number of utilities
5 looking at coal as an alternative and economic fuel source.
- 6 • Proposed new emission requirements could have impacts to the project.
- 7 • All projects anticipated in the market would be competing for a limited labor
8 force.

9 A review of the PDR demonstrated that B&McD followed standard industry practices
10 during the development of the conceptual estimate, clearly establishing the limited basis
11 of that estimate and citing the intended management purpose for that estimate (i.e. to
12 assist in decision making relative to the basic technical parameters of the project to
13 ultimately be executed).

14 Since the original PDR based on an 800 MW unit, KCP&L evaluated alternatives and
15 proceeded with the Iatan Unit 2 project as an 850 MW unit. In addition, KCP&L decided
16 to prepare a comprehensive emissions permit application for both Iatan Unit 1 and Unit 2
17 projects to reduce net emissions from the existing plant site.

18 **Q: What were the permitting issues that impacted the cost estimate during and after**
19 **this period?**

20 A: ** [REDACTED]
21 [REDACTED]
22 [REDACTED]
23 [REDACTED]

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21

[REDACTED]

[REDACTED]**77

The environmental permitting process implementing emissions netting resulted in KCP&L receiving a permit, but the permit requirements were more stringent on both the Iatan Unit 1 project and the overall site operation, including the Iatan Unit 2 project, than had been initially anticipated. These more stringent requirements required changes to both the then current operations of the Iatan Unit 1 project, as well as the need to modify the scope of the emissions equipment. These changes were necessary to ensure long term compliance once the permit takes full effect for each of the units. Any increases to cost due to “netting” decisions are not, in and of itself, evidence of imprudent management. To the contrary, KCP&L management evaluated options and made a decision which produced more energy and lower emissions. This type of decision by management is within a prudent zone of reasonableness.

Q: Was the process for estimating the Iatan Project reasonable and prudent for a coal utility in the industry contemplating a similar project?

A: Yes. First, the Iatan Project was a “fast-track” mega project as presented earlier in this testimony which essentially means that engineering would not be fully completed prior to the initiation of major procurement or construction of the project; rather engineering would “pace the project” by being just ahead of procurement and construction needs rather than fully completed prior to the initiation and construction of the project. A fast-track project reduces the total time for project execution by essentially overlapping the

77** [REDACTED]**

HIGHLY CONFIDENTIAL

1 engineering, procurement and construction phases sequentially; in volatile market
2 conditions, such time savings can have a significant cost benefit for the owner. As
3 discussed more fully below, KCP&L acted reasonably in its decision to fast-track the
4 project based on market conditions and KCP&L's Iatan Unit 1 joint owner's generation
5 needs forecasts.

6 The Iatan Unit 2 project produced a number of iterative estimates between its initial
7 definitions in the summer of 2004 through to the current status as of July 2010, which is
8 fully anticipated in any project on a fast-track execution profile. In addition, KCP&L
9 relied upon industry experts to provide input and review of the cost estimating process.

10 When engineering was approximately 25% complete, KCP&L prepared its Control
11 Budget for the Iatan Project which served as a starting point from which KCP&L could
12 evaluate all changes as it proceeded with the project. As the Alstom contract was in place
13 by August 2006 and KCP&L had some specifics around some of the major components
14 of the Plant, given the fast-track approach, the timing and basis of the Control Budget
15 was reasonable. ** [REDACTED]

16 [REDACTED]

17 [REDACTED]

18 [REDACTED]

19 [REDACTED]

20 [REDACTED]

21 [REDACTED]

22 [REDACTED]

23 [REDACTED]

1 [REDACTED] ** Pegasus-Global
2 confirmed that KCP&L has maintained the Control Budget Estimate exactly as frozen in
3 November 2006 and that any changes to that estimate have been reported directly against
4 that CBE. This is in keeping with accepted industry practice for control estimating of
5 mega-projects. It is common practice for procurement and construction to be initiated
6 prior to the design engineering achieving 30% on fast track mega-projects as it is critical
7 that the project establish a detailed Control Budget Estimate as soon as significant
8 procurement and construction activity is initiated. Pegasus-Global found that the CBE
9 produced by B&McD and adopted by KCP&L in late 2006 was developed following
10 generally accepted estimating practices used for a fast-track, mega-project execution
11 plan. The development of the Iatan Project estimates into the Project CBE for
12 management and control of the Iatan Project costs during execution was also done
13 following generally accepted estimating practices.

14 KCP&L acted prudently in its development and use of project control metrics and data to
15 identify trends in project cost or schedule which would either threaten the projects costs
16 or schedule or provide it with the possibility of improving the project's cost or schedule.
17 KCP&L's decision to initiate trend based estimate forecasts is representative of an
18 industry best practice as it provides KCP&L with the optimum number of responses and
19 actions to address any overruns which might occur on the Iatan Project, including
20 increasing the Iatan Project total budget, adjusting Iatan Project scope, shifting money
21 between line items, etc.

22 ** [REDACTED]
23 [REDACTED]

1 [REDACTED]
2 [REDACTED]
3 [REDACTED]
4 [REDACTED]
5 [REDACTED]
6 [REDACTED]
7 [REDACTED]
8 [REDACTED]
9 [REDACTED]
10 [REDACTED]
11 [REDACTED]
12 [REDACTED]
13 [REDACTED]
14 [REDACTED]
15 [REDACTED]

16 [REDACTED] ** Further, the Kansas Commission in its November 22, 2010 Order found
17 that: *“It is factually undisputed that KCP&L executed the Regulatory Plan and*
18 *constructed Iatan 2 in a difficult economic environment. We find that KCP&L knew the*
19 *risks Iatan 2 represented to its customers, took steps to mitigate those risks, and*
20 *developed tools for further mitigating, reporting and managing those risks”* [Kansas
21 Commission November 22, 2010 Order, page 31].

22 **Q: Can you please define a Risk and Opportunity analysis?**

1 A: A Risk and Opportunity analysis is a repetitive function on mega-projects during which
2 the risk profile is upgraded to reflect the status of the project as it exists and as it
3 continues forward through the remaining execution. At certain points in a project life
4 cycle the risk profile is analyzed to remove risk elements which no longer confront the
5 project and add risk elements which may be new to the project. For example: once a
6 major milestone has been achieved then any risk elements which were linked to a failure
7 to meet that milestone date can be removed from the project risk profile.

8 The “opportunity” element of a Risk and Opportunity analysis identifies situations which
9 have arisen that offer management an opportunity to advance goals ahead of their risk
10 element probable impact point. For example: assume that a major milestone it achieved
11 one month ahead of schedule with two additional major milestones linked to that
12 accomplishment. By finishing early management may have an opportunity to accelerate
13 one (or both) of those successor milestones thereby reducing any risk elements attached
14 to the inability to complete those milestones on time. An opportunity analysis is the
15 somewhat more complex portion of a risk and opportunity report as it requires
16 management to analyze the potential benefits possible against any possible risk or cost
17 impact for taking advantage of an opportunity.

18 By conducting periodic risk and opportunity analyses during the life cycle of a mega-
19 project management can ensure that it is focused on the “real time risks” facing the
20 project and taking advantage of opportunities to reduce the future risk elements that still
21 have the potential to impact project goals and objectives.

22 **Q: Can you describe the Iatan Project Cost Reforecast Process?**

1 A: A reforecast is a comprehensive process that occurs periodically during the course of a
2 large complex construction project that involves getting input from a variety of sources,
3 including contractors involved in the marketplace, and then taking that input and making
4 a determination from that point to the end of the project what would be appropriate action
5 from a cost standpoint, a schedule standpoint, and from a contractor relations standpoint
6 to complete the project in the original time, the optimal schedule. It involves looking at
7 every work function and requires involvement from all stakeholders. The reforecast was a
8 look at the assumptions used in the CBE established back in 2006 and reviewing and
9 analyzing the changes from that point to assist in forecasting where the costs would be
10 going in the future. As knowledge is gained through a project, more information is gained
11 around the type of project being built. Given that better information, it is prudent to
12 evaluate that additional information and to determine how that information affects the
13 cost and schedule of the project. At that time and consistently throughout all of KCP&L's
14 quarterly reporting to the commissions, KCP&L has stated that the marketplace is
15 dynamic and changes to the original estimate would continue to be tracked, documented
16 and explained. The reason for the reforecast is to explain where the Iatan Unit 2 project
17 was currently and where it would likely end up. A cost reforecast is one of the project
18 trending tools used by management throughout the execution of a mega-project.

19 **Q: Can you explain project trending?**

20 A: Yes, it is a term of art within the construction industry used to describe the process and
21 tools used by project management to precisely identify where a project is and how it got
22 there, and, using that data establish trend patterns and lines that can be projected into the
23 future of the project to conclusion. A project can trend any number of project elements,

1 including costs, schedule, bulk commodity installation, procurement milestones, etc. For
2 example, a reforecast trending analysis uses four sets of data:

- 3 • The planned cost of an element of work;
- 4 • The actual cost of that element of work to date;
- 5 • The progress gained against that total element of work to date; and
- 6 • The future trend of that element of work assuming that the work is executed at the
7 same consistent rate and at the same consistent cost experienced to date.

8 A trend analysis enables project management to identify elements that are ahead of their
9 planned trends and elements of work that are behind their trends. Using that data
10 management can then make necessary adjustments to either bring those elements “back
11 on line” (the planned trend line) or adjust the planned line to reflect the actual conditions
12 which need to be addressed relative to that particular work elements or the relationship of
13 that work element with other, interrelated work elements. A detailed trend analysis
14 enables project management to make necessary mid-project adjustments in the project
15 execution plans, which is crucial during the execution of any mega-project.

16 **Q: What was the result of the Reforecast Process?**

17 A: Two findings made early in the process and consistent with the potential risks that
18 KCP&L had identified in its Business Planning Process involved the discovery that (1)
19 the bulk commodities (i.e. electrical cable and wire, pulling, etc.) quantities installed
20 were trending greater than the commodity quantities used within the Control Budget
21 Estimate, and (2) that the current market pricing by contractors was trending higher than
22 assumed in the Control Budget Estimate, as discussed later in this testimony regarding
23 plant comparisons. Thus, KCP&L acted prudently in its decision to address both of these

1 impact issues in its re-estimate of the total project cost. The May 2008 cost reforecast was
2 presented to the CEP EOC, the Board of Directors, the Missouri and Kansas
3 Commissions and the Project Joint Owners. ** [REDACTED]

4 [REDACTED]
5 [REDACTED]
6 [REDACTED]
7 [REDACTED] ** Pegasus-Global's review of KCP&L's actions concluded that KCP&L's
8 actions were consistent with best industry practice and the decisions regarding the
9 reforecast estimate were deemed to have been prudently made based on the following
10 findings:

- 11 1. KCP&L had converted the project control estimate into a project control line item
12 budget, which enabled it to monitor and trend commitments, spending, changes
13 and contingency allocation on a monthly basis.
- 14 2. KCP&L was monitoring costs closely on a monthly basis, providing snapshot
15 reports of cash flow, commitments, spending, changes and contingency allocation
16 and on an aggregate basis, which enabled KCP&L to discern patterns and trends
17 which threatened specific estimate and budget line item cost limits. This enabled
18 KCP&L to identify trends at a very early point in time rather than picking up
19 trends only when line items "went negative".
- 20 3. KCP&L used trend data to forecast probable impacts; for example, the fact that
21 several contracts came in higher than assumed within the Control Budget
22 Estimate was treated as a holistic trend in the industry marketplace and not a
23 series of isolated contract pricing events. By combining trend data from multiple

1 perspectives, KCP&L was able to forecast probable cost impacts at a very early
2 point in the execution of the Iatan Project.

3 4. In industries, the earlier in the project one identifies potential impacts the more
4 alternatives the project team has to address and overcome those impacts. Early
5 identification of trends by KCP&L enabled it to not simply increase the project
6 total estimated budget but to examine and employ several actions aimed at
7 managing and controlling project costs through to completion. For example:
8 KCP&L examined the budget estimate by line item, and using the same trend
9 data, moved money from line items trending under the control budget into line
10 items which were trending over the control budget.

11 5. KCP&L appropriately took the time to examine the “root cause” for the trends it
12 had detected in order to ensure that its responsive actions not only addressed the
13 cost impact, but also enabled project management to address the underlying
14 causes to the extent those causes were within its control (for example, market
15 conditions are not within the project’s control but scope creep is, to some extent,
16 within the control of the PMT). This action by KCP&L would represent a “best
17 practice” within the industry.

18 6. KCP&L acted well before the Iatan Unit 2 project cost control budget “went
19 negative”, that is reflected an actual overrun in the total cost of the project. It is
20 easy in a fast-track project to lose sight of the future when attempting to address
21 the pressures to coordinate multiple activities (engineering, procurement and
22 multiple construction efforts). By acting proactively, KCP&L avoided having to
23 make a series of “budget increase requests”, without being able to understand or

1 explain why those budget increases were necessary. These actions evidence good
2 and prudent management decision making.

3 **Q: Did Pegasus-Global review the Iatan Unit 2 project Cost Revalidation Process?**

4 A: Yes. As engineering neared completion, 90% complete by September 2008, KCP&L
5 again acted as a reasonable and prudent utility in its decision to move forward with a
6 revalidation of the May 2008 Iatan Project reforecast to gauge the accuracy of the
7 original reforecast and measure how the Iatan Project was tracking against the revised
8 project budget, including evaluating the current known schedule to complete the work,
9 current trends on additions to the project's scope and the velocity of those changes in
10 light of the status of design completion. KCP&L specifically included the following
11 evaluations in its revalidation of the May 2008 reforecast:

- 12 • Review of schedule and any post-effect of any changed milestones to the
13 completion date;
- 14 • Evaluation of all cost trends;
- 15 • Determination of any unknowns from design maturation;
- 16 • Quantity growth in the BOP contract to determine velocity and timing of Change
17 Orders emanating from design maturation; and
- 18 • Vetting of the contingency assumptions.

19 ** [REDACTED]
20 [REDACTED]
21 [REDACTED]
22 [REDACTED]

23 [REDACTED] ** The revalidation work performed by KCP&L enabled it to weigh

1 the benefit of accelerating the work to maintain the original schedule versus the cost of
2 the acceleration effort required to maintain the schedule. Based on changed market
3 conditions and a drop in demand, Pegasus-Global concluded that KCP&L's decision was
4 prudent in light of the information available to it at the time and based on the analysis
5 KCP&L conducted to consider the alternatives before making its decision. Pegasus-
6 Global found that the cost reforecast revalidation effort has enabled KCP&L to again stay
7 ahead of critical issues and cost drivers, making decisions in a timely and reasoned
8 manner.

9 Q: ** [REDACTED]
10 [REDACTED]
11 [REDACTED]**

12 A: As described in the Supplement 2 to the PDR issued on June 28, 2007, there were several
13 changes to the Iatan Unit 2 project's base assumptions and refinements that were made to
14 the PDR based on additional information that became available to KCP&L after August
15 2004, as well as changes to market conditions from what was known in 2004. ** [REDACTED]

16 [REDACTED]

17 [REDACTED]

18 [REDACTED]

19 [REDACTED]** The original Iatan Unit 2 project PDR was based on
20 many assumptions and excluded several owner-furnished costs. Subsequently, the cost
21 estimate was modified to include all expected costs, including owner costs pending
22 refinement during the budgeting phase of the project development and indirect costs that
23 have now been included in the current budget. These changes and refinements included:

- 1 • Steam generator and turbine generator technology upgrades;
- 2 • Unit generating capacity increase from 800 MW to 850 MW;
- 3 • Postponement of the in-service date:
 - 4 ○ Additional time required for the completion of the regulatory plan reduced the
 - 5 amount of time available in the Project Schedule for contingency.
- 6 • Scope refinements of the facility (as so detailed in an Appendix to Supplement 2
- 7 of the PDR);
- 8 • Market escalation;
- 9 • Risk assessments to establish project contingency; and
- 10 • Permitted emission requirements finalized.

11 In addition, while the Iatan Unit 2 project PDR suggested a contracting approach of a
12 combination of EPC and multiple contracts with a single EPC for the boiler and air
13 pollution control equipment and multiple contracts for the BOP, the contracting strategy
14 was only an assumption for purposes of the study. As discussed elsewhere, several
15 options have been considered over the course of the Iatan Project to consolidate multiple
16 construction contracts into one of two general construction contracts.

17 Both the unit size and schedule changed from the original PDR and influenced the project
18 costs. Meanwhile, the market shifted to become more volatile generally trending toward
19 higher costs. During 2005 and 2006, the market for engineered equipment and material
20 was volatile as niche market suppliers became constrained; steel based products were
21 subject to price and availability pressures and the price and availability of other
22 commodities, like copper, also exhibited significant volatility. The major drivers to the
23 cost increases include:

- 1 • Base labor costs which have increased since the original PDR Union rates used
2 for conceptual estimating purposes;
- 3 • Labor availability;
- 4 • Incentives to attract labor;
- 5 • Major equipment increases;
- 6 ** [REDACTED]
- 7 [REDACTED]
- 8 • [REDACTED]
- 9 [REDACTED]**
- 10 ○ The volume of the power house building (steam turbine-generator building)
11 increased substantially from the expected size during the detailed design
12 layout based on the purchased equipment.) Bids for the structural steel supply
13 contract were received in October 2006 and when the bid-to-estimated steel
14 quantities were compared, it became obvious that the Powerhouse building
15 required about twice the volume as originally expected.
- 16 • Owner site management costs;
- 17 • The Substation & Interconnect costs that were originally carried independently by
18 KCP&L (an Iatan Unit 2 PDR assumption) are included with each estimate
19 revision;
- 20 • Refined Risk Assessment:
- 21 ○ The initial Iatan Unit 2 project PDR and the subsequent cost estimate updates
22 that were made in January 2006 maintained a consistent 8% cost estimate
23 contingency.

1 o A more sophisticated Monte Carlo analysis of the remaining expected costs
2 and schedule variations were performed during the period after January 2006
3 and continued into November 2006. The objective was to predict the
4 contingency necessary to achieve 80% confidence that the project would be
5 within budget and on or ahead of schedule. ** [REDACTED]

6 [REDACTED]

7 [REDACTED] ** Multiple evaluations were performed during
8 the course of procurement as pricing information provided feedback regarding
9 estimated versus actual values for procurement.

10 o In addition to the Monte Carlo analyses performed by B&McD, ** [REDACTED]

11 [REDACTED]

12 [REDACTED]

13 [REDACTED]

14 [REDACTED]

15 [REDACTED] ** Risk was a significant concern and specifically the
16 impact that could occur due to a low probability-high impact event. A low
17 probability – high impact event is defined as a specific risk issue that has a
18 low probability of actually occurring during the execution of the project but if
19 that risk event does occur the impact on the project goals and objectives
20 would be very high. For example, a the probability of there being a 500 year
21 flood on the Missouri River during the execution of the Iatan Unit 2 project
22 would be classified as a low probability risk event; however, the impact of

1 that event should it occur would have a very high impact on the ultimate cost
2 and schedule of the project.

- 3 ■ ** [REDACTED]
- 4 [REDACTED]
- 5 [REDACTED]
- 6 [REDACTED]
- 7 [REDACTED]
- 8 [REDACTED]**

- 9 • Commodity cost increases.

10 **Q: Please describe the changes in commodity costs that impacted the Iatan Project**
11 **estimate?**

12 **A:** KCP&L found that there had been a major shift in the construction market from the
13 conceptual estimate to the detailed estimates. In 2005 the Environmental Protection
14 Agency (EPA) issued both the Clean Air Institute Rule (CAIR) and the Clean Air
15 Mercury Rule (CAMR) that required all coal fired plants in the Eastern half of the United
16 States to install a SCR, Wet Scrubber and a Bag house by 2009 or buy credits. These new
17 requirements caused a flurry of projects across the country, all of which are on the same
18 general timeline. In turn, this increase in demand stressed the material and labor supplies,
19 thus causing pricing to increase and lead-times to extend. ** [REDACTED]

20 [REDACTED]

21 [REDACTED]

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20

[REDACTED]

[REDACTED]**78

Q: Was the information collection and analysis done by KCP&L in making its Reforecast of the Iatan Unit 2 project reasonable?

A: Yes. In Pegasus-Global’s review of the KCP&L Business Plans for 2006-2009, and the quarterly reports that were issued by KCP&L, Pegasus-Global found that KCP&L based its decisions and conducted its decision making process through analysis of several key factors and risks, which it continued to and still continues to review and evaluate through the project execution.

KCP&L recognized in its 2006 Business Plan that execution success was influenced by several key factors including:

- Clear understanding of drivers for each project;
- Construction strategy;
- Dedicated team with proper experience (KCP&L, Engineer and Contractors);
- Effective Project Controls and reporting systems; and
- Decision making process and documentation to support.

KCP&L continued to recognize and evaluate several market drivers, as so noted in its Business Plans from 2006-2009. Although some of the risks were identified in the original August 2004 PDR, the impact of those risks manifesting themselves could not be quantified based on the information available at the time. In addition, other risks

⁷⁸ Iatan Projects Cost Estimate and Schedule, July 17, 2006, page 6

HIGHLY CONFIDENTIAL

1 emerged.⁷⁹ KCP&L further recognized that it understood its risks, and developed and
2 implemented prudent management techniques to mitigate them, as discussed later in this
3 testimony regarding the Corporate and Project risk management and project control
4 processes that were established.

5 Both known and emerging risks impacted the project's cost and schedule including:⁸⁰

- 6 • Labor and Manufacturing Capacity:
 - 7 ○ Strong market demand for new coal units as well as environmental retrofits
 - 8 for existing units to comply with CAIR and CAMR had put several other
 - 9 projects out for bid at the same time as the Iatan Unit 2 project resulting in
 - 10 additional demand on supplier's engineering and manufacturing resources.
 - 11 Construction of new facilities and retrofitting existing facilities constrained
 - 12 the available construction resources, resulting in significant higher prices and
 - 13 long lead times; and
 - 14 ○ Labor productivity.
- 15 • Supplier failures;
- 16 • Ability to attract and retain talent:
 - 17 ○ Changing workforce demographics;
 - 18 ○ Changing workforce expectations;
 - 19 ○ Changing Business Environment regarding employee culture; and

⁷⁹ An emerging risk is a risk element or condition which was not present or identified at any earlier stage in the project's risk management profile. Emerging risks often arise as a consequence of the long duration and complexity of mega-projects, especially for elements which are outside the control of, but impact upon, the execution of a mega-project. For example, sudden changes in the global economy such as those which impacted in the last 3 years would be an example of an emergent risk.

⁸⁰ Congressional Research Service Report for Congress, Power Plants: Characteristics and Costs, November 13, 2008; Black & Veatch, MMEA Presentation, Building New Baseload Generation in the Midwest, May 11, 2006