

1 Mr. Zobrist: Thank you, Judge. ...We believe that the evidence presented
2 here today by Mr. Bassham and Mr. Davis as well as Mr. Cline indicate
3 that it is likely that there will be no further delay in the construction
4 schedule and no material additional costs will be incurred by KCPL and,
5 in fact, that it may remain entirely within the reforecast that was presented
6 to the Commission at the end of April and the beginning of May.

7 Thus, KCPL representatives indicated that they believed KCPL would have no
8 financial responsibility for the costs of the crane accident, yet KCPL has continued to charge
9 millions of dollars of costs incurred as a result of the crane accident to the Iatan 1 AQCS
10 construction project.

11 The fact that KCPL made these representations to the Commission was, at least in part,
12 the basis why Dr. Kris Nielsen, KCPL's prudence witness in File Nos. ER-2010-0355 and
13 ER-2010-0356 would not take a position on the appropriateness of including these costs in
14 KCPL's rate base. KCPL witness Dr. Nielsen explained his position at page 258 of his rebuttal
15 testimony in that case:

16 Q. Did Pegasus-Global review the Missouri Staff recommended
17 disallowance for the May 23, 2008 crane accident for the Unit 1 project?

18 A: Yes. According to the Staff ** _____ ** was recorded to the
19 Unit 1 AQCS project related to the crane accident which occurred on May
20 23, 2008 [Missouri Staff Report at page 41, line 6]. Further, according to
21 the Staff KCP&L has previously testified that it had no financial
22 responsibility for costs related to that crane incident [Missouri Staff
23 Report at page 41, lines 13 – 19]. Because of the KCP&L statements
24 which led the Staff to believe that 100% of the costs of that incident will
25 be recoverable, the Staff has taken the position that the ** _____ **
26 should be disallowed from the rate base for Unit 1 [Missouri Staff Report
27 at page 41, lines 13 – 19]. Pegasus-Global has identified nothing within
28 the project record which suggests that the crane incident or the resulting
29 costs are attributable to any imprudent decision or action by KCP&L;
30 however, given the statements by the Staff relative to KCP&L statements
31 to it during a meeting on June 11, 2 2008, Pegasus-Global is not in a
32 position to comment on or address the ultimate responsibility for the costs
33 identified by the Staff. As a result, Pegasus-Global has at this time no
34 definitive opinion relative to the appropriateness of this disallowance from
35 the Iatan Unit 1 project. (ER-2010-0355,Dr. Kris Nielsen Rebuttal page
36 258 of 332 Emphasis added)

1 **8. Project Development Costs**

2 *Staff Expert: Charles R. Hyneman*

3 Included in the Iatan 1 work order is \$1,081,116 charged to WBS code 5071,
4 Project Development. These costs consist mainly of consulting fees, internal KCPL labor, and
5 legal fees incurred from September 2004 through March 2006 for work on the Iatan Project.
6 Instead of trying to match these costs into the specific detailed WBS codes in the Cost Portfolio,
7 KCPL grouped all these costs into a single line item and labeled them "Project Development."
8 Monthly costs are not tracked in the cost portfolio prior to November 2006. In a review of the
9 costs charged to WBS 5071, Project Development, Staff noted \$426,017 in costs that are related
10 to Iatan 2 instead of Iatan 1, which should be charged to the Iatan 2 work order, along with the
11 associated AFUDC accrued on this amount. The charges are reflected below

Adaptive Ecosystem	Iatan 2 Section 404 Compliance	311,877
Spencer, Fane, Britt & Browne	Legal - Iatan 2 Permit	114,139
Total		426,017

14 **9. Severance Adjustment**

15 *Staff Expert: Charles R. Hyneman*

16 KCPL charged \$41,568 in employment severance charges to the Iatan 1 and \$35,953 to
17 Iatan 2. In Staff Data Request No. 837, the Staff asked for a copy of the severance agreements
18 associated with the severance charges to the Iatan work orders. The severance agreements
19 involve three former employees. The Staff reviewed these documents on December 22, 2009, at
20 KCPL's headquarters. The severance agreements reviewed by the Staff contained the same
21 clauses of typical KCPL severance agreements. The severance agreements contain language
22 designed to protect KCPL officers and shareholders from potential litigation and embarrassment
23 in reciprocation for the payment of additional benefits, cash compensation, medical coverage
24 costs and outplacement services. KCPL requires the employee to waive and release any legal
25 claims the employee may have against KCPL for any reason and prohibits the employee from
26 making any disparaging or critical statements of any nature whatsoever about KCPL.

27 Staff asked KCPL why the cost was charged to the Iatan construction projects instead of
28 operating expense. KCPL responded that "given that these employees were fully assigned to the

1 Iatan construction project at the time of the severance, the decision was made that the severance
2 cost should follow the labor cost and be charged to the construction project.”

3 The Staff is proposing an adjustment to remove the severance charges from the Iatan
4 work orders for two reasons. First, the Commission ruled in a recent KCPL rate case,
5 Case No. ER-2006-0314, that severance costs should not be recovered from KCPL's ratepayers.
6 In addition, the severance payments charged to the Iatan work order are not capital costs that are
7 necessary to the construction of the Iatan 1 AQCS and will not provide benefits over future
8 years. These charges are period costs which are charged to expense in the period incurred. The
9 Staff is proposing an adjustment to remove the severance payments charged to the Iatan
10 construction project.

11 **10. Campus Relocation for Unit 2 Turbine Building**

12 *Staff Expert: Charles R. Hyneman*

13 The Staff submitted Staff Data Request No. 730 (“DR 730”) and supplemental requests
14 regarding the costs incurred in relocating the Iatan Project trailer campus from its initial/original
15 location at the Iatan site. The original campus design and location was developed in the summer
16 and fall of 2006. Facility construction began in the summer of 2006. The initial trailers on site
17 were for KCPL, and the major Iatan construction contractors, Kissick, Pullman and Alstom.
18 These contractors mobilized to the construction site in late-summer and fall of 2006.

19 In the summer of 2007, the balance-of-plant contractor, Kiewit, developed a revised plan
20 for laydown space needed for access to the turbine generator building. KCPL describes
21 “laydown space” as a dedicated space for storage of material and equipment to be used during
22 construction. This plan included providing a new path for unloading the turbine generator into
23 the turbine bay.

24 Kiewit’s plan required moving the existing campus trailers to provide the area for
25 laydown space. Additionally, Kiewit's new plan of where it wanted to locate erection cranes
26 caused concerns because Kiewit would be lifting loads near or over the campus. Each of the
27 trailers was moved approximately 100 feet east in the spring and summer of 2008.

28 Total cost incurred for the campus relocation through June 2010 is ** _____ **. Of this
29 amount, KCPL charged ** _____ ** to Iatan 1 and ** _____ ** to Iatan 2.

1 In the Staff's opinion the only justifiable reasons why KCPL would to incur over ** _____

2 ** in costs to relocate construction trailers at the Iatan site are:

3 1) the original design and location of the Iatan campus was faulty and did
4 not provide sufficient room and laydown space for the transporting the
5 turbine generator into the Iatan 2 turbine bay. In this case KCPL would
6 incur the cost and seek backcharges from the contractor who was
7 responsible for the campus design and trailer locations. The back-charged
8 costs would be credited against the project when collected. A backcharge
9 is a charge against a contract for work performed by others that was the
10 responsibility of the party being charged, or for repair or correction of a
11 situation that was caused by the party being charged.

12 2) The cost savings or other benefits to the Iatan construction project
13 resulting from the relocation would exceed the cost of the relocation
14 charged to the project. In other words, the design and location of the
15 campus was sufficient for the successful completion of the project but a
16 change in the trailer locations would result in project savings and/or other
17 benefits that exceed the cost of the relocation.

18 The Staff requested a meeting with KCPL on this issue, which was held on December 7,
19 2009. In attendance at this meeting was Mr. Eric Gould, a Schiff Hardin Project Controls
20 Analyst. Mr. Gould advised that the relocation resulted in cost savings. He advised Staff that he
21 was going to look for documentation of cost savings on the Balance of Plant contract as a result
22 of the ** _____ ** campus relocation. Subsequent to this meeting Staff has been advised that
23 Mr. Gould was unable to locate any documentation supporting a cost savings associated with the
24 campus relocation.

25 Staff Data Request No. 730 requests reasons why the trailers were moved. KCPL
26 responded that the newly selected balance of plant contractor, Kiewit, found it necessary to
27 revise the existing campus trailer locations in order to make room for unloading the turbine
28 generator into the Iatan 2 turbine bay:

29 The original campus design and location was developed in the summer of
30 and fall of 2006. Facility construction began in the summer of 2006. The
31 initial trailers on site were for KCP&L, Kissick, Pullman and ALSTOM,
32 each of whom mobilized to the site in late-summer and fall of 2006.

33 In the summer of 2007, the Balance of Plant contractor, Kiewit, developed
34 a revised plan for laydown space needed for access to the turbine
35 generator building. This plan included providing a new path for unloading
36 the turbine generator into the turbine bay. Kiewit's plan necessitated the

1 moving of the existing campus' trailers to provide the area for laydown
2 space. Additionally, Kiewit's plan of where it wanted to locate erection
3 cranes caused safety concerns because Kiewit would be lifting loads near
4 or over the campus.

5 In File Nos. ER-2010-0355 and ER-2010-0356, KCPL's current Missouri rate cases,
6 KCPL prudence witness Dr. Kris Nielsen of Pegasus Global Holdings, Inc. addressed this
7 proposed Staff adjustment in his rebuttal testimony. Dr. Nielsen explains that the construction
8 campus had to be relocated because the original site layout was completed in the fall of 2006
9 based on incomplete designs and preliminary information concerning the turbine generator and
10 the building constructed to house the turbine generator. In 2007 when Kiewit was awarded the
11 balance-of-plant contract, it determined that the campus trailers had to be moved so it could
12 complete its work. The cost of this relocation was approximately ** _____ **. Dr Nielsen
13 testified that he did not believe KCPL was imprudent in undertaking the campus relocation.

14 The Staff has not taken a position that the decision to relocate the campus was imprudent.
15 The Staff does not believe that Missouri ratepayers should pay twice for setting up the
16 construction trailers on the construction site. When KCPL or the owners' engineer designed the
17 construction campus, it knew or should have known what type of space was necessary to move
18 the turbine generator into the turbine building and should have designed the campus with this in
19 mind. This incremental cost of locating the campus trailers a second time should be covered by
20 KCPL or backcharged to whatever entity was responsible for the design of the campus. As the
21 Staff has noted the original campus design was either incorrect or insufficient from the beginning
22 and/or the decision to relocate the campus was made with the intention of realizing cost savings
23 in other areas. KCPL initially suggested there would be cost savings, however, could not
24 provide any documentation to support this suggestion. Dr. Nielsen describes the campus
25 relocation at page 259 of his rebuttal testimony:

26 In reviewing the issue Pegasus-Global found nothing in the project record
27 which pointed to any imprudent decision or action by KCP&L. The
28 original site layout was completed in the fall of 2006, well in advance of
29 any detailed design having been received from either Toshiba or Alstom,
30 which means that at the time the campus location planned by KCP&L was
31 based on very preliminary and limited information relative to the size of
32 the various structures and facilities which would ultimately be constructed
33 to house the boiler or the turbine generator. By the time that information
34 had been received (in 2007) much of the trailer campus had been located

1 and set. As the plans for construction of the facilities were prepared (by
2 KCP&L early and later Kiewit) Kiewit was concerned that the location of
3 the campus posed difficulties to both the turbine equipment movement
4 (access) and the safety of site personnel (crane siting and load swing
5 paths). Such issues are normal in projects which are large, complex and
6 involve multiple contractors, vendors and suppliers. Pegasus-Global found
7 nothing that would lead it to believe that the original siting of the campus
8 was imprudent and certainly found nothing imprudent in either improving
9 equipment access or improving site safety in moving the campus. [Nielsen
10 Rebuttal ER-2010-0355, page 259/260].

11 Staff finds that it is inappropriate to charge Missouri ratepayers the ** _____ ** cost of
12 locating the construction trailers on the Iatan site for the second time. Ratepayers should not be
13 charged twice for the exact same service. The most appropriate method for KCPL to recover
14 these costs is to seek backcharges for the cost of this work from the entity who was responsible
15 for the initial design of the construction campus laydown area. If KCPL was responsible for this
16 design, it should absorb these costs and not recover them from Missouri ratepayers.

17 **11. Alstom Claim related to JLG Accident of August 25, 2007**

18 *Staff Expert: Charles R. Hyneman*

19 On August 25, 2007, a JLG 1200 mobile man lift operated by one of Alstom's
20 subcontractors tipped over and crashed to the ground at the project site (JLG accident). JLG is a
21 company that manufactures various types of equipment that includes mobile lift platforms. This
22 type of equipment provides a lift to access elevated work areas. Alstom submitted a claim to
23 KCPL for additional time and an increase to its contract price for alleged impacts and delays
24 arising from the JLG Incident.

25 In a September 27, 2007 letter from KCPL Iatan 2 Project Director Brent Davis to
26 Gary Lexa of Alstom, KCPL noted that it had completed an investigation of the JLG accident.
27 The investigation included conducting 12 soil compaction tests and the results of those tests
28 confirmed that the soil compaction was within specified tolerances. KCPL indicated in its letter
29 that it therefore ruled out abnormal, unusual or unknown soil conditions as the cause of the JLG
30 accident. In the letter KCPL also advised Alstom it did not believe the JLG accident was a
31 compensable event.

1 In a report prepared by KCPL entitled Response to Alstom JLG and Construction
2 Resurfacing Claim, dated January 9, 2009, at pages 63-64 KCPL listed the following "Summary
3 of the Facts":

- 4 1. Alstom had been operating the JLG in the area for several days and was
5 apparently satisfied with the soil conditions as no objections were
6 raised.
- 7 2. Following an August 24 rain storm & prior to operation of the JLG the
8 next day, Alstom should have checked the soil conditions as Alstom is
9 responsible for its construction means, manner and methods.
- 10 3. Alstom failed to notify KCPL of any soil issues
- 11 4. The JLG was mis-operated, which caused it to tip over.
- 12 5. KCPL promptly took action (at its own cost) to:
 - 13 1. Re-Check the Soil compaction in all applicable areas-
14 compaction found to either meet or exceed the specifications
15 requirements
 - 16 2. Install up to 2 feet of bottom/fly ash mixture to additionally
17 harden the surface.
- 18 6. The Balance of Plant contractor at the site uses steel plates for a level
19 working surface for its JLG's and it is unclear why Alstom did not
20 have the same policy if it was concerned about soil surface stability.
- 21 7. KCPL spent over ** _____ ** on the resurfacing and to date has never
22 asked Alstom for reimbursement, but now reserves its right to make a
23 claim against Alstom to recover this cost.
- 24 8. Based on the aforementioned, KCPL is not liable for any of the repair
25 cost of the damaged JLG. At page 66 of this report, KCPL noted again
26 that the JLG fell over due to operator error.

27 In a document provided to the Staff by KCPL titled, *Kansas City Power & Light*
28 *Company Strategic Infrastructure Investment Status Report Third Quarter 2007* KCPL described
29 the JLG accident:

30 On August 25, 2007 a serious near miss accident occurred when a JLG
31 brand personnel lift overturned on site. The worker in the lift was able to
32 safely make it out due to quick action by his co-workers and a nearby
33 crane resulting in no injuries. Following the accident a root-cause
34 investigation was conducted and operator error/mechanical failure was
35 found to be the cause. Concern was expressed by the contractor about the
36 soil conditions on site and soil density testing was performed. Soil samples
37 were taken at 2 foot intervals throughout the site and all test results came
38 back in the 100 percent + rating, thus eliminating unstable soil as the
39 cause. A resurfacing program was undertaken by KCPL at the request of
40 ALSTOM to install fly ash/bottom ash at the surface in access areas.

1 KCPL mandated that crane mats be used for personnel lift operational
2 areas. No further issues have been identified.[page 37]

3 The JLG accident was also discussed at a Joint Owners Meeting on September 13, 2007.
4 This meeting was attended by Mr. Blake Mertens and Ms. Karen Heady of Empire (Staff Data
5 Request No. 437s in EO-2010-0259). The following discussion of the JLG accident took place
6 at this meeting as reflected in the minutes of the meeting:

7 Discussion of the JLG near-miss incident. The incident is still being
8 investigated. Danny's Construction contents unstable soil was the cause.
9 The JLG had been working in the area for 3 days with not problem before
10 it toppled. The individual in the basket jumped to safety in a crane basket
11 up in the air at about 120-140 feet. By contract, the vendors must be able
12 to deal with the soil conditions, which are sandy. Compaction testing and a
13 scrape of 2 feet with a fill of fly ash and bottom ash has been completed.
14 Crane mats are required as well. Danny's has violated this requirement
15 and discussions have been held with them. Pictures of the JLG falling
16 indicate operator error with the are over-center of gravity of the machine.
17 Danny's released its safety manager and KCP&L is on constant watch for
18 safety issues. Alstom sent two letters blaming KCP&L before the facts
19 were known.

20 In KCPL's December 2007, Iatan 2 & Common Status Report it was noted that Alstom
21 was willing to split the cost of the JLG accident (which it estimated to be approximately
22 ** _____ **) with KCPL on a 50-50 basis. However, on December 11, 2007, Alstom rescinded this
23 offer.

24 ** _____

25 _____
26 _____
27 _____
28 _____ ** The sum of the two amounts is ** _____ **, and the
29 change order effecting this March 19, 2009 settlement agreement was ** _____ **. This change
30 order was signed for KCPL on April 14, 2008 by Steven Jones, an independent contractor
31 hired by KCPL to work on the Iatan construction projects, and Steve Easley, then KCPL
32 Vice-President of Supply.

33 In a Change Order Supplemental Documentation Form attached to this change order by
34 KCPL written October 13, 2008, seven months after the JLG accident settlement agreement with

1 Alstom, KCPL reiterated its belief that operator error was the cause of the JLG accident, not soil
2 conditions. This supplemental change order documentation signed by Steven Jones and
3 Carl Churchman, then KCPL Vice-President of Construction, provided the basis for KCPL's
4 decision to pay Alstom **** _____****; costs for which KCPL believed it bore no responsibility. The
5 rationale used by KCPL to support the payment to Alstom was that KCPL wanted to "resolve
6 these issues and keep the project moving forward."

7 The JLG accident settlement with Alstom is reflected in a KCPL document referred to as
8 R&O 360. KCPL has indicated that the cost of the JLG accident settlement claim should not be
9 charged to the Iatan Project, at least as it relates to KCPL's Kansas jurisdiction. This matter will
10 be addressed herein during the discussion of KCPL's payment of an Alstom claim regarding
11 purported delays caused by KCPL's Soil Resurfacing Project.

12 KCPL's position that it had no financial responsibility for the JLG accident was
13 confirmed in the rebuttal testimony of KCPL witness Brent Davis in File Nos. ER-2010-0355
14 and ER-2010-0356. At page 52 of his testimony, Mr. Davis reasserted KCPL's position:

15 We evaluated both the merits of ALSTOM's individual claims and worked
16 with KCP&L's senior leadership to develop a broader commercial
17 strategy. We also reviewed the results of soil testing and KCP&L's Safety
18 Department incident analysis which indicated that operator error or
19 mechanical failure caused the incident and confirmed that the soil
20 composition on site was within acceptable composition and tolerances.
21 Based on this information, we believed that KCP&L had viable defenses
22 to ALSTOM's claims.

23 In this testimony Mr. Davis describes the reasons why KCPL paid Alstom's claims for
24 cost associated with the JLG accident despite the fact that Alstom caused the JLG Accident.
25 Mr. Davis testified that KCPL paid Alstom's claims to get Alstom to enter into settlement
26 discussion on other claims. In other words, KCPL used this settlement as leverage for other
27 settlement discussions. Mr. Davis testifies:

28 **** _____**
29 _____
30 _____
31 _____
32 _____
33 _____
34 _____
35 _____

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33

_____**

From Staff's review of the documentation surrounding the JLG accident, Staff concludes that KCPL developed a strong case of why it bore no responsibility for the cost of this accident. The evidence is also clear that KCPL supports Staff's conclusion. Staff does not believe it was reasonable, prudent, appropriate, or of benefit to ratepayers for KCPL to enter into this settlement agreement and pay any costs for the JLG accident. Staff is also concerned that KCPL agreed to settle this issue at exactly what Alstom originally sought to recover from KCPL. The Staff is recommending that no costs associated with the JLG accident "settlement" be charged to the Iatan construction project.

12. Alstom Claim Settlement for Delays Related to KCPL's Construction Resurfacing Project ("Resurfacing Settlement")

Staff Expert: Charles R. Hyneman

Staff reviewed several documents related to Alstom claims for delays caused by KCPL's Soil Stabilization Project, also known as the Construction Resurfacing Project. Some of these documents were provided by KCPL in response to Staff Data Request No. 408 in File No. ER-2009-0090. The Staff also reviewed KCPL documents R&O ("Risk and Opportunity") 360 and Alstom change order AP-00761. Based on its review of these and other documents, and KCPL's testimony in File Nos. ER-2010-0355 and ER-2010-0356, the Staff believes that none of the costs paid to Alstom by KCPL related to the resurfacing settlement ** _____ ** should be included in the costs of the Iatan Project.



1 This Staff position aligns with Staff of the Kansas Corporation Commission in KCPL's
2 2009 Kansas rate case, Docket No. 09-KCPE-246-RTS. In KCPL's 2009 Kansas rate case the
3 KCC Staff filed testimony proposing to exclude the cost of this Alstom settlement, referred to as
4 R&O 360. The testimony was filed by Mr. Walter Drabinski of Vantage Consulting, the KCC
5 Staff's consultant. KCPL responded to this KCC Staff Resurfacing Settlement disallowance
6 recommendation in the rebuttal testimony of Mr. Chris Giles, former KCPL Vice-President of
7 Regulatory Affairs and now a consultant for KCPL. At page 2 line 19 of his rebuttal testimony,
8 Mr. Giles testifies that KCPL "acknowledges that some of Vantage's observations have a degree
9 of validity. KCP&L thus chooses not to challenge the disallowances Vantage proposes related to
10 R&O 139, R&O 330 and R&O 360."

11 While KCPL agreed with the KCC Staff that the ** _____ ** cost of R&O 360, the
12 Resurfacing Settlement should not be recovered from Kansas ratepayers, KCPL continues to
13 pursue rate recovery of these costs from Missouri ratepayers. It is important to point out that
14 KCPL's concession on this cost is not related to any settlement between the KCC Staff and
15 KCPL. KCPL acknowledges that these costs should not be recovered from Kansas ratepayers.
16 KCPL should not seek to recover costs from Missouri ratepayers that KCPL has chosen not to
17 recover from Kansas ratepayers.

18 According to KCPL, based on concerns for safety, it conducted a Construction
19 Resurfacing Project on August 27, 2007 through September 27, 2007. The purpose of the project
20 was to ensure soil conditions would support heavy equipment resting and traveling on it, and
21 improve contractors' confidence that the soil would not be an impediment to safe operation.
22 KCPL also advised the Staff it spent ** _____ ** on the resurfacing project including a change
23 order in the amount of ** _____ ** issued to List & Clark Construction Company. As a result of
24 KCPL's Construction Resurfacing Project, Alstom made claims for delays.

25 While KCPL vigorously opposed Alstom's claims, it agreed to pay Alstom ** _____ **
26 to settle the claim. While the Staff is not proposing any adjustments to the cost KCPL incurred
27 and charged to the Iatan Project for the actual cost of the soil resurfacing, it is proposing an
28 adjustment to not include KCPL's settlement with Alstom arising from Alstom's claim that
29 resurfacing project caused it to incur delays in accomplishing its scope of work.

30 As described above this settlement document between KCPL and Alstom is reflected in
31 documents provided to the Staff in which KCPL refers to as R&O 360. The Staff also reviewed

1 documentation attached to change order AP-00761 between Alstom and KCPL. The following is
2 a statement of facts included in KCPL's R&O 360 approving the settlement:

3 ** _____
4 _____
5 _____
6 _____
7 _____
8 _____
9 _____
10 _____
11 _____
12 _____
13 _____
14 _____
15 _____
16 _____
17 _____
18 _____
19 _____ **

20 On March 19, 2008, Alstom and KCPL entered into an agreement to settle and resolve all
21 claims and disputes related to the JLG accident and the Construction Surfacing Project.

22 As described, above in Staff's JLG accident adjustment, KCPL addressed this issue in the
23 rebuttal testimony of KCPL witness Brent Davis in File Nos. ER-2010-0355 and ER-2010-0356.
24 In his rebuttal testimony, Mr. Davis testified that the Iatan project team and KCPL senior
25 management wanted to negotiate several outstanding pending issues with Alstom collectively.

26 ** _____
27 _____
28 _____
29 _____
30 _____ **

31 Though KCPL had strong evidence that Alstom's claims were without merit, it decided to
32 pay them anyway. The basis of KCPL's decision to pay Alstom roughly ** _____ ** in meritless
33 claims was that it ** _____ **

1 This was an unreasonable, imprudent, inappropriate, and not of benefit to ratepayers decision of
2 KCPL. Staff's position is supported by KCPL when KCPL agreed to the validity of the KCC
3 Staff's adjustment to disallow the costs of these settlements. As noted above, KCPL has agreed
4 to not seek rate recovery of the Alstom settlements related to the JLG accident and Construction
5 Resurfacing (combined costs included in R&O 360) from its Kansas customers.

6 **13. Employee Mileage Charges**

7 *Staff Expert: Charles R. Hyneman*

8 In Staff Data Request No. 787 ("DR 787"), Staff asked KCPL for each KCPL employee
9 who charged mileage to Iatan 1 environmental upgrades or Iatan 2 and to provide copies of all
10 documentation used by the authorizing employee to verify that the mileage being reimbursed
11 was consistent with KCPL's policy. Staff also asked for the home and business address for each
12 KCPL employee at the time he/she requested mileage for travel to the Iatan construction site.

13 In its response to this Staff Data Request, KCPL stated that an authorizing employee
14 checks to make sure a KCPL employee had business at the site and that the mileage appears
15 reasonable given KCPL policy, and that no other documentation exists. In response to Staff's
16 request for home and business addresses of employees who charged mileage, KCPL said that
17 "[i]t is unduly burdensome and will not result in material information to provide home and
18 business address for each KCP&L employee at the time they requested mileage for travel to
19 Iatan." Staff requested this data to test KCPL's cost controls over employee mileage charges to
20 the Iatan work orders.

21 KCPL eventually provided the data requested by Staff. In a supplemental response to
22 Data Request No. 787, KCPL provided the report "*MPSC0787S - HC_Mileage_Empl_Info.xls*"
23 that included a list of all employees who charged mileage to the Iatan Project
24 (Iatan 1 environmental upgrades and/or Iatan 2), the employee's primary work location, and
25 his/her home address.

26 Staff compared this data with the data provided by KCPL in response to Staff
27 Data Request No. 643 in report "*Q0643_Mileage Reimbursement Charged to Iatan Projects.xls*"
28 showing a complete list of employees who received mileage reimbursements that were charged
29 to Iatan construction projects. A comparison of these two reports showed that KCPL reimbursed

1 \$51,113 of mileage charges to employees whose primary work location is listed as Iatan. The
2 Staff is of the opinion that KCPL employees should not be reimbursed for regular commuting
3 miles to and from their primary work location. Staff is proposing an adjustment to the Iatan 1
4 work order to remove this amount and the associated AFUDC.

5 In addition to these inappropriate employee mileage charges to the Iatan 1 AQCS work
6 order, a review of a sample of employee expense reports showed that KCPL reimbursed its
7 employees for excess mileage charges. Staff found that KCPL, beginning in January 2008, did
8 make an attempt to calculate the correct reimbursable miles for these employees, but there was
9 no indication that the mileage overcharges made prior to January 2008 were ever reimbursed by
10 the appropriate employees and credited back to the construction work order.

11 After removing the mileage charges inappropriately provided to employees who were not
12 eligible for reimbursement because their primary work location was Iatan, the pool of mileage
13 charges remaining in the Iatan 1 work order as of May 31, 2009 was \$80,234. Staff made an
14 additional adjustment of ten percent of this amount, or \$8,023, to reflect a reasonable
15 approximation of actual overcharges that were made to the Iatan work order prior to
16 January 2008 and estimated overcharges made after January 2008. Given the weak internal cost
17 controls over mileage charges to the Iatan construction projects Staff believes that a 10 percent
18 adjustment of the remaining mileage charges is reasonable.

19 The Staff is not opposed to KCPL charging to the Iatan Project reasonable and prudent
20 costs for incremental mileage incurred by KCPL employees who travel to the Iatan construction
21 site. However, Staff notes that during 2006 and 2007 KCPL paid employees who worked at the
22 Iatan site mileage based on the distance from KCPL headquarters building in Kansas City,
23 Missouri to the Iatan site. This amount was paid regardless if KCPL's employees lived closer to
24 the Iatan site than the distance from KCPL headquarters to the Iatan site. Even if employees
25 were not incurring the incremental mileage from KCPL headquarters to the Iatan site, KCPL
26 paid the mileage charge to its Iatan employees. This overpayment continued until it was detected
27 in January 2008, as referenced in Denise Shumaker's email to Brent Davis and David Price dated
28 January 9, 2008 from KCPL response to Staff Data Request No. 673.

29 Despite having knowledge of the mileage overpayment since January, 2008, KCPL has
30 refused to make any adjustment to remove the excess employee mileage payments that were

1 charged to the Iatan Project. The Staff's adjustment corrects for KCPL's overpayment of
2 mileage charges to its employees.

3 KCPL has reimbursed certain high-level employees ("Named Executive Officers or
4 NEOs") for incremental mileage charges to Iatan on their monthly expense reports while these
5 employees were also being paid material (\$7,200 per year) car allowances by KCPL.
6 Thus, certain KCPL employees charged thousands of dollars of incremental mileage charges
7 to the Iatan Project while also receiving a car allowance. KCPL justified this policy of
8 double-reimbursement of its NEOs in its response to Staff Data Request No. 645 by saying the
9 car allowance is a "perquisite provided to executives" and the mileage reimbursement is an
10 "employee benefit":

11 Question No.: 0645 Reference pages 32 and 37 of KCPL's 2008 annual
12 report/proxy statement; please provide the following for all KCPL employees who
13 received a car allowance in 2006 through 2009: name of employee, amount of car
14 allowance received by year, account charged, business purpose of the car
15 allowance. Does KCPL pay these employees for mileage reimbursement requests?
16 If yes, please explain why the employee receives a car allowance and mileage
17 reimbursement.

18
19 Response: Please see attached Excel spreadsheet "Q0645_Car allowances.xls"
20 for a listing of all employees who received car allowances during 2006 through
21 June 2009. The attachment is **highly confidential** because it contains employee-
22 specific information. This listing includes the name of the employee, the amount
23 received by year, and the account charged. The business purpose for a car
24 allowance (and all other perquisites received including mileage reimbursement)
25 provided for Named Executive Officers ("NEOs") as well as other officers is
26 stated on page 32 of KCPL's 2008 Proxy Statement, as follows:

27
28 *3. Perquisites* NEOs are eligible to receive various perquisites provided by or paid
29 for by the Company. These perquisites are generally consistent with those offered
30 to executives at comparable organizations with which we compete for executive
31 talent, and are important for retention and recruitment. The NEOs are also eligible
32 for employment benefits that are generally available to all employees, such as
33 vacation and medical and life insurance.

34
35 The philosophy and objectives of the Company's compensation program are
36 further explained beginning on page 25 of the 2008 Proxy Statement. It is
37 Company practice to provide a car allowance and mileage reimbursement for the
38 same reasons as provided in the perquisites above.

39
40 KCPL Supplemental Response:

1 Response: The above question was clarified with Chuck Hyneman, MPSC Staff,
2 on July 31, 2009: As provided in data request response 645, all Officers listed
3 including NEOs and non NEOs are provided a car allowance through the bi-
4 monthly payroll process. It has been Company practice to provide a car
5 allowance and mileage reimbursement. As stated in data request response 645,
6 the car allowance is a perquisite provided to executives of the Company. The
7 mileage reimbursement is an employee benefit that is also offered to the Officer
8 group and not considered a part of the car allowance disbursement.

9 The chart below reflects some of the KCPL employees who regularly charged mileage
10 costs to the Iatan construction project. These employees also received thousands of dollars in
11 annual car allowance paid by KCPL's ratepayers in utility rates. The Staff believes the receipt of
12 an annual car allowance in addition to charging mileage for each trip is inappropriate,
13 unreasonable, imprudent, and not of benefit to ratepayers and should not be charged to the Iatan
14 Construction Project.

15

**	_____	**	**	_____	**	**	_____	**	**	_____	**	**	_____	**
**	_____	**	**	_____	**	**	_____	**	**	_____	**	**	_____	**
**	_____	**	**	_____	**	**	_____	**	**	_____	**	**	_____	**
**	_____	**	**	_____	**	**	_____	**	**	_____	**	**	_____	**
**	_____	**	**	_____	**	**	_____	**	**	_____	**	**	_____	**
**	_____	**	**	_____	**	**	_____	**	**	_____	**	**	_____	**
**	_____	**	**	_____	**	**	_____	**	**	_____	**	**	_____	**
**	_____	**	**	_____	**	**	_____	**	**	_____	**	**	_____	**
**	_____	**	**	_____	**	**	_____	**	**	_____	**	**	_____	**

16

17 **14. Welding Services Incorporated (WSI) Adjustment**

18 *Staff Expert: Charles R. Hyneman*

19 The Staff is recommending the disallowance from recovery of \$12.7 million related to
20 payment by KCPL to Alstom for additional welding services. The Staff first learned about this
21 cost when it attended KCPL's rate case hearing in Docket No. 10-KCPE-415-RTS in
22 August 2010 before the KCC. KCPL prudence consultant Dr. Kris Nielsen of Pegasus-Global
23 asserted in his rebuttal testimony in that case, and under cross-examination during the hearings
24 that because KCPL lacked adequate documentation to support the costs included in KCPL
25 change orders on this cost and KCPL failed to follow appropriate procedures, he determined that
26 this cost was not prudently incurred. Pegasus-Global recommended that the total amount of

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16

_____**

15. Temporary Auxiliary Boiler

Staff Expert: Charles R. Hyneman

The Staff is recommending the disallowance from recovery of \$5,346,049 million incurred by KCPL as of October 31, 2010 related to the use of a temporary auxiliary boiler at Iatan 2. Similar to the WSI costs found by Dr. Nielsen to be imprudent, he also expressed on page 245 of his rebuttal testimony in Docket No.10-KCPE-415-RTS before the KCC that the costs associated with the temporary auxiliary boiler were also imprudently incurred by KCPL. Dr. Nielsen provided testimony in KCPL's current Missouri rate case File No. ER-2010-0355 that his position on KCPL's imprudence as it relates to the costs associated with the temporary auxiliary boiler have not changed since he filed his testimony in KCC Docket No.10-KCPE-415-RTS.

In his rebuttal testimony in KCC Docket No.10-KCPE-415-RTS, Dr. Nielsen explained that in June 2006 the Iatan 2 Project design included an auxiliary boiler and a procurement specification had been developed to acquire that boiler and related equipment. In January 2007 KCPL eliminated the auxiliary boiler from the Iatan 2 project scope of work after it concluded that the Iatan 1 auxiliary boiler could be used to produce startup steam for Iatan 2. In June 2009, during the Iatan 2 preparation for testing and startup it was determined that the Iatan 1 auxiliary



1 boiler would not be sufficient. In August 2009 KCPL rented an auxiliary boiler and recreated
2 the scope of work for the permanent auxiliary boiler. But instead of putting the new permanent
3 auxiliary boiler scope of work in the Iatan 2 project, KCPL put it in the Iatan 1 project. KCPL
4 rented an auxiliary steam boiler for use until the design, procurement and installation of the
5 permanent auxiliary steam boiler for the project was completed.

6 The Staff agrees with Dr. Nielsen of Pegasus-Global that KCPL, with the same design
7 data available in June 2006 as it had in June 2009, decided to delete the auxiliary boiler from the
8 design in January 2007, and incur the additional costs of renting an auxiliary boiler without
9 sufficient documentation to support the decision for deleting the original scope of work.

10 **16. Permanent Auxiliary Electric Boilers Transfer**

11 *Staff Expert: Charles R. Hyneman*

12 Staff proposes to transfer \$633,493 from the Iatan 1 AQCS costs to the Iatan Project
13 Common Plant costs related to the placement of three (3) additional permanent auxiliary electric
14 boilers at the Iatan site. Auxiliary boilers are extra boilers used to produce steam when the main
15 boiler is not producing enough steam for the plant's needs. Prior to the current Iatan Project
16 relating to the KCPL Regulatory Plan, two (2) permanent auxiliary boilers existed at the Iatan
17 site to support the operation of the Iatan 1 generating plant.

18 KCPL increased overall auxiliary boiler capacity for the Iatan Generating Station by
19 installing two temporary auxiliary boilers to support the Iatan 2 start-up activities. Additional
20 information regarding this matter is contained in Staff's discussion of its adjustment to Iatan 2
21 for the use of these temporary boilers in lieu of the use of these permanent boilers being
22 completed earlier to provide the necessary steam to support the Iatan 2 start up activities. The
23 costs associated with the Temporary Auxiliary Boilers are reflected in the Iatan 2 cost report.
24 These boilers are currently operational.

25 The Iatan Project developed an integrated schedule to expedite the design, procurement
26 and construction of the three (3) permanent auxiliary electric boilers. KCPL intends for the three
27 (3) new permanent electric boilers at Iatan to be cross-tied to the two existing Iatan 1 auxiliary
28 boilers. All five (5) permanent auxiliary boilers will be piped to feed steam to both Iatan 1 and
29 Iatan 2 as needed. The costs associated with the three (3) permanent auxiliary electric boilers are

1 in the Iatan Unit 1 Cost Report which were provided as attachments to the Kansas City Power &
 2 Light Company's Strategic Infrastructure Investment Status Report for First Quarter 2010. The
 3 costs for the three (3) permanent auxiliary electric boilers are in lines X035 (Mechanical
 4 Contracts Permanent Auxiliary Boilers) and 5038 (Indirect Costs-Burns & McDonnell
 5 engineering) of the Iatan Cost Portfolio. The forecasted costs for these lines at the end of
 6 October 2010 are \$6 million for X035 and \$0.4 million for 5038.

7 These boilers will serve both Iatan 1 and Iatan 2 and therefore the costs for this
 8 equipment should be charged to the Iatan Common Plant work order. KCPL expects the total
 9 cost of the three (3) permanent auxiliary electric boilers to be \$7,577,732 with costs continuing
 10 to be incurred at least through December 2010. Costs that are beyond October 31, 2010 are
 11 beyond the scope of this Report.

12 **17. Adjustments from KCC Staff Iatan 1 Audit**

13 *Staff Expert: Charles R. Hyneman*

14 As noted above, the KCC Staff recommended several Iatan 1 AQCS construction cost
 15 disallowances in KCPL's 2009 rate case in Kansas, Docket No.09-KCPE-246-RTS. Included in
 16 this list of adjustments are costs related to KCPL R&Os 139 and 330 which were documents
 17 created by KCPL to support its May 2008 budget reforecast. More specifically, R&Os are
 18 documents created by KCPL's Iatan project team to identify potential risks and opportunities to
 19 the project that could impact cost, schedule, or both. According to KCPL, the general purpose of
 20 R&Os is to memorialize any potential impacts to the project's contingency. Each R&O was
 21 required to establish a business purpose, and provide all documentation necessary for support of
 22 the item and proper vetting. The project team identified such items as the project progressed and
 23 recorded them in individual R&O documents. There was one such document for each identified risk
 24 or opportunity that was thought to impact the project's contingency.

25

Item	Description	KCPL Position	Amount
R&O 330	Accelerating Delivery of Steel for Ash Pipe Rack	KCPL not challenge	** **
R&O 139	Accelerating Building and Tank Pilings	KCPL not challenge	** **
	Total		\$1,948,115

26

1 R&O 330 is related to costs to accelerate the ash pipe rack support steel delivery
2 by 3-6 weeks. According to the KCC Staff this need for the accelerated shipping was caused by
3 a late start with engineering.

4 R&O 139 was the result of additional concrete piles that were added beneath the pre-
5 engineered buildings and tank foundations to accelerate construction schedule. A Change Order
6 for the value of this work was issued to Kissick in the amount of ** _____
7 _____ **. According to the KCC Staff, these costs should not have been
8 necessary. The cost was caused due to a late start on engineering and lack of adequate resources
9 by Burns & McDonnell, KCPL's owners' engineering firm on the Iatan Project.

10 KCPL has agreed that some of the KCC Staff's adjustments have merit and has decided
11 not to challenge these adjustments in Kansas. The Missouri Staff is including these adjustments
12 intending that no imprudent, unreasonable, inappropriate, or no benefit to Missouri ratepayers
13 charges are included in the Iatan Construction Project. The below list of R&Os and the
14 associated dollar amounts are the R&Os that KCPL agreed not to seek rate recovery of from its
15 Kansas customers. This concession by KCPL was provided in the rebuttal testimony of
16 Mr. Chris Giles, KCPL former Vice President of Regulatory Affairs. Given that KCPL agreed
17 that these costs should not be charged to its Kansas customers, the Staff believes it is only
18 reasonable that KCPL should not seek different rate treatment for its Missouri customers for the
19 same costs. Therefore, the Staff is proposing to remove the costs of these R&Os from the Iatan 1
20 construction project.

21 **18. Alstom Unit 1 Settlement and Forgone Liquidated Damages**

22 *Staff Expert: Charles R. Hyneman*

23 In a July 18, 2008 settlement with Alstom, KCPL agreed to pay Alstom ** _____ ** to
24 settle Alstom's claims against KCPL. The Staff believes that the ** _____ ** payment made
25 to Alstom should be borne by the party responsible for this incremental project cost. Based on
26 its audit, the Staff has concluded that the responsible parties for this incremental cost are Alstom
27 itself, Burns & McDonnell and KCPL. Missouri ratepayers were certainly not responsible for
28 the creation of this additional project cost and they should not bear the responsibility for this
29 incremental cost. KCPL also forfeited its right to assess and collect ** _____ ** in liquidated

1 damages which it believed it would be due. Staff has found no documentation supporting any
2 reason for a change in KCPL's position that it was entitled to receive up to ** _____
3 _____**. This amount of liquidated damages was to be due from
4 Alstom for not meeting its Unit 1 provisional acceptance date even after ** _____
5 _____**, based on what KCPL believed were Alstom delays for
6 which Alstom did not bear responsibility. The Staff is taking the position in this case to remove
7 the ** _____** settlement payment by KCPL to Alstom. In addition, the Staff is reducing the
8 cost of the Iatan Project by the ** _____** in liquidated damages that KCPL decided not to
9 assess to Alstom.

10 In response to Staff Data Request No. 633, Staff reviewed Risk and Opportunity (R&O)
11 Analysis Sheets item numbers 367a, 367b and 367c prepared by KCPL on April 23, 2008. In
12 these R&Os, KCPL noted that it had evaluated Alstom claims against KCPL in the amount of
13 ** _____** resulting from what Alstom asserted were delays to Alstom's work on the
14 Iatan AQCS due to contract performance delays caused by KCPL and force majeure events.
15 KCPL's Iatan Project Team evaluated a potential cost exposure in the range of ** _____** to
16 ** _____

17 _____
18 _____
19 _____
20 _____**
21 Because of the existing KCPL claims against Alstom and Alstom's claims against KCPL,
22 ** _____**.

23 KCPL calculated the budget contingency amount by including the ** _____** Alstom claim
24 ** _____**.
25 _____**. This amount was further reduced by the amount that KCPL moved into the
26 current budget of ** _____** for a net contingency range of ** _____**.

27 The origin of the Alstom Unit 1 Settlement was a claim submitted by Alstom to KCPL in
28 the amount of ** _____**.
29 _____**. The claim
30 also included amounts for KCPL paying Alstom for additional labor costs to support the
31 acceleration. Alstom asserted that its claim is based on KCPL-caused delays and force majeure



1 delays in Alstom's work on the Unit 1 AQCS. In evaluating this claim (as reflected in
2 R&O 367a, attached as Schedule 4) ** _____

3 _____
4 _____
5 _____
6 _____ **
7 In R&O 367b, attached as Schedule 5, ** _____

8 _____ **. This calculation was based on
9 liquidated damages of ** _____ ** for each day that Alstom was late in meeting its contract
10 requirements for Provisional Acceptance. The original contract date for Provisional Acceptance
11 was December 16, 2008. If KCPL gave Alstom the additional ** _____ ** it requested for the Unit 1
12 outage, the revised Provisional Acceptance date would move ** _____ **. In April 2008,
13 when this Alstom claim was being addressed in the Unit 1 budget through KCPL's R&O
14 process, Alstom indicated that it would not complete the requirements of Provisional Acceptance
15 until the earliest of April 1, 2009 ** _____ **

16 and the latest of May 1, 2009 ** _____ **
17 _____ **. In adjusting its Unit 1 budget based on this information, KCPL subtracted from
18 Alstom's ** _____ ** its low-end range for liquidated damages of ** _____ ** and then
19 subtracted what it believed could be a claim by Alstom if Alstom could establish entitlement,
20 which as describe above is ** _____ **

21 _____ **. In R&O 367c, attached as
22 Schedule 6, KCPL increased this contingency by adding ** _____ ** to the project reserve
23 contingency.

24 It is clear from the documentation provided to the Staff by KCPL that in April 2008,
25 KCPL believed it would be entitled to liquidated damages based on Alstom's inability to meet
26 the Unit 1 Guaranteed Provisional Acceptance date of December 16, 2008. Even after giving
27 Alstom ** _____ **, and extending the Unit 1 Guaranteed Provisional
28 Acceptance date to February 1, 2009, resulting in a cost of KCPL of approximately ** _____

29 _____
30 ** KCPL believed it was due ** _____ ** in damages as Alstom might not finish until
31 May 1, 2009. In fact, as reported in response to Staff Data Request No. 658 by KCPL on

1 February 18, 2011, Alstom did not meet Unit 1 Guaranteed Provisional Acceptance Date until
2 May 1, 2009. This date is ** _____ ** after the Guaranteed Provisional Acceptance date specified
3 in the KCPL/Alstom EPC contract and calculated to a liquidated damages amount due to KCPL
4 of ** _____ **. Out of the total ** _____ **, KCPL gave Alstom ** _____ ** valued at ** _____
5 _____ ** and the Staff is not taking issue with this grant by KCPL to Alstom.

6 However, KCPL has not made a convincing, i.e., what the Staff would consider to be
7 reasonable and appropriate, showing why the remaining ** _____ ** that Alstom was late was not the
8 fault of Alstom. The end result is that due to this delay of ** _____ **, someone is responsible for
9 ** _____ ** in damages. If it is not Alstom, then Alstom should not pay these damages. If it is
10 another contractor, that contractor ought to pay these damages. If it is KCPL through its own
11 fault, then KCPL should absorb these damages. Missouri ratepayers should not pay for the loss
12 of these damages without any analysis of by whose fault were they caused. For example, were
13 these damages caused by the fault of no one? Two common examples where this would occur is
14 through events known as Force Majeure and differing site conditions. Force Majeure is where an
15 act or condition occurred which resulted in delays and additional costs that were beyond the
16 control of any entity. Differing site conditions occurs when a condition at the construction site
17 was in a condition that was not foreseeable by the contractor through its own due diligence in
18 investigating the site conditions prior to bidding on a contract.

19 KCPL asserts that there were two events that caused an extension of Alstom's work and
20 extended its Guaranteed Provisional Acceptance. One was the issue with the Unit 1 economizer
21 which required additional repair that was unforeseen until the damage became apparent during
22 the Unit 1 outage. Another was the damage to the rotor which occurred during Unit 1 startup.
23 At this point, KCPL has not made a showing that the ** _____ ** it gave away to Alstom as a
24 part of the Unit 1 settlement was not sufficient to cover these two events. Until KCPL makes a
25 convincing showing and proves that Alstom was entitled to each and every day of its ** _____ **
26 late for Unit 1 Provisional Acceptance, the Staff is proposing that KCPL absorb the ** _____ **
27 in forgone liquidated damages, which was described above.

28 Mr. Carl Churchman, KCPL's then Vice President of Construction, submitted testimony
29 before this Commission in Case No. ER-2009-0089 on the July 18, 2008, Alstom Settlement
30 Agreement. In his March 11, 2009, rebuttal testimony, starting at page 3, line 4, Mr. Churchman
31 described his involvement in and his understanding of the terms of the Alstom Unit 1 Settlement:

1 **Q: What was your involvement with the ALSTOM Settlement**
2 **Agreement?**

3 A: During my first week as Vice President of Construction, I was involved
4 in negotiation sessions with ALSTOM over the terms under which
5 ALSTOM's would agree to implement the revised Unit 1 baseline
6 schedule (the "Revised Unit 1 Schedule") that had been previously
7 established by the Tiger Team. As discussed by Company witness William
8 Downey, the Revised Unit 1 Schedule increased the outage length from
9 fifty-six to seventy-three days to accommodate all of the necessary outage
10 work. I was part of a team that engaged in direct negotiations with
11 ALSTOM's management in Bethesda, Maryland, at the offices of
12 Jonathan Marks, who facilitated those discussions. I continued to be
13 engaged in these negotiations over the next several months until the
14 ALSTOM Settlement Agreement was completed on July 18, 2008.

15 **Q: Are you familiar with the terms of the ALSTOM Settlement**
16 **Agreement?**

17 A: Yes. Under the ALSTOM Settlement Agreement, ALSTOM agreed to
18 **

19 _____
20 _____
21 _____
22 _____
23 _____
24 _____
25 _____
26 _____
27 _____
28 _____
29 _____

30 ** These non conformance issues also carried
31 considerable value to KCP&L because their resolution could have
32 impacted KCP&L's ability to obtain an occupancy permit from Platte
33 County.

34 The ALSTOM Settlement Agreement also included ** _____

35 _____
36 _____
37 _____
38 _____
39 _____
40 _____
41 _____

**

1 bear some responsibility. Alstom was due payment for delays and other circumstances that
2 appeared to be under the control of KCPL or other contractors who work for KCPL. KCPL and
3 not Missouri ratepayers should assume responsibility for these costs. If KCPL bears the
4 responsibility, it should also absorb the cost. If other vendors under KCPL's control on the
5 project, such as its owners' engineer Burns & McDonnell caused the cost to be incurred, these
6 contractors should absorb the cost. Missouri ratepayers should not be responsible for bearing
7 these costs. Likewise, if Alstom was the responsible party, it is KCPL's responsibility to manage
8 this project and hold Alstom accountable to comply with its contract terms and conditions.
9 While it may be difficult to manage a difficult contractor like Alstom, a well-organized focused
10 and experienced Project Management team should be up to this task. KCPL's Project
11 Management Team, however, was not up to this task.

12 In accounting for the cost of the ** _____ **, KCPL made no attempt to
13 quantify the costs that may have been caused by its own project management team or the
14 engineering firm it hired to represent KCPL on the Iatan Project, Burns & McDonnell
15 ("B&McD"), or any other Iatan 1 contractor or subcontractor. ** _____

16 _____
17 _____
18 _____
19 _____
20 _____
21 _____ **. KCPL simply paid Alstom ** _____ ** and charged all
22 ** _____ ** to the Iatan Project.

23 For example, in a letter from KCPL to Alstom dated March 6, 2008 (attached to R&O
24 367a, attached as Schedule 4), Alstom noted at page 4, paragraph 1.9, Late Review of Alstom
25 Engineering Documents, that Alstom had repeatedly advised KCPL that Burns & McDonnell
26 was not returning drawings to Alstom within 10 business days (14 calendar days) of receipt and
27 that this failure was adversely impacting Alstom's engineering performance. In this letter,
28 Alstom noted that even KCPL acknowledged this Burns & McDonnell performance problem in
29 letter KCPL/ALSTOM/009. In this letter, KCPL noted Boiler Submittals and AQCS Submittals
30 that Burns & McDonnell were significantly late. While recognizing KCPL's data on Burns &
31 McDonnell's delinquent performance, Alstom noted that it believes Burns & McDonnell's

1 performance had actually been worse. Alstom also noted that while Burns & McDonnell's
2 performance since April 2007 had improved, Alstom still advised KCPL that there continued to
3 be significant delays in Burns & McDonnell returning Alstom's documents. Alstom even stated
4 that some documents were months late and that this caused additional rework and inefficiencies
5 in the performance of Alstom's engineering and design. Alstom estimated that the impact to its
6 engineering and design work, just for the period November 2006 through February 2008, was

7 **

8
9
10 ** However, KCPL, even after
11 being made aware of this data, did not backcharge Burns & McDonnell or assess any penalties or
12 damages to Burns & McDonnell. KCPL's decision was to pass on this additional cost of
13 substandard performance by its owner's engineering contractor to Missouri ratepayers. The Staff
14 finds this action imprudent, unreasonable, inappropriate, and not of benefit to ratepayers.

15 **

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33

_____**

After reviewing the documents surrounding this transaction, Staff sees no basis that any of the ** _____ ** paid by KCPL should be charged to the Iatan 1 project to be recovered from ratepayers. By paying off Alstom and charging the settlement to the project, KCPL is absolving itself of any mismanagement on its part or on the part of other potentially responsible parties.

An additional concern is that if the Alstom settlement is allowed to stand, KCPL's customers will suffer the harm of KCPL management's decision ** _____

_____. Staff is recommending that none of the ** _____ ** Alstom settlement



1 costs be included in the Iatan 1 work order and the Staff is adjusting the Iatan 1 work order to
2 include the ** _____ **.

3 Kenneth M. Roberts, an attorney for Schiff Hardin LLP, filed testimony on behalf of
4 KCPL in Kansas Corporation Commission Case No. 09-KCPE-246-RTS. In supporting the
5 Alstom Settlement before the KCC, Mr. Roberts states at page 3 of his rebuttal testimony in
6 that case:

7 I would also like to emphasize that I agree with Dr. Nielsen's testimony
8 that potential or actual construction claims by contractors are not an
9 appropriate measure of prudence. It is not uncommon for contractors to
10 submit claims for no other reason than to attempt to extract more money
11 from an owner, particularly with a fixed-price contract. Decisions whether
12 to settle such claims are made in the best interests of the project, and
13 therefore, a settlement can be a prudent decision.

14 Mr. Roberts' comments were in response to a proposed KCC Staff adjustment, similar to
15 the MoPSC Staff adjustment in this case to remove costs of the Alstom settlement from the
16 Iatan 1 AQCS construction work order.

17 The Staff does agree, however, with Mr. Roberts that it is not unusual for a contractor to
18 file a claim on a construction project. It may not even be unusual for a contractor to submit a
19 claim for no other reason but to attempt to extract more money from an owner. In fact, that is
20 what the Staff believes did occur in the Alstom Settlement.

21 The Staff believes that it was likely that Alstom had legitimate claims against KCPL for
22 ** _____

23 _____
24 ** In addition, because of KCPL's inexperienced Project Management team, Alstom
25 seems to have been able to take advantage of this situation to the detriment of KCPL and
26 potentially to KCPL's ratepayers. To the extent Alstom did delay the completion of the Iatan
27 Project, KCPL failed to hold Alstom accountable.

28 In the March 2007, Ernst & Young Phase 1 Risk Assessment, ** _____
29 _____
30 _____
31 _____

1 _____
2 _____
3 _____
4 _____
5 _____
6 _____
7 _____
8 _____
9 _____
10 _____
11 _____
12 _____
13 _____
14 _____
15 _____
16 _____
17 _____
18 _____
19 _____
20 _____
21 _____
22 _____
23 _____
24 _____
25 _____
26 _____
27 _____
28 _____
29 _____
30 _____
31 _____
32 _____
33 _____
34 _____
35 _____

1	
2	
3	
4	
5	
6	
7	
8	
9	
10	
11	
12	
13	
14	
15	
16	
17	
18	
19	
20	
21	
22	
23	
24	
25	
26	
27	
28	
29	
30	
31	
32	
33	

1 _____
2 _____
3 _____
4 _____
5 _____
6 _____
7 _____
8 _____
9 _____
10 _____
11 _____
12 _____
13 _____
14 _____
15 _____
16 _____
17 _____
18 _____
19 _____
20 _____
21 _____
22 _____
23 _____
24 _____
25 _____
26 _____
27 _____
28 _____
29 _____
30 _____

**

1 While the Staff is not asserting that KCPL's decision to enter into a settlement with
2 Alstom is imprudent, the Staff is asserting that none of the additional Project costs incurred as a
3 result of the settlement should be charged to Missouri ratepayers. Given the record, there is a
4 lack of acceptable justification of, or any justification for, this settlement put forth by KCPL.

5 **

11 **

12 **

13 ** To charge Missouri retail customers for additional
14 project costs clearly caused by both KCPL in its management of the project, Alstom in its poor
15 contract performance, and KCPL's owner-engineering firm Burns & McDonnell, is unreasonable
16 and should not be allowed. Furthermore, KCPL was entitled to **
17 ** Liquidated damages represent real costs to the Project. Just as the Staff
18 is asserting that the parties responsible for causing the need for the ** Alstom Unit 1
19 settlement need to be identified and charged their pro rata share of these costs (primarily KCPL,
20 Alstom and Burns & McDonnell), the Staff is also asserting the same for the foregone liquidated
21 damages. If Alstom's actual performance compared to its contractually-required performance
22 caused the incurrence of liquidated damages, Alstom should be assessed. If Burns & McDonnell
23 caused Alstom's work to be delayed to the point it could not meet its contractually-required
24 Provisional Acceptance date, Burns & McDonnell should be assessed a portion of these
25 damages. If KCPL's lack of effective management of Alstom and Burns & McDonnell led to
26 these costs, KCPL should absorb these costs.

27 19. KCPL's Iatan 2 Alstom Settlement

28 The Iatan 2 construction project contains an additional cost of ** because KCPL
29 entered into the Unit 2 settlement agreement with Alstom that was ("January 2010 Alstom
30 Settlement Agreement" or "Settlement Agreement") signed on January 13, 2010 by Mr. William

1 Downey, KCPL's Chief Operating Officer. ** _____
2 _____
3 _____
4 _____ **

5 In accordance with its contract with KCPL, Alstom was required to meet Guaranteed
6 Provisional Acceptance for Iatan Unit 2 on June 1, 2010. Alstom did not actually achieve
7 Provisional Acceptance until September 23, 2010 for a total of 114 days after this required date.
8 The KCPL-Alstom EPC contract called for liquidated damages in the amount of ** _____ ** per
9 day for each day after June 1, 2010, that Alstom did not achieve Provisional Acceptance.
10 Accordingly as shown in the chart below, KCPL would have the right to assess Alstom
11 ** _____ ** in liquidated damages against Alstom for failing to meet its contractual Iatan 2
12 Provisional Acceptance or completion date.
13

Iatan 2	Provisional Acceptance
Alstom Guaranteed Contract Provisional Acceptance Date	6/1/2010
Alstom's Actual Provisional Acceptance Date (DR 658)	9/23/2010
Number of days late	** _____ **
Contract required Liquidated Damages per day late	** _____ **
Total Liquidated Damages Assessable by KCPL to Alstom	** _____ **

14
15 However, KCPL never assessed Alstom any liquidated damages for any of its delays in
16 completing Unit 1 or Unit 2. KCPL has not explained the reasons why it did not assess Alstom
17 ** _____ ** for Alstom's ** _____ ** delay in completing Iatan Unit 2. The
18 Staff is not aware of any justification for the delay in Unit 2 completion, such as force majeure
19 event, extremely severe weather conditions, or other events and circumstances that occur on a
20 efficiently-run well-managed construction project. The Staff believes based on the evidence it
21 reviewed in its audit that the delay in the completion of Iatan Unit 2 was caused by Alstom's
22 substandard performance as measured against its contract, poor performance by KCPL's owner-
23 engineer, Burns & McDonnell, and KCPL's lack of effective management of the Iatan 2
24 construction project.

25 Because liquidated damages are not penalties but represent an estimate of actual costs
26 incurred to the owner of a project when the project is not completed on time, it is logical to
27 assume that the Iatan 2 construction project costs were increased by ** _____ ** due to the

1 project being completed on September 23, 2010, as opposed to June 1, 2010. For example,
2 because Alstom did not complete the project on schedule on June 1, 2010, KCPL accrued an
3 additional ** _____ ** in AFUDC charges alone for the period June 1, 2010, through August 26,
4 2010, the date Iatan 2 was placed in service. KCPL incurred these costs and is proposing to
5 charge these costs to Missouri ratepayers simply because Alstom did not complete the project on
6 time. In addition, because Iatan 2 was not operating at June 1, 2010, KCPL potentially incurred
7 additional purchased power costs and experienced lost opportunities for off-system sales during
8 startup that would be credited back to the construction project. These are the types of additional
9 costs that are included in the ** _____ ** per day calculation of liquidated damages for each day
10 that Iatan Unit 2 did not meet Provisional Acceptance. These liquidated damages represent real
11 costs and foregone revenues that are being charged to Missouri ratepayers simply because
12 Alstom could not complete the project on time or was delayed in the completion of its work.

13 KCPL needs to explain who was responsible for the project being delayed by ** _____ **
14 and not just absolve itself from responsibility by charging its customers the full cost of this
15 delay. KCPL needs to step up and take responsibility for these costs and the proper allocation of
16 these costs. If it was Alstom that was at fault, it should assess liquidated damages against
17 Alstom. If it was another contractor, it should assess costs to that contractor. If it was KCPL's
18 fault, KCPL's shareholders should absorb the cost for this delay. If it was Force Majeure or
19 caused by events or circumstances that were beyond the control of any entity, then KCPL needs
20 to make an accounting of this and appropriately allocate the cost to the cost-causer. Just because
21 this ** _____ ** was not assessed does not mean the costs were not
22 incurred. They were incurred and KCPL must provide an accounting of these costs

23 In addition to the fact that the Iatan 2 Project cost was increased by ** _____
24 _____
25 _____ **.

26 Not
27 only did Alstom not meet its original contractually-required milestone dates, it did not even meet
28 the revised milestone dates agreed to in the Iatan Unit 2 Settlement. ** _____
29 _____

30 **.

31 According to KCPL's response to Staff Data Request No. 658 in File No. ER-2010-0355, received by the Staff on February 18, 2011, Alstom did not achieve Provisional Acceptance until September 23, 2010, a full 2 months



1 after the milestone date in the settlement agreement. Nonetheless, KCPL paid Alstom the full
 2 ** _____ ** on September 27, 2010, for "meeting" a milestone date it did not meet. Unless
 3 KCPL can provide reasonable justification ** _____
 4 _____ **, this is a clear and distinct example of unreasonable / inappropriate
 5 behavior. As the chart below shows, except for the minor milestone dates that were presumably
 6 met by Alstom before the date of the settlement agreement (January 13, 2010), it appears that
 7 none of the substantive revised milestone dates were met or were even close to being met. ** ____
 8 _____ **

**					**
**					**
**					**
**					**
**					**
**					**
**					**
**					**
**					**
**					**
**					**
**					**
**					**
**					**
**					**
**					**

10
 11 Dr. Kris Nielsen, KCPL's prudence witness on the Iatan Project in KCPL's Kansas rate
 12 case and KCPL's current Missouri rate case, made the following statement in his rebuttal
 13 testimony in Kansas Docket No. 10-KCPE-415-RTS at page 240:

14 Under its Fixed Price EPC contract, Alstom was responsible for these
 15 costs to recover delays unless the delays and inefficiencies were the result
 16 of actions by KCP&L or a third party responsible to KCP&L.

17 The Staff agrees completely with Dr. Nielsen's statement. Alstom has a fixed-price EPC
 18 contract. This means that Alstom is responsible for completing the contract work scope and may
 19 charge KCPL no more than the firm fixed-price amount of the contract for that work scope. In
 20 fact, because Alstom takes on more monetary risk under a fixed-price contract than under a non



1 fixed-price contract, it is assumed that the fixed-price contract bid includes an extra premium for
2 taking on this monetary risk.

3 KCPL witness Ken Roberts of Schiff Hardin points out in his rebuttal testimony in
4 Docket No. 10-KCPE-415-RTS that it is not unreasonable for contract modifications or change
5 orders to increase the price of a firm fixed-price contract. This is certainly true. There are
6 several reasons why the cost of a firm fixed-price contract may be increased, such as increased
7 scope of work and delays imposed upon the firm fixed-price contractor through no fault of its
8 own. That appears to be the cause of at least part of the increased cost of Alstom's firm fixed-
9 price contract. Since KCPL agreed to make these bonus payments, as Dr. Nielen states, "the
10 delays and inefficiencies were likely the result of actions by KCPL or a third party responsible to
11 KCPL." It would not make sense and it would not be prudent to pay a contractor who is
12 performing poorly due to its own fault a bonus to perform the work faster. Effective
13 construction management would ensure the assessment of liquidated damages and hold the
14 contractor responsible for its performance. If these delays and inefficiencies were the result of
15 actions by KCPL, KCPL's shareholders should absorb these costs. If these delays and
16 inefficiencies were the result of third parties responsible to KCPL, KCPL's Project Management
17 team should seek appropriate compensation for these bonus payments it made to Alstom under
18 this agreement.

19 The facts surrounding Alstom's contractual performance on Iatan Unit 2 are clear. It was
20 contractually required to achieve Provisional Acceptance on June 1, 2010. It did not achieve
21 Provisional Acceptance until 114 days later on September 23, 2010. According to KCPL's
22 contract with Alstom, if Alstom did not achieve Provisional Acceptance by June 1, 2010, it
23 would be liable for liquidated damages to KCPL in the amount of ** _____ ** per day. This totals
24 to ** _____

25 _____ **. Throughout its performance on Iatan 2, Alstom continually
26 missed meeting major milestone dates. KCPL agreed to forgive these contractually-required
27 dates and give Alstom a free time extension and new milestone dates. KCPL even decided to
28 ** _____ ** if it met these revised milestone dates. Alstom failed to meet its
29 original and revised milestone dates, ** _____

30 _____ **. The Staff believes that the Cost of the Iatan 2 Project should

1 be reduced by the **

2 **.

3 **20. Enerfab Adjustment**

4 *Staff Expert: Charles R. Hyneman*

5 Ernst & Young, KCPL's outside auditing firm hired to assist KCPL with audits of the
6 Iatan Project, conducted an Iatan Construction Project Materials Management Review and
7 published a Report of its audit dated October 2009. In this report, Ernst & Young made the
8 following findings, among others:

- 9 1. **
- 10 _____
- 11 2. _____
- 12 _____
- 13 _____
- 14 _____
- 15 3. _____
- 16 _____
- 17 _____
- 18 4. _____
- 19 _____
- 20 _____
- 21 _____
- 22 _____
- 23 5. _____
- 24 _____ **

25 In a deposition taken of David M. McDonald, KCPL's Director of Procurement on
26 January 25, 2011, Mr. McDonald stated he was not aware of any contractors who had the ability
27 to purchase good on KCPL's behalf. Mr. McDonald also indicated that he did not believe that it
28 would be appropriate for a company to have the ability to purchase items on KCPL's behalf.
29 However, as noted above, Enerfab did and possibly still does have that ability. A portion of the
30 transcript of this deposition is shown below:

31 Q. Do you know whether Enerfab had the authority to purchase goods on
32 KCPL's behalf?



1 A. I'm not aware of such authority.

2 Q. Do you know whether any Iatan contractors have the authority to
3 purchase goods on KCPL's behalf?

4 A. I'm not aware of any such authority.

5 Q. Is it appropriate to have contractors have the ability to purchase goods
6 on the company's behalf?

7 A. I would say not on the company's behalf. Sometimes in warehousing
8 arrangements you'll have vendors maintain warehouse stock at their risk,
9 but I wouldn't call that purchasing goods on behalf of the company. They
10 act -- it's more of an active warehouse stocking management plan that's
11 very common in industry.

12 Ernst & Young noted that KCPL entered into a contract with Enerfab for site support
13 services under a Time and Materials contract. The initial award to Enerfab was ** _____ **.
14 Through July 31, 2009, this contract amount had increased from ** _____ **. The
15 Staff has reviewed additional documentation that shows Enerfab was awarded a Purchase Order
16 (which is being used as a substitute for a contract with Enerfab) on August 3, 2006, in the
17 amount of ** _____ **. At page 7 of its Audit Report, Ernst & Young provided to KCPL the
18 following recommended action plan to address its findings:

- 19 • ** _____
20 _____
21 _____
- 22 • _____
23 _____
24 _____
- 25 • _____
26 _____
27 _____
- 28 _____
29 _____
30 _____
- 31 • _____
32 _____
33 _____ **

34 KCPL's response to this recommendation as shown at page 7 of the Ernst & Young Audit Report
35 was:

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37

1. ** _____

2. _____
3. _____
4. _____
5. _____

1
2
3
4 _____**

5 The Staff first reviewed Enerfab Change Order EF-03238 dated September 14, 2009,
6 for an estimated amount of ** _____ **. The Change Order stated that the reason for the change
7 to the Purchase Order was that KCPL expanded the footprint to include new facilities for
8 Start-Up/Commissioning and training. The 18-plex was installed in the third quarter of 2009 to
9 support these activities, which will continue through December 31, 2010. In the nature of the
10 change space on the Change Order, it indicates that the increase in the Purchase Order was to
11 cover costs associated with labor cost and material for the cleaning of the new Start-up Complex
12 for the period of time starting July 1, 2009, and ending December 31, 2010. This change order
13 was signed by Brent Davis, Iatan 2 Project Director on February 9, 2010, and Robert Bell, Senior
14 Director of Construction, also on February 9, 2010.

15 On March 22, 2010, Mr. Brent Davis signed Enerfab change order EF-04145 for
16 ** _____ **. Mr. Bell signed this document on March 29, 2010. In the body of this change order it
17 states that change order EF-0328 was processed for the Enerfab Purchase Order to cover costs
18 associated with past due invoices. It also explained that this change order EF-04145 was being
19 processed to cover the labor for cleaning the Start-up trailer for the period July 1, 2009, through
20 December 31, 2010.

21 The first concern the Staff has with these change orders is that it shows that KCPL is
22 allowing contractors to perform work in excess of the contract amount. There was no
23 documentation provided with the change order that indicated that Enerfab was authorized to
24 perform work and incur costs that exceeded the authorized funds in its Purchase Order. After the
25 apparently unauthorized work was completed, KCPL issued a Purchase Order to fund the
26 unauthorized work. This appears to be a breakdown in KCPL's change management and cost
27 control system. As a standard rule, no contract work should be authorized without a contract or
28 purchase order in place to cover the cost of that work.

29 The second concern is the cost of this change order. From the documentation
30 reviewed by the Staff, KCPL agreed to pay Enerfab over ** _____ ** based on an estimated cost of
31 cleaning a startup trailer. KCPL, without any apparent negotiation or attempt to justify the

1 reasonableness of the price, decided to pay Enerfab for two laborers ** _____ ** of straight time per
2 week (at \$54 per hour) and ** ____ ** of overtime at ** _____ ** for a total of ** _____ ** to clean
3 construction site trailers. Added to this estimate was 10 hours of night shift work per week for
4 ** ____ ** and "a few Saturdays" for a cost of ** ____ **. Added to this cost was ** ____ ** in supplies
5 and a ** ____ ** markup on supplies. The total cost was ** ____ **. This amount is arrived at by
6 adding the Enerfab Change Order EF-03238 dated September 14, 2009, and the Enerfab Change
7 Order EF-04145 for ** _____ ** dated February 25, 2010. This contract proposal was submitted
8 from Enerfab to KCPL on June 23, 2009. The total amount "estimated" by Enerfab was
9 ** ____ **, the same amount adopted by KCPL in its change orders.

10 The cost for this type of service is excessive and unreasonable. As noted in a October
11 2009 Project Controls KCPL internal audit, there is specific required documentation to be
12 included with Change Orders:

13 ** _____
14 _____
15 _____
16 _____
17 _____
18 _____
19 _____
20 _____ **

21 Because there is no documentation included with the change order documentation to
22 support how KCPL determined the reasonableness of this ** _____ ** charge to Iatan 2
23 (which included ** ____ ** per hour rates for cleaning site trailers) coupled with the fact that this cost
24 appears excessive and unreasonable, the Staff has determined to adjust the cleaning labor rates to
25 50 percent of the rate charged by Enerfab to KCPL (** ____ ** per hour for ** _____ ** a week for
26 ** ____ ** plus cleaning supplies). Since the Iatan Unit 2 was declared in service on August 26,
27 2010, the Staff will continue the trailer cleaning through August 2010 (July 2009 through August
28 2010 is 58 weeks). Costs incurred subsequent to this date should not be charged to the
29 construction work order. This adjustment totals ** ____ **. If KCPL did not charge this full
30 amount to the Iatan 2 project, as it apparently did, the Staff will refine this adjustment at a later
31 date.

32 The Staff also reviewed Enerfab Change Order EF-01855 dated February 19, 2009. In
33 the Change Order it explains the reason for this contact change as follows:

1 The original Purchase Order was established in the amount of ** _____ ** at
2 the time of project mobilization. The verbiage granted KCP&L the option
3 to expand the PO value, as the workforce grew and temporary
4 infrastructure expanded to accommodate a peak headcount of what would
5 become roughly 3800 personnel. The Pos value has methodically grown
6 through specific changes to Enerfab's Scope as well as by annual
7 estimates jointly developed by KCP&L Supply Chain, KCP&L Project
8 Controls and Enerfab management.

9 The amount requested in the Change Order is the latest incremental increase to account
10 for November and December 2008 invoices and a 2009 estimate. This Change Order was signed
11 by Mr. Brent Davis on March 11, 2009. The other approving signature block was for Ms. Lora
12 Cheatum as VP Procurement; however, Ms. Cheatum did not sign this document. The
13 document, under Ms Cheatum's signature block, was signed by Mr. Carl Churchman on March
14 13, 2009. It was also signed by KCPL's President and Chief Operating Officer, Mr. William
15 Downey, on March 18, 2009. This Change Order represented additional funding for Unit 1 in
16 the amount of ** _____ ** and additional funding for Unit 2 of ** _____ ** for a total Change Order
17 amount of ** _____ **

18 In the Nature of Change section of the Change Order it states that the Change Order was
19 needed to increase the Purchase Order to account for fourth quarter 2008 invoicing and capture
20 anticipated Site Support costs through December 31, 2009. As noted, this Change Order was not
21 authorized by Mr. Downey of KCPL until March 18, 2009, and through this Change Order, he
22 authorized payment for services that were performed during the period August through
23 December 2008. This is another example where KCPL authorized changes to the contract price
24 after the work has been completed. This behavior is contrary to the way Change Order
25 procedures are supposed to work. Without documentation to support a finding that Enerfab was
26 authorize to perform contract services in the fourth quarter 2008 through March 18, 2009, the
27 date the Change Order was signed, it can only be assumed that Enerfab was performing
28 unauthorized work on the project. Also, there was no documentation with this Change Order
29 indicating that the ** _____ ** cost for this work was fair and reasonable.

1 **21. Iatan 2 Executive Bonus**

2 *Staff Expert: Charles R. Hyneman*

3 KCPL hired Mr. Carl Churchman as Vice-President of Construction in May 2008 and put
4 him in charge of the day-to-day operations of the Iatan Construction Project. Mr. Churchman
5 was hired at a base salary of \$252,000 (Staff Data Request No. 153). In late 2009, KCPL
6 removed Mr. Churchman from day-to-day responsibility of the Iatan Project and moved him to
7 its headquarters building in Kansas City. Mr. Churchman left KCPL shortly thereafter.
8 According to KCPL's response to Staff Data Request No. 406 in this case, question No. 3, KCPL
9 stated that the "effective date of Mr. Churchman's termination was 5/19/10." This data request
10 also shows that Mr. Churchman was paid an "ad hoc" bonus of \$100,000 on February 13, 2009,
11 charged to Project 52-00123, which is the primary KCPL project for Iatan 2. During the course
12 of its audit, the Staff reviewed Mr. Churchman's employment letter with KCPL as well as other
13 compensation-related documents and GPE Board of Director materials related to Mr.
14 Churchman's compensation. From the reading of these documents, the Staff developed the
15 understanding that bonus payments payable to Mr. Churchman were contingent on meeting
16 certain specific criteria related to the successful completion of Iatan 1 AQCS and Iatan 2 that
17 were not met. There is also specific language in these documents that state that "no part of this
18 bonus shall be payable upon termination for any reason prior to December 31, 2010." Given that
19 both Iatan 1 AQCS and Iatan 2 resulted in significant cost overruns and both projects were
20 completed after the budgeted completion date, that Mr. Churchman was removed from the day-
21 to-day management of the Iatan 2 project, and that Mr. Churchman's termination date was three
22 months prior to the Iatan 2 completion date, there does not appear to be any justification for
23 Mr. Churchman's \$100,000 bonus charged to Iatan 2.

1 **IX. Empire's imprudence in failing to engage in activity such that there was**
2 **not a cost control system developed and in place that identifies and**
3 **explains any cost overruns above the definitive estimate during the**
4 **construction period of Iatan 2 and the environmental enhancements**
5 **at Iatan 1.**

6 **1. Unidentified and Unexplained Cost Overruns**

7 *Staff Expert: Charles R. Hyneman*

8 During the Staff's Iatan construction audit/prudence review, the Staff reminded KCPL of
9 its obligation under the Regulatory Plan to document, identify and explain any cost overrun
10 above the definitive cost estimate of both of its Iatan 1 and Iatan 2 construction projects. In the
11 Staff's opinion, KCPL has disregarded this responsibility and the terms and conditions of the
12 Regulatory Plan. The Experimental Alternative Regulatory Plan Stipulation and Agreement,
13 page 28, Case No. EO-2005-0329 states:

14 III.B.1.q. Cost Control Process for Construction Expenditures:

15 KCPL must develop and have a cost control system in place that identifies
16 and explains any cost overruns above the definitive estimate during the
17 construction period of the Iatan 2 project, the wind generation projects and
18 the environmental investments.

19 Cost control can be defined as the application of procedures to monitor expenditures and
20 performance against progress of projects or manufacturing operations; to measure variance from
21 authorized budgets and allow effective action to be taken to achieve minimum costs. Likewise, a
22 Cost Control System can be defined as any system of managing costs within the bounds of
23 budgets or standards based upon work actually performed. (AACE International Recommended
24 Practice No. 10S-90, Cost Engineering Terminology March 5, 2010).

25 On February 21, 2008, Staff counsel sent a letter to Messrs. William Riggins and Curtis
26 Blanc of KCPL, among others, requesting a prompt meeting with the Signatory Parties to the
27 Regulatory Plan Stipulation and Agreement. The Staff requested the meeting to discuss six
28 topics:

29 1) the actual practice respecting, and content of, notification to the Signatory
30 Parties of changed factors or circumstances relating to the adequacy and reasonableness
31 of KCPL's Resource Plan;

- 1 2) the decision to construct and build Iatan 2 without completion of substantial
- 2 engineering design;
- 3 3) the status of the construction schedule and definitive cost estimate for the
- 4 completion of the Iatan 2 and 1 projects;
- 5 4) the cost and schedule controls that have resulted in the expected costs and
- 6 schedule of the Iatan 2 and 1 projects being unknown at this time;
- 7 5) the notification process related to KCPL's decision to defer the LaCygne 1
- 8 scrubber and baghouse; and
- 9 6) the notification process related to KCPL's decision that it would not proceed
- 10 with the additional 100 megawatts of wind generation facilities in 2008.

11 In Staff Data Request Nos. 969 for Iatan 1 ("DR 969") and 970 for Iatan 2 ("DR 970") in
12 File No. EO-2010-0259, the Staff asked KCPL to provide a list of cost overruns through April
13 2010. A cost overrun is the amount of actual costs incurred that exceed the sum of (1) the budget
14 plus (2) the contingency, plus (3) other cost areas, where the actual costs incurred were less than
15 the budget. KCPL's response to DR 970 is shown below for Iatan 2. KCPL's response to DR
16 969 is exactly the same with the exception that it included different amounts for the Iatan 1 cost
17 overruns. In these responses, KCPL merely advises Staff how budget variances can be tracked,
18 which is not the issue at all and it is not the data the Staff requested. The Staff asked for a listing
19 and description and explanation of all cost overruns. KCPL made no attempt to answer these
20 Staff data requests and the responses it did provide reflected that KCPL know and understand
21 what the Staff is requesting but is not going to provide the information.

22
23 Data Request No. 0970
24 Company Name Kansas City Power & Light Company-Investor (Electric)
25 Case/Tracking No. EO-2010-0259
26 Date Requested 7/13/2010
27 Brief Description Iatan 2 Cost Overruns

28
29 Question: For Iatan 2, please provide a list of all cost overruns (from KCPL's
30 original Definitive Estimate / Control Budget Estimate) through April 2010, the
31 amount for each cost overrun, a detailed description of the overrun, why each cost
32 overrun was incurred and charged to the project, and how the cost overrun was
33 mitigated, if it was mitigated.

34
35 Response: As discussed in Question No. 0445A, all variances from the Project
36 Control Budget estimate are captured in, and reported from, the Cost Control
37 System. The System provides the detailed tracking process in the Cost Portfolio,
38 which includes the Control Budget as well as each budget change, the Committed
39 Costs, the Uncommitted Costs, the Current Forecast Total Cost At Completion
40 and the Actuals Including Accruals. These details are maintained by Budget Line

1 Item and the supporting documentation is voluminous. There is not a single set of
2 output documents resulting from the process.

3
4 Utilizing the April 2010, Iatan 2 K^(a) Cost Report, the Control Budget Estimate
5 (Column A) is \$1,685.0 billion. As of April 2010, the Actuals Including Accruals
6 (Column M) total \$1,782.4 billion. The justification for the additional \$97.4
7 million is located within the documentation previously provided to staff in
8 multiple data requests. As discussed above, the variance is explained within the
9 documentation previously provided in data requests such Contingency Logs, PO
10 logs, Change Order logs, Reforecast Presentations and supporting documentation,
11 Budget Transfer Logs, etcetera. (Emphasis Added)

12
13 The K Cost Reports are routinely provided in hard copy in the Strategic
14 Infrastructure Investment Status Reports on a quarterly basis and has been
15 provided in Microsoft Excel format in data requests question series number 0622.

16
17 A drawing illustrating how to track variances is attached, "*Example for DR 0970*
18 *Rev 1.xls*." Mr. Forrest Archibald has walked through the portfolio in previous
19 meetings and would be able to provide the assistance again if requested.

20
21 Consistent with what the Staff believes KCPL was required by its Regulatory Plan to
22 create, which is a system that "identifies and explains" any cost overrun above the Definitive
23 Estimate, or what KCPL refers to as the Control Budget Estimate ("CBE"), in DRs 969 and 970
24 Staff requested a list that shows the amount of each cost overrun and an explanation of each cost
25 overrun. KCPL's response, in substance, was that it was unable to or unwilling to identify and
26 explain the cost overrun for the Staff but the Staff was welcome to undertake the task itself
27 regardless of KCPL's commitment in the KCPL Regulatory Plan. In its responses to DRs 969
28 and 970, KCPL indicated that the Iatan Project cost overruns are reported in its Cost Portfolio
29 (an Excel-based worksheet that lists the CBE by category and monthly costs incurred) and the
30 Staff can do the calculations of the amounts in the Cost Portfolio. KCPL responded that the
31 supporting documents for the cost overruns are included in documents that KCPL provided in
32 previous responses to Staff data requests. KCPL refers to tens of thousands of pages of
33 documents and suggests that Staff should go through each document to determine the cost
34 overruns.

35 The Staff did calculate the amount of cost overruns at October 31, 2010 (calculated as
36 actual October 31, 2010 costs less the Control Budget Estimate) to arrive at a cost overrun

1 amount of \$186.5 million. The cost overrun amount at October 31, 2010, for Iatan 1 is \$73.2
 2 million.

Iatan 1	Control Budget Est (CBE)	Actual Cost 10/31/2010	Under/(Over) Budget
PROCUREMENT	\$25,804,908	\$23,372,963	\$2,431,945
CONSTRUCTION	\$301,149,939	\$377,988,528	(\$76,838,589)
INDIRECTS	\$24,101,996	\$48,697,003	(\$24,595,007)
CONTINGENCY	\$25,746,537	\$0	\$25,746,537
TOTAL COSTS	\$376,803,380	\$450,058,494	(\$73,255,114)
Iatan 2	Control Budget Est (CBE)	Actual Cost 10/31/2010	Under/(Over) Budget
PROCUREMENT	\$188,913,508	\$180,696,549	\$8,216,959
CONSTRUCTION	\$1,018,128,405	\$1,382,231,508	(\$364,103,103)
INDIRECTS	\$257,958,087	\$308,626,742	(\$50,668,655)
CONTINGENCY	\$220,000,000	\$0	\$220,000,000
TOTAL COSTS	\$1,685,000,000	\$1,871,554,799	(\$186,554,799)

3
 4 As shown in the above table for Iatan 2, KCPL's control budget includes \$1.465 billion
 5 of Procurement, Construction and Indirect costs. This is what KCPL and its advisors and
 6 consultants expected the final cost of construction to be if costs, escalations, labor rate increases,
 7 and other events occurred as planned. However, construction projects typically include a budget
 8 of dollars for events and circumstances that are unforeseen at the time the budget is set, i.e., a
 9 contingency. This bucket of cost dollars represents the risk that unforeseen cost increases will
 10 not be offset by unforeseen cost decreases. This bucket of dollars is called a contingency.
 11 Included in Iatan 1's control budget is a construction contingency amount of \$220 million.
 12 Included in Iatan 2's control budget is a construction contingency amount of \$145 million. This
 13 \$145 million contingency for Iatan 2 represents 10 percent (10%) of the estimated construction
 14 cost. **

15
 16
 17 **

18 To incur a cost overrun on Iatan 2, KCPL had to first spend the entire budget for
 19 procurement, construction and indirect of \$1.465 billion. Additionally, KCPL had to incur an
 20 additional \$225 million, the total contingency amount for Iatan 1 and Iatan 2, above this amount

1 before it reached a point that it incurred cost overruns. As noted earlier in this Report, KCPL cut
2 out of its budget \$40.7 million as a result of its decision not to purchase unit train coal rail cars
3 for Iatan. This decision effectively gave KCPL another \$40.7 million of contingency which
4 increased the “effective contingency” to \$261 million. Not only did KCPL expend its entire
5 budget of \$1.465 billion, plus its total contingency amount of \$225 million, but it spent another
6 \$186.5 million in cost overruns. This \$186.5 million is the amount that the Staff must address in
7 this Report.

8 Staff insisted on including in KCPL’s Regulatory Plan the specific requirement that
9 KCPL identify and explain any cost overrun. In the early to mid-1980s, the Wolf Creek nuclear
10 generating station construction audit and prudence review significant costs overruns and lack of
11 appropriate documentation placed a great hardship on Staff’s resources and ability to perform a
12 construction audit and prudence review. In the Iatan Project, Staff attempted to avoid a repeat of
13 the Wolf Creek situation. The Staff’s insistence on including the previously noted language in
14 KCPL’s Regulatory Plan was an attempt to make sure that various practical and formal legal
15 considerations were addressed – e.g., from a non-attorney’s perspective keeping the burden of
16 proof on the entity seeking to increase the rates. Despite’s Staff’s success at securing a
17 commitment from KCPL that it track, identify and explain each cost overrun, KCPL abandoned
18 this commitment. The result is that Staff is in same position it was in the Wolf Creek
19 construction audit. This enormous burden has significantly strained Staff’s resources.

20 Staff’s audit identified costs that were not prudent, reasonable, appropriate, or of benefit
21 to Missouri ratepayers and should not be borne by Missouri ratepayers. These costs are reflected
22 in the Staff’s Schedule 1 audit adjustments. In addition to these adjustments, the Staff supports
23 exclusion of cost overruns until KCPL identifies the specific cost overruns and explains the
24 reasons why each specific cost overrun was incurred. Once a rationale for the cost overrun is
25 given, Staff will make a determination whether the cost overruns were reasonable, prudent,
26 appropriate, and of benefit to Missouri ratepayers.

27 The Staff believes that a major factor that led to KCPL incurring \$260 million in
28 combined Iatan 1 and Iatan 2 cost overruns is KCPL’s management decision to fast-track the
29 project schedule by running the design and construction phases simultaneously. While this
30 technique is not unusual in the construction industry, it has to be employed by a very
31 experienced project management team and demands very high quality work from the owner’s

1 engineer. The Staff believes that both of these requirements were absent in the Iatan
2 construction projects. Regardless of the specific causes of the \$260 million in cost overruns, the
3 fact remains that, among other things, KCPL's failure to document and explain these overruns
4 means that it is responsible to absorb these costs. KCPL in fact did not properly acknowledge
5 this risk.

6 In response to Staff Data Request No. 443, KCPL provided a copy of its Iatan
7 Construction Project Risk Assessment. ** _____
8 _____
9 _____
10 _____
11 _____
12 _____

13 _____**. Certainly, KCPL
14 would regard compliance with its Regulatory Plan as a success criterion in its CEP.

15 Empire's Regulatory Plan in Case No. EO-2005-0263 in the Stipulation And Agreement
16 filed on July 18, 2005 and approved by the Commission on August 2, 2005, at pages 5-6 states,
17 in part:

18 If any party proposes the disallowance of Iatan 1 or Iatan 2 costs, Empire agrees
19 not to seek to avoid such disallowance on the ground that such expenditures were
20 the responsibility of KCPL and were not within Empire's control. Empire
21 maintains the ability to litigate prudence issues related to these expenditures on
22 any basis.
23

24 Because of all of these factors, the Staff recommends that the Commission not authorize
25 Empire to charge its Missouri retail customers its share of the Iatan Project unidentified and
26 unexplained costs.

27 **2. Ernst & Young's Findings Related to KCPL's Cost Control System**

28 Ernst & Young performed an Iatan Construction Project Audit dated July 2007. The
29 audit was performed in March 2007 using data through January 2007. The audit was conducted
30 in accordance with Statements on Standards for Consulting Services of the American Institute of
31 Certified Public Accountants. The original audit focus was to identify processes and evaluate

1 costs. Because Ernst & Young found the Cost Portfolio and the underlying documents so
2 complex, it had to switch the focus of the audit to reconciling the various source documents. In
3 fact, the audit report indicated that the Cost Portfolio was so complex that the audit evolved into
4 a mapping exercise to determine what information the Cost Portfolio represented. (Audit Report
5 page 6).

6 Some of Ernst & Young's Overall Assessment of the Audit were:

- 7
- 8 1. ** _____
- 9 _____
- 10 _____
- 11 _____
- 12
- 13 2. _____
- 14 _____
- 15 _____
- 16 _____
- 17
- 18 3. _____
- 19 _____
- 20 _____
- 21
- 22 4. _____
- 23 _____
- 24
- 25 5. _____
- 26 _____
- 27
- 28 6. _____
- 29 _____
- 30 _____
- 31

32 _____

33 _____

34 _____

35 _____

36 _____

37 _____



1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30

1	
2	
3	
4	
5	
6	
7	
8	
9	
10	
11	
12	
13	
14	
15	
16	
17	
18	
19	
20	**

21 **X. Iatan Project Common Plant Costs**

22 The Staff proposes five adjustments related to Iatan Common Plant. The first adjustment
 23 is to transfer \$114,358,544 from the October 31, 2010, Iatan 1 AQCS cost segment to the Iatan
 24 Project Common Plant segment. This amount is traceable to the Iatan 1 AQCS "K Report" for
 25 costs through October 2010. The second adjustment is to transfer \$11,828,658 of Iatan 1 AQCS
 26 indirect costs to the Iatan Project Common Plant for the direct common plant costs charged to the
 27 Iatan 1 AQCS. This amount is traceable to Schedule 7 attached to this Report. The third
 28 adjustment is to transfer \$280,576,068 from the October 31, 2010, Iatan 2 cost segment to the
 29 Iatan Project Common Plant segment. This amount is traceable to the Iatan 2 "K Report" for
 30 costs through October 2010. The fourth adjustment is to reduce the \$280,576,068 of Iatan

1 Common Plant transfer by \$2,923,086. This adjustment is to reduce the \$30,665,000 contained in
2 the Iatan Common Plant documentation supplied to Staff and alleged to support the valuation of
3 Iatan Common Plant to \$27,741,914 as calculated by Staff and as shown on Schedule 7 attached
4 to this Report. The fifth adjustment is to remove \$19,646,346 from the Iatan Common Plant.
5 Staff has not received adequate documentation to support the inclusion of these expenditures in
6 rate base. The amount of this adjustment is derived from the Company's response to Staff Data
7 Request No. 665 less the cost of the Permanent Auxiliary Boiler that is addressed elsewhere in
8 this Report.

9 In KCPL's general rate File No. ER-2009-0089, KCPL filed Schedule SJ-5 attached to
10 the rebuttal testimony of KPCL witness Steven Jones. Schedule SJ-5 represented that the
11 Iatan Project had \$382,965,000 of common plant related to the operation of Iatan 1 and Iatan 2.
12 The assets identified in this schedule were assigned an estimated value of \$382,965,000. These
13 common costs are contained either in the project budgets of Iatan 1 AQCS or Iatan 2 segments.
14 The Iatan 1 AQCS and Iatan 2 budgets contained \$114,109,251 and \$268,855,749 of these
15 common costs, respectively. KCPL's common plant numbers are not based on any actual
16 traceable costs but were calculated by KCPL based on the work performed by KCPL and
17 reflected in what has been commonly referred to throughout this audit as the "Jones Binder."

18 There is one component of the Iatan Project Common Plant Estimate that impacts the
19 Iatan 1 AQCS actual costs. The assignment of indirect costs to the Iatan Project Common Plant
20 Estimate is traceable to actual costs as KCPL assigned \$30,665,000 of Iatan 2 Project Indirect
21 Committed Costs at December 31, 2008. The Iatan 2 indirect costs assignment excluded
22 Burns & McDonnell engineering costs because these costs were already considered in the Iatan
23 Project Common Plant Estimate.

24 While KCPL represented that its position to transfer its Iatan Project Common Plant
25 Estimate from the Iatan 1 AQCS and Iatan 2 budgets creates no increase to the Iatan Project
26 overall costs, the Staff's risk assessment for this area indicates that KCPL's share of the Iatan
27 Project costs is influenced by the amounts transferred from the Iatan 1 AQCS, Iatan 2, and Iatan
28 Project Common Plant segments. KCPL is charged seventy percent (70%) of the dollars
29 assigned to Iatan 1, approximately fifty-five percent (54.71%) for Iatan 2, and approximately
30 sixty-one percent (61.45%) for Iatan Project Common Plant. The transfer of Iatan Project
31 Common Plant Estimate from the Iatan 1 AQCS and Iatan 2 budgets increases KCPL's costs

1 from the Iatan Project by \$8,364,537. The following table shows the impact of the Iatan
2 Common Plant Estimate transfer on KCPL's Iatan Project costs:

3

	Dollars to Common	Percent	Impact on KCPL
Iatan 1	\$114,109,251	8.55%	\$9,756,351
Iatan 2	\$268,855,749	6.74%	\$18,120,877
Total	\$382,965,000		\$8,364,537

4

5 Since KCPL's ownership percentage in Iatan 2 differs from its ownership percentage in
6 Iatan 1, KCPL's share of the total Iatan Project cost is impacted by the amount of funds
7 transferred to Iatan Common Plant from either the Iatan 1 AQCS or Iatan 2 segments of the Iatan
8 Project.

9 Only Iatan 2 Indirect Costs are assigned to the Iatan Project Common Plant Estimate in
10 the Jones Binder. No Iatan 1 AQCS Indirect Costs are included in the Iatan Project Common
11 Plant Estimate in the Jones Binder. This appears to be unreasonable because the Iatan 1 AQCS
12 direct costs being transferred represent approximately 32% of all the Iatan Common Plant direct
13 costs being transferred from the combined Iatan 1 AQCS and Iatan 2 budgets. This issue
14 overstates the Iatan 1 AQCS costs and thus increased the Iatan Project costs charged to KCPL.

15 The Staff understands the reason Iatan 1 AQCS indirect costs were excluded from the
16 cost assignment of indirect costs to Iatan Common Plant was that all indirect costs for Iatan
17 Common Plant were charged to Iatan 2. If the Staff's understanding of KCPL's position is
18 correct, then there would be no need to use an allocation methodology to transfer indirect costs
19 from Iatan 2 to the Iatan Common Plant. If all the Iatan Common Plant indirect costs were
20 charged against the Iatan 2 budget, then the amount of those costs charged to Iatan 2 should be
21 transferred to the Iatan Common Plant and no allocation process would be necessary. Allocation
22 methodologies are used when the amount of costs in question (i.e., indirect costs) is unknown
23 and is commingled with other costs that cannot be separately identified. Staff found no general
24 accounting instruction requiring the charge of all Iatan Common Plant indirect costs against the
25 Iatan 2 budget.

26 Schedule 7, attached to this Report, is Staff's calculation of the Iatan 1 AQCS Indirect
27 Costs that should be assigned to the Iatan Project Common Plant Estimate based upon April 30,
28 2009. Schedule 7 is a two (2) page schedule. The April 30, 2009, date was selected because of

1 its proximity to the April 19, 2009, in-service date for the Iatan 1 AQCS. This schedule also
2 shows that Staff recommends that \$27,741,914 of Iatan 2 Indirect Costs should be transferred
3 from the Iatan 2 October 31, 2010, costs to the Iatan Project Common Plant Estimate for the
4 Iatan Common Plant direct costs contained in the Iatan Project. Staff's adjustment intends to
5 replace the \$30,665,000 indirect costs assignment contained in the Jones binder with the
6 \$27,741,914 amount shown on Schedule 7.

7 An additional amount of Iatan Common Plant has been identified outside the facilities
8 specified in the Jones Binder. Staff became aware of the discrepancy after Staff discovered a
9 difference from the Jones Binder and the October 2010 Report. Schedule 8 to this Report is
10 KCPL's response to Staff Data Request No. 665. This KCPL response identifies \$21,925,623 of
11 additional Iatan Common Plant projects outside the projects identified in the Jones Binder.
12 KCPL has not supplemented the Jones Binder to include and support these projects. KCPL
13 never identified any additional Iatan Common Plant projects other than the Permanent Auxiliary
14 Boiler in its Quarterly Meetings discussions with Staff. If KCPL can provide adequate
15 documentation to support these expenditures, then Staff will reduce the adjustment accordingly.

16 **XI. Allowance for Funds used During Construction (AFUDC)**

17 *Staff Expert: Keith A. Majors*

18 **1. Definition**

19 For regulated utility companies, the Allowance for Funds used During Construction
20 (AFUDC) is the non-cash cost of financing particular construction projects. During construction
21 and prior to the plant providing utility service, this finance cost is capitalized to the construction
22 work order in the same manner as other construction costs of labor and materials. The
23 Federal Energy Regulatory Commission (FERC) Uniform System of Accounts (USOA)
24 identifies under Electric Plant Instructions, paragraph 17, that AFUDC:

25 ...includes the net cost for the period of construction of borrowed funds
26 used for construction purposes and a reasonable rate on other funds when
27 so used, not to exceed, without prior approval of the Commission,
28 allowances computed in accordance with the formula prescribed in
29 paragraph (a) of this subparagraph. No allowance for funds used during

1 construction charges shall be included in these accounts upon expenditures
2 for construction projects which have been abandoned.

3 The Commission's rule on the USOA for electric utilities states, in part, as follows:

4 4 CSR 240-20.030 Uniform System of Accounts—Electrical Corporations

5 Purpose: This rule directs electrical corporations within the commission's
6 jurisdiction to use the uniform system of accounts prescribed by the
7 Federal Energy Regulatory Commission for major electric utilities and
8 licensees, as modified herein. . . .

9 * * * *

10 (4) In prescribing this system of accounts, the commission does not
11 commit itself to the approval or acceptance of any item set out in any
12 account for the purpose of fixing rates or in determining other matters
13 before the commission. This rule shall not be construed as waiving any
14 recordkeeping requirement in effect prior to 1994.

15 **2. AFUDC Accrued on Staff's Prudency Adjustments**

16 *Staff Expert: Keith A. Majors*

17 Staff captured the AFUDC value of the prudence adjustments proposed in this Report.
18 To calculate the value of AFUDC accrued for these Staff adjustments, Staff obtained the
19 monthly AFUDC rates for the Iatan projects and applied the monthly AFUDC rates to each
20 adjustment by the months in which the costs were charged to the project. Staff proposes a
21 distinct AFUDC adjustment for each prudence adjustment proposed in this Report.

22 **3. Additional AFUDC due to Iatan 1 Turbine Start-Up Failure**

23 *Staff Expert: Keith A. Majors*

24 On February 4, 2009, the Iatan 1 turbine tripped during start-up activities due to vibration
25 in the turbine that was beyond its operating parameters. This event occurred following the
26 replacement of the high pressure turbine by KCPL contractor General Electric (GE). The turbine
27 replacement and costs associated with the turbine incident, although relevant to the project, were
28 not within the scope of the Iatan 1 AQCS project and are similar to other period or capital costs
29 not within the scope of this audit such as fuel, maintenance, etc. The unit was repaired and

1 returned to availability for in-service testing on March 9, 2009. The 33-day delay of the unit's
2 ability to perform in-service testing increased the amount of AFUDC accrued on the balance of
3 Iatan 1 plant in construction as it could not be declared in-service until April 19, 2009.

4 On July 7, 2009, Staff filed its "Motion to Open Incident Investigation Case" requesting
5 the Commission to open a case for the purpose of receiving an Incident Report pertaining to
6 Staff's investigation of the February 4, 2009, incident at Unit 1 of the Iatan Generating Station.
7 In "Staff's Incident Report" dated January 29, 2010, in File No. ES-2010-0009, Staff states that:

8 It is not the purpose of this report to make any determination regarding the
9 prudence or imprudence of the actions of KCPL or GE with respect to this
10 incident.

11 Although Staff made no determination of the prudence of KCPL's actions concerning the
12 February 4, 2009, incident in File No. ES-2010-0009, KCPL's response to Staff Data Request
13 No. 721 in File No. ER-2009-0089 suggests that both KCPL and GE had some responsibility for
14 the incident:

15 The total cost of the repairs to the rotor including engineering, parts, and
16 field assistance was \$1,975,829. KCP&L's investigation of the Turbine
17 Incident provided some evidence suggesting GE had some potential
18 culpability for the Turbine Incident. Prior to KCP&L paying the invoice
19 relating to the repair, GE agreed to provide KCP&L a \$993,878 credit
20 toward the total costs of \$1,975,829. The credit represents an approximate
21 50/50 sharing of the repair costs. KCP&L does not anticipate making any
22 additional claims against GE relating to the Turbine Incident. However,
23 KCP&L's investigation continues with respect to potential claims against
24 other parties.

25 To Staff's knowledge, KCPL did not pursue recovery from GE of the additional
26 financing costs incurred because of the turbine trip. Based on the excerpt from KCPL's response
27 to Staff Data Request No. 721 above, it appears KCPL accepted approximately 50% of the
28 responsibility for the rotor incident. GE took responsibility for half the costs of the turbine trip,
29 yet KCPL did not pursue GE for the additional AFUDC costs incurred due to the rotor incident.

30 Staff has made no adjustment to the actual costs of the turbine incident or the subsequent
31 repair and return to service of the turbine. However, given the apparent responsibility of both
32 KCPL and GE, Staff sees no reason to include in the Iatan Unit 1 plant balance the additional
33 AFUDC accrued caused by the delay attributed to the turbine incident. The AFUDC represents

1 Empire's carrying cost and profit directly attributable to the turbine incident but should not also
2 receive the incremental AFUDC caused by the turbine incident.

3 **XII. Engineering Reviews and In-Service Criteria**

4 *Staff Expert: David W. Elliott*

5 **1. Scope**

6 The Engineering Analysis Section of the Energy Department, Utility Operations
7 Division, is responsible for and conducts Engineering Reviews of major electric utility
8 construction projects. The Engineering Review consists of two activities-monitor project
9 construction progress and review construction project change orders. To monitor the progress of
10 the project during construction, Engineering Staff makes periodic field visits to the site.¹ Ideally,
11 Engineering Staff begin making field visits at the on-set of the construction and continue visits
12 until a project is determined to meet the criteria to be considered fully operational and useful for
13 service. During a field visit, Engineering Staff meet with construction and company personnel to
14 review the overall progress of construction, review documents related to changes affecting the
15 project, including documents of changes in the schedule and changes in costs, and to receive
16 updates of safety-related aspects of the project. Engineering Staff review construction project
17 change orders associated with the project for the following:

- 18
- 19 • To understand the reason for the change at the point in time when
- 20 the change order was issued;
- 21 • To determine whether the change corrected an engineering-related
- 22 problem,
- 23 • resulted in a better design, or improved the operation or
- 24 construction of the plant; and
- 25 • To determine whether the change resulted in a safety concern,
- 26 caused unnecessary construction, or caused unnecessary duplication
- 27 of facilities or work.

28 In any particular Engineering Review the number of field visits to monitor construction
29 progress, the number of meetings with construction and company personnel and the number of
30 construction project change orders that Engineering Staff reviews vary depending on a number
31 of factors, including the project type, the project size, the project location, and the availability of
32 Engineering Staff to perform the Engineering Review. Other than as it relates to the foregoing

1 list, the Engineering Staff's review of change orders does not include a review of events
2 preceding issuance of a change order, any change in construction project costs due to a change
3 order, or any other action or inaction by the company which resulted in a change order. During
4 an Engineering Review, the Engineering Staff discuss the change orders with company and
5 construction project personnel to understand the reasons for the change orders. In addition, the
6 Engineering Staff review contracts, agreements, purchase orders, drawings, and correspondences
7 related to the change orders. If Engineering Staff determine there is an engineering concern with
8 a change order, such as an unnecessary coal conveyor, the Engineering Staff would share its
9 concern with the Commission's Auditing Staff and consult with Staff management to determine
10 the appropriate response to take to address the concern.

11 **2. Activities and Conclusions related to the Staff Engineering Review of Iatan 1**

12 1. Staff visited the Iatan site eleven (11) times starting in June 2007. During these
13 site visits staff toured the construction site, discussed construction progress and future
14 milestones, and reviewed any relevant documentation. Occasionally Staff also attended progress
15 meeting of multiple contractors and KCPL where scheduling issues, safety issues, and contractor
16 interference issues were discussed.

17 2. Staff requested copies of all KCPL approved change orders with a value of
18 \$50,000 or greater for the project. Staff received copies of 227 change orders in total. Of these
19 change orders, 101 were determined to be non-engineering issues, such as insurance payments,
20 site cleanup, labor rate revisions, etc. Staff reviewed 79 of the remaining 126 change orders
21 which represented approximately \$34.1 million or 92.7% of the total amount of 126 KCPL
22 approved change orders.

23 3. Staff discussed with KCPL a majority of these change orders in order to better
24 understand the reason for the change order. Reasons include design maturation, design changes,
25 interference issues, and improved operation/maintenance.

26 4. Staff has determined there are no engineering issues regarding the change orders
27 reviewed.

1 **3. Activities and Conclusions related to the Staff Engineering Review of Iatan 2**

2 Based on its Engineering Review of KCPL's change orders, Engineering Staff found no
3 engineering concerns with any of the Iatan 2 or Iatan common plant change orders reviewed.
4 Engineering Staff began visits to the Iatan site shortly after construction started, visiting the site
5 twenty (20) times in the period June 2007 to September 2010. The last visit, in September 2010,
6 took place shortly after testing was completed to determine if Iatan 2 met the in-service criteria,
7 as set out in KCPL's Experimental Alternative Regulatory Plan the Commission approved in
8 Case No. EO-2005-0329. During these site visits, Engineering Staff toured the construction site,
9 discussed construction progress and future milestones, and reviewed any documentation relevant
10 to change orders they reviewed or construction progress since they were last at the plant.

11 During some of the plant visits, the Engineering Staff attended progress meetings
12 between multiple contractors and KCPL construction project personnel where scheduling issues,
13 safety issues, or contractor interference issues were discussed. During the period June 2007
14 through July 2010 there were numerous change orders for the Iatan 2 construction project with a
15 magnitude of the change in cost associated with a change order ranging from zero to 33 million
16 dollars (\$0 to \$33 million). Based on prior construction project engineering review experience,
17 Engineering Staff selected \$50,000 as an appropriate benchmark minimum level of cost change
18 associated with a change order to limit the number of change orders Engineering Staff reviewed,
19 but still allow Engineering Staff to review the change orders for major work. Therefore,
20 Engineering Staff requested from KCPL copies of all approved change orders with a value
21 change (increase or decrease) of \$50,000 or more. As of September 20, 2010, Engineering Staff
22 has received from KCPL copies of 647 change orders dated through July 2010 having associated
23 cost changes of \$50,000 or more.

24 The Engineering Staff did an initial review of the 647 change orders and determined
25 that 262 were non-engineering issues, such as insurance coverage, temporary support personnel,
26 equipment leasing, purchase order/accounting corrections, negotiated settlements, and project
27 schedule delays. Engineering Staff further selectively reviewed the remaining 385 change orders
28 because of the large number of remaining change orders and the limits on the availability of the
29 Engineering Staff. Engineering Staff decided to comprehensively review 222 of the 385 change
30 orders. To ensure the 222 change orders comprehensively reviewed included the major work,

1 Engineering Staff again used the change order dollar amounts as benchmarks. Engineering Staff
2 selected the 109 change orders with associated cost increases of more than \$250,000 and the 13
3 change orders with associated cost decrease of more than \$250,000. Engineering Staff then
4 randomly selected 100 of the remaining 263 change orders as a representative sample of the
5 remaining 263 change orders. If, in reviewing the sample of 100 change orders, Engineering
6 Staff had found concerns, it would have reviewed the remaining 163 change orders.

7 The Engineering Staff discussed the 222 change orders selected with KCPL construction
8 project personnel to understand the reasons for each of the change orders. In addition, the
9 Engineering Staff reviewed contractor/vendor contracts, purchase orders, drawings, and
10 correspondences related to the change orders. To better understand the different types of
11 circumstances for the 222 change orders, Engineering Staff created six categories representing
12 general reasons for a change order. Staff then sorted the 222 change orders into these categories.

13 The six categories are:

14 *Type 1: Change Orders associated with final design changes or final engineering*
15 *changes.*

16
17 KCPL awarded some contracts before completion of final design. Therefore,
18 there were changes due to work that started before the final design, or the final
19 engineering was completed. Also during construction, additional work was added to
20 the contractor/engineer/consultant contracts.

21
22 *Type 2: Change Orders associated with changes made by KCPL.*

23
24 KCPL made changes for more efficient or safer operation and/or maintenance of
25 Iatan 2 and the associated common plant after construction started. This category
26 also includes change orders due to the selection of a particular design by KCPL
27 during construction.

28
29 *Type 3: Change Orders associated with field design.*

30
31 This type of change was made due to final design decisions left to be worked out
32 during actual construction, and design changes made in the field. This type also
33 includes changes in the way work was to be done in order to avoid potential problems
34 and moving work from one contractor's work scope to another contractor's work
35 scope.

36
37 *Type 4: Change Orders associated with field construction issues.*

38

1 These changes were made due to unforeseen problems or obstacles encountered
2 during actual construction. This would include changing the design, making repairs,
3 and/or modifying material/equipment to make it work as required. This category also
4 includes changes due to moving contractors, or equipment, and adding equipment for
5 easier access to work areas.

6
7 *Type 5: Change Orders associated with contracts that specify the actual amounts*
8 *and/or prices would be determined at time of the work.*

9
10 Some contracts were written such that the final cost would be determined at a
11 later date. Either the amount of work, or number of items purchased, or the prices
12 were trued-up with change orders at some point during the construction project.

13
14 *Type 6: Change Orders associated with changes to the type of contract.*

15
16 The type of contract changed, e.g., a time-and-material contract was converted to
17 a fixed-price contract.

18 SUMMARY OF CATAGORIES

19

Change Order Category	Type of Change Order	Number of Change Orders Reviewed
Type 1	Final Design or Engineering Change	36
Type 2	KCPL change	35
Type 3	Field Design Change	66
Type 4	Field Construction Change	44
Type 5	Contract Term Defined at Performance	38
Type 6	Change in Contract Type	3
Total Number of Change Orders		222

20
21 The Engineering Staff will attend future Staff meetings in regard to Iatan 2 commercial
22 issues and discussions of possible adjustments. The Engineering Staff will also continue to
23 monitor the construction project to determine if any updated information concerning the change
24 orders initially included in the engineering review requires additional review.

1 **4. In-Service of Iatan Units 1 and 2.**

2 **a. Iatan 1 In-Service**

3 *Staff Expert: Michael Taylor*

4 The AQCS installed on Iatan 1 included a selective catalytic reduction unit for reduction
5 of nitrogen oxide, a sulfur dioxide scrubber and a baghouse to reduce particulate emissions. Staff
6 has evaluated this emission control equipment under agreed upon in-service criteria. Based on
7 Staff's observations and review, the Staff concludes this emission control equipment met all of
8 the in-service criteria by April 2009 and recommends the Commission determine it to be fully
9 operational and used for service.

10 **b. Iatan 2 In-Service**

11 *Staff Expert: David W. Elliott*

12 Iatan 2 is an 850 MW supercritical, pulverized coal generating unit located next to the
13 existing Iatan 1 unit in Platte County, Missouri. The in-service criteria to be used for this coal
14 generating unit and for the associated pollution reduction equipment were developed by Staff
15 and KCPL. These criteria appear in Appendix H of KCPL's Experimental Alternative
16 Regulatory Plan that the Commission approved in Case No. EO-2005-0329. The basis for the in-
17 service criteria for the pollution reduction equipment is found in paragraph 8 on page H-2 of
18 Appendix H. When the Commission approved KCPL's Experimental Alternative Regulatory
19 Plan, the in-service criteria for the pollution reduction equipment had not been agreed upon.
20 Based on subsequent discussions between Staff and KCPL, pollution reduction equipment in-
21 service criteria were finalized. The final agreed upon in-service criteria Staff used for Iatan 2,
22 including the Iatan 2 pollution reduction equipment, appears in Schedule BCD2010-10 of KCPL
23 Witness Brent C. Davis' pre-filed direct testimony in this File No. ER-2010-0355. In addition,

1 Item 4(g) coal handling systems was added to the Iatan 2 coal unit in-service criteria. Staff used
2 these in-service criteria for determining whether Iatan 2, including the pollution reduction
3 equipment, is fully operational and used for service.

4 The specific in-service criteria and Staff's evaluation notes are attached as Schedule 8
5 attached to this Report. Based on the Staff's on-site observation of Iatan 2, supplemented by
6 Staff's review of Iatan 2 test data, test results, operating logs, computer data, and other
7 documentation, Staff concludes that the Iatan 2 generating unit successfully met all of the in-
8 service criteria and was fully operational and used for service as of August 26, 2010.

9 As Staff utilized the agreed upon in-service criteria for Iatan 2, Staff found some
10 instances where the criteria could have been better defined. Therefore, Staff plans to review its
11 current coal generating unit in-service criteria and revise them for use in determining whether
12 future coal generating units are fully operational and used for service.