

1 [REDACTED]  
2 [REDACTED]  
3 [REDACTED]  
4 [REDACTED]  
5 [REDACTED]  
6 [REDACTED]  
7 [REDACTED]  
8 [REDACTED]  
9 [REDACTED]  
10 [REDACTED]  
11 [REDACTED] \*\*\*

**B&MCD INCENTIVE PLAN**

12 The formal B&McD contract, signed in January 2007, included a  
13 compensation plan which included \*\*\* [REDACTED]  
14 [REDACTED]  
15 [REDACTED]  
16 [REDACTED]

[REDACTED]		
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]

[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]

- 1 [REDACTED]
- 2 [REDACTED]
- 3 [REDACTED]
- 4 [REDACTED]
- 5 [REDACTED]
- 6 [REDACTED]
- 7 [REDACTED]
- 8 [REDACTED]
- 9 [REDACTED]
- 10 [REDACTED]
- 11 [REDACTED]
- 12 [REDACTED]
- 13 [REDACTED]
- 14 [REDACTED]
- 15 [REDACTED]
- 16 [REDACTED]

---

<sup>42</sup>/ Schiff Harden January 10, 2007 Status Report, page 16.

Direct Testimony of Walter P. Drabinski, Vantage Energy Consulting, LLC.

Kansas City Power & Light Company

Docket No. ER-2010-0355/0356

1 [REDACTED]

2 [REDACTED]

3 [REDACTED]

[REDACTED]			
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]

[REDACTED]			
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]		[REDACTED]	
[REDACTED]		[REDACTED]	

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]		
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]

<sup>43</sup> /Only portions of the contract relevant to this testimony are included in the Exhibit.

[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]				
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]

- 1
- 2
- 3
- 4
- 5
- 6
- 7
- 8
- 9

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

Direct Testimony of Walter P. Drabinski, Vantage Energy Consulting, LLC.

Kansas City Power & Light Company

Docket No. ER-2010-0355/0356

- 1 [REDACTED]
- 2 [REDACTED]
- 3 [REDACTED]
- 4 [REDACTED]
- 5 [REDACTED]
- 6 [REDACTED]
- 7 [REDACTED]
- 8 [REDACTED]
- 9 [REDACTED]
- 10 [REDACTED]
- 11 [REDACTED]

[REDACTED]		
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]



[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]

1 \*\*\*

2 Q. Should KCP&L be responsible for a portion of this cost overrun due to the  
3 poor quality of the contract and its mismanagement?

4 A. Yes. Vantage believes that KCP&L and B&McD should have understood the market  
5 prices of materials at the time of Kiewit's proposal submission. Such metrics were  
6 available to the industry at the time. \*\*\* [REDACTED]

7 [REDACTED]

8 [REDACTED]

9 [REDACTED]

10 [REDACTED]

11 [REDACTED]

12 [REDACTED]

13 [REDACTED]

14 [REDACTED]

15 [REDACTED] \*\*\*

1  
2 **H. COST IATAN 2 RELATED IMPRUDENT ACTIONS**

3 Q. Please explain how you approach the task of calculating costs associated with  
4 imprudent actions?

5 A. As summarized in Section D previously, Vantage developed a standard for  
6 prudence to be applied on this project that is consistent with our previous  
7 definitions and those used in previous cases in Missouri. Vantage did four  
8 separate calculations of imprudence disallowance.

9 **Analysis of Similar Power Plants**

10 After months of analysis and normalizing costs, Vantage developed a group  
11 of sixteen power plants, including Iatan 2, that are similar technology, size and  
12 built in the same timeframe.

13 **Analysis of Trimble County 2 versus Iatan 2**

14 The Trimble County 2 project is very similar in many respects to Iatan and  
15 provides a real example of two units built under similar circumstances with  
16 remarkable different results.

17 **Analysis of Project Cost Estimates**

18 Vantage spent considerable effort analyzing and understanding the various  
19 project cost estimates. Starting with the 2004 Project Definition Report, the  
20 December 2006 PDR update, the May 2008 Reforecast and the March 2010  
21 Reforecast, Vantage analyzed the reasons given for each forecast and assessed  
22 whether they were valid.

1 **Analysis of Major Contracts and Subsequent Change Orders**

2 Vantage consultants reviewed initial contracts, as well as all change orders  
3 during the life of the project. (Note our cutoff was late 2009) Contracts and  
4 change orders that were suspect were analyzed in detail. Based on decisions  
5 regarding costs that were unwarranted, Vantage consultants then calculated the  
6 amounts from each contract or change order that were not justified.

7 **COMPARISONS WITH SIMILAR POWER PLANTS**

8 **Vantage Peer Group Analysis**

9 Q. What was the basis for this analysis?

10 A. In this analysis, Vantage uses our own list of comparable and a modified  
11 list from the testimony of Mr. Robert's of Schiff Hardin on the KCC Iatan 2 case.  
12 In addition to our own research, Vantage worked with Department of Energy  
13 (DOE) representatives who attempt to maintain a data base of power plants  
14 under construction. (See Schedule WPD-37). We believe comparing Iatan 2 with  
15 a group of similar power plants provides perspective and gives the Commission  
16 a good understanding of exactly how Iatan compares with its peers. We do  
17 caution however, that it is difficult to get timely and accurate information and  
18 therefore all numbers must be looked at with some reservation.

19 Q. Please summarize the conclusions Vantage reached through its analysis.

1 A. Vantage compared Iatan 2 to a peer group of sixteen power plants.<sup>44</sup> All  
2 completed or scheduled for completion between 2008 and 2011. All are coal or  
3 lignite and all but one are supercritical units. Every unit except for Iatan and  
4 Weston Unit 4 was built using an EPC project approach. Weston Unit 4, was  
5 built with a multi-prime approach, but used the Washington Group as  
6 Construction Manager. Eight of the EPC units were started after Iatan.

7 While Iatan 2 is currently estimated to cost \$1,988 million or \$2,339/kW, the  
8 peer group average is \$1,967/kW. This is a 16% difference in cost. Were Iatan 2  
9 to be constructed for the average cost of the other units, it would cost \$316  
10 million less than currently projected.

---

<sup>44</sup> / See Schedule 37 for details on analysis, open shop adjustment and common adjustments.

**Kansas City Power & Light Company**      **Docket No. ER-2010-0355/0356**

Adjustment of Drabinski and Roberts Plant Costs based on Latest Data and Adjustments for Open Shop and Common Costs													
Selected Power Plants	Capacity (MW)	Constr. Duration	Analysis	Owner	Location	Constr. Type	Regulatory Makeup	Labor Force	Adjusted Cost Basis (\$ Mill)	Adjusted Calculation (\$/KW)	Unadjusted Cost Basis (\$Mill)	Unadjusted Calculation (\$/KW)	Source of Cost
Iatan 2	850	December 2005 to Late 2010	Based on the most recent cost reforecast of \$1,998.	KCP&L	Weston, MO	Hybrid EPC/Multi-prime	Rate Based	Union	\$1,988	\$2,339	\$1,988	\$2,339	March 2010 Reforecast
Cliffside Unit 6	825	January 2008 to 2012	Costs correlate. Adjust for Open shop	Duke Energy	Cleveland County, NC	EPC Shaw	Rate Based	Open shop	\$1,908	\$2,313	\$1,800	\$2,182	Duke Newsletter and Trade Publication; 6/09 Cover story in Southeast construction
Comanche 3 Power Station Expansion	750	Fall 2005 to Fall 2009	Costs correlate	Xcel Energy	Comanche Station, CO	EPC Shaw	Rate Based	Union	\$1,300	\$1,733	\$1,300	\$1,733	DOE Data and article from Power Technologies.com web site;
Elm Road Generating Station Unit 2	615	June 2005 to February 2010	Vantage cost data based on the \$1,158 construction cost estimate from the WPPI Energy press release dated March 2010.	WPPI Energy, Madison Gas and Electric, Wisconsin Electric Power	Oak Creek, WI	EPC Bechtel	Rate Based	Union	\$1,150	\$1,870	\$1,150	\$1,870	Vantage cost data based on the \$1,158 construction cost estimate from the WPPI Energy press release dated March 2010.
Elm Road Generating Station Unit 1	615	June 2005 to February 2010	Vantage cost data based on the \$1,158 construction cost estimate from the WPPI Energy press release dated March 2010.	WPPI Energy, Madison Gas and Electric, Wisconsin Electric Power	Oak Creek, WI	EPC Bechtel	Rate Based	Union	\$1,150	\$1,870	\$1,150	\$1,870	Vantage cost data based on the \$1,158 construction cost estimate from the WPPI Energy press release dated March 2010.
J K Spruce	750	September 2007 to 2010	Vantage cost data based on the \$18 construction cost estimate from the San Antonio Express news article dated Feb. 6, 2009. SNL states \$1,838 B/l, however \$600 mil is being spent on other units accounting for the difference between Drabinski and Roberts cost.	CPS Energy	San Antonio, TX	EPC Calaveras Power Partners	Rate Based Texas	Union	\$1,238	\$1,651	\$1,238	\$1,651	Vantage cost data based on the \$18 construction cost estimate from the San Antonio Express news article dated Feb. 6, 2009.
Longview Power	700	June 2007 to March 2011	The \$2B cost estimated from the GenPower news letter date May 3, 2010.	Siemens Financial Services, GenPower Holdings	Morgantown, WV	EPC Siemens Aker	Merchant Asset	Union	\$2,000	\$2,957	\$2,000	\$2,957	The \$2B cost estimated from the GenPower news letter date May 3, 2010.
Nebraska City Unit 2	682	Mid 2005 to July 2009	Use Roberts number of \$710 Mill with Open shop adjustment	Omaha Power Public District	Nebraska City, NE	EPC Kiewit	Rate Based	Open shop	\$753	\$1,104	\$710	\$1,041	\$630M construction cost estimate from the Omaha Public Power District press release.

Direct Testimony of Walter P. Drabinski, Vantage Energy Consulting, LLC.

Kansas City Power & Light Company Docket No. ER-2010-0355/0356

Selected Power Plants	Capacity (MW)	Constr. Duration	Analysis	Owner	Location	Constr. Type	Regulatory Makeup	Labor Force	Adjusted Cost Basis (\$ Mil)	Adjusted Calculation (\$/KW)	Unadjusted Cost Basis (\$Mil)	Unadjusted Calculation (\$/KW)	Source of Cost
Oak Grove - Unit 2	800	Summer 2007 to June 2010	Use Roberts revise with split of common costs. Adjust for Open Shop. \$3.25 Bill for three units minus \$890 Mil for Sandow 5 leaves \$1.180 Bill for each unit.	Illuminant	Franklin, TX	EPC Fluor	Merchant Asset	Open shop	\$1,251	\$1,564	\$1,180	\$1,475	Vantage cost data based on the \$900M construction cost estimate from the Fluor press release dated June 2007. SH included both unit cost in their estimate.
Oak Grove Unit 1	800	Summer 2007 to December 2009	Use Roberts revise with split of common costs. Adjust for Open Shop	Illuminant	Franklin, Tx	EPC Fluor	Merchant Asset	Open shop	\$1,251	\$1,564	\$1,180	\$1,475	Vantage cost data based on the \$900M construction cost estimate from the Fluor press release dated June 2007. SH included both unit cost in their estimate.
Plum Point Energy	665	March 2006 to August 2010	Adjust for Open Shop	EIF Plum Point LLC, Empire District Electric Co., East Texas Electric Coop, MIMELUC, Municipal Energy Agency of MS., John Hancock Life Ins., Dynegy	Oseola, AR	EPC Black & Veatch	Merchant Asset	Open shop	\$1,111	\$1,670	\$1,048	\$1,576	DOE
Prairie State Energy Campus Unit 1	800	October 2007 to Mid 2010	Vantage cost data based on the \$2.0B construction cost estimate from the Prairie State Energy Campus press release dated May 10, 2010. Roberts claims recent increase to \$4.4 Bill for both units. Use Roberts number.	American Mun. Power, Southern Illinois Power Corp., Peabody Energy, Illinois Mun. Power, MIMELUC, Kentucky Muni. Power, Prairie Power, Northern Illinois Mun.	Washington County, IL	EPC Bechtel	Municipal	Union	\$2,200	\$2,750	\$2,000	\$2,500	Vantage cost data based on the \$2.0B construction cost estimate from the Prairie State Energy Campus press release dated July 23, 2010.
Prairie State Energy Campus Unit 2	800	October 2007 to Mid 2010	Vantage cost data based on the \$2.0B construction cost estimate from the Prairie State Energy Campus press release dated May 10, 2010. Roberts claims recent increase to \$4.4 Bill for both units. Use Roberts number.	Same as above	Washington County, IL	EPC Bechtel	Municipal	Union	\$2,200	\$2,750	\$2,000	\$2,500	Vantage cost data based on the \$2.0B construction cost estimate from the Prairie State Energy Campus press release dated July 23, 2010.
Sandy Creek	900	August 2007 to 2012	Based on construction estimate, project will not be complete until 2012. Adjust for Open Shop	L S Power Associates and dynergy	Riesel, Tx	EPC B&V	Merchant Asset	Open shop	\$2,247	\$2,497	\$1,754	\$1,949	Based on the Standards and Poors Sandidy Creek Energy Associates benchmarking and analysis report updated Sept. 28, 2009, Table 4.
Trimble County Unit 2	760	July 2006 to Mid 2010	Vantage cost data based on the \$1.2B construction cost estimate in current rate case.	EON, IMEA, IMPA	Trimble County, KY	EPC Bechtel	Indiana and Illinois 25% merchant. Remaining 75% Eon merchant	Open shop	\$1,332	\$1,753	\$1,161	\$1,528	2010 Rate Case, Interview with witness
Western Power Plant, Unit 4	525	October 2004 to June 2008	DOE, Trade Publication. Add to analysis per Roberts strong support	Wisconsin Public Service Corp	Wausau, Marathon County, WI	Multi Prime- Constr. Mgr. Washington Group	Rate Based merchant	Open shop	\$820	\$1,563	\$774	\$1,474	DOE, Trade Publication

**COMPARISON TO TRIMBLE COUNTY 2**


1  
2 Q. Why are you presenting a comparison of Iatan 2 with Trimble County 2?

3 A. We believe the comparison to the Trimble County Unit 2 (TC2) has value and  
4 presents some details to illustrate how two projects in the same region, with  
5 similar project time frames and schedules, could have such different results. A  
6 preliminary cost estimate for Trimble County 2 was prepared by B&McD in  
7 2002. After a formal selection process, the Owners Engineer contract was  
8 awarded to Cummins and Barnard Engineering from Michigan, a detailed cost  
9 estimate and schedule was prepared in 2004, the same time as the Iatan 2 PDR.  
10 TC2 will be completed in mid-2010, just as Iatan 2 was scheduled for  
11 completion.<sup>45</sup> However, the final estimated cost of TC2, based on filings in the  
12 recently completed rate case and confirmation with company officials, indicates  
13 that this 760MW unit will cost \$1,528/kW, versus \$2,339/kW for the 850 MW  
14 Iatan 2. According to recent testimony in Kentucky Case No. 2009-00548,  
15 Trimble County 2 increased in cost by 9% over its six-year period, mostly due to  
16 labor increases. This compares with Iatan 2 which increased over 50% during  
17 the same period. Key details of the project, including the project schedule,  
18 follows.

---

<sup>45</sup>/ On May 24, 2010 Mr. Paul Thompson of EOB was interviewed regarding the costs and status of TTC2. He indicated that they had recently achieved 200MW of load during test firing.

1 \*\*



2

\*\*

3 Q. Can you provide some insight on how these two projects differed so much in  
4 price?

5 A. The simple answer is that TC2 was built under an EPC contract with Bechtel  
6 Corporation as the engineer and constructor. Even though the TC2 project did  
7 not receive approval to proceed until November 2005, management of EON, the



1 owner, decided in January 2005 to proceed with the selection of an EPC  
2 contractor. KCP&L management, on the other hand, took no action on a  
3 decision as to project management methodology until December 2005. By that  
4 time, KCP&L management concluded that there was inadequate time available  
5 to go through the lengthy EPC contract negotiation process and instead opted  
6 for the Multi-Prime approach which led to additional cost and schedule risks  
7 taken by KCP&L, the failure to meet industry standards as detailed throughout  
8 this testimony, and the resulting incurring of imprudent costs due to KCP&L's  
9 substandard performance.

### **ANALYSIS OF BUDGETS AND COST REFORECASTS**

10  
11 Q. Before providing your own analysis on budgets and forecasts, can you provide  
12 your opinion on the testimony of KCP&L witness Mr. Meyer in this case  
13 regarding budgets?

14 A. Certainly. One of the issues on which Mr. Meyer testifies is how KCP&L's cost  
15 estimation process conforms to industry standards. He refers to a cost estimate  
16 classification system supported by the Association for the Advancement of Cost  
17 Engineers ("ACEC"). The cost estimate classification system classifies a cost  
18 estimate as Class 1, Class 2, ... Class 5. A Class 1 cost estimate is based on fully  
19 developed engineering and cost data. At the other end of the spectrum is a Class  
20 5 cost estimate that is based on preliminary and limited data. The higher the  
21 class number is the greater is the range of the reasonable cost estimate. For  
22 instance, Mr. Meyer refers to the Jan/Feb 2006 cost estimate as indicative and  
23 based on preliminary data and is therefore categorized as a Class 4 cost estimate.

1 Similarly, he categorizes the April/May 2008 cost reforecast as Class 2 as it is  
2 based on more detailed information. Mr. Meyer then shows the range of  
3 KCP&L's cost estimates using the variations specified by AACE with the  
4 implication that KCP&L's cost estimates are consistent with industry best  
5 practices. However, Mr. Meyer seems to lose sight of the fact that it is not the  
6 level or change in the cost estimate that implies imprudence but it is the cause of  
7 the cost changes that determines whether there is any imprudence.

8 Q. During the duration of your assignment for the Kansas Commission did you  
9 ever hear any mention of the cost estimate classification system that Mr. Meyer  
10 describes?

11 A. No. The first time I heard mention of this cost estimate classification system for  
12 the Iatan 2 construction was in Mr. Meyer's testimony in this case. In fact, on  
13 page 6 of his testimony, Mr. Meyer states that the classification system was not  
14 formally used during the construction and cost re-estimation phases.

15 Q. Do you agree with Mr. Meyer's assessment of the 2004 PDR and January 2006  
16 Scale-up as being without significant engineering completed?

17 A. I have a fundamental difference of opinion on the validity and accuracy of the  
18 initial estimates B&McD made. He claims there was no engineering complete at  
19 that time and therefore cost estimates are crude and inaccurate. However, he is  
20 referring to the engineering that integrates all of the major systems and support  
21 infrastructure. In fact, the Boiler and AQCS systems, Turbine/Generator,  
22 Cooling Towers, Stack and other systems are already engineered by the

1 manufacturer and only need to be placed at the site and integrated with the  
2 other systems. B&McD, owner engineer had this responsibility and the cost was  
3 about 2% of the total project cost. The proof of this is demonstrated by the fact  
4 that the Boiler/AQCS and Turbine/Generator were completed for amounts close  
5 to the original estimates.

6 Q. Why do you think Mr. Meyer refers to this cost estimate classification system?

7 A. It appears to me that Mr. Meyer has introduced this classification system at this  
8 time as an after-the-fact justification for the increasing cost estimates. As I stated  
9 previously, the focus needs to be on the cause of the cost increases not the  
10 amount of the increase.

11 Q. Does Mr. Meyer provide testimony on other matters?

12 A. Yes. He describes the changes in the cost estimates and opines that KCP&L was  
13 prudent in incurring the increased costs. Elsewhere in my testimony, I review  
14 the causes of the cost increases and conclude that some of these cost increases  
15 could have been avoided with improved cost management and timely decisions.

16 Q. Are there any other matters that Mr. Meyer discusses in his testimony?

17 A. Yes, he reviews in considerable detail the negotiations with Kiewit for the  
18 Balance of Plant contract. I offer my understanding of this contract and its  
19 impact on construction cost elsewhere in my testimony.

20 Q. Please describe your efforts to reconcile the various budgets and cost reforecasts  
21 prepared during the course of the Iatan project.

1 A. Vantage believes it is important to understand how the cost estimates  
2 changed over time from the original PDR amount, for an 800 MW unit, of \$1.165  
3 Billion to the current estimate for an 850 MW unit of " \*\* [REDACTED] \*\*" Billion. This  
4 effort involved reviewing the detail for each of the reforecasts, with use of  
5 interim forecasts and budget revisions and backup information. The table below  
6 summarizes the specific estimates we evaluated. We should note, that while we  
7 often refer to certain reforecast dates and budget amounts, the data we review  
8 does not always match. Cost and schedule analysis is an on-going process and  
9 often the results will change within a given document from the time it is  
10 prepared to when it is issued. A good example was the updated PDR which was  
11 completed in late 2006 but not issued until mid-2007. This however, has no real  
12 bearing on our analysis or conclusions. The following table describes each of the  
13 cost estimates we analyzed. \*\*

[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]

[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]


[REDACTED]	[REDACTED]	
[REDACTED]	[REDACTED]	
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	
[REDACTED]	[REDACTED]	
[REDACTED]	[REDACTED]	
[REDACTED]	[REDACTED]	

1  
2  
3  
4  
5  
6  
7  
8  
9


\*\*\*

Q. Please describe the cost spreadsheets you have provided below.


A. These spreadsheets provide a summary of costs by category for each budget estimate and reforecast. The first table provides details from the original PDR to the December 2006 Control Budget Estimate. These budgets were done on a functional basis. From that point on, the project changed its tracking, summarizing by procurement, construction and indirect costs. Therefore, we must transition our analysis from one tracking method to the other.\*\*\*



1




1  
2  
3



4  
5





1  
2  
3



\*\*

4 A. Vantage started with the original PDR from 2004 and compared it to the  
5 January 2006 PDR. In this Scale-up, the price was adjusted by "\*\*\* [redacted] \*\*\*" to  
6 account for the size increase from 800 MW to 850 MW and other cost increases  
7 were accounted for. This estimate totaled "\*\*\* [redacted] \*\*\*"

1 Vantage then performed a detailed analysis of the 2007 PDR. The difference  
2 in the amount between the Stipulation estimate and the amount proposed in the  
3 2007 PDR was then reduced to account for reasonable changes that appear to be  
4 justified, based upon a detailed review of \*\*\* [REDACTED]

5 [REDACTED]

6 [REDACTED]

7 [REDACTED]

8 [REDACTED]

9 [REDACTED]\*\*

10 Q. KCP&L witnesses<sup>46</sup> have stated that the 2004 PDR was a just a rough estimate of  
11 the project cost without support or engineering detail. Do contemporary  
12 documents support this argument?

13 A. Absolutely not. KCP&L and B&McD performed extensive analysis on plant  
14 costs and conducted comparisons with other projects under construction. In  
15 addition to the analysis of the 2004 PDR that we discuss below, there were other  
16 documents<sup>47</sup> that support KCP&L's belief that this was an accurate estimate.

---

<sup>46</sup> / KCP&L witnesses Meyer at page 7, line 5 – describes as “high level estimate”; Davis at page 38, lines 20-21 – a PDR is a “pre-cursor to even conceptual design work and is only highly representative of the broad outlines of the project”; Giles at page 15, lines 18-19 – describes the 2004 PDR number as a “very preliminary estimate”; Giles at page 16, line 13 says that the 2004 PDR was “never intended to be a budget for the Project”.

<sup>47</sup> / See Schedule 39 for complete documents.

- 1 • 4/29/2004 e-mail exchange between B&McD personnel, Steve Easley and other  
2 KCP&L personnel discussed the basis for cost Contingency analysis. Included a  
3 graph showing project cost probability analysis.
- 4 • June 7, 2004 e-mail exchange between Easley, Grimwade and other re. Large  
5 Coal Plan Logistics which discusses labor requirements and costs.
- 6 • 2/10/2005 e-mail exchange re. comparison of Iatan capital costs to OPPD  
7 Nebraska City #2. E-mail indicates costs are estimated to be within 1%. (Please  
8 note the final adjusted cost for Nebraska City 2 was \$1,104/kW versus Iatan 2  
9 cost of \$2,339kW.)
- 10 • In an undated document titled Labor Rate Evaluation, (source: Q1R1\_Labor Rate  
11 Evaluation\_HC-P.pdf) provides an estimate of the cost of union labor for Iatan  
12 versus Nebraska city 2 non-union labor. "\*\*\* [REDACTED]  
13 [REDACTED]\*\*"

14 Q. Please indicate what you concluded about the reasonableness of the cost  
15 increases from the original PDR, to the Scale-Up, to the 2006 CBE, to the 2008  
16 Reforecast and finally the 2010 Reforecast.

17 A. The section below provides a summary of our analysis.

18 **Change from the August 2004 to January 2006 Scale-Up and Stipulation**

19 The change from the initial PDR to the Scale-up makes sense. The stipulation  
20 adds "\*\*\* [REDACTED]

21 [REDACTED]

22 [REDACTED]

1 [REDACTED]  
2 [REDACTED]  
3 [REDACTED]  
4 [REDACTED]  
5 [REDACTED]  
6 [REDACTED]  
7 [REDACTED]  
8 [REDACTED]  
9 [REDACTED]  
10 [REDACTED]  
11 [REDACTED]  
12 [REDACTED]  
13 [REDACTED]  
14 [REDACTED]  
15 • [REDACTED]  
16 [REDACTED] \*\*\*

**August 2004 and December 2006 PDR**

18 Q. Please discuss the August 2004 Project Definition Report (PDR) and the two  
19 updates and indicate their value and accuracy.

20 A. Two supplemental reports, one in November 2004 and one in June 2006 were  
21 also prepared. In the interim, a Stipulation cost estimate was prepared in January  
22 2006 to address the increase in size to 850 MW and other associated costs. The first

1 PDR was sent to KCP&L's [REDACTED]  
2 [REDACTED]  
3 [REDACTED] Schedule WPD-35  
4 [REDACTED]  
5 [REDACTED]  
6 [REDACTED]  
7 [REDACTED]  
8 [REDACTED]  
9 [REDACTED]

10 The Original PDR was prepared at a cost of <sup>\*\*\*</sup> [REDACTED]  
11 [REDACTED] <sup>\*\*//</sup> 48

12 The depth and confidence that KCP&L placed in B&McD is communicated in  
13 the PDRs. Vantage provides key excerpts, and has highlighted key portions of the  
14 cover letter.<sup>49</sup> This Project Definition Report summarizes the project definition and  
15 presents the project feasibility inputs for use in KCP&L production cost modeling and  
16 other evaluations. The report basis is expansion of the existing 670 MW (net) Iatan  
17 generating station with an 800 MW (net) addition. The schedule basis of the report  
18 is start of construction in May 2006 with commercial operation by November 2009.

---

<sup>48/</sup> KCC Data Request 472.

<sup>49/</sup> From Original, November 2004 PDR.

1           This report evaluates key technology alternatives for the proposed  
2           expansion and outlines the main aspects of the project including estimates of project  
3           schedule, capital cost, plant performance, and operating and maintenance costs. The  
4           attached report includes an overall definition of project scope and commercial  
5           considerations upon which these feasibility aspects are based.

6           The purpose of this report is to provide adequate information to support the  
7           following KCP&L activities.

- 8           •    Permitting.
- 9           •    Evaluation of economics of major technology components.
- 10          •    Integration of the project into the KCP&L Integrated Resource Plan.
- 11          •    Internal Budget Appropriations.

12          Burns & McDonnell recommends that KCP&L evaluate the economics of the  
13          proposed facility as quickly as possible. Should this project continue to be  
14          economically attractive to KCP&L to fulfill its generation needs, Burns & McDonnell  
15          recommends that KCP&L progress as quickly as possible to implement this project in  
16          an effort to mitigate the uncertainty in future construction and labor market  
17          conditions. An increased interest in international solid fuel generation caused by the  
18          high costs of alternative fuels and the increasing need for emissions controls retrofits  
19          on existing domestic facilities could have a significant impact on the availability of  
20          construction labor and materials. This increase in demand could result in significant  
21          increases in the construction costs and durations for the proposed expansion. As

1 delays in project execution increase, the uncertainty of market conditions at the  
2 time of execution increases.

3 This report, with appendices, was approximately 170 pages in length.  
4 Although the premise of the 2004 PDR was a second unit at the existing Iatan  
5 site, the supplemental PDR in November 2006 considered alternate sites as well  
6 before finally concluding that the Iatan site was the best overall location after all.

7 Q. Was the detail in the report superficial and preliminary?

8 A. No. The report stated that the purpose of this study is to define the preferred  
9 design parameters of major components of the project and provide adequate  
10 information to support the following activities.

- 11 • Development of adequate detail to support permitting requirements.
- 12 • Evaluation of the economics of the major technology components.
- 13 • Integration of the project performance and financial data into the KCP&L  
14 Integrated Resource Plan.
- 15 • Internal budget appropriations.

16 This report includes evaluation of the following major issues.

- 17 1) Supercritical/Subcritical Technology.
- 18 2) Scrubber Technology.
- 19 3) Number of Feedwater Heaters.
- 20 4) Boiler Feed Pump Drive Alternatives.

- 1           5)     Project Emissions Estimate.
- 2           6)     Feasibility Grade Capital Cost Estimate.
- 3           7)     Preliminary Plant Performance Estimate.
- 4           8)     Project Operating and Maintenance Cost Estimate.
- 5           9)     Permitting, Engineering and Construction Schedule Timeline.

6           The report then provides the general design criteria, including 800 MW size,  
7           supercritical, with fundamental design considerations, except for size, similar to the  
8           final plant. A later update suggests that the capital cost increase for an upgrade  
9           from 800 MW to 850 MW would cost 6.25% more.<sup>50</sup> The contracting approach was  
10          assumed to be "a combination of EPC contracts and multiple contracts. A single  
11          EPC contract was assumed for the boiler and air pollution control equipment.  
12          Multiple contracts for the balance of plant work were assumed in an effort to  
13          minimize costs associated with subcontracting."

14    Q.     What was the projected cost of this project and how confident was B&McD in  
15          this estimate?

16    A.     In Section "\*\*\* [REDACTED]

17    [REDACTED]

18    [REDACTED]

19    [REDACTED]

20    [REDACTED]

---

<sup>50</sup>/ Per handwritten note by J. Fleer on original PDR cost estimate.



1 [REDACTED]  
2 [REDACTED]  
3 [REDACTED]  
4 [REDACTED]  
5 [REDACTED]  
6 [REDACTED]  
7 [REDACTED]  
8 [REDACTED]  
9 [REDACTED]  
10 [REDACTED]  
11 [REDACTED]  
12 [REDACTED]  
13 [REDACTED]  
14 [REDACTED]  
15 [REDACTED]  
16 [REDACTED] \*\*//

17 Q. Were there specific details on the proposed schedule?

18 A. Section \*\*// [REDACTED]

19 [REDACTED]  
20 [REDACTED]  
21 [REDACTED]  
22 [REDACTED]

1 [REDACTED]  
2 [REDACTED]  
3 [REDACTED]  
4 [REDACTED]  
5 [REDACTED]  
6 [REDACTED]  
7 [REDACTED]  
8 [REDACTED]  
9 [REDACTED]  
10 [REDACTED]\*\*

11 Q. Were there specific details on the estimated cost?

12 A. Section 7 provided an extensive analysis of cost estimates, with additional  
13 detail on contingency, capital costs and O&M costs in Appendices L, M and N.  
14 The Estimated Capital cost Summary is in Table 7-1.

1  
2

Table 7-1

Estimated \*\*\* [REDACTED]

[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]

3

[REDACTED]

[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]

4

\*\*\*

5 Q. Please describe how the cost estimate was developed.

6 A. The following describes the methodology used in the development of the  
7 Iatan 2 cost estimate.

- 1           • Estimates are based on the assumptions and scope of supply contained in  
2           this report.
- 3           • Major Engineered Equipment: Burns & McDonnell solicited and received  
4           Vendor quotations for the following major equipment:
- 5           • Boiler and SCR;
- 6           • Air Pollution Control Equipment;
- 7           • Stack;
- 8           • Steam Turbine Generator;
- 9           • Surface Condensers;
- 10          • Cooling Tower;
- 11          • Boiler Feed Pumps;
- 12          • Condensate Pumps;
- 13          • Circulating Water Pumps;
- 14          • Boiler Feedwater Heaters.
- 15          • Balance of Plant Equipment: Burns & McDonnell utilized in-house  
16          information from similar projects.
- 17          • Construction Estimates: Construction commodities and indirect costs  
18          were estimated using recent pricing and quantity take-offs from other  
19          similar projects in Burns & McDonnell's in-house data base.
- 20          • Labor rates: Labor rates and productivity factors were developed based  
21          on discussions with construction contractors and local unions familiar  
22          with the area.

1           • Project Indirects: These estimates are based on Burns & McDonnell's  
2           experience as an Owner's Engineer and EPC contractor.

3 Q.       Was a detailed contingency analysis included in the PDR?

4 A.       Section 7.4 provided the basis for contingency and stated:

5           "\*\*\* [REDACTED]  
6           [REDACTED]  
7           [REDACTED]  
8           [REDACTED]  
9           [REDACTED]  
10          [REDACTED]  
11          [REDACTED]  
12          [REDACTED]  
13          [REDACTED]  
14          [REDACTED]  
15          [REDACTED]  
16          [REDACTED]  
17          [REDACTED]  
18          [REDACTED]  
19          [REDACTED]  
20          [REDACTED]  
21          [REDACTED]  
22          [REDACTED]  
23          [REDACTED]

1 [REDACTED]  
2 [REDACTED]  
3 [REDACTED]  
4 [REDACTED]  
5 [REDACTED]  
6 [REDACTED]  
7 [REDACTED]  
8 [REDACTED] \*\*\*

9 As indicated, there is a relatively high probability that the final project cost  
10 will exceed the estimate if no contingency is included. To minimize the risk of  
11 budget overruns, Burns & McDonnell recommends that a contingency be added  
12 to achieve a confidence level of 95%. The actual level used depends upon  
13 KCP&L's appetite for cost risk. \*\*\* [REDACTED]  
14 [REDACTED] \*\*\* On top  
15 of this, an additional contingency should be added to cover unanticipated project  
16 general scope changes. Based upon the amount of preliminary design and  
17 confirmation done to date, Burns & McDonnell recommends a \*\*\* [REDACTED] \*\*\* scope  
18 contingency to cover such potential changes. As such, Burns & McDonnell  
19 recommends an overall project contingency of \*\*\* [REDACTED] \*\*\*. An \*\*\* [REDACTED] \*\*\*  
20 contingency is included in the cost estimate.

21 This level of contingency is adequate to cover normal deviations in pricing  
22 and normal deviations in the assumptions used to develop the project costs.  
23 However, it is not adequate to cover significant deviations from the project

1 assumptions or major changes in market conditions. Deviations that may cause  
2 the project costs to exceed the estimated costs inclusive of contingency include  
3 excessive inflation (>8%), shortage of qualified labor, shortage of qualified  
4 construction contractors, change in contracting approach, and other similar  
5 changes. Such changes may be reflective of a moderate to high amount of new  
6 power plant or industrial plant construction or air pollution control retrofits.  
7 Such a scenario is becoming increasingly more likely as we approach the 2010 to  
8 2012 time frame."

9 Q. What were the major recommendations of the 2004 PDR?

10 A. A summary of the primary recommendations follow.

- 11 • Burns & McDonnell recommends that KCP&L evaluate the contingency  
12 included in the project costs and its impact on mitigating some of the  
13 risks and adjust the contingency as necessary to reflect its appetite for such  
14 risks.
- 15 • Burns & McDonnell also recommends that KCP&L progress as quickly as  
16 possible on this Project. Quick action serves to mitigate the potential  
17 impact of changes in market conditions as they affect both cost and schedule.  
18 Market changes become increasingly likely as time progresses. Burns &  
19 McDonnell recommends that KCP&L utilize the information presented in  
20 this report as inputs into its integrated resource planning model for  
21 comparison to other generation alternatives due to an increased interest in  
22 solid fuel generation and the increasing need for emissions control retrofits  
23 on existing facilities.

1           • It is recommended that a project organizational plan and contracting  
2           strategy for engineering, procurement, and construction be finalized first.

3           The organization plan and contracting strategy should:

- 4           - identify resources, roles, and responsibilities to be provided by the various  
5           Owner organizations, contractors, and consultants;  
6           - discuss lines of communication and decision making authority;  
7           - identify number of contracts and types including use of alliances  
8           and incentives where appropriate.

9           A design management plan should be finalized to include:

- 10          • division of responsibility between the Owner and the various contractors  
11          and consultants;  
12          • requirements for design reviews;  
13          • discussion of design philosophy, methods, standards and criteria.

14   Q.     What was the purpose of the November 2004 PDR?

15   A.     This PDR provided an updated Siting Study to supplement the  
16     environmental assessments. It concluded that the Iatan site was the best  
17     alternative.

18   Q.     What was the purpose of the June 2007 PDR?

19   A.     This PDR provides an update to the original August 2004 report and it's  
20     supporting Appendices. It was presented to" \*\* [REDACTED]

21     [REDACTED]



Direct Testimony of Walter P. Drabinski, Vantage Energy Consulting, LLC.

Kansas City Power & Light Company

Docket No. ER-2010-0355/0356

- 1
- 2
- 3
- 4
- 5
- 6
- 7
- 8
- 9
- 10
- 11
- 12
- 13
- 14
- 15
- 16
- 17
- 18
- 19
- 20
- 21
- 22
- 23

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

1 [REDACTED]  
2 [REDACTED]  
3 [REDACTED]  
4 [REDACTED]  
5 [REDACTED]  
6 [REDACTED]  
7 [REDACTED]  
8 [REDACTED] \*\*

9 Q. How did the schedule change at this point?

10 A. The schedule reflected the fact that the regulatory approval was almost one  
11 year later than anticipated in the original PDR. The revised schedule was  
12 provided in Table S1-1.

1 **Table S1-1 Key Milestone Date Comparison - Current vs. Original**

Milestone	Original(2004 PDR)	Current (June 2006)	Variance
			Months
Start Design Engineering	11-1-2004	12-1-2005	13
Award Major Procurement – Boiler Island	5-1-2005	LNTP 2/28/06A NTP 4/27/06A	10 12
Award Major Procurement –Turbine-Generator	5-1-2005	4-12-2006A	11.5
Start Construction	5-1-2006	8-29-2006A	4
Start Boiler Island Steel Erection	11-1-2006	8-15-2007	9.5
Energize Startup Power	5-1-2008	2-1-2009	9
Synchronize	5-1-2009	2-1-2010	9
Provisional Acceptance	NA	6-1-2010	
Commercial Operation	11-1-2009	10-1-2010	11

2  
3 **Q. What were the changes in cost from 2004 to 2006?**

4 **A.** In addition to our review of the technical issues identified that impacted cost;  
5 we reviewed the detailed cost summary in Appendix S1-M. The major increases  
6 in estimated costs were in the following area. \*\*\*

1

[REDACTED]

	[REDACTED]	[REDACTED]
	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]

2 \*\*\*

3 Q. Provide some insight into the major changes from 2004 to 2006.

4 A. In addition to our review of technical issues that impacted cost, we reviewed  
5 the detailed cost summary in \*\*\* [REDACTED]

6 [REDACTED]

7 [REDACTED]

8 [REDACTED]

9 [REDACTED]

10 [REDACTED]

11 [REDACTED]

12 [REDACTED]

13 [REDACTED]

1 [REDACTED]

2 [REDACTED]

3 [REDACTED]

4 • [REDACTED]

5 [REDACTED]\*\*

6 Q. What is your overall conclusion regarding the development of the 2004 PDR and  
7 the revisions made in the December 2006 PDR Supplement?

8 A. The total increase of \*\*\* [REDACTED]

9 [REDACTED]

10 [REDACTED]

11 [REDACTED]

12 [REDACTED]

13 [REDACTED]

14 [REDACTED]

15 [REDACTED]

16 [REDACTED]

17 [REDACTED]

18 [REDACTED]

19 [REDACTED]

20 [REDACTED]

21 [REDACTED]

22 [REDACTED]

23 [REDACTED]

1  
2  
3  
4  
5  
6

[REDACTED]

[REDACTED]

7

\*\*

8

9

Q. Do you believe all of the increase from the 2004 PDR and the 2006 CBE should be considered as prudent by the Commission?

10

11

A. After adjusting the cost of the project for the increased size from "\*\*\* [REDACTED]

12

[REDACTED]

13

[REDACTED]

14

[REDACTED]

15

[REDACTED]

16

[REDACTED]

1 [REDACTED]  
2 [REDACTED]  
3 [REDACTED]\*\*

4 Now, the question is who should be responsible for this underestimation,  
5 KCP&L or the ratepayers? Should KCP&L's excuse that the original PDR was  
6 just an early estimate justify a \$211 million unexplained cost increase? Vantage  
7 believes that the Commission should seriously consider whether some portion of  
8 this amount be denied. Our opinion, based on our overall analysis and  
9 understanding of the project and its early planning is that 50% of this amount, or  
10 (\$106 million) should be deemed imprudent because the increases are not  
11 justified by the facts provided in the project documentation.

12 **ANALYSIS OF MAY 2008 AND MARCH 2010 REFORECAST**

13 Q. Please describe the basis for each of these two forecasts and indicate the position  
14 Vantage has on how reasonable these cost increases are.

15 A. These two reforecasts, (Schedules WPD 3 & 4), were necessitated by the  
16 recognition that project costs were rising at a rate that could not be constrained  
17 within the existing budget requirements. In each case, KCP&L had to face the  
18 fact that contingency budget amounts had dissipated and that project  
19 productivity had not improved sufficiently enough to recover cost and schedule  
20 problems. While some of the cost increases were justified by commodity cost  
21 increases, this would have accounted for only a small portion of the total cost  
22 overruns. The following table provides a summary of causal factor that result in

Direct Testimony of Walter P. Drabinski, Vantage Energy Consulting, LLC.

Kansas City Power & Light Company

Docket No. ER-2010-0355/0356

- 1 negative project impacts and imprudent costs. This list is not all inclusive, but  
2 provides a view of how costs were driven higher due to mismanagement.

Causal Factor	Areas Impacted
Lack of an effective Project Management during the critical early phase of the project	The lack of effective and adequate management during 2006 and early 2007 resulted in many of the other problems listed below.
Unrealistic schedule at the start of the project (185 days). <sup>51</sup>	The initial schedule was immediately recognized as tight. This drove decisions on EPC versus Multi Prime, signing of key contracts without defined details, and significant rework and engineering miscues.
Inaccurate initial estimate in initial and updated PDRs.	The initial PDR had significant underestimates of both commodity costs and total scope. The lack of knowledge regarding the required size of the turbine building resulted in significant re-engineering and increased commodity amounts.
Conflicts with major contractor as a result of compression.	Details in change orders indicate that many contracts were claiming additional costs due to

---

<sup>51/</sup> 01/04/2007 Weekly Leadership Team minutes page 5.



	compression.
Poorly written contracts that do not give access to performance data.	Both the Alstom and Kiewit contracts did not provide adequate language to assure that KCP&L could get performance data needed to track performance and address necessary changes.
Lack of project controls during the early portion of the project.	The delay in instituting project controls led to a lack of clarity and transparency in project costs and progress.
Inadequate CM staff early in the project.	KCP&L completely misunderstood the scope of this project and the assets needed. When they did recognize the issue, they were faced with hiring outside support during a constrained market.
Poor performance by B&McD.	Poor quality and timeliness led to conflicts with contractors and other team members. This resulted in schedule slip, compression and related cost increases.
Conflict of interest on the part of B&McD.	B&McD had a number of conflicts on the project that are problematic. First, they made a recommendation to utilize the Multi Prime method, in the face of industry trends ensuring

	<p>themselves higher revenues as the Owner Engineer. Second, B&amp;McD provided a significant portion of the CM staff. In many cases B&amp;McD employees were responsible for producing reports that evaluated B&amp;McD performance.</p>
<p>Lack of oversight and contractual constraints on B&amp;McD.</p>	<p>Prior to the signing of the contract with B&amp;McD in early 2007 there were no specific performance criteria with which to measure their performance.</p> <p>52</p>
<p>Sequencing issues that add inefficiencies to various contractors.</p>	<p>Schedule delays often required contracts to demobilize and then resequence work later when access was available.</p>
<p>Commodity price increases.</p>	<p>Delays in completing design and subsequent delays in awarding contracts and procuring materials could result in major impact on project costs. However, the major equipment purchases including the boiler, turbine generator and AQCS were ordered as scheduled in the PDR.</p> <p>Commodity price increases should therefore not be</p>


---

<sup>52</sup>/ Schiff Hardin Status Report dated May 8, 2006, page 6.

	a major factor.
Schedule delays resulted additional costs to major contractors who were required to remain on-site longer than contracts called for.	The weekly cost of maintaining a craftsman is <b>***[REDACTED]**</b> , including the cost of supervision. The cost for maintaining a staff of <b>***[REDACTED]**</b> for the additional <b>***[REDACTED]**</b> as associated with the schedule delay is <b>***[REDACTED]**</b>
Weather delays that could have been avoided had key activities been performed when initially planned.	Had the project schedule been maintained the anticipated schedule, major weather related issue KCP&L claims during boiler flushing in December 2009 could have been avoided.

1 Q. How did the causal factors described above impact specific cost categories?

2 A. We have selected some key data from the spreadsheet above that describes  
 3 the 2008 and 2010 budget reforecasts versus the December 2006 CBE. We  
 4 provide it below, followed by discussions of each category, along with proposed  
 5 adjustments.\*\*\*



\*\*\*

6  
7

1 Q. What are your observations and proposed adjustments?

2 A. Note that total construction costs went up by "\*\*\* [REDACTED] \*\*\*"  
 3 between December 2006 and March 2010. This increase correlates closely with  
 4 the substandard productivity major contractors experienced. Please recall that  
 5 Kiewit had a "\*\*\* [REDACTED] \*\*\*" overall loss in efficiency and Alstom had a "\*\*\* [REDACTED] \*\*\*" loss.  
 6 The category for Construction Management, Project Management and  
 7 Engineering increased by "\*\*\* [REDACTED] \*\*\*" These cost increases were  
 8 recognized as necessary when KCP&L instituted efforts to properly manage the  
 9 project and attempt to recover lost schedule in 2008. The final category of Field  
 10 & Office and Miscellaneous increased by \$53.8 million or 285%. Again, these  
 11 costs were required to support the increased workforces, Construction  
 12 Management personnel and facilities at the site.

13 Q. In your professional opinion, what amounts would you consider being  
 14 unreasonable and therefore considered imprudent?

15 A. We have prepared the following table with our adjustments and rationale. It is  
 16 important to recognize that there is no way, using data supplied by KCP&L, to  
 17 develop an exact rate, but this is a reasonable analysis based upon accepted  
 18 industry practice. \*\*

Category	Change in Cost	Imprudent Amount (\$ Million)	Rationale
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]

			[REDACTED]
			[REDACTED]
			[REDACTED]
			[REDACTED]
			[REDACTED]
			[REDACTED]
			[REDACTED]
			[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
			[REDACTED]
			[REDACTED]
			[REDACTED]
			[REDACTED]
			[REDACTED]
			[REDACTED]
			[REDACTED]
			[REDACTED]
			[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
			[REDACTED]
			[REDACTED]
			[REDACTED]
			[REDACTED]

			[REDACTED]
			[REDACTED]
			[REDACTED]
			[REDACTED]
[REDACTED]		[REDACTED]	

1 \*\*

2 Q. Based on your total analysis of changes in cost from the adjusted initial PDR to the  
3 current 2010 reforecast, what amount do you believe is imprudently incurred and  
4 should be disallowed?

5 A. When we total the amount we consider unreasonable in the initial analysis  
6 (2004 PDR to 2006 CBE) and the amount identified above, we reach a total  
7 disallowance of "\*\*\* [REDACTED] \*\*\*"

8 **REVIEW OF INITIAL PURCHASE ORDERS AND CHANGE ORDERS**


9 Q. Describe how you evaluated initial purchase orders, change orders and other cost  
10 areas to identify costs that might be deemed imprudent?

11 A. This analysis was in-depth and extremely data intensive, as detailed in  
12 Schedule WPD-37. Vantage requested and reviewed summaries of all initial  
13 purchase orders and all change orders. This included "\*\*\* [REDACTED]  
14 [REDACTED]  
15 [REDACTED] \*\*\*" A summary of the initial POs and COs and all associated  
16 analysis is provided in Schedule WPD-2. Vantage then selected all purchase  
17 orders over \$10 million, almost three hundred selected change orders for further  
18 review. Our consultants read support documentation used by KCP&L to  
19 support each purchase order or change order. After reviewing the support


1 documentation, Vantage determined if all or part of the cost should not be  
2 permitted into rate base. This involved looking for details related to overtime,  
3 schedule compression, contract extensions, schedule extensions, work deferrals  
4 or restacking, or other work that would not have been required if the project was  
5 on schedule and all work was sequenced as planned. We also looked for  
6 instances in which additional payments were made for services or supplies that  
7 should have been included in the original contract.

8 Q. What was the breakdown by major company of expenditures on Iatan 2?

9 A. The following table provides this detail. Please note that the line titled  
10 "Miscellaneous POs from Data" is a collection of purchase orders, including  
11 additional work by Schiff Hardin, Ernst & Young, various law firms and other  
12 KCP&L related expenditures. We have also summarized this below. " \*\*




13



1






[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]

1 \*\*\*

2 Q. What was the total of your analysis that you believe warrants exclusion form  
3 rate base?

4 A. The following table summarizes the results of our analysis. \*\*\*



5 \*\*\*

6 Q. Provide a rationale or reference supporting each amount in the table above.

1 A. The Alstom amount of \$37.2M is largely based upon our analysis earlier in  
2 the report. All 14 items in the cost profile, except 3, 4 and 7, are deemed  
3 imprudent. The \$37.2 M is a conservative amount, because the lack of  
4 productivity by Alstom drove costs up for many smaller contractors that were  
5 not specifically identified and quantified.

6 Q. How do you justify the Kiewit Contract disallowances?.

7 A. The Kiewit cost increases are well documented. The turbine building bust  
8 drove much of these costs. Please recall that Kiewit expressed interest at about  
9 the time that the bust was first discovered. The ultimate amounts of materials  
10 would not be known until all engineering was completed. Increased quantities  
11 for commodities and increased hours drove the level of these imprudent costs.  
12 Vantage is of the opinion that the \$20M of the \$43M first group of change orders,  
13 the \$39M, and \$29M and \$24 Million of the last \$44M change to the contract,  
14 totaling \$112 million should not be included in rate base.

15 Q. What are the cost drivers behind the Kissick imprudent cost reduction.

16 A. Vantage analyzed purchase orders and change orders, identifying seven that  
17 we believe should not be included in the approved costs. These are listed below.

18 \*\*\*

[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]

--	--	--	--

1   \*\*/

2   Q.   How did you determine the amount to declare imprudent from the B&McD  
3   contract?

4   A.   **\*\*\*** [REDACTED]

5   [REDACTED]

6   [REDACTED]

7   [REDACTED]

8   [REDACTED]

9   [REDACTED]

10   [REDACTED]

11   [REDACTED]

12   [REDACTED]

13   [REDACTED]


14   [REDACTED]

15   [REDACTED]

16   [REDACTED]

17   [REDACTED]

18   [REDACTED]



1

2



3




4



5





1

2 \*\*\*

1 Q. Based on the four separate imprudence quantification approaches you present in  
2 Section G of your testimony, what amount do you recommend be removed from  
3 the proposed rate base increase?

4 A. We would recommend that the comparison of Iatan 2 costs to other power  
5 plants be considered a boundary that supports the overall conclusion of  
6 imprudent costs. Finally, our analysis of purchase orders and change orders  
7 imputes to \*\* [REDACTED] \*\* in imprudent costs. Vantage recommends, based on  
8 our testimony alone, that the \*\* [REDACTED] \*\* amount be considered a  
9 conservative estimate of imprudent costs.

10 Q. Does this conclude your testimony?

11 A. Yes.

**BEFORE THE PUBLIC SERVICE COMMISSION  
OF THE STATE OF MISSOURI**


In the Matter of the Application of                    )  
Kansas City Power & Light Company            )  
for Approval to Make Certain Changes in        )  
its Charges for Electric Service to Continue    )  
the Implementation of its Regulatory Plan        )

File No. ER-2010-0355  
ER-2010-0356


**AFFIDAVIT OF WALTER DRABINSKI**

**STATE OF MISSOURI     )**  
  )  
**COUNTY OF COLE        )**            **ss**

Walter Drabinski, of lawful age, on his oath states: that he has prepared the attached Direct Testimony in question and answer form, consisting of 213 pages of Direct Testimony and 39 schedules to be presented in the above case and that the answers in the following Direct Testimony were given by him; that he has knowledge of the matters set forth in such answers; and that such matters are true to the best of his knowledge and belief.

  
\_\_\_\_\_  
Walter Drabinski

Subscribed and sworn to before me this 24<sup>th</sup> day of January, 2011.

  
\_\_\_\_\_  
Notary Public

My Commission Expires: 7-19-11



KIMBERLY R. WILLIAMS  
My Commission Expires  
July 19, 2011  
Cole County  
Commission #07507473