

MISSOURI PUBLIC SERVICE COMMISSION


STAFF'S

CONSTRUCTION AUDIT AND PRUDENCE

REVIEW OF SIOUX WET FLUE GAS

DESULFURIZATION PROJECT FOR COSTS

REPORTED AS OF SEPTEMBER 30, 2010



**UNION ELECTRIC COMPANY,
d/b/a Ameren Missouri**

FILE NO. ER-2011-0028

*Jefferson City, Missouri
February 8, 2011*

**** DENOTES HIGHLY CONFIDENTIAL INFORMATION ****
DENOTES PROPRIETARY INFORMATION

NP

**STAFF’S CONSTRUCTION AUDIT AND PRUDENCE REVIEW
OF SIOUX WET FLUE GAS DESULFURIZATION PROJECT
FOR COSTS REPORTED AS OF SEPTEMBER 30, 2010**

1
2
3
4

5 I. Background..... 1

6 Staff Expert/Witness: Roberta A. Grissum 2

7 II. Summary of Findings..... 2

8 Staff Expert/Witness: Roberta A. Grissum 3

9 III. Audit Objectives, Risk Assessment and Audit Scope 3

10 A. Audit Objective..... 3

11 Staff Expert/Witness: Roberta A. Grissum 3

12 B. Risk Assessment 4

13 Staff Expert/Witness: Roberta A. Grissum 4

14 C. Audit Scope..... 4

15 Staff Expert/Witness: Roberta A. Grissum 5

16 IV. Audit Procedures..... 6

17 Staff Expert/Witness: Roberta A. Grissum 6

18 V. Engineering Reviews 6

19 A. Scope..... 6

20 Staff Expert/Witness: Michael E. Taylor 7

21 B. Activities and Conclusions related to the Staff Engineering Review of Sioux

22 Scrubbers⁷

23 Staff Expert/Witness: Michael E. Taylor 9

24 VI. Detailed Findings 9

25 A. Project Management Overview..... 9

26 1. Sargent & Lundy Engineering (S&L)..... 12

27 2. Allied Power Solutions (APS) 12

28 3. Ameren Missouri Personnel Assigned Field Responsibilities for the Sioux WFGD

29 Project 13

30 Staff Expert/Witness: Roberta A. Grissum 13

31 B. Cost and Schedule Management..... 13

32 1. Monthly Status Reports to the Missouri Public Service Commission Staff 17

33 2. Monthly Status Reports APS Provided to Ameren Missouri..... 21

34 3. Monthly Progress and Cost Reports Provided to Ameren Missouri by S&L 22

35 Staff Expert/Witness: Roberta A. Grissum 26

1	C.	Internal and External Audit Reviews.....	27
2		Staff Expert/Witness: Roberta A. Grissum	30
3	D.	Lessons Learned for Project Management.....	30
4		Staff Expert/Witness: Roberta A. Grissum	31
5	E.	Procurement and Payment Process	32
6	1.	Engineering Service Agreements.....	32
7	2.	Request for Bids.....	32
8	3.	Staff Review of Procurement Process.....	33
9	4.	Payment Processing	33
10		Staff Expert/Witness: Roberta A. Grissum	34
11	F.	Capital Projects, Change Orders and Approval Process.....	35
12	1.	Capital Projects and Approval Process	35
13	2.	Change Orders and Approval Process	35
14		Staff Expert/Witness: Roberta Grissum	39
15	G.	Allocation of Overhead Charges.....	39
16		Staff Expert/Witness: Roberta A. Grissum	39
17	H.	Disallowances	40
18	1.	Costs Related to Project Delays.....	41
19	2.	Costs Related to Unresolved Backcharges	43
20	3.	Audit Staff’s Review of and Recommendations for Unexplained Invoices	43
21		Staff Expert/Witness: Roberta A. Grissum	44
22	I.	Allowance for Funds Used During Construction.....	44
23		Staff Expert/Witness: Roberta A. Grissum	47
24			

1 **STAFF’S CONSTRUCTION AUDIT AND PRUDENCE REVIEW**
2 **OF SIOUX WET FLUE GAS DESULFURIZATION PROJECT**
3 **FOR COSTS REPORTED AS OF SEPTEMBER 30, 2010**

4 **I. Background**

5 This Report is the Staff Construction Audit and Prudence Review relating to the Sioux
6 Wet Flue Gas Desulfurization Project (“Sioux WFGD”) of Ameren Missouri. Unlike the Iatan 1
7 scrubber project (air quality control system (AQCS) environmental enhancements) of Kansas
8 City Power & Light Company (KCPL), the Sioux WFGD Project was not conducted under the
9 parameters and benefits of a Regulatory Plan which is a contract among the signatory parties
10 approved by the Commission which provided specific financial benefits to KCPL.

11 In response to the Environmental Protection Agency’s Clean Air Interstate Rule (CAIR),
12 Ameren Missouri undertook the Sioux WFGD Project. Under the general direction of Robert E.
13 Schallenberg, Utility Services Division Director, Staff performed an audit of the WGDF Project.
14 Other than the engineering review, Mr. Schallenberg provided direction regarding scope,
15 procedures, and report format. He also determined the timing with regard to the results that
16 would be provided in Staff’s direct case filing on February 8, 2011, and true-up filing on
17 May 16, 2011. Staff members Roberta A. Grissum from the Auditing Department and
18 Michael E. Taylor from the Energy Department were assigned to the construction audit and
19 prudence review.

20 The Audit Staff has been provided supporting documentation for approximately
21 \$521.8 million in charges incurred for the Sioux WFGD Project through September 30, 2010.
22 The agreed to and ordered true-up cut-off date for charges to be considered for inclusion in rate
23 base in this rate proceeding is December 31, 2010. Ameren Missouri is expected to provide
24 additional documentation to support all charges incurred for the Sioux WFGD Project through
25 December 31, 2010 no later than April 5, 2011.

26 As of this filing, Ameren Missouri reports that approximately 96% of the Sioux WFGD
27 Project has been completed. To support this claim, Ameren Missouri provided the following
28 status of the Sioux WFGD Project based upon information obtained from its General Contractor,
29 Sargent & Lundy’s (S&L), Monthly Cost Report dated November 2010:

1 effective manner as well as being based on hindsight regarding after the fact results.
2 See pages 20 below.

3 4. Although the actions taken by Ameren Missouri to address an issue once it was
4 identified were reasonable, it appears that a rather critical component (i.e., the motor
5 control center bucket overloads and/or breakers) was not designed properly in the original
6 design process. As such, Ameren Missouri should have conducted an analysis to at least
7 gain the benefit of a “lesson learned” for future coal plant retrofits as well as explore the
8 possibility for a back charge opportunity to reduce overall project costs. See pages 31
9 below.

10 5. Actions taken by Ameren Missouri to mitigate potential scheduling delays,
11 outside Ameren Missouri’s decision to slowdown construction in November 2008, appear
12 to be reasonable. See pages 29 below.

13 6. The Audit Staff found that Ameren Missouri implemented lessons learned from
14 its affiliates at the Coffeen and Duck Creek power stations to improve the efficiency of
15 the Sioux WFGD Project. Formal lesson learned documentation should be prepared
16 before the Sioux WFGD Project is closed. See pages 30 below.

17 7. Ameren Missouri should develop a document to ensure that all large capital
18 projects have all charges incurred appropriately supported by Ameren Missouri’s
19 purchase order process or the engineering service agreement (ESA) process or create
20 documentation properly justifying the incurrence of a charge without an Ameren
21 Missouri purchase order or ESA before the expenditure is paid. See pages 32 below.

22 *Staff Expert/Witness: Roberta A. Grissum*

23 **III. Audit Objectives, Risk Assessment and Audit Scope**

24 **A. Audit Objective**

25 Determine whether Ameren Missouri has incurred charges for the Sioux WFGD for
26 recovery from Ameren Missouri ratepayers that are imprudent, unreasonable, inappropriate,
27 and/or not of benefit to Missouri ratepayers, or are for investment that is not fully operational
28 and used for service. If any such charges are found, develop recommended adjustments to the
29 Commission to remove these costs from the cost of the Sioux WFGD project included in Ameren
30 Missouri’s rate base in this rate case.

31 *Staff Expert/Witness: Roberta A. Grissum*

1 **B. Risk Assessment**

2 The Audit Staff determined that there was a significant possibility that the Sioux WFGD
3 Project had incurred imprudent, unreasonable, inappropriate, and/or not of benefit to Missouri
4 ratepayer charges. The Audit Staff’s basis for this concern was spurred by Ameren’s decision to
5 slowdown construction in late 2008 and the Audit Staff’s identification of approximately
6 \$127 million of charges incurred for the Sioux WFGD Project that were not supported by
7 purchase orders or engineering service agreement (ESA) documentation. As such, Staff
8 conducted an examination of the known problems identified by the Company, Allied Power
9 Solutions (APS), internal and external auditors and Sargent & Lundy (S&L) in an attempt to
10 identify such charges and make a determination about their prudence, reasonableness,
11 appropriateness, and/or benefit to Missouri ratepayers. Details of the responsibilities of APS and
12 S&L are discussed in section H of this report.

13 *Staff Expert/Witness: Roberta A. Grissum*

14 **C. Audit Scope**

15 The Staff’s first step in determining the scope of its construction audit and prudence
16 review of the appropriateness of Ameren Missouri’s Sioux WFGD project costs for recovery
17 from ratepayers was to determine the time period that would be reviewed. In the Commission’s
18 *Order Approving Procedural Schedule and Establishing Test Year* issued November 10, 2010 in
19 Case No. ER-2011-0028, the Commission ordered a true-up cut-off date for the Audit Staff
20 review of all charges associated with the Sioux WFGD Project through December 31, 2010.
21 However, the latest information available to the Audit Staff for purposes of this filing includes
22 costs incurred for the Sioux WFGD Project through September 30, 2010, the ordered cut-off date
23 for the direct case filing. It has been ordered that Ameren Missouri provide updated costs related
24 to the Sioux WFGD through the period ending December 31, 2010 to the Staff no later than
25 April 5, 2011. Once the updated costs through December 31, 2010 are received, the Audit Staff
26 will audit and review this data for prudence, reasonableness, appropriateness, and/or benefit to
27 Missouri ratepayers of recovery from Ameren Missouri ratepayers.

28 For purposes of this filing, the Audit Staff is only proposing adjustments for charges it
29 has identified as being imprudent, unreasonable, inappropriate, and/or not of benefit to Missouri
30 ratepayers through the period ending September 30, 2010. After Ameren Missouri provides

1 costs through the period ending December 31, 2010, the Staff will update this report for any
2 additional costs identified as being imprudent, unreasonable, inappropriate, and/or not of benefit
3 to Missouri ratepayers.

4 As part of its audit scope, the Audit Staff reviewed the cost and schedule controls utilized
5 by Ameren Missouri and its project managers in order to familiarize itself with the policies and
6 procedures Ameren Missouri had in place to control costs and mitigate risks for the Sioux
7 WFGD Project. The Audit Staff also reviewed the following documents during the audit
8 process:

- 9 1. Sargent & Lundy (S&L) Monthly Cost Report
- 10 2. Allied Power Solutions (APS) Monthly Status Reports
- 11 3. Key vendor contracts and Engineering Service Agreements (ESAs)
- 12 4. Ameren Missouri Board of Directors Minutes
- 13 5. Change Order Requests (CORs) and Requests for Work Order Extensions
- 14 6. Purchase Order Summaries
- 15 7. Internal/External Audit Reports and Findings
- 16 8. Requests for Proposal Letters
- 17 9. Primavera Reports used for Project Scheduling
- 18 10. Cost and Schedule Performance Indices (CPI-SPI-CSI)
- 19 11. Direct Testimony of Ameren Missouri Witness Mr. Mark C. Birk
- 20 12. Direct Testimony Workpapers of Ameren Missouri Witness Mr. Mark C. Birk

21 The Audit Staff also:

- 22 1. Cross-referenced all charges with purchase orders and work packages, to
23 the extent possible;
- 24 2. Identified unexplained charges that were not supported by purchase
25 orders or purchase order line distribution amounts;
- 26 3. Reviewed approximately 1,400 invoices related to the unexplained
27 charges identified in Item 2 above; and
- 28 4. Visited the construction site and conducted interviews with key project
29 personnel regarding project status, cost controls and change order
30 authorization processes. The specific individuals interviewed included:
31 Bob Schweppe, Manager of Environment Projects for Project Operation
32 Services (POS); Chris Maricic, Managing Supervisor of the Sioux WFGD
33 Project; and Homer Clark, Supervising Engineer of the Sioux WFGD
34 Project.

35 *Staff Expert/Witness: Roberta A. Grissum*

1 **IV. Audit Procedures**

2 Audit procedures performed by an independent auditor are intended to ensure a sufficient
3 review of the available data to support the audit opinion and that the audit objectives are met. In
4 this proceeding, the goal of the Audit Staff was to determine if costs Ameren Missouri charged
5 to the Sioux WFGD Project are prudent, reasonable, appropriate, and/or of benefit to Missouri
6 ratepayers for recovery from ratepayers; which includes that they be adequately identified,
7 supported, and explained. The Staff's procedures for this audit goal included, but were not
8 limited to: (1) Personnel Interviews; (2) Contract Evaluation; (3) Cost Evaluation; and
9 (4) Invoice Evaluation. While Staff believes it has performed an adequate audit to uncover
10 inappropriate costs, it makes no representation that the unadjusted costs consist of only prudent,
11 reasonable, appropriate, and/or of benefit to Missouri ratepayers costs as of September 30, 2010.

12 *Staff Expert/Witness: Roberta A. Grissum*

13 **V. Engineering Reviews**

14 **A. Scope**

15 The Engineering Analysis Section of the Energy Department, Utility Operations
16 Division, is responsible for and conducts Engineering Reviews of major electric utility
17 construction projects. The Engineering Review consists of two activities--monitor project
18 construction progress and review construction project change orders.

19 To monitor the progress of the project during construction, Engineering Staff makes
20 periodic field visits to the site. Ideally, Engineering Staff begins making field visits at the on-set
21 of the construction and continues visits until a project is determined to meet the criteria to be
22 considered fully operational and used for service. During a field visit, Engineering Staff meets
23 with company personnel to review the overall progress of construction, review documents
24 related to changes affecting the project, including documents related to changes in the schedule,
25 and to receive updates of safety-related aspects of the project.

26 Engineering Staff reviews construction project change orders associated with the project
27 for the following:

- 28 • To understand the reason for the change at the point in time when the
29 change order was issued;

- To determine whether the change corrected an engineering-related problem, resulted in a better design, or improved the operation or construction of the plant; and
- To determine whether the change resulted in a safety concern, caused unnecessary construction, or caused unnecessary duplication of facilities or work.

In any particular Engineering Review, the number of field visits to monitor construction progress, the number of meetings with construction and company personnel and the number of construction project change order reviews vary depending on a number of factors; including the project type, the project size, the project location, and the availability of Engineering Staff to perform the Engineering Review.

Other than as it relates to the foregoing list, the Engineering Staff's review of change orders does not include a review of events preceding issuance of a change order, any change in construction project costs due to a change order, or any other action or inaction by the company which resulted in a change order.

During an Engineering Review, the Engineering Staff discusses the change orders with company and construction project personnel to understand the reasons for the change orders. In addition, the Engineering Staff reviews contracts, agreements, purchase orders, drawings, and correspondences related to the change orders. If Engineering Staff determines there is an engineering concern with a change order, the Engineering Staff would share its concern with the Commission's Auditing Staff and consult with Staff management to determine the appropriate response to take to address the concern.

Staff Expert/Witness: Michael E. Taylor

B. Activities and Conclusions related to the Staff Engineering Review of Sioux Scrubbers

Based on its Engineering Review of Ameren Missouri's change orders, Engineering Staff found no engineering concerns with any of the Sioux scrubber change orders reviewed.

Engineering Staff visited the construction site on May 1, 2008; July 9, 2009; and January 7, 2011. The last visit, in January 2011, took place shortly after testing was completed to determine if the Sioux scrubbers met in-service criteria. During these site visits Engineering Staff toured the construction site, discussed construction progress and future milestones, and reviewed construction progress since the last plant visit. Additionally, Ameren Missouri

1 provided project updates for Engineering Staff and other Staff members on February 26, 2008;
2 August 20, 2008; and May 22, 2009. Ameren also installed similar scrubbers on three Illinois
3 generating units (Coffeen Units 1 and 2 and Duck Creek) during the timeframe of the Sioux
4 installation. Lessons learned from the Illinois installations were incorporated at the Sioux Plant.

5 The Engineering Staff reviewed contractor/vendor contracts, purchase orders, drawings,
6 and correspondences related to the change orders. To better understand the different types of
7 circumstances for the change orders, Engineering Staff created six categories representing
8 general reasons for a change order. The six categories are:

9 *Type 1: Change Orders associated with final design changes or final*
10 *engineering changes.*

11 Ameren Missouri awarded some contracts before completion of final design.
12 Therefore, there were changes due to work that started before the final design, or the final
13 engineering was completed. Also during construction, additional work was added to the
14 contractor/engineer/consultant contracts.

15 *Type 2: Change Orders associated with changes made by Ameren*
16 *Missouri*

17 Ameren Missouri made changes for more efficient or safer operation and/or maintenance
18 of the Sioux scrubbers and the associated plant equipment after construction started. This
19 category also includes change orders due to the selection of a particular design by Ameren
20 Missouri during construction.

21 *Type 3: Change Orders associated with field design*

22 This type of change was made due to final design decisions left to be worked out during
23 actual construction, and design changes made in the field. This type also includes changes in the
24 way work was to be done in order to avoid potential problems and moving work from one
25 contractor's work scope to another contractor's work scope.

26 *Type 4: Change Orders associated with field construction issues*

27 These changes were made due to unforeseen problems or obstacles encountered during
28 actual construction. This would include changing the design, making repairs, and/or modifying
29 material/equipment to make it work as required. This category also includes changes due to
30 moving contractors, or equipment, and adding equipment for easier access to work areas.

1 *Type 5: Change Orders associated with contracts that specify the actual*
2 *amounts and/or prices would be determined at time of the work.*

3 Some contracts were written such that the final cost would be determined at a later date.
4 Either the amount of work, or number of items purchased, or the prices were trued-up with
5 change orders at some point during the construction project.

6 *Type 6: Change Orders associated with changes to the type of contract*

7 The type of contract changed, e.g., a time-and-material contract was converted to a fixed-
8 price contract.

9 During the construction period there were numerous change orders for the Sioux scrubber
10 construction project. Engineering Staff reviewed copies of change orders and supporting
11 documentation that were available in an on-line database provided by Ameren Missouri.
12 Engineering Staff that performed this specific review was Michael Taylor.

13 *Staff Expert/Witness: Michael E. Taylor*

14 **VI. Detailed Findings**

15 **A. Project Management Overview**

16 Project management “best practices” have been purported to define the following as key
17 elements of a capital project plan:

- 18 • Scope of Work
- 19 • Safety Plan
- 20 • Quality Plan
- 21 • Roles & Responsibilities
- 22 • Project Controls Plan
 - 23 ○ Schedule
 - 24 ○ Costs & Performance Measurement
 - 25 ○ Management of Change
 - 26 ○ Payment Process
- 27 • Procurement Plan
- 28 • Contracts Plan
- 29 • Engineering Plan
- 30 • Construction Management Plan
- 31 • Facilities Commissioning Plan
- 32 • Interface Management Plan

- 1 • Project Reporting Plan
- 2 • Risk Management Plan
- 3 • Document Management
- 4 • Lessons Learned
- 5 • Current Pictures of Work In Progress
- 6 • Other Required Plans

7 [Source: Project Management for Utility Capital Projects Using Project Management Best
8 Practices for Success, Presented by PMCC, Inc. (a consulting firm in Houston, TX) in
9 association with EUCL.]

10 The Audit Staff reviewed Ameren Missouri's capital project plan that included many of
11 these key elements. However, during internal and external audit reviews conducted by
12 Ameren Services and Ernst & Young during the course of the construction project, they
13 identified inefficiencies in Ameren Missouri's capital project plan. These inefficiencies will be
14 discussed later in this Report.

15 For managing the Sioux WFGD Project, Ameren Missouri reviewed a number of
16 approaches and decided to adopt an alliance approach to project management. An alliance is a
17 team aligned to the same objectives as Ameren. Ameren Missouri reviewed similar approaches
18 utilized by other utilities including: AEP, Cinergy, Duke, Dynegy, Southern Companies and
19 Progress Energy (Source: Company response to Staff Data Request No. 144, Attachment 2). The
20 Alliance team members were to be: Alberici, Graycor, MC Industrial (MCI), Sachs Electric
21 ("Sachs") and S&L and to be known collectively as Allied Power Solutions, LLC (APS) for the
22 duration of the Sioux WFGD Project. The team's objectives were to: (1) work safely; (2) meet
23 budgets; (3) meet schedules; and (4) do more work. Responsibilities of the Alliance or APS
24 were to include: (1) project management; (2) engineering management; (3) procurement
25 management; (4) construction management including subcontractors, schedules, safety, budgets,
26 quality assurance, quality control, inventory and deliveries; (5) manage checkout, commissioning
27 and startup; and (6) provide status reports to Ameren Missouri. The Alliance also utilized a
28 Project Execution Team whose primary focus was to validate and forecast budgets and
29 schedules.

30 Reports Ameren Missouri was to receive from APS throughout the course of the
31 construction project included:

- 32 ○ Program Costs Status – relating to estimated costs at completion
- 33 ○ Project Summary – relating to cost and schedule performance

- Bills of Materials Cost Management – relating to costs incurred, committed costs, and estimated costs at completion for specific work packages
- Variance Reports – intended to allow early detection of significant variances requiring corrective actions

On July 17, 2007, Ameren Missouri provided information to Mr. Robert E. Schallenberg explaining the rationale for Ameren’s decision to implement an alliance approach to manage the Sioux WFGD Project. In its response to Staff Data Request No. 127, Ameren Missouri provided a copy of that information which follows:

**
[Redacted]
**

**
[Redacted]
**

1 **
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16 **

17 **
18
19
20 **

21 The Audit Staff has reviewed the presentation dated October 27, 2006, provided in
22 response to Staff Data Request No. 144 in this proceeding. The Audit Staff also reviewed a
23 presentation provided in response to Staff Data Request No. 144 prepared by S&L relating to
24 the market demands and supply as of February 2006 for flue gas desulfurization systems.
25 Review of these documents appears to be reflective of the above referenced response provided to
26 the Audit Staff.

27 **1. Sargent & Lundy Engineering (S&L)**

28 S&L was hired to provide professional engineering and related support services as
29 required by Ameren Missouri for the Sioux Wet Flue Gas Desulfurization Project
30 (WFDG).

31 **2. Allied Power Solutions (APS)**

32 Ameren also utilized APS to provide cost and schedule performance indices for the Sioux
33 WFGD Project. APS is a limited liability company consisting of five members: Alberici
34 Constructors, Inc. Graycor Industrial Constructors Inc., MC Industrial, Inc. (MCI), Sachs
35 Electric Company (Sachs) and Sargent & Lundy, LLC (S&L). Services provided by APS
36 members are separate and apart from any other agreement between Ameren Missouri and
37 the APS members. The role of APS for purposes of the Sioux WFGD Project was to

1 form an executive oversight committee to coordinate a project status reporting system to
2 be utilized in reporting the status of numerous projects to Ameren Missouri.

3 **3. Ameren Missouri Personnel Assigned Field Responsibilities for the Sioux**
4 **WFGD Project**

5 During 2005 and 2006, the following individuals were assigned field responsibilities for
6 the Sioux WFGD Project: Tom Callahan, Project Manager; Chris Maricic, Strategic
7 Sourcing; and Karl Blank, Plant Manager (Source: Company response to Staff Data
8 Request No. 146).

9 From October 2007 through December 2007, Dan Wingbermuehle was assigned as the
10 Project Manager for the Sioux WFGD Project. Others assigned during that time frame
11 included, but are not limited to: Rick Smith, Project Sponsor; Tom Callahan, Project
12 Supervisor; Karl Blank, Sioux Plant Manager; and Ken Beckman,
13 Construction Supervisor (Source: Company response to Staff Data Request No. 146).

14 During the period December 2007 through the present individuals assigned to the project
15 have included, but have not been limited to: Mark Birk, VP of Power Operations;
16 Bob Meiners, Director of POS; Bob Schweppe, Manager of Environmental Projects;
17 Karl Blank, Sioux Plant Manager; Chris Maricic, Manager Supervisor of Sioux WFGD;
18 Homer Clark, Supervisor Engineering Sioux WFGD; Ken Beckmann, Manager
19 Supervisor Construction; and Tom Pierie, Supervisor Engineering Commissioning
20 (Source: Company response to Staff Data Request No. 146).

21 *Staff Expert/Witness: Roberta A. Grissum*

22 **B. Cost and Schedule Management**

23 Ameren Missouri utilized numerous methods for cost and schedule management during
24 the course of the Sioux WFGD Project. The three primary sources of guidance utilized by
25 Ameren Missouri for project management purposes included the internal management manuals
26 governing General Technical Services' management of the project and later those governing
27 project management provided by Ameren Missouri Power Operations Services (POS) as well as
28 the Project Management and Reporting Manual governing the project management provided by
29 the Allied Power Solutions (APS). The POS provides engineering and support services to all
30 Ameren Missouri generating facilities, except nuclear. It was formed on January 1, 2008, and
31 consists of employees and operations formerly assigned to Ameren Services Company
32 Generation Technical Services (GTS) group. An additional source of guidance was provided by
33 the Power Operation Services, Quality Management Services (QMS) Project Management
34 Manual, GEN-ADM-2151. The purpose of this particular manual was to provide "standards and

1 expectations for managing projects to promote the consistent initiation, planning, execution,
2 monitoring and control, and close-out of approved Ameren Energy Resources (AER) and
3 AmerenUE (AUE) engineering and construction projects” according to a copy of the manual
4 provided to the Audit Staff in response to Staff Data Request No. 302 (Source: Doc ID: MPSC
5 0302_ATTACH 00376). Copies of each of manuals and any subsequent revisions were provided
6 to the Audit Staff in response to Staff Data Request Nos. 136 and 302. The QMS manual
7 identified above includes, but is not limited to, the following and is based largely upon
8 documents obtained from the U.S. Department of Energy according to a list of references and
9 sources provided to Audit Staff in response to Staff Data Request No. 302 (Source: Doc ID:
10 MPSC 0302_ATTACH 00362):

- 11 • Project Justification Process (Ameren Corporate Policy GTS-MAN001-PM, Section
12 2-1, Rev. 0, Rev. 1, Rev. 2, Rev. 3, Rev. 4) – purpose of this procedure was to
13 provide instructions to document project justification including the means to describe
14 projects, calculate costs, describe risks and calculate payback time (Source: Staff
15 Data Request No. 302, Doc IDs: MPSC 0302_ATTACH 00001, MPSC
16 0302_ATTACH 00004, MPSC 0302_ATTACH 00007, MPSC 0302_ATTACH
17 00011, MPSC 0302_ATTACH 00016);
- 18 • NPV (EVA) and Write-up Guidelines for 2006 Budget Process – this process was
19 required for all capital projects in excess of \$* [REDACTED] * and operations &
20 maintenance (O&M) project in excess of \$* [REDACTED] *. NPV (EVA) analysis was
21 required for efficiency or reliability improvements, capacity improvements, and
22 outage projects (Source: Staff Data Request No. 302, Doc IDs: MPSC
23 0302_ATTACH 00010). This process required Ameren Missouri to identify project
24 objectives, alternatives projects to consider, provide a full scope of project and
25 estimated cost and identify the root cause to be addressed by the project;
- 26 • Work Order Processing (Ameren Corporate Policy GTS-MAN-001-PM, Section 2-2,
27 Rev. 0, Rev. 1, Rev. 2) – the purpose of this procedure was to provide instructions for
28 processing work orders using PowerPlant computer application (Source: Staff Data
29 Request No. 302, Doc IDs: MPSC 0302_ATTACH 00022, MPSC 0302_ATTACH
30 00023, MPSC 0302_ATTACH 00024)
- 31 • Retaining Consultants/Vendors for Technical Services (Ameren Corporate Policy
32 GTS-MAN-001-PM, Section 4-1) – the purpose of this process was to provide
33 guidance for the request for proposal (RFP) and request for quote (RFQ) activities
34 (Source: Staff Data Request No. 302, Doc ID: MPSC 0302, Doc ID: MPSC
35 0302_ATTACH 00125);
- 36 • Design Basis Control (Ameren Corporate Policy GTS-MAN-001-PM, Section 4-4,
37 Rev. 1) – the objective of this process is to provide instructions for identifying,

1 preparing, reviewing, approving, revising and controlling engineering design basis
2 and the supporting design information (Source: Staff Data Request No. 302, Doc ID:
3 MPSC 0302_ATTACH 00272); and

- 4 • Project Change Requests (Ameren Corporate Policy GTS-MAN-001-PM, Section 4-
5 1, Rev.2) – the objective of this process is to “ensure change to Projects Baselines
6 (scope, cost and schedule) are promptly identified, documents, managed following
7 Outage Scope Control implementation” (Source: Staff Data Request No. 302, Doc
8 ID: MPSC 0302_ATTACH 00299)

9 The Audit Staff also received information relating to mechanisms for project cost control
10 utilized by Ameren Missouri in response to Staff Data Request No. 135. With regard to design
11 control, the Company provided the following:

12 Ameren performed internal design control analysis utilizing plant and
13 engineering personnel in an effort to exercise quality control and influence
14 cost. These internal design review efforts were headed up by Ameren
15 engineers with years of design review experience, communicating with
16 S&L and plant personnel as to operation needs of the plant. Operational
17 and maintenance needs were communicated by plant personnel
18 involvement through the entire project, beginning with design and
19 continuing through construction, commissioning and start-up. In addition
20 to Ameren’s own design review efforts, Ameren relied on the S&L’s
21 ISO9001 certified QA/QC policies and procedures for QA/QC policies
22 and procedures for design control.

23 According to the Company’s response, the Quality Management System (QSM), which is
24 ISO based, was initiated on September 30, 2008. ISO is the International Organization for
25 Standardization, an international non-governmental organization. The ISO website states that
26 ISO enables a consensus to be reached on solutions that meet both the requirements of business
27 and the broader needs of society. The standards and guidelines developed by this organization
28 are purported to comprise an international consensus on good quality management practices. In
29 Ameren’s QSM policy, the Company defines its administrative controls, processes and
30 procedures to be utilized by Ameren Missouri to control design, maintenance and operation of
31 Ameren Missouri’s non-nuclear fleet. However, Ameren Missouri indicated in its response to
32 Staff Data Request No. 135 that it is not an ISO certified company for QSM. To be ISO
33 certified, a Company must have its processes and procedures verified by an independent auditor
34 to be in compliance with the ISO standards. Ameren Missouri has not pursued such certification.

1 However, Company personnel informed Staff on February 1, 2011 that Ameren Missouri has
2 followed the QSM guidelines since the Taum Sauk breach in 2007.

3 According to its response to Staff Data Request No. 135, Ameren Missouri utilized the
4 following for project management and cost control activities for the Sioux WFGD Project in
5 addition to the involvement of Ameren personnel and S&L in the design process:

- 6
7 • Constructability Reviews – APS conducted these reviews looking for efficiencies to
8 stage materials, deliver equipment and materials, stage equipment, apply lessons
9 learned from prior projects similar to the Ameren project and select alternative
10 material leading to lowest cost options;
- 11 • S&L Work Package Reviews – S&L reviewed all work package estimates submitted
12 by the contractors and made recommendations which were ultimately approved by
13 Ameren and became part of the Target Price for the work package. The work
14 packages were then subject to audit by Burns & McDonnell as an additional measure
15 of cost control. If any of these reviews identified a discrepancy outside of the
16 acceptable variance of * [REDACTED] *% of the contract estimate based on the opinion of
17 Burns & McDonnell, Ameren Missouri was to follow-up with the contractor in an
18 effort to reconcile the two and ensure costs charged to the Company were fair and
19 reasonable. The Audit Staff discusses the cost reviews conducted by Burns &
20 McDonnell later in this report.
- 21 • S&L Monthly Cost Reports – S&L began providing these reports to Ameren Missouri
22 in June 2007 for the Sioux WFGD Project. Items required by this monthly report
23 included: forecast and actual costs for MCI, Sachs, Ameren Missouri and S&L. Items
24 required by this monthly report were expanded as the project progressed to include:
25 estimates, forecasts, committed costs, actual costs and variances.
- 26 • APS Monthly Report – The reports provided by APS included: monthly and project-
27 to-date performance updates in the areas of safety, cost, schedule, labor productivity,
28 project challenges, earned value analysis, and engineering and commissioning
29 progress. In addition, APS met with Ameren Missouri on a monthly on a formal
30 basis to review the findings reported in these reports. According to Company’s
31 response, “the meetings provide a forum for discussion of project progress, lessons
32 learned, and cost-effective solutions to potential issues.”
- 33 • Hitachi Monthly Meetings – Ameren Missouri and S&L personnel began conducting
34 monthly meetings with its vendor, Hitachi, along with personnel from APS and
35 Sachs. According to Ameren Missouri’s response to Staff Data Request No. 135,
36 these meetings “were focused on all aspects of the scrubber design and installation in
37 an effort to identify impacts on project design, schedule and cost.”
- 38 • Capital Project Oversight Committee (CPOC) Reports - The Company has indicated
39 that monthly project status reports were submitted to the CPOC for review. Monthly

1 reporting began in April 2008 and continues to present. These reports include actual-
2 to-date, forecast, work order approval amounts, and percent complete.

3 **1. Monthly Status Reports to the Missouri Public Service Commission Staff**

4 The Company provided the following response to Staff Data Request No. 286 to address
5 contractor interferences identified in its monthly status report dated August 2009 to the Staff:

6 Coordinating contractor work scopes continues to be a challenge; as
7 expected, the coating work by Devcon in the absorber area has increased
8 contractor interference issues. The coating work by Devcon on the
9 absorber was expected to increase congestion in the absorber area;
10 consequently, the report continues by noting that [s]trong cooperation
11 between Contractors is being realized.

12 Close monitoring of schedule by the Company and our General Contractor
13 (MCI) allowed the Project Team to forecast potential interferences and
14 revise work plans to avoid or minimize delays. One of the ways the
15 Company accomplished this was to integrate project activities and work
16 plans into one overall schedule to facilitate schedule management.

17 Monthly status reports submitted to the Staff included forecast information produced by
18 Ameren Missouri's CompetiSoft Budget System (CBS), its construction budgeting system, and
19 was primarily used by the Company as a means to track costs and monitor cash flows for the
20 project (Source: Company response to Staff Data Request No. 287). This internal controls
21 process allowed Ameren Missouri to identify risks and potential scheduling issues early in the
22 project. These reports were submitted to Audit Staff only after Audit Staff was informed they
23 existed during meetings held with Ameren Missouri personnel relating to the environmental
24 upgrades being pursued by the Company.

25 One particular concern that was identified early in the project involved one of its key
26 contracts with Devcon. The Company specifically cited in its September 2009 status report:
27 "Devcon project management continues to be a concern; close monitoring/coaching from
28 AmerenUE needed to avoid schedule delays." As a result, Ameren Missouri was required to
29 exercise increased project supervision over Devcon by assigning a specific Project Engineer to
30 monitor its activities and progress. In response to Staff Data Request No. 288, Ameren Missouri
31 provided the following description of these monitoring/coaching activities:

32 Initially, the Company, as it does for all contractors, monitored Devcon's
33 progress through weekly progress reports and weekly progress meetings,
34 which were held with Devcon to review progress and planned activities.

1 When any specific issue was identified, the Project Engineer would hold
2 daily planning meetings with Devcon and its subcontractors to more
3 closely track the identified issue. The Company's Construction
4 Supervisors and Safety Supervisors also provided additional monitoring of
5 this vendor.

6 In part because of project management concerns and because of the
7 importance of this aspect of the project to its overall success, the Company
8 utilized third party Quality Control (QC) to monitor application of Devcon
9 coatings to ensure QC compliance. Third party QC included the
10 monitoring of ambient conditions; surface preparation, coating thickness,
11 workmanship, and compliance with recoat time limits.

12 While the amount of oversight required by Ameren over this contractor
13 was more than anticipated, the coating system received met the
14 requirements of the contract. Consequently, there was no "non-
15 performance" by Devcon on the Project.

16 Because there was no non-performance by Devcon, there was no impact
17 on the overall cost of the Sioux WFGD Project.

18 While the Audit Staff believes the actions taken by Ameren Missouri to ensure quality
19 control and success of the project appear reasonable, Ameren Missouri failed to quantify the
20 increase in cost that may have been incurred due to this increased supervision. The simple fact
21 that Devcon did perform under the terms of its contract agreement does not necessarily translate
22 to the work being performed in a cost effective and efficient manner. Therefore, it is the Audit
23 Staff's belief that Ameren Missouri should have quantified any costs it may have incurred due to
24 this increased supervision. Failure to perform such an analysis does not ensure the work was
25 performed in the most cost-effective and efficient manner.

26 Another area of concern raised in the Company's monthly status report to the Staff dated
27 November 2009, involves its electrical contractor, Sachs. In response to Staff Data Request
28 No. 389, the Company provided the following information:

29 Issues related to incomplete electrical design were raised by our electrical
30 contractor (Sachs Electric). The concern was that Sachs field staff was
31 spending more time than originally anticipated reviewing electrical
32 design information. As stated under "Issues", this issue was primarily
33 addressed by having the Project Team (Sachs and S&L) meeting twice a
34 week to discuss design issues and status, giving emphasis to the priority
35 items, so as to minimize construction impacts. Several measures were
36 implemented to address this issue, including the following: (1) weekly
37 conference calls were held with field staff (included Ameren and Sachs)

1 and Sargent & Lundy Electrical Engineers to ensure field concerns
2 were understood and addressed in a timely manner; (2) Sargent & Lundy
3 added additional electrical staff based on field issues; (3) additional
4 Sargent & Lundy management staff was added to support electrical
5 design; (4) a Sargent & Lundy electrical engineer was assigned full time to
6 the project site to act on priority field concerns; and (5) the Company
7 added a supervising engineer to the site staff; this individual was an
8 electrical engineer.

9 No determination was made whether this risk would result in a cost impact
10 to the Project, and no particular calculation was performed at the time to
11 quantify the impact of this potential risk to the Project.

12 The Staff believes the actions taken by Ameren Missouri to ensure quality control and
13 success of the project are reasonable. However, the Audit Staff believes Ameren Missouri
14 should have quantified any increase in cost that it may have incurred due to this increased
15 supervision. Failure to perform such an analysis does not ensure the work was performed in the
16 most cost-effective and efficient manner.

17 In its Monthly Status Report to the Audit Staff dated April 2010, Ameren Missouri
18 identified issues relating to training of inexperienced field resources and inexperienced
19 commissioning resources. Ameren Missouri also identified an issue relating to design and
20 installation discovered during the commissioning process. In response to Staff Data Request
21 No. 292, Ameren Missouri provided the following explanation of actions taken by Ameren
22 Missouri to mitigate the risk associated with these issues:

- 23 • Commissioning Procedure GEN-ADM-2155 was utilized by the project
24 team. The procedure clearly defines the commissioning process and
25 standardized the commissioning process for all commissioning team
26 members.
- 27 • Utilization of a detailed Commissioning Schedule to manage the
28 commissioning effort, record progress, and measure schedule compliance.
- 29 • Experienced Ameren Missouri Scheduling resources were assigned full
30 time to the project and supported the commissioning effort; and
- 31 • Utilization of more experienced Ameren Missouri Commissioning and
32 Engineering staff to support the commissioning effort.

33 As a result of the Company's efforts to mitigate the risk posed by less experienced
34 engineers in the commissioning effort, no concerns were identified during the commissioning
35 process as the result of the involvement of less experienced engineering staff.

1 With regard to the design and installation issue, Ameren Missouri provided the following
2 explanation of the actions it took:

3 Issues discovered as part of the commissioning effort were documented in
4 “Deficiency Logs”. A deficiency log was created for each system and
5 each issue was subsequently addressed by the design engineering staff.
6 The issues were prioritized based on potential impact to schedule, and
7 engineering efforts were managed to mitigate these issues. The Project
8 Team effectively addressed design issues allowing the commissioning
9 effort to be completed per schedule and on budget. Due to the numerous
10 plant systems, there are multiple logs.

11 Ameren Missouri provided an example of a deficiency logs in response to Staff Data
12 Request No. 292. The deficiency logs Ameren Missouri maintained during the Sioux WFGD
13 Project appear to be reasonable. Ameren Missouri asserts in its response that “because any costs
14 associated with this issue were accounted for in the commissioning budget and the
15 commissioning process was completed per schedule and within its budget no calculation
16 quantifying the specific cost impact discussed in the DR exists.” The Audit Staff maintains that
17 Ameren Missouri’s failure to perform such an analysis because “the commissioning process was
18 completed per schedule and within its budget” does not ensure that the related work was
19 performed in the most efficient and cost effective manner.

20 In the Monthly Status Report provided to the Audit Staff dated May 2010, Ameren
21 Missouri identified an issue with undersized motor starters and breakers discovered during the
22 commissioning process. Ameren Missouri provided the following explanation of actions it took
23 to mitigate the impact of this issue on the Sioux WFGD Project in its response to Staff Data
24 Request No. 293:

25 Ameren Missouri Commissioning identified that approximately 110 out of
26 813 480V motor control center (MCC) bucket overloads and/or breakers
27 did not satisfy the required circuit protection for the designed electrical
28 load. The problem was corrected by relocating buckets, utilizing spare
29 buckets, or replacing the overloads and/or breakers within the buckets.

30 The contractor labor to rework or relocate the buckets was covered under
31 Commissioning Work Authorization (CWA) STP#108-1. Two dedicated
32 electricians were assigned to the CWA, and this effort required
33 approximately 200 man-hours to complete. Man-hours were tracked using
34 company timesheets and logged onto a spreadsheet. The CWA was
35 funded by the commissioning budget.

1 A Commissioning Engineer was also assigned to manage the relocations,
2 replacements, testing, and documentation. The assigned Commissioning
3 Engineer required approximately 100 man-hours to complete these tasks.

4 The required overloads and breakers were procured under several
5 Electronic Bills of Material (EBOMS) and Purchase Orders (PO's).

6 Ameren Missouri provided the Staff with copies of the Commissioning Work
7 Authorization and supporting spreadsheet tracking the additional man-hours incurred as a result
8 of this issue. The Company also provided copies of the EBOMs and PO's prepared to secure the
9 materials and supplies necessary to correct this design flaw. Although the actions taken by
10 Ameren Missouri to address this issue once it was identified appear to be reasonable, the
11 indication is that a rather critical component was not designed properly in the original design
12 process. As such, Ameren Missouri should have conducted an analysis to at least gain the
13 benefit of a "lesson learned" for future coal plant retrofits.

14 **2. Monthly Status Reports APS Provided to Ameren Missouri**

15 In the area of cost and schedule management, APS was to develop a consistent method to
16 monitor project schedule and budget performance and analyze areas of proficiency and
17 deficiency and make recommendations for improvements. APS began providing such reports to
18 Ameren Missouri in March 2007 and continued to do so at milestones, in status of work
19 packages, in status of work package budgets, and in budget variances. In addition, APS provided
20 project management measurements for two key Ameren Missouri contractors MCI and Sachs.
21 These project management measurements included Cost Performance Index (CPI), Schedule
22 Performance Index (SPI) and Cost Schedule Index (CSI). CPI measures the cents performance
23 out of every dollar spent. If CPI is less than 1.0, then the project is over budget. Conversely, if
24 CPI is greater than 1.0, then the project is under budget. SPI measures the rate of progress as a
25 percentage of the originally planned schedule progression. If SPI is less than 1.0, then the
26 project is behind schedule. Conversely, if SPI is greater than 1.0, then the project is ahead of
27 schedule. CSI measures the overall efficiency of the project and the likelihood of recovery for a
28 project that is behind schedule and over budget. The further CSI is from 1.0, the more difficult it
29 will be for the project to get back on track with project schedule and budget. As with CPI and
30 SPI, if CSI is less than one, then the project is both over budget and behind schedule.
31 Conversely, if CSI is great than one, then the project is both under budget and ahead of schedule.

1 It is important to note that these indices are only as good as the cost budget data upon which they
2 are based. If the underlying cost budget data is flawed, then the resulting cost and performance
3 indices will be flawed and provide inaccurate indications of project cost and performance status.
4 (Sources: Measure Project Performance, <http://www.projectmanagementdocs.com>, Project Management
5 Body of Knowledge (PMBOK), <https://certifiedpmp.wordpress.com/category/pmbok/> and
6 <http://kpilibrary.com/categories/pmbok?tag=performance.>)

7 In the APS monthly reports, schedule and cost performance was monitored through the
8 use of commodity curves (February 2007 through present), work package budget reports
9 (March 2007 through September 2007), field productivity status reports (April 2008 through
10 August 2008) and labor productivity tracking reports (June 2008 through present). Commodity
11 curves were used to monitor progress and performance of cable, piping, steel erection, concrete
12 and manpower. APS work package budget reports provided a breakdown that compared
13 invoiced amounts, estimate at completion and percent complete by work package. APS was to
14 prepare these reports in compliance with APS Project Controls Guideline, PCP-2, Cost Control,
15 and included information obtained from MCI and Sachs who were responsible for developing,
16 monitoring and reporting cost and efficiency indices associated with construction activities and
17 reporting such information by individual work package. (Source: Company response to Staff
18 Data Request No. 138). APS field productivity status reports were used to report earned
19 quantities and productivity information relating to multiple commodities within the work scopes.
20 APS labor productivity tracking reports provided an overview of productivity relating to multiple
21 commodities within the work scopes. (Source: Company response to Staff Data Request
22 No. 137).

23 The Audit Staff reviewed these monthly reports in the process of identifying unexplained
24 costs that would require further examination by the Audit Staff. The purpose of this examination
25 was to identify any charges related to the Sioux WFGD Project that should be classified as
26 imprudent, unreasonable, inappropriate, and/or not of benefit to Missouri ratepayers and to
27 recommend that the Commission disallow the costs from recovery in this proceeding.

28 **3. Monthly Progress and Cost Reports Provided to Ameren Missouri** 29 **by S&L**

30 As part of their commitment to Ameren Missouri, S&L provided monthly
31 progress reports to Ameren Missouri from March 2006 through February 2009. During this

1 identification and explanation of imprudent, unreasonable, inappropriate, and/or not of benefit to
2 Missouri ratepayer costs for the Project than those identified for Kansas City Power & Light's
3 Iatan 1 Project.

4 The cost baseline utilized from August 2008 through May 2009 was identified by
5 Ameren Missouri in its response to Staff Data Request No. 134 as being "based on the first
6 definitive estimate." In response to Staff Data Request No. 151, Ameren Missouri defined a
7 "definitive estimate" as follows:

8 A definitive estimate is an approximation of the total costs of resources
9 needed to complete a project which at the time of the estimate is expected
10 to be within an accuracy range of +10%/-5%. What we call a definitive
11 estimate is also generally considered to be a Class 1 estimate (where
12 engineering is between 50% and 100% complete) under the Association
13 for Advancement of Cost Engineering (AACE) Recommended Practices,
14 which are provided with the response to MPSC 0153.

15 Key inputs to a definitive estimate include scope, schedule, assessment of
16 risks, and enterprise environmental factors. Post-estimate-preparation
17 changes to these key inputs caused by, for example, unforeseen events,
18 can significantly impact how accurate the definitive estimate turns out
19 to be.

20 The Audit Staff's review of the Company's response to Staff Data Request No. 153
21 reveals that the AACE International, Recommended Practice No. 17R-97, Cost Estimate
22 Classification System, TCM Framework: 7.3 – Cost Estimating and Budgeting copyrighted in
23 2003, defines a Class 1 estimate as follows: "A Class 1 estimate is closest to full project
24 definition and maturity" and confirms the parameters for a Class 1 designation as reflected in
25 Ameren Missouri's response to Staff Data Request No. 151 above.

26 In addition to utilizing these cost baselines to measure cost performance of the Sioux
27 WFGD Project, S&L also tracked the performance of individual work packages. The general
28 contractor component of the cost baseline consisted of approximately 97 work packages. In
29 addition to these specifically identified work packages, there were certain items within the scope
30 of the project that were unassigned and anticipated to be reallocated to other work packages
31 related to the general contractor during the course of the project. There were also dollars
32 estimated for contingency to cover unanticipated costs expected to be incurred by the general
33 contractor, MCI, as well as a *■*% general contractor maximum fee adjustment.

1 The electrical contractor component of the cost baseline consisted of approximately
2 66 work packages. In addition to these specifically identified work packages, there were certain
3 items within the scope of the work that were unassigned and anticipated to be reallocated to other
4 work packages related to the electrical contractor during the course of the project. There were
5 also dollars estimated for contingency to cover unanticipated costs expected to be incurred by the
6 electrical contractor, Sachs, as well as a *■*% electrical contractor maximum fee adjustment.

7 The Audit Staff reviewed these monthly progress and cost reports in the process
8 of identifying unexplained costs that would require further examination by the Audit Staff.
9 The purpose of this examination was to identify any charges related to the Sioux WFGD Project
10 that should be classified as imprudent, unreasonable, inappropriate, and/or not of benefit to
11 Missouri ratepayers. Staff also reviewed the construction budgets approved and utilized by
12 AmerenUE from the inception of the Sioux WFGD Project to its date of completion that were
13 provided in response to Staff Data Request No. 160.

14 According to Ameren Missouri's response to Staff Data Request No. 138, MCI was
15 responsible for maintaining the Sioux WFGD Project schedule. MCI was also responsible for
16 preparing the construction schedule as well as tracking, monitoring, and reporting on the
17 construction schedule. This schedule included: equipment deliveries, Hitachi deliveries, Sachs
18 activities, and various other subcontractor and Ameren Missouri direct contracts including
19 contracts with Karrena, Devcon, Howden, ABB, Whalco Metroflex, Papco, Stebbins, and Sega.
20 S&L was responsible for developing, monitoring and reporting cost information. S&L was also
21 responsible for scheduling, tracking, monitoring and reporting engineering, significant equipment
22 procurement, manufacturing and delivery status in addition to assisting Ameren Missouri with
23 any scheduling conflicts that might arise due to late deliveries of equipment caused by
24 constraints in the market. (Source: Company response to Staff Data Request No. 138).

25 Monitoring of the project was to be done in accordance with the APS Project Controls
26 Guideline, PCP-1 Scheduling and an agreement from the Book of Decisions 3.1 dated April 12,
27 2007. When the Project Operations Services (POS) was organized, the POS developed the
28 Process Overview and Objections for the Process Area: Capital Construction Schedule
29 Management. To further assist with schedule control, Ameren Missouri employed the services
30 of KPMG to evaluate the schedule process and techniques.

31 *Staff Expert/Witness: Roberta A. Grissum*

1 **C. Internal and External Audit Reviews**

2 Ameren Missouri employed Burns & McDonnell to review the reasonableness of the cost
3 estimates vendors provided for select work packages. In most cases, a “blind cost review” was
4 utilized, given only general work scope definitions. The blind cost reviews were then followed-
5 up by a second review and incorporated the entire scope of work for the particular work package.
6 In most instances, the results of the Burns & McDonnell reviews fell within a zone of
7 reasonableness established by Burns & McDonnell that was acceptable and did not require
8 further review by its work package reviewers. Ameren Missouri also employed the services of
9 Ernst & Young to perform an audit of the adequacy and effectiveness of the Ameren Missouri’s
10 internal controls. Ernst & Young identified certain items that required a response from Ameren
11 Missouri. Those identified items included: design drawings, equipment pricing, defined roles
12 and responsibilities, formal risk management process, contingency management, incorrect labor
13 rates, charges ineligible for reimbursement under contract, and procurement procedures.

14 Ameren Services also performed internal audits of Ameren Missouri’s project
15 management policies and procedures. One audit finding was that Ameren Missouri lacked an
16 organizational chart defining roles and responsibilities of key individuals for the Sioux WFGD
17 Project that were correlated with specific functional roles and it did not have a lead assignment
18 list documenting project roles and responsibilities. As a result of this audit finding, the Project
19 Management Team (PMT) developed such an organizational chart and a Sioux WFGD
20 Environmental Project Engineering (EPE) Lead Assignment List. The EPE is a department
21 within Project Operation Services (POS).

22 Another item identified as a result of Ameren Services’ internal audits was Ameren
23 Missouri’s lack of a structured and formalized risk management process that included the
24 development and maintenance of a comprehensive risk matrix, assignment of resources to
25 manage identified risks, performance of cost-risk analysis (i.e., Monte-Carlo simulation) and
26 schedule-risk analysis. Ameren Services auditors believed that “without a formalized risk
27 management process, the PMT may not be able to control risks that can result in significant cost
28 growth beyond the authorized Work Order for the project.” According to Ameren Missouri’s
29 response to Staff Data Request No. 306, the PMT responded to this audit finding by developing a
30 project-specific risk management process and associated process flow diagrams. As a backup,
31 the PMT maintained a duplicate copy in Prolog. Prolog was the construction management

1 software utilized primarily by Ameren Missouri's general contractor MCI and its electrical
2 contractor Sachs during the Sioux Project beginning in 2007. Prolog is construction project
3 management software developed by Meridian Systems. During the Sioux project, it was used
4 primarily by MCI and Sachs (per T. Callahan, used since 2007 for Sioux project) to manage the
5 construction project. On its web site, Meridian Systems purports that the software was designed
6 for use by general contractors for document management, cost control, field administration of
7 tasks and processes from project design to close-out. Information found on Meridian's website
8 indicates the software is essential for all publicly funded projects (Source:
9 <http://www.meridiansystems.com>). However, Ameren Missouri abandoned the process of
10 entering risk register information into Prolog when Allied Power Solutions (APS) resources were
11 reduced. To compensate for this reduction in APS resources, Ameren Missouri began managing
12 the risk information in accordance with Ameren Missouri's risk management procedure. The
13 Audit Staff reviewed a copy of this policy provided in Ameren Missouri's response to Staff Data
14 Request No. 135 as Attachment 206. Ameren Missouri also maintained a log of backcharges
15 containing a summary of all claims issues for the Sioux WFGD Project. ** [REDACTED]

16 [REDACTED]
17 [REDACTED]** according to the Company's response to Staff Data
18 Request No. 306.

19 In the early stages of the Sioux WFGD Project, Ameren Services internal audit review
20 discovered that Ameren Missouri was not proactively managing and controlling the Project
21 contingency funds. A contingency fund is described, in general, as a budgeted amount that is set
22 aside in a separate fund and used to cover costs incurred for parts of the project that cannot be
23 fully predicted at the start of a project. In response to that audit finding, Ameren Missouri's
24 PMT, with the assistance of S&L developed a contingency management process and approval
25 process. The primary purpose of the procedure was to identify levels of authority for amounts
26 transferred in and out of the contingency fund and to record contingency fund transactions in the
27 project record. The purpose of the procedure was also to provide a recurring and transparent
28 view of the contingency status. Contingency transfers of less than \$*[REDACTED]* required only the
29 approval of the Managing Supervisor – Sioux WFGD. Contingency transfers greater than
30 \$*[REDACTED]* required the approval of the Manager – Environmental Project Engineering. All

1 contingency transactions were recorded, approved and reported in the monthly S&L Cost
2 Reports. (Source: Company response to Staff Data Request No. 308).

3 To further monitor the effectiveness of its project management processes for the Sioux
4 WFGD Project, Ameren Missouri engaged the services of Ernst & Young (E&Y) “to analyze
5 certain amounts invoiced to the Company by the Contractors/Engineer during the period from
6 January 1, 2007 through June 30, 2007 with field work for this audit occurring during the period
7 October 1, 2007 through December 15, 2007. The scope of the analysis included expenses such
8 as per diem and subsistence rates and charges by the Contractor’s/Engineer’s and billed to the
9 Company.” This particular audit focused on the five members of the Alliance (Allied Power
10 System aka APS): Alberici, Graycor, MCI, Sachs and S&L.

11 *E&Y conducted an operational assessment of Ameren Missouri’s project engineer for
12 the Sioux WFGD Project, S&L, for the period ending October 2007, based upon invoices and
13 performance data. Field work for this audit occurred during the period December 2007 through
14 January 2008, and the audit findings were presented to Ameren Missouri in July 2008. One
15 concern identified by this audit review was S&L’s delays in reviewing design drawings.
16 Although S&L’s contract agreement with Ameren Missouri did not specify specific dates for
17 completing design drawing reviews, a goal for review of design drawings was set at a 20-day
18 turnaround.* Specific language provided by Ameren Missouri in response to Staff Data Request
19 No. 324 indicates that * [REDACTED]

20 [REDACTED]
21 [REDACTED] * According to Ameren
22 Missouri’s response to Staff Data Request No. 324, * [REDACTED]
23 [REDACTED].* This was confirmed
24 by the Audit Staff during a site visit and discussion with the Project Manager at the Sioux power
25 plant on January 7, 2011. Ameren Missouri’s response to Staff Data Request No. 324 also
26 indicates * [REDACTED]

27 [REDACTED]
28 [REDACTED] * Actions taken by Ameren Missouri to mitigate potential scheduling delays appear
29 to be reasonable.

30 * [REDACTED]

31 [REDACTED]

1 [REDACTED]
2 [REDACTED]
3 [REDACTED]*
4 Audit findings were discussed with contractors on December 6, 2007 during a meeting
5 of APS members. According to Ameren Missouri's response to Staff Data Request No. 309,
6 Ameren Missouri directed its contractors to provide more transparency of how rates were
7 established and assigned to classes of personnel.

8 *Staff Expert/Witness: Roberta A. Grissum*

9 **D. Lessons Learned for Project Management**

10 Several issues occurred during the construction of the Sioux WFGD Project and/or the
11 Coffeen Project in Illinois that provided Ameren with an opportunity for lessons learned. The
12 950 MW Coffeen power station is an Ameren Energy Generating non-regulated facility in
13 Illinois comprised of two coal-fired units that had scrubbers added. The issues that occurred
14 during the construction of the Sioux WFGD Project and/or the Coffeen Project included, but
15 were not limited to:

- 16 • Switch from wet grinding on-site facility that would provide limestone slurry
17 to the WFGD system to a dry grinding facility with limestone supplied in
18 powdered form from an off-site grinding facility;
- 19 • Avoidance of Falk manufactured gearbox failures; and
- 20 • Undersized motor starters and breakers discovered during commissioning of
21 the Sioux WFGD

22 The original scope of the Sioux WFGD called for Ameren Missouri to install an on-site
23 wet grinding facility that would provide the limestone slurry for the Sioux WFGD. As the
24 project progressed, however, Ameren Missouri performed an economic analysis that
25 demonstrated the Company could benefit from a design change calling for a dry grinding facility
26 with limestone provided in powdered form from an off-site grinding facility resulting in a
27 significant cost savings and provide a system that would be easier to operate and maintain.
28 According to Ameren's response to Staff Data Request No. 290, * [REDACTED]

1 [REDACTED]
2 [REDACTED] * (Source: Company response
3 to Staff Data Request No. 290).

4 Following the retrofit of Ameren's Coffeen power station, the Company experienced
5 13 gearbox failures during the first three months of operation. In response to these failures,
6 Ameren communicated with Coffeen start-up engineers followed by conference calls with Falk,
7 the gearbox manufacturer, and Hitachi, affording the Sioux WFGD Project personnel with an
8 opportunity to identify potential risks and modify the start-up testing procedures as deemed
9 appropriate for the Sioux WFGD Project. This lesson learned at Ameren's non-regulated facility
10 at Coffeen provided Ameren the opportunity to avoid similar failures at the Sioux WFGD
11 Project. According to Company's response to Staff Data Request No. 291.1, the Sioux WFGD
12 has not experienced any failure of the Falk gearboxes.

13 According to Company's response to Staff Data Request No. 293, Ameren Missouri
14 Commissioning found 110 out of 813 480V motor control center bucket overloads and/or
15 breakers did not meet assigned electrical load requirements. Ameren Missouri informed the
16 Audit Staff that this problem has since been corrected. It is the Audit Staff's opinion that this
17 provided Ameren Missouri with a lesson learned that could provide cost savings on future
18 retrofit projects planned for the Rush Island and Labadie power plants.

19 An additional lesson learned for the Sioux WFGD Project occurred in March 2009 when
20 Ameren Missouri was made aware of a problem with the flakeglass absorber lining installed at
21 Ameren's non-regulated Illinois Duck Creek power station. Quality concerns observed at the
22 Duck Creek Station along with long-term reliability and maintenance concerns provided Ameren
23 Missouri with an opportunity to use this lesson learned and avoid similar concerns from
24 developing during the Sioux WFGD Project.

25 The Audit Staff found that Ameren Missouri implemented lessons learned from its
26 affiliates to improve the efficiency of the Sioux WFGD Project.


27 *Staff Expert/Witness: Roberta A. Grissum*

1 **E. Procurement and Payment Process**

2 **1. Engineering Service Agreements**

3 In the early stages of the Sioux WFGD Project, Ameren Missouri secured services either
4 through engineering service agreements (ESA) or through contracts released on an on-task basis.
5 The ESAs were typically a time and material cost type agreement. Costs charged to the Sioux
6 WFGD Project, Work Order 15433, under these forms of agreement included: Aerotek, Allied
7 Power Services, Burns & McDonnell, CDG Engineering Arch, CDS Engineering, Catalyst Inc.,
8 D Michael Engineering, Digi Reprographic, EPSCO International, Fields & Son, Kuhlmann
9 Design Group, RBF Interiors, Reitz & Jens Inc., Sargent & Lundy, Sega Inc., and Stephen
10 Richard & Associates.

11 In response to Staff Data Request No. 127, Ameren Missouri provided the following
12 explanation of the process utilized to secure the services of Allied Power Solutions:



16 Contracts for APS, MCI, and Sachs were not the result of a bidding process. As stated
17 earlier in this report, APS is a limited liability company consisting of five members: Alberici,
18 Graycor Industrial Constructors Inc. (Graycor), MCI, Sachs, and S&L. Alberici and Graycor,
19 however, did not have any responsibility related to the Sioux WFGD Project.
20
21

22 **2. Request for Bids**

23 After procuring engineering services during the next phase of the project, Ameren
24 Missouri moved to a formal procurement process requiring purchase orders. Contracts for the
25 Sioux WFGD Project that resulted from request for bid letters were: Corrigan, Karrena, Devcon
26 and Titan National. Corrigan provided mechanical equipment and piping installation as a
27 subcontractor to MCI. Karrena was the chimney contractor. Devcon provided interior and
28 exterior coatings systems and Titan National worked as a subcontractor for MCI erecting the
29
30
31
32

1 absorber vessels for the Sioux WFGD Project. (Source: Company response to Staff Data
2 Request No. 127).

3 **3. Staff Review of Procurement Process**

4 To the extent possible, the Audit Staff reviewed charges provided in Doc ID:
5 [INTIAL PROD ATTACH 01288](#), All Charges through 9/17/2010, and confirmed that a purchase
6 order did in fact exist for a large number of charges Ameren Missouri incurred for the Sioux
7 WFGD Project. However, the Audit Staff identified approximately \$**■■■■** million in charges
8 that did not utilize the purchase order process, i.e., they were handled outside the purchase order
9 process, since a purchase order number was not referenced for the charges recorded in the
10 Company's accounting system. The processing of these charges handled outside the purchase
11 order process was first discussed with Ameren Missouri personnel during a teleconference
12 conducted on January 6, 2011. During that teleconference, the Audit Staff learned of the ESAs
13 and task basis agreements. The Staff identified approximately 1,400 vouchers that were not
14 supported by purchase order or ESA documentation and, therefore, conducted a more detailed
15 review of these vouchers to determine if these charges could be supported by a purchase order or
16 ESA. Ameren Missouri provided copies of these agreements for Audit Staff review as a
17 supplement to its response to Staff Data Request No. 348. In response to Staff Data Request
18 Nos. 348.1 and 348.2, Ameren Missouri also provided the Audit Staff with copies of the
19 underlying invoices related to the 1,400 vouchers. The Audit Staff is in the process of reviewing
20 this documentation in an attempt to determine if the charges incurred are prudently / reasonably /
21 appropriately supported by Ameren Missouri's purchase order process or the ESAs Ameren
22 Missouri provided to the Staff.

23 **4. Payment Processing**

24 Ameren Missouri's response to Staff Data Request No. 135 indicates Ameren Missouri
25 utilized an invoice auditing process as a cost control mechanism. This process is defined in
26 greater detail in Ameren Missouri's response to Staff Data Request No. 138 as follows:

27 Initially, all invoice applications made by APS and the General
28 Contractors to the Company were reviewed by full-time Company
29 personnel and/or contractors hired specifically as agents of the Company.
30 Each payment request was reviewed to verify that the following was
31 included: required lien waiver attachment, documentary evidence of the

1 expenditure or payment application (as was the case with advance
2 payments), time sheets or certified payroll where labor was involved,
3 material acceptance receipt, or other evidence as required by the contract.

4 Other monitoring and verification action taken by Ameren regarding
5 invoicing from the contracts, APS and S&L included weekly invoice
6 teleconferences set up by Ameren and led by Ameren personnel and
7 contractors hired by Ameren as invoice surveillance specialist. These
8 calls dealt with improper invoicing from the contractors, reporting
9 requirements for the contractors regarding submittal of invoices,
10 inadequate documentation submitted with invoices, lien waiver attainment
11 for payments to be made to contractors and APS, best practices that may
12 be utilized by one contractor that Ameren suggested would be a
13 requirement for all contractors, other issues as warranted per each
14 teleconference. E&Y and Ameren Internal Audit would regularly monitor
15 these teleconferences, looking for: improvement opportunities within the
16 process, potential audit targets or insight into audit target specifics,
17 contractual compliance with payment processing, new or evidentiary audit
18 issues and practices or issues outside industry norms.

19 Post-organization of the Project Operations Services (POS), Ameren Missouri provided
20 the Audit Staff with the following explanation of how its payment processing procedures
21 evolved:

22 Subsequent to the POS organization creation, depending on monthly
23 invoice volume, 1-2 full-time positions in the Company continued to audit
24 invoices from APS contractors and some of their major subcontractors,
25 spanning roughly (25) Purchase Orders. Disputed items are recorded in an
26 Invoice Review Sheet file, with comments noting action required to
27 resolve the dispute. When necessary, disputes are elevated to the
28 appropriate organizational levels to achieve resolution. The invoice
29 auditor is to ensure the costs incurred by the project were allowable per
30 the contract. The process included, but was not limited to, an audit of staff
31 and craft labor, materials, equipment, subcontractors, travel and other
32 expenses. A detailed outline of the items reviewed, verified, confirmed,
33 validated and/or compared for each invoice is included in the "AUDIT
34 PROGAM" tab of each Invoice Review Sheet file.

35 Ameren Missouri provided copies of Invoice Review Sheets to the Audit Staff in
36 response to Staff Data Request No. 138. The Staff is in the process of reviewing these
37 documents and will present the results of its examination at a future date in conjunction with its
38 report on its sample audit of the individual invoices unsupported by a purchase order or ESA
39 submitted to Ameren Missouri for payment and paid by Ameren Missouri.

40 *Staff Expert/Witness: Roberta A. Grissum*

1 **F. Capital Projects, Change Orders and Approval Process**

2 **1. Capital Projects and Approval Process**

3 In response to Staff Data Request No. 142, the Ameren Missouri provided the following
4 information regarding the process required for it to initiate a capital project:

5 The Sioux WFGD Project was first presented to the Project Review Board
6 in September 2005, which consisted of senior management from
7 AmerenUE as well as representatives from other Ameren Services
8 organizations including: Legal, Purchasing and Corporate Planning. The
9 project was then approved by Company management via approval of the
10 work order (and subsequent work order extensions). The Board of
11 Directors approved Project expenditures by approving annual construction
12 budgets (which are included in the Company's overall annual budget).

13 In response to Staff Data Request No. 143, the Company provided the following
14 information regarding the nature of the management approval process for the construction of the
15 Sioux WFGD Project:

16 The management approval process necessary for the construction of the
17 Sioux WFGD project is the Ameren Work Order process. Ameren
18 Corporation Project Policy and Procedure Effective 1/1/01 was in effect
19 during the initiation of the WFGD Project. Ameren Corporation Project
20 Policy and Procedure Effective 1/1/06 superseded the 1/1/01 Policy and
21 was in effect from 1/1/06 through 11/1/08 for the WFGD Project. Ameren
22 Work Order Policy AMN-08-03 effective November 1, 2008 is in force
23 since that time for the WFGD Project. Ameren Work Order Procedure
24 AMN-ADM-4003 effective November 1, 2008 is in force since that time
25 for the WFGD Project.

26 **2. Change Orders and Approval Process**

27 The Audit Staff reviewed policies and procedures utilized by Ameren Missouri for
28 managing change orders that occurred during the Sioux WFGD Project along with the necessary
29 approvals required for those change orders to become part of the Project's cost baseline. The
30 Audit Staff also reviewed all change orders/work order extensions that occurred during the
31 course of the Sioux WFGD Project. A summary of activities added to the Project and their
32 associated costs based upon the Work Order Extension approved by Ameren Missouri in
33 May 2009 appear below and describe how the Cost Baseline of \$*■■■* million established in
34 May 2008 increased to \$*■■■* million in June 2009 (Source: Company response to Staff Data
35 Request No. 139):

1 The total amount requested by Ameren Missouri for the change order illustrated in the
2 chart located above is approximately \$* [REDACTED] [REDACTED]*. The major drivers of the change
3 order approved in May 2009 include, but is not limited to: (1) change in absorber interior
4 lining change; (2) change to dry grind system; (3) construction slowdown changes; (3)
5 change in scope for engineered equipment needed for the change in absorber interior
6 lining; (4) Hitachi Power Systems change of scope; (5) change in scope for engineered
7 equipment needed for the change to powdered limestone for dry grind system; (6)
8 increased scope for Ameren Engineering and Site Management; and (7) additional AFUDC
9 related to construction slowdown.

10 In its monthly status report to the Staff dated December 2009, Ameren Missouri
11 identified removal of the wet grind for the Sioux Project to a separate work order thus reducing
12 the CBS Forecast Amount by approximately \$* [REDACTED] [REDACTED]*. In response to Staff Data Request
13 No. 290, Ameren Missouri provided the following information pertaining to this work scope
14 change:

15 The original scope in the Sioux WFGD project was to install an on-site
16 wet grinding facility to provide the limestone slurry to the WFGD system.
17 It was later decided to have the limestone supplied in powdered form from
18 an off-site grinding facility. The Company made this decision to change
19 from wet to dry grinding because (1) an economic analysis demonstrated
20 that a cost savings would be realized from the use of a dry grind system,
21 and (2) the dry grind system is simpler to operate and maintain...

22 Direct costs for the wet grinding equipment totaled \$* [REDACTED]*. These
23 costs were removed from the Sioux FGD Work Order and transferred to a
24 separate work order. Actual indirect overhead and AFUDC charges are
25 calculated by CBS and charged to the project monthly based on total
26 spending. As such, the actual indirect overhead and AFUDC charges
27 related to these direct costs are not explicitly quantified in CBS, but were
28 estimated to be \$* [REDACTED]* and \$* [REDACTED]*, respectively. Because
29 these costs were removed from the Project, the total impact to the Sioux
30 FGD project was a reduction in cost of \$* [REDACTED]*.

31 In Ameren Missouri's response to Staff Data Request No. 135, Ameren Missouri
32 described its Project Change Request as "one of the most important cost and scope control
33 mechanisms used by the Company during construction." The Company went on to describe this
34 process in detail as follows:

35 In this process, PCRs are generated by Ameren, APS or S&L personnel to
36 propose a change to the project. PCR documents include a description of
37 the proposed change, estimate cost, schedule, and safety impacts related to
38 the proposed change, risk analysis and supporting documentation. PCRs
39 are presented to a Screening Committee which reviews and recommends

1 approval or rejection of the proposed change. PCRs that receive approval
2 recommendation from the Screening Committee are subjected to further
3 review/approval from appropriate levels of Ameren management (based
4 on expenditure amount). This process assisted in controlling costs by
5 establishing a formal process to review, discuss and refine changes to
6 project scope and an approval process that ensured the appropriate levels
7 of Ameren management reviewed and approved the proposed changes.

8 In Ameren Missouri's response to Staff Data Request No. 138, Ameren Missouri
9 provided additional information regarding its efforts to manage such changes:

10 (c) Management of Change

11 Change order were developed, tracked, monitored and reported through
12 the Project Change Request (PCR) process and in the Purchase Order (PO)
13 system. All PCR's were documented for orderly and timely submittal
14 to the Company for either approval or rejection, and ultimate outcome of
15 the request. In the initial stage of the project, project changes were
16 developed, tracked, monitored and reported in the "Value Engineering and
17 Cost Reduction Tracking Log." The PCR process and the PCR log
18 evolved from and supplanted the Value Engineering and Cost Reduction
19 Tracking Log.

20 Large Project Change Request

21 The PCR process would be initiated by a change request. If the request
22 would be approved for consideration by the Company, S&L would be
23 given the responsibility for the design work and development of drawings
24 to be submitted to the contractor. The contractor would develop a target
25 price for the proposed work from the design and drawings submitted by
26 S&L. This target price would be presented to the Company and S&L for
27 review. If approved by the Company, the change would be formalized by
28 approval of the target price for work to be accomplished per design and
29 drawings developed by S&L.

30 Small Project Change Request

31 These project change requests would not require design effort. The
32 Company and S&L would review the change request and the cost
33 estimate, and either approve or reject the request. In some instances on
34 small or minor change orders, a specific PO would be issued to the
35 contractor after the change request was approved by the Company without
36 the formal PCR process.

37 Each PCR, by inclusion in the PO system, formally tracked cost impact to
38 the original budget if the PCR was approved. PCR's included cost
39 increases/decreases, priority rank, reason requested, options considered,

1 and review by Ameren and S&L. These cost impacts would then be
2 represented in the update to budget on a monthly basis in the APS monthly
3 reports supplied in the Initial Production to Staff for MCI and Sachs.

4 *Staff Expert/Witness: Roberta Grissum*

5 **G. Allocation of Overhead Charges**

6 In response to Staff Data Request No. 284, Ameren Missouri defines indirect overheads
7 and addresses how they were handled stating:

8 Indirect overheads are capital costs incurred but are not directly charged to
9 capital projects (specific or blanket project types) as these charges are
10 normally coming from support operations. The indirect overheads are
11 collected monthly in pool projects: (1) UEC01 Energy Delivery; (2)
12 UEC02 Nuclear; (3) UEC03 Generation – Non-nuclear; and (4) UEC05
13 Corporate. These indirect overhead pool projects are cleared to zero
14 during this process. The allocation is based upon current month's capital
15 expenditures to standing blanket and specific projects, excluding: (1)
16 Contributions in Aid of Construction (CIAC); (2) overheads (Electric
17 Majors 374-379 and Gas Majors 324-329); and Nuclear Fuel projects that
18 start with 0N)

19 Ameren Missouri further states in response to Staff Data Request No. 284 regarding
20 Ameren Missouri's overhead loading procedure that respecting the monthly allocation of indirect
21 overheads, the clearing of standing and specific projects for Corporate are based upon all capital
22 expenditures within the corporation (the project overhead pool project is UEC05). Clearing to
23 standing and specific projects for Departmental is allocated based upon capital expenditures
24 within Department organization (the overhead pool projects are UEC01 and UEC03) and
25 clearing to standing and specific projects for Functional allocates all costs not allocated by the
26 Departmental process based upon total expenditures within the function (the overhead pool
27 projects are UEC01, UEC02 and UEC03). There are three indirect overhead allocations
28 calculated within the PowerPlant Cost Repository each month. The Company bases these
29 allocations each month by taking the total direct charges assigned to a specific project and
30 dividing by the total capital spent for all projects. This percentage is then applied to all capital
31 indirect overhead charges to derive the indirect overhead for specific projects.

32 *Staff Expert/Witness: Roberta A. Grissum*

1 **H. Disallowances**

2 At February 4, 2011 based upon the costs Ameren Missouri incurred for the Sioux
3 WFGD Project through the period ending September 30, 2010, the Audit Staff is recommending
4 the Commission disallow the recovery of \$**[REDACTED]** of those costs from ratepayers. This
5 disallowance recommendation is explained in detail in the following paragraphs. Once Ameren
6 Missouri provides its support for the costs it has incurred for the Sioux WFGD Project through
7 the period ending December 31, 2010, the Staff will make any appropriate adjustments to this
8 recommended disallowance based upon the Staff's thorough review of the documentation
9 Ameren Missouri provides.

10 Staff began its review of the Sioux WFGD project by identifying the cost baselines
11 utilized by Ameren Missouri for purposes of monitoring the project costs. From August 2008
12 through May 2009, Ameren Missouri utilized a cost baseline of approximately \$*[REDACTED]*
13 based upon Ameren's first definitive estimate, which is previously defined in this report. From
14 June 2009 through present, Ameren Missouri is utilizing a cost baseline of \$*[REDACTED]*. The
15 Audit Staff then reviewed all the charges through September 30, 2010 Ameren Missouri
16 provided to the Staff in an attempt to identify charges that may be imprudent, unreasonable,
17 inappropriate, and/or not of benefit to Missouri ratepayers. In an effort to identify work
18 packages that have incurred costs in excess of the cost baseline established by Ameren Missouri
19 for monitoring projects costs, the Staff also reviewed all monthly progress reports APS and S&L
20 submitted to Ameren Missouri. The Staff is either waiting for information from Ameren
21 Missouri or in the process of reviewing Ameren Missouri's response where it explains why
22 certain work packages have exceeded budget amounts Ameren Missouri assigned to them for the
23 Sioux WFGD Project. Once Ameren Missouri has provided to the Staff all charges through
24 December 31, 2010 for the Sioux WFGD Project, the Audit Staff will complete its review of all
25 work packages exceeding budget levels and complete its recommendations as it deems
26 appropriate for charges incurred by Ameren Missouri that are imprudent, unreasonable,
27 inappropriate, and/or not of benefit to Missouri ratepayers for disallowance from recovery from
28 ratepayers.

29 The disallowances Staff recommends as of this report filing will be described in greater
30 detail in the following paragraphs.

1 **1. Costs Related to Project Delays**

2 The Sioux WFGD Project experienced some delays due to the financial crisis that
3 occurred in late 2008 and early 2009 time period. When questioned by the Audit Staff, the
4 Company provided the following information regarding the impact these delays had on the
5 overall cost of the Project in response to Staff Data Request No. 139:

6 Due to the extreme volatility and disruption in the global financial markets
7 in 2008, Ameren Missouri was very concerned about whether it would
8 have access to the capital it needed during 2009 and perhaps beyond, and
9 was also concerned about the cost of that capital if it was available, all of
10 which depended on the duration of the financial crisis (which was very
11 uncertain) that began in the third or fourth quarter of 2008. In response to
12 the financial crisis, Ameren Missouri's 2008 and 2009 capital
13 expenditures were reduced by \$*■* and \$*■*million. Given that the
14 Sioux WFGD was one of the most significant ongoing capital projects for
15 Ameren Missouri at the time, it was necessary to consider to what extent
16 capital expenditures on the project could be reduced in the near or
17 intermediate term. Different scenarios for reducing Sioux WFGD-related
18 cash needs in the 2008/2009 timeframe were explored, as follows: (1)
19 leaving the then-expected in-service dates where they were (fall 2009); (2)
20 extending the then-expected in-service date 1 yr.; and (3) extending the
21 then-expected in-service date 2-3 yrs.

22 After examining the options, it was decided to slow down construction and
23 ultimately shift the in-service dates to fall 2010 from fall 2009 because of
24 this delay and to coordinate the in-service with scheduled outages at the
25 Sioux plant.

26 In making that decision, the Company met with the main contractors to
27 discuss the need to reduce cash outlays and asked the contractors to
28 evaluate how to minimize the overall impact on the projected associated
29 with reducing cash outlays and extending the completion date of the
30 project. Specifically, the Company gave priority to continuing work that
31 was necessary for the critical path of the project to progress and/or work
32 that, if delayed, would result in a duplicative expense. Examples of areas
33 where work continued in the 2008/2009 timeframe were mechanical
34 completion of the induced draft fans, completion of the powdered
35 limestone dome shells, and completion of the oxidation blower building.

36 Cost impacts associated with the construction slow down and delay
37 included an increase of \$*■* M, and the impact on AFUDC was \$*■*
38 M. These costs impacts (as well as the switch to Stebbins tile for the
39 absorber lining system and the powered limestone equipment) were
40 included but not limited to the work included in the June 17, 2009 Work

1 Order Extension that was a part of the initial submittal (Attachment –
2 [INITIAL_PROD_ATTACH_01286](#)).

3 Although Ameren and Ameren Missouri were limited in their access to the commercial
4 paper market during the fall of 2008, due to both a Moody’s downgrade of their short-term credit
5 ratings in August 2008 and the credit crisis in the fall of 2008, Ameren and Ameren Missouri
6 (formerly Union Electric Company, d/b/a AmerenUE) both had liquidity available to them
7 through short-term credit facilities. As of December 31, 2008, Ameren and Ameren Missouri
8 had approximately \$* [REDACTED] * available to them under the credit facility dedicated to the
9 needs of Ameren, Ameren Missouri and Ameren Energy Generating Company (Genco), a
10 subsidiary of Ameren Energy Resources Company that operates a merchant electric generation
11 business in Illinois and Missouri. (Source: Ameren 10Q Report to the SEC). Although further
12 draws on this facility would have reduced the credit available for other needs, Ameren and
13 Ameren Missouri demonstrated their ability to issue long-term capital to refinance short-term
14 capital when Ameren issued \$* [REDACTED] * in common equity in September 2009 and Ameren
15 Missouri issued \$* [REDACTED] * of * [REDACTED] % 30-year First Mortgage Bonds in March 2009
16 (Source: Analysis of David Murray, MoPSC Staff).

17 It is, therefore, the Audit Staff’s recommendation that costs in the amount of \$** [REDACTED] **
18 associated with Ameren Missouri’s decision to “slow down construction and ultimately shift the
19 in-service dates to fall 2010 from fall 2009 because of this delay and to coordinate the in-service
20 with scheduled outages at the Sioux plant” be disallowed. Staff conducted a teleconference with
21 Ameren Missouri personnel on January 6, 2011 to acquire a better understanding of the
22 methodology used by Ameren Missouri to calculate the Allowance for Funds Used during
23 Construction (AFUDC) for the Sioux WFGD Project. During that teleconference, the Audit
24 Staff learned that Ameren Missouri was calculating its AFUDC on a monthly basis in contrast to
25 the methodology prescribed by the FERC which allows for AFUDC to be calculated on an
26 annualized basis. As a result of that meeting, Ameren Missouri agreed to provide a supplemental
27 response to Staff Data Request No. 280 that would provide the following information: (1) source
28 of long-term debt cost and rate; (2) source of the common equity rate; (3) a copy of FERC
29 Order 561 that outlines AFUDC methodology; (4) a copy of Code of Federal Regulation, CFR –
30 Title 18 – Conservation of Power and Water Resources – Electric Plant, Instruction 17a that
31 provides additional guidance for AFUDC; (5) confirmation of special approval received by

1 Ameren Missouri to calculate AFUDC on a monthly basis; (6) a description of any special
2 financing utilized by Ameren Missouri for environmental projects; and (7) a detailed explanation
3 of the methodology utilized by Ameren Missouri to calculate AFUDC for the Sioux WFGD
4 Project. This information was not provided to Staff until February 4, 2011. However, Ameren
5 Missouri has not provided confirmation of any special approval received to calculate AFUDC on
6 a monthly basis in contract to FERC methodology. Therefore, the Audit Staff is still researching
7 the appropriate methodology for determining the appropriate allowance for funds used during
8 construction (AFUDC) for the Sioux WFGD Project delay and may recommend additional
9 disallowances once its research is complete.

10 **2. Costs Related to Unresolved Backcharges**

11 Approximately \$* [REDACTED] * in claim issues related to charges invoiced by Sachs and MCI
12 remain unresolved according to S&L's Monthly Status Report dated November 2010. The Staff
13 has also reviewed Ameren Missouri's response to Staff Data Request No. 306 relating to
14 unresolved backcharge amounts for Sachs and MCI. Based on this review, the Audit Staff is
15 recommending a disallowance of unresolved backcharge amounts of \$* [REDACTED] * and
16 \$* [REDACTED] *, respectively for MCI and Sachs, for a total disallowance of \$** [REDACTED] **.

17 **3. Audit Staff's Review of and Recommendations for Unexplained Invoices**

18 The Staff identified approximately 1,400 vouchers that were not supported by purchase
19 order or ESA documentation and, therefore, conducted a more detailed review of these vouchers
20 to determine if these charges were appropriate for recovery from Ameren Missouri ratepayers.
21 The Audit Staff received copies of approximately 1,400 invoices requested from
22 Ameren Missouri on January 19, 2011. As of this filing, the Audit Staff has reviewed
23 approximately 700 of the 1,400 invoices identified for charges incurred outside of the purchase
24 order process through September 30, 2010 for the Sioux WFGD Project. Furthermore, Ameren
25 Missouri has not yet provided an accounting of all charges incurred for the Sioux WFGD Project
26 through the ordered cut-off date of December 31, 2010. As such, it is premature for the Audit
27 Staff to make any recommendations about the appropriateness of charges for which Ameren
28 Missouri is seeking to include in rate base in this proceeding. Once Ameren Missouri provides
29 all charges incurred for the Sioux WFGD Project through the ordered cut-off date of

1 December 31, 2010 to the Audit Staff for review and examination, the Audit Staff may find it
2 necessary to request additional invoices to review for prudence, reasonableness, appropriateness,
3 and/or benefit to Missouri ratepayers. If imprudent, unreasonable, inappropriate, and/or not of
4 benefit to Missouri ratepayers charges are found, the Audit Staff will develop recommended
5 adjustments to the Commission at that time to remove these costs from the cost of the Sioux
6 WFGD project included in Ameren Missouri's rate base in this rate case.

7 *Staff Expert/Witness: Roberta A. Grissum*

8 **I. Allowance for Funds Used During Construction**

9 Ameren Missouri used FERC Order No. 561, as Amended, and FERC Uniform System
10 of Accounts (USOA), Instruction No. 17(a) as the basis for its AFUDC calculations for the Sioux
11 WFGD Project. Instruction Rule 17(a) states: "AFUDC includes the net cost for the period
12 when so used, not to exceed, without prior approval of the Commission, allowances computed in
13 accordance with the formula prescribed in paragraph (a) of this subparagraph. No allowance for
14 funds used during construction charges shall be included in these accounts upon expenditures for
15 construction projects which have been abandoned."

16 Ameren Missouri's Corporate Finance Department provided inputs relating to capital
17 costs and capital structure. Ameren Missouri's Corporate Modeling Department provided to
18 Ameren Missouri's Accounting Department data related to Construction Work in Progress
19 (CWIP). The Staff submitted Data Request No. 357 requesting information about Ameren
20 Missouri's modeling process and is in the process of reviewing Ameren Missouri's response.
21 The formula Ameren Missouri used to calculate AFUDC is as follows:

$$22 A_i = s (S/W) + d (D/D + P + C) (1 - S/W)$$

23 Where,

24 A_i = Gross allowance for borrowed funds
used during construction rate

25 s = Short-term debt interest rate

26 S = Average short-term debt amount

27 W = Average balance of Construction Work
in Progress (CWIP)

28 d = Long-term debt interest rate

29 D = Long-term debt amount

30 P = Preferred stock amount

31 C = Common equity amount

1 $A_e = [1 - S/W][p (P/D + P + C) + c (C/D + P + C)]$ Where,
2 A_e = Gross allowance for borrowed funds
3 used during construction rate
4 S = Average short-term debt amount
5 W = Average balance of Construction Work
6 in Progress (CWIP)
7 p = Preferred stock cost rate
8 P = Preferred stock amount
9 D = Long-term debt amount
10 c = Common equity cost rate
11 C = Common equity amount

12 During the accrual process, Ameren Missouri charged AFUDC to FERC Accounts 419.1
13 – Allowance for other funds used during construction and 432 – Allowance for borrowed funds
14 used during construction – Credit. Both accounts are to include concurrent credits for AFUDC
15 not to exceed the amounts computed in accordance with the formula prescribed in Electric Plant,
16 Instruction No. 3 (17) – Components of construction cost, AFUDC.

17 Ameren Missouri revises its AFUDC rates monthly based on information available at the
18 time of the accrual. FERC requires electric utilities to utilize Annual AFUDC Rates. An electric
19 utility must request a waiver of this portion of the FERC Instruction 3 (17) through FERC. In a
20 supplemental response to Staff Data Request No. 280 received from Ameren Missouri on
21 February 4, 2011, the Company states that, “we are still in the process of retrieving
22 documentation and will supplement this response when the information is available” to confirm
23 or deny that such approval has been granted by the FERC.

24 Ameren Missouri personnel indicated to Staff on January 6, 2011 that the Company
25 calculates AFUDC on an accrued cost basis rather than an actual cash basis. Ameren Missouri’s
26 supplemental response to Staff Data Request No. 280 goes on to state: “the Company uses the
27 accrual-basis method to match revenues and expenses in the appropriate financial period. The
28 Company calculates monthly AFUDC on the appropriate project cost balance as posted to any
29 given project.” All accruals are reviewed by Ameren Missouri’s Accounting Department and
30 AFUDC is estimated by the PowerPlant Accounting System based upon inputs determined by
31 Ameren Missouri’s Corporate Finance Department and the Corporate Modeling Department on a
32 monthly basis. Ameren Missouri’s supplemental response to Staff Data Request No. 280
33 confirms that Ameren Missouri does make corrections to account for errors in AFUDC rates as
34 deemed appropriate.

1 According to Ameren Missouri personnel who participated in the teleconference that was
2 conducted by the Audit Staff on January 6, 2011, no special financing is utilized for
3 environmental upgrades. Based on Ameren Missouri's supplemental response to Staff Data
4 Request No. 280, however, the Company states:

5 By "special financing", the Company assumes the Staff means
6 "tax-exempt" financing. Ameren Missouri has the ability to apply for tax-
7 exempt financing for a portion (perhaps 30-40%, because not all project
8 expenses are eligible) of certain environmental projects. In cases where
9 this financing has been utilized in the past, the Company does not use the
10 tax-exempt financing during construction, but rather, uses available cash
11 or short-term debt during project construction to meet the project's cash
12 flow needs. This is because of various challenges and difficulties of
13 financing using tax-exempt debt as a source of cash during construction.
14 In the Sioux scrubber case, the Company did complete the necessary steps
15 to preserve the option to finance eligible expenses on a tax-exempt basis
16 upon the project's completion so that it could utilize it upon completion
17 for a part of the cost if it made sense at that time to do so. However, this
18 financing was not used for the Sioux scrubber project because as of the
19 time of project completion (November 2010), Ameren Missouri had
20 sufficient cash on hand, which eliminated the need for debt financing.
21 Even if debt financing had been needed at that time, there was no
22 guarantee that it could be obtained because the volume cap is often limited
23 and the Company would have to compete against other issuers seeking to
24 use tax-exempt debt. Even more importantly for the Sioux scrubber, at
25 that time there existed some concerns in accessing the tax-exempt market
26 due to a number of factors. At that time, the taxable debt market actually
27 had more attractive rates than the tax-exempt market, and tax-exempt
28 issuances also carry greater expense. In fact, the tax-exempt market was
29 at the time and continues to be less attractive than the taxable market.

30 Short-term debt included in the amount utilized for AFUDC calculations include: T-bills,
31 treasury notes, commercial paper and other short-term debt instruments that are part of Ameren
32 Missouri's capitalization. Short-term debt utilized for AFUDC calculation purposes does not
33 include customer deposits based upon information provide by Ameren Missouri in its
34 supplemental response to Staff Data Request No. 280. Long-term debt included in the amount
35 utilized for AFUDC calculations includes all long-term debt instruments that are part of Ameren
36 Missouri's capitalization. Ameren Missouri compounds AFUDC on a six-month cycle, but
37 compounding is not implicit in the AFUDC rates utilized by its Accounting Department for
38 calculation of the monthly AFUDC accruals. In its supplemental response to Staff Data Request
39 No. 280, Ameren Missouri indicates "AFUDC compounding occurs in January and July on a

1 semi-annual basis as allowed in FERC Order 561. This compounding process adds previously
2 calculated AFUDC to the beginning AFUDC base used for calculating monthly AFUDC.”

3 Ameren Missouri did not forego accrual of AFUDC during the construction slowdown,
4 however, the AFUDC accrued during this time period did diminish as the monthly charges
5 accrued diminished. Based upon a discussion with Ameren Missouri POS personnel on
6 January 7, 2011, the Audit Staff was informed that Ameren Missouri moved all AFUDC to
7 plant-in service on or about November 23, 2010 presumably when the Sioux WFGD Units 1
8 and 2 met the in-service requirement of Initiative Proposition No. 1, adopted November 2, 1976,
9 Section 393.135 RSMo 2000, and the criteria agreed to by the Staff and Ameren Missouri.

10 *Staff Expert/Witness: Roberta A. Grissum*