

<u>Milestone</u>	<u>Denny to Zachary</u>	<u>Zachary to Thomas Hill</u>	<u>Zachary to Maywood</u>
File Application with MPSC	12/2024	12/2024	12/2024
Obtain CCN	12/2025	12/2025	12/2025
Engineering	5/13/2025 - 11/07/2026	4/25/2025 - 11/07/2026	5/13/2025 - 11/07/2026
Environmental Permitting	7/24/2025 - 5/12/2026	7/24/2025 - 5/12/2026	7/24/2025 - 5/12/2026
Easement Acquisition	2/13/2026 - 4/15/2027	6/2/2025 - 4/15/2027	2/13/2026 - 4/15/2027
Tree Clearing	11/1/2027 - 3/31/2029	11/1/2026 - 3/31/2027	11/1/2027 - 3/28/28
Construction Access	2/15/2028 - 7/10/2029	N/A	1/27/2027 - 8/30/2027
Line Construction	10/25/27 - 10/5/2029	9/23/2027 - 10/26/2028	3/17/2027 - 2/29/2028
In-Service Date	10/2029	10/2028	03/2028
ROW Restoration	8/21/2028 - 10/31/2029	10/25/2027 - 3/21/2029	7/25/2028 - 12/22/2028

<u>Milestone</u>	<u>Zachary Substation</u>	<u>Denny Substation*</u>	<u>Maywood Substation*</u>
Property Acquisition	N/A	3/2024	N/A
Engineering	1/2023 - 12/2023	6/2024 - 4/2025	9/2025 - 12/2026
Environmental Permitting	N/A	7/2025 - 6/2026	10/2025 - 10/2026
Material Procurement	08/2023 - 03/2024	1/2025 - 12/2027	12/2026 - 3/01/2027
Site Grading/Foundations/Drainage	04/2024 - 06/2024	5/2027 - 8/2027	6/2027
Below Grade Electrical Construction	06/2024 - 08/2024	7/2027 - 8/2027	7/2027 - 8/2027
Above Grade Electrical Construction	09/2024 - 11/2025	9/2027 - 1/2028	9/2027 - 11/2027
Testing & Commissioning	11/2025	12/2027 - 2/2028	11/2027
Substantial Completion	12/2025	2/2028	12/2027
Final In-Service Date	12/2025	6/2028	6/2028

*LRTP Phase 1 scope of work.