

Castle Bluff Schedule

Printed on 17-Jul-25
Data Date 12-Jul-25

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2023	2024	2025	2026	2027	2028	2029	2030
00373 Ameren Castle Bluff - Plocher Schedule														
00373.1 ENGINEERING MILESTONES														
00373.1.4 Ameren Deliverables														
AMER3070	Ameren Provide Utility Data (Short Circuit)	0d		20-Dec-24 00:00 A		Castle Bluff Schdule			◆ Ameren Provide Utility Data (Short Circuit)					
AMER2030	GE Equipment - P&ID's	0d		03-Jan-25 00:00 A		Castle Bluff Schdule			◆ GE Equipment - P&ID's					
AMER3010	Field Erected Tanks Final Design & Model Received	0d		08-Jan-25 00:00 A		Castle Bluff Schdule			◆ Field Erected Tanks Final Design & Model Received					
AMER20351	GE Equipment - Terminal Point Lists	0d		10-Jan-25 17:00 A		Castle Bluff Schdule			◆ GE Equipment - Terminal Point Lists					
AMER2000	GE Equipment - CTG/Gen. Final Design & Model Received	0d		17-Jan-25 17:00 A		Castle Bluff Schdule			◆ GE Equipment - CTG/Gen. Final Design & Model Received					
AMER2010	GE Equipment - Closed Cooling Water Equipment Final Design & Model Received	0d		17-Jan-25 17:00 A		Castle Bluff Schdule			◆ GE Equipment - Closed Cooling Water Equipment Final Design & Model Received					
AMER2015	GE Equipment - Lube Oil Final Vendor Drawings & Model Received	0d		17-Jan-25 17:00 A		Castle Bluff Schdule			◆ GE Equipment - Lube Oil Final Vendor Drawings & Model Received					
AMER2020	GE Equipment - Fuel Gas Final Vendor Drawings & Model Received	0d		17-Jan-25 17:00 A		Castle Bluff Schdule			◆ GE Equipment - Fuel Gas Final Vendor Drawings & Model Received					
AMER20221	GE Equipment - Fuel Oil Final Vendor Drawings & Model Received	0d		17-Jan-25 17:00 A		Castle Bluff Schdule			◆ GE Equipment - Fuel Oil Final Vendor Drawings & Model Received					
AMER20281	GE Equipment - Water Injection Vendor Drawings & Model Received	0d		17-Jan-25 17:00 A		Castle Bluff Schdule			◆ GE Equipment - Water Injection Vendor Drawings & Model Received					
AMER3015	Fuel Oil Final Vendor Drawings & Model Received	0d		17-Jan-25 17:00 A		Castle Bluff Schdule			◆ Fuel Oil Final Vendor Drawings & Model Received					
AMER3025	Demini Water Pumps Final Vendor Drawings & Model Received	0d		17-Jan-25 17:00 A		Castle Bluff Schdule			◆ Demini Water Pumps Final Vendor Drawings & Model Received					
AMER3035	GSU Transformers Final Vendor Drawings & Model Received	0d		17-Jan-25 17:00 A		Castle Bluff Schdule			◆ GSU Transformers Final Vendor Drawings & Model Received					
AMER3060	Security Monitoring Final Design & Final Model Received	0d		03-Feb-25 17:00 A		Castle Bluff Schdule			◆ Security Monitoring Final Design & Final Model Received					
AMER3065	Vibration Monitoring Final Design & Final Model Received	0d		03-Feb-25 17:00 A		Castle Bluff Schdule			◆ Vibration Monitoring Final Design & Final Model Received					
AMER2025	GE Equipment - Inlet Cooling Modules Final Design & Model Received	0d		06-Feb-25 00:00 A		Castle Bluff Schdule			◆ GE Equipment - Inlet Cooling Modules Final Design & Model Received					
AMER1030	Demin Trailer Details	0d		21-Feb-25 00:00 A		Castle Bluff Schdule			◆ Demin Trailer Details					
AMER1040	Biocide Tote & Pump	0d		11-Mar-25 00:00 A		Castle Bluff Schdule			◆ Biocide Tote & Pump					
AMER3040	Station Service Transformer Final Vendor Drawings	0d		21-May-25 08:00 A		Castle Bluff Schdule			◆ Station Service Transformer Final Vendor Drawings					
AMER3055	CEMS Final Design & Final Model Received	0d		02-Jun-25 08:00 A		Castle Bluff Schdule			◆ CEMS Final Design & Final Model Received					
AMER1010	Fuel Gas Coolers Final Vendor Drawings & Model Received	0d		30-Jul-25 08:00*	0d	Castle Bluff Schdule			◆ Fuel Gas Coolers Final Vendor Drawings & Model Received					
AMER3020	Tank Heater Final Vendor Drawings & Model Received	0d		30-Jul-25 08:00*	0d	Castle Bluff Schdule			◆ Tank Heater Final Vendor Drawings & Model Received					
AMER3030	Fuel Gas Compressor Final Vendor Drawings & Model Received	0d		30-Jul-25 08:00*	0d	Castle Bluff Schdule			◆ Fuel Gas Compressor Final Vendor Drawings & Model Received					
AMER3045	DCS BOP Final Vendor Drawings & Model Received	0d		14-Nov-25 17:00*	0d	Castle Bluff Schdule			◆ DCS BOP Final Vendor Drawings & Model Received					
AMER3050	GE Equipment - Simulator Final Vendor Drawings & Model Received	0d		14-Nov-25 17:00*	0d	Castle Bluff Schdule			◆ GE Equipment - Simulator Final Vendor Drawings & Model Received					
AMER1020	Fuel Gas Regulator/Meeting Station	0d		30-Dec-25 17:00*	0d	Castle Bluff Schdule			◆ Fuel Gas Regulator/Meeting Station					
00373.1.2 Plocher Deliverables														
PL1001	PEMB - Admin/Warehouse - Foundation Loads & AB Details	0d	04-Jun-25 08:00 A	18-Jun-25 17:00 A		Castle Bluff Schdule			▮ PEMB - Admin/Warehouse - Foundation Loads & AB Details					
PL3055	Shop Fabricated Tanks - Final Vendor Drawings Received	0d		14-Jul-25 08:00*	147d	Castle Bluff Schdule			◆ Shop Fabricated Tanks - Final Vendor Drawings Received					
PL2075	PEMB - Compressed Air Enclosure - Final Vendor Drawings Received	40d	14-Jul-25 08:00	08-Sep-25 17:00	76d	Castle Bluff Schdule			▮ PEMB - Compressed Air Enclosure - Final Vendor Drawings Received					
PL1075	PEMB - Demin./Service Water Pump Endosure (Plant Services Enclosure) - Final Ver	36d	18-Jul-25 08:00	08-Sep-25 17:00	14d	Castle Bluff Schdule			▮ PEMB - Demin./Service Water Pump Endosure (Plant Services Enclosure) - Final Ver					
PL1050	PEMB - Fuel Forwarding Pump Enclosure - Final Vendor Drawings Received	40d	18-Jul-25 08:00	12-Sep-25 17:00	24d	Castle Bluff Schdule			▮ PEMB - Fuel Forwarding Pump Enclosure - Final Vendor Drawings Received					
PL3025	Fuel Oil Truck Unloading Pumps - Final Vendor Drawings Received	0d		28-Jul-25 17:00*	0d	Castle Bluff Schdule			◆ Fuel Oil Truck Unloading Pumps - Final Vendor Drawings Received					
PL3096	Diesel Generator - Final Vendor Drawings Received	0d		01-Aug-25 08:00*	44d	Castle Bluff Schdule			◆ Diesel Generator - Final Vendor Drawings Received					
PL1000	PEMB - Admin/Warehouse - Final Vendor Drawings Received	40d	01-Aug-25 08:00	26-Sep-25 17:00	10d	Castle Bluff Schdule			▮ PEMB - Admin/Warehouse - Final Vendor Drawings Received					
PL3030	Service Water Pumps - Final Vendor Drawings Received	0d		13-Aug-25 17:00*	0d	Castle Bluff Schdule			◆ Service Water Pumps - Final Vendor Drawings Received					
PL3045	Oily Water Separator - Final Vendor Drawings Received	0d		13-Aug-25 17:00*	0d	Castle Bluff Schdule			◆ Oily Water Separator - Final Vendor Drawings Received					
PL3050	Sump Pumps - Final Vendor Drawings Received	0d		13-Aug-25 17:00*	0d	Castle Bluff Schdule			◆ Sump Pumps - Final Vendor Drawings Received					
PL3060	Valves - Final Vendor Drawings Received	0d		13-Aug-25 17:00*	0d	Castle Bluff Schdule			◆ Valves - Final Vendor Drawings Received					
PL3065	Piping Specialities - Final Vendor Drawings Received	0d		13-Aug-25 17:00*	0d	Castle Bluff Schdule			◆ Piping Specialities - Final Vendor Drawings Received					
PL3085	Non-Segregated Bus Duct - Final Vendor Drawings Received	0d		15-Aug-25 17:00*	0d	Castle Bluff Schdule			◆ Non-Segregated Bus Duct - Final Vendor Drawings Received					
PL3090	IsoPhase Bus Duct - Final Vendor Drawings Received	0d		15-Aug-25 17:00*	0d	Castle Bluff Schdule			◆ IsoPhase Bus Duct - Final Vendor Drawings Received					
PL2000	PEMB - Fuel Gas Compressor Enclosure - Final Vendor Drawings Received	40d	18-Aug-25 08:00	13-Oct-25 17:00	44d	Castle Bluff Schdule			▮ PEMB - Fuel Gas Compressor Enclosure - Final Vendor Drawings Received					
PL2050	PEMB - Electrical Enclosure - Final Vendor Drawings Received	40d	19-Aug-25 08:00	14-Oct-25 17:00	103d	Castle Bluff Schdule			▮ PEMB - Electrical Enclosure - Final Vendor Drawings Received					

Remaining Level of Effort

Actual Level of Effort

Primary Baseline

Actual Work

Remaining Work

Critical Remaining Work

◆

 Milestone



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	Calendar											
							2023	2024	2025	2026	2027	2028	2029	2030				
	UE121105-10	IDR Civil Drawings - Permanent Storm Drainage & Collections	0d	11-Apr-25 08:00 A	17-Apr-25 17:00 A													IDR Civil Drawings - Permanent Storm Drainage & Collections
	UE121105-15	Address Comments and Issue for CR Civil Drawings - Permanent Storm Drainage & C	0d	17-Apr-25 08:00 A	28-Apr-25 17:00 A													Address Comments and Issue for CR Civil Drawings - Permanent
	UE121105-20	Client Review Civil Drawings - Permanent Storm Drainage & Collections	0d	29-Apr-25 08:00 A	19-May-25 17:00 A													Client Review Civil Drawings - Permanent Storm Drainage & Co
	UE121105-25	Address Client Comments and Issue IFC Civil Drawings - Permanent Storm Drainage	0d	20-May-25 08:00 A	10-Jun-25 17:00 A													Address Client Comments and Issue IFC Civil Drawings - Perm
00373.3.19.4.1.6 Fuel Oil Tank Berm																		
	UE121106-05	Prep, Check, and Issue IDR Civil Drawings - Fuel Oil Tank Berm	0d	23-Jun-25 08:00 A	10-Jul-25 17:00 A													Prep, Check, and Issue IDR Civil Drawings - Fuel Oil Tank Ber
	UE121106-10	IDR Civil Drawings - Fuel Oil Tank Berm	4d	11-Jul-25 08:00 A	17-Jul-25 17:00	222d												IDR Civil Drawings - Fuel Oil Tank Berm
	UE121106-15	Address Comments and Issue for CR Civil Drawings - Fuel Oil Tank Berm	5d	18-Jul-25 08:00	24-Jul-25 17:00	222d												Address Comments and Issue for CR Civil Drawings - Fuel O
	UE121106-20	Client Review Civil Drawings - Fuel Oil Tank Berm	15d	25-Jul-25 08:00	14-Aug-25 17:00	222d												Client Review Civil Drawings - Fuel Oil Tank Berm
	UE121106-25	Address Client Comments and Issue IFC Civil Drawings - Fuel Oil Tank Berm	5d	15-Aug-25 08:00	21-Aug-25 17:00	222d												Address Client Comments and Issue IFC Civil Drawings - Fu
00373.3.19.4.1.7 Final/Finish Grading																		
	UE121107-05	Prep, Check, and Issue IDR Civil Drawings - Final/Finish Grading	20d	20-Oct-25 08:00	14-Nov-25 17:00	182d												Prep, Check, and Issue IDR Civil Drawings - Final/Finish (
	UE121107-10	IDR Civil Drawings - Final/Finish Grading	5d	17-Nov-25 08:00	21-Nov-25 17:00	182d												IDR Civil Drawings - Final/Finish Grading
	UE121107-15	Address Comments and Issue for CR Civil Drawings - Final/Finish Grading	5d	24-Nov-25 08:00	02-Dec-25 17:00	182d												Address Comments and Issue for CR Civil Drawings - Fi
	UE121107-20	Client Review Civil Drawings - Final/Finish Grading	15d	03-Dec-25 08:00	30-Dec-25 17:00	182d												Client Review Civil Drawings - Final/Finish Grading
	UE121107-25	Address Client Comments and Issue IFC Civil Drawings - Final/Finish Grading	5d	31-Dec-25 08:00	07-Jan-26 17:00	182d												Address Client Comments and Issue IFC Civil Drawing
00373.3.19.5 Structural																		
00373.3.19.5.6 Specifications																		
00373.3.19.5.6.1 Concrete Specifications																		
	UE130802-05	Prep/Check & Issue for IDR - Concrete Specifications	0d	20-Mar-25 08:00 A	12-May-25 17:00 A													Prep/Check & Issue for IDR - Concrete Specifications
	UE130802-20	IDR - Concrete Specification	0d	13-May-25 08:00 A	14-May-25 17:00 A													IDR - Concrete Specification
	UE130802-25	Address Comments and issue for CR - Concrete Specification	0d	15-May-25 08:00 A	19-May-25 17:00 A													Address Comments and issue for CR - Concrete Specification
	UE130802-30	Client Review - Concrete Specification	0d	20-May-25 08:00 A	10-Jun-25 17:00 A													Client Review - Concrete Specification
	UE130802-35	Address Client Comments and Issue IFC - Concrete Specification	0d	11-Jun-25 08:00 A	30-Jun-25 17:00 A													Address Client Comments and Issue IFC - Concrete Specifica
00373.3.19.5.6.2 Structural Steel Supply Specification																		
	UE130801-05	Prep/Check & Issue for IDR - Structural Steel Supply Specification	20d	14-Oct-25 08:00	10-Nov-25 17:00	61d												Prep/Check & Issue for IDR - Structural Steel Supply Spe
	UE130801-20	IDR - Structural Steel Supply Specification	5d	11-Nov-25 08:00	17-Nov-25 17:00	61d												IDR - Structural Steel Supply Specification
	UE130801-25	Address Comments and issue for CR - Structural Steel Supply Specification	5d	18-Nov-25 08:00	24-Nov-25 17:00	61d												Address Comments and issue for CR - Structural Steel
	UE130801-30	Client Review - Structrual Steel Supply Specification	15d	25-Nov-25 08:00	17-Dec-25 17:00	61d												Client Review - Structrual Steel Supply Specification
	UE130801-35	Address Client Comments and Issue IFC - Structural Ssteel Supply Specification	10d	18-Dec-25 08:00	08-Jan-26 17:00	61d												Address Client Comments and Issue IFC - Structural S
	UE130801-40	Technical Evaluation - Structural Steel Supply Specification	10d	13-Feb-26 08:00	26-Feb-26 17:00	66d												Technical Evaluation - Structural Steel Supply Specif
00373.3.19.5.7 Structural Steel Calculations/Drawings																		
00373.3.19.5.7.1 Isophase Bus Duct																		
	UE131130-00	3D Modeling - Isophase Structural Steel	20d	18-Aug-25 08:00	15-Sep-25 17:00	61d												3D Modeling - Isophase Structural Steel
	UE131130-02	Prep, Check, and Issue Structural Calc - Isophase Steel	20d	16-Sep-25 08:00	13-Oct-25 17:00	61d												Prep, Check, and Issue Structural Calc - Isophase Steel
	UE131130-05	Prep, Check, and Issue IDR Plan / Section Drawings - Isophase Steel	25d	21-Oct-25 08:00	24-Nov-25 17:00	204d												Prep, Check, and Issue IDR Plan / Section Drawings - Is
	UE131130-10	IDR Structural Drawings - Isophase Steel	5d	25-Nov-25 08:00	03-Dec-25 17:00	204d												IDR Structural Drawings - Isophase Steel
	UE131130-15	Address IDR comments & issue for CR Steel - Isophase Steel	5d	04-Dec-25 08:00	10-Dec-25 17:00	204d												Address IDR comments & issue for CR Steel - Isophase
	UE131130-20	Client Review Structural Drawings - Isophase Steel	15d	11-Dec-25 08:00	08-Jan-26 17:00	204d												Client Review Structural Drawings - Isophase Steel
	UE131130-25	Address Client Comments and Issue IFC Structural Drawings & Calculation - Isophase	5d	09-Jan-26 08:00	15-Jan-26 17:00	204d												Address Client Comments and Issue IFC Structural Dr
00373.3.19.5.7.2 Platforms																		
	UE131140-02	Prep, Check, and Issue Calc - Platforms	32d	07-Jul-25 08:00 A	26-Aug-25 17:00	61d												Prep, Check, and Issue Calc - Platforms
	UE131140-05	Prep, Check, and Issue IDR Plan / Section Drawings - Platforms	25d	27-Aug-25 08:00	01-Oct-25 17:00	61d												Prep, Check, and Issue IDR Plan / Section Drawings - Plat
	UE131140-10	IDR Structural Drawings - Platforms	5d	02-Oct-25 08:00	08-Oct-25 17:00	61d												IDR Structural Drawings - Platforms
	UE131140-15	Address IDR comments & issue for CR Steel - Platforms	5d	09-Oct-25 08:00	15-Oct-25 17:00	71d												Address IDR comments & issue for CR Steel - Platforms
	UE131140-20	Client Review Structural Drawings - Platforms	15d	09-Oct-25 08:00	29-Oct-25 17:00	61d												Client Review Structural Drawings - Platforms
	UE131140-25	Address Client Comments and Issue IFC Structural Drawings & Calculation - Platform	5d	30-Oct-25 08:00	05-Nov-25 17:00	61d												Address Client Comments and Issue IFC Structural Draw
00373.3.19.5.7.3 Misc. Steel																		
	UE131132-30	3D Modeling - Misc. Steel	20d	23-Sep-25 08:00	20-Oct-25 17:00	77d												3D Modeling - Misc. Steel
	UE131132-35	Prep, Check, and Issue Structural Calc - Misc. Steel	20d	21-Oct-25 08:00	17-Nov-25 17:00	77d												Prep, Check, and Issue Structural Calc - Misc. Steel
	UE131132-40	Prep, Check, and Issue IDR Plan / Section Drawings - Misc. Steel	25d	25-Nov-25 08:00	08-Jan-26 17:00	77d												Prep, Check, and Issue IDR Plan / Section Drawings -



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2023	2024	2025	2026	2027	2028	2029	2030
00373.3.19.3.4.2 Plot Plan														
UE161120-05	Prep, Check, and Issue IDR - Plot Plan	0d	02-Dec-24 08:00 A	17-Dec-24 17:00 A		Castle Bluff Schdule								
UE16112010	IDR - Plot Plan	0d	18-Dec-24 08:00 A	31-Dec-24 17:00 A		Castle Bluff Schdule								
UE16112015	Address IDR Comments and Issue for CR - Plot Plan	0d	02-Jan-25 08:00 A	10-Jan-25 00:00 A		Castle Bluff Schdule								
UE16112020	Client Review - Plot Plan	0d	13-Jan-25 08:00 A	31-Jan-25 17:00 A		Castle Bluff Schdule								
UE16112025	Address Client Comments Issue for Purpose - Plot Plan	0d	03-Feb-25 08:00 A	20-Feb-25 17:00 A		Castle Bluff Schdule								
00373.3.19.3.4.3 Equipment Arrangements														
00373.3.19.3.4.3.1 Fuel Oil Pump Bldg.& Tank Area														
UE161140-05	Prep, Check, and Issue IDR . - Equipment GA Drawing - Fuel Oil Pump Bldg.	0d	04-Feb-25 08:00 A	21-Feb-25 17:00 A		Castle Bluff Schdule								
UE161140-10	IDR - Equipment GA Dwg. - Fuel Oil Pump Bldg.	0d	24-Feb-25 08:00 A	28-Feb-25 17:00 A		Castle Bluff Schdule								
UE161140-15	Address IDR Comments and Issue for CR - Equipment GA Dwg. - Fuel Oil Pump Bldg	0d	03-Mar-25 08:00 A	14-Mar-25 17:00 A		Castle Bluff Schdule								
UE161140-20	Client Review - Equipment GA Dwg. - Fuel Oil Pump Bldg.	0d	17-Mar-25 08:00 A	03-Apr-25 00:00 A		Castle Bluff Schdule								
UE161140-25	Address Client Comments Issue for Purpose - Equipment GA Dwg. - Fuel Oil Pump E	0d	04-Apr-25 08:00 A	08-May-25 17:00 A		Castle Bluff Schdule								
00373.3.19.3.4.3.7 Equipment GACTG Area														
UE161135-05	Prep, Check, and Issue IDR Piping Drawings - Equipment GA CTG Area	0d	29-Jan-25 08:00 A	27-Feb-25 17:00 A		Castle Bluff Schdule								
UE161135-10	IDR - Equipment GA CTG Area	0d	28-Feb-25 08:00 A	06-Mar-25 17:00 A		Castle Bluff Schdule								
UE161135-15	Address IDR Comments and Issue for CR Piping Drawings - Equipment GA CTG Area	0d	07-Mar-25 08:00 A	17-Mar-25 00:00 A		Castle Bluff Schdule								
UE161135-20	Client Review - Piping Drawings - Equipment GA CTG Area	0d	18-Mar-25 08:00 A	07-Apr-25 00:00 A		Castle Bluff Schdule								
UE161135-25	Address Client Comments Issue for Purpose - Piping Drawings - Equipment GA CTG .	0d	08-Apr-25 08:00 A	06-May-25 17:00 A		Castle Bluff Schdule								
00373.3.19.3.4.3.2 Demin./Service Water Area														
UE161142-05	Prep, Check, and Issue IDR . - Equipment GA Drawing - Plant Services Area	0d	18-Feb-25 08:00 A	21-Feb-25 00:00 A		Castle Bluff Schdule								
UE161142-10	IDR - Equipment GA Dwg. - Plant Services Area	0d	24-Feb-25 08:00 A	28-Feb-25 17:00 A		Castle Bluff Schdule								
UE161142-15	Address IDR Comments and Issue for CR - Equipment GA Dwg. - Plant Services Area	0d	03-Mar-25 08:00 A	14-Mar-25 17:00 A		Castle Bluff Schdule								
UE161142-20	Client Review - Equipment GA Dwg. - Plant Services Area	0d	17-Mar-25 08:00 A	03-Apr-25 00:00 A		Castle Bluff Schdule								
UE161142-25	Address Client Comments Issue for Purpose - Equipment GA Dwg. - Plant Services /	0d	04-Apr-25 08:00 A	08-May-25 17:00 A		Castle Bluff Schdule								
00373.3.19.3.4.3.4 Fuel Gas Area														
UE161146-05	Prep, Check, and Issue IDR . - Equipment GA Drawing - Fuel Gas Area	0d	23-Jan-25 08:00 A	31-Jan-25 00:00 A		Castle Bluff Schdule								
UE161146-10	IDR - Equipment GA Dwg. - Fuel Gas Area	0d	03-Feb-25 08:00 A	07-Feb-25 17:00 A		Castle Bluff Schdule								
UE161146-15	Address IDR Comments and Issue for CR - Equipment GA Dwg. - Fuel Gas Area	0d	10-Feb-25 08:00 A	21-Feb-25 17:00 A		Castle Bluff Schdule								
UE161146-20	Client Review - Equipment GA Dwg. - Fuel Gas Area	0d	24-Feb-25 08:00 A	13-Mar-25 17:00 A		Castle Bluff Schdule								
UE161146-25	Address Client Comments Issue for Purpose - Equipment GA Dwg. - Fuel Gas Area	0d	10-Apr-25 08:00 A	06-May-25 17:00 A		Castle Bluff Schdule								
00373.3.19.3.4.6 Underground Piping														
UE161100-10	Preliminary UG Pipe Model	0d	24-Apr-25 08:00 A	20-Jun-25 17:00 A		Castle Bluff Schdule								
UE161100-25	Final U/G Pipe Model	15d	20-Jun-25 08:00 A	01-Aug-25 17:00	141d	Castle Bluff Schdule								
00373.3.19.3.4.6.1 Underground Piping														
UE161150-05	Prep, Check, and Issue IDR Piping Drawings - U/G Piping	16d	23-Jun-25 08:00 A	04-Aug-25 17:00	95d	Castle Bluff Schdule								
UE161150-10	IDR Piping Drawings - U/G Piping	10d	05-Aug-25 08:00	18-Aug-25 17:00	95d	Castle Bluff Schdule								
UE161150-15	Address Comments and Issue for CR Piping Drawings - U/G Piping	10d	19-Aug-25 08:00	02-Sep-25 17:00	95d	Castle Bluff Schdule								
UE161150-20	Client Review Piping Drawings - U/G Piping	15d	03-Sep-25 08:00	23-Sep-25 17:00	95d	Castle Bluff Schdule								
UE161150-30	Finalize Dwg, & Issue IFC - U/G Piping	10d	24-Sep-25 08:00	07-Oct-25 17:00	95d	Castle Bluff Schdule								
00373.3.19.3.4.4 P&IDs														
00373.3.19.3.4.4.16 P&ID Index & Lead Sheets														
UE161190-05	Prep, Check, and Issue IDR Piping Drawings - P&ID - Drawing Index & Lead Sheets	0d	07-Jan-25 08:00 A	31-Jan-25 00:00 A		Castle Bluff Schdule								
UE161190-10	IDR Piping Drawings - P&ID - Drawing Index & Lead Sheets	0d	03-Feb-25 08:00 A	14-Feb-25 17:00 A		Castle Bluff Schdule								
UE161190-15	Address Comments and Issue for CR Piping Drawings - P&ID - Drawing Index & Lead	0d	18-Feb-25 08:00 A	24-Feb-25 00:00 A		Castle Bluff Schdule								
UE161190-20	Client Review Piping Drawings - P&ID - Drawing Index & Lead Sheets	0d	25-Feb-25 08:00 A	10-Mar-25 00:00 A		Castle Bluff Schdule								
UE161190-25	Address Client Comments and Issue IFD Piping Drawings - P&ID - Drawing Index	0d	11-Mar-25 08:00 A	11-Apr-25 17:00 A		Castle Bluff Schdule								
UE161190-30	Address Client Comments and Issue IFC Piping Drawings - P&ID - Drawing Index	5d	21-Aug-25 08:00	27-Aug-25 17:00	385d	Castle Bluff Schdule								
00373.3.19.3.4.4.1 Fuel Gas														
UE161101-05	Prep, Check, and Issue IDR P&ID's - Fuel Gas	0d	10-Feb-25 08:00 A	11-Mar-25 00:00 A		Castle Bluff Schdule								
UE161101-10	IDR P&ID's - Fuel Gas	0d	12-Mar-25 08:00 A	25-Mar-25 17:00 A		Castle Bluff Schdule								



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2023	2024	2025	2026	2027	2028	2029	2030
00373.3.19.3.4.5.9 Wastewater														
UE161109-35	Model Piping - Wastewater/Oil Water	25d	21-Jul-25 08:00	22-Aug-25 17:00	68d	Castle Bluff Schdule								
UE161109-75	Model Pipe Supports - Wastewater/Oil Water	20d	11-Aug-25 08:00	08-Sep-25 17:00	87d	Castle Bluff Schdule								
UE161109-80	Prepare Pipe Support Drawings- Wastewater/Oil Water	20d	09-Sep-25 08:00	06-Oct-25 17:00	513d	Castle Bluff Schdule								
UE161109-40	Prep & Extract Isos. - Wastewater/Oil Water	20d	16-Sep-25 08:00	13-Oct-25 17:00	103d	Castle Bluff Schdule								
UE161109-85	Check Pipe Support Drawings- Wastewater/Oil Water	5d	07-Oct-25 08:00	13-Oct-25 17:00	513d	Castle Bluff Schdule								
UE161109-45	Check Isos. - Wastewater/Oil Water	5d	14-Oct-25 08:00	20-Oct-25 17:00	103d	Castle Bluff Schdule								
UE161109-90	Address Comments & Issue IDR Pipe Supports - Wastewater/Oil Water	5d	14-Oct-25 08:00	20-Oct-25 17:00	513d	Castle Bluff Schdule								
UE161109-50	Address comments & Issue for IDR - Wastewater/Oil Water	5d	21-Oct-25 08:00	27-Oct-25 17:00	103d	Castle Bluff Schdule								
UE161109-95	IDR Pipe Support Drawings- Wastewater/Oil Water	10d	21-Oct-25 08:00	03-Nov-25 17:00	513d	Castle Bluff Schdule								
UE161109-60	IDR - Wastewater/Oil Water	10d	28-Oct-25 08:00	10-Nov-25 17:00	103d	Castle Bluff Schdule								
UE161109-97	Address IDR comments & Backcheck Pipe Supports- Wastewater/Oil Water	5d	04-Nov-25 08:00	10-Nov-25 17:00	513d	Castle Bluff Schdule								
UE161109-99	Issue IFC Pipe Support Drawings- Wastewater/Oil Water	2d	11-Nov-25 08:00	12-Nov-25 17:00	513d	Castle Bluff Schdule								
UE161109-65	Address Comments & Backcheck Isos. - Wastewater/Oil Water	5d	11-Nov-25 08:00	17-Nov-25 17:00	103d	Castle Bluff Schdule								
UE161109-70	Issue Iso. IFC - Wastewater/Oil Water	2d	18-Nov-25 08:00	19-Nov-25 17:00	103d	Castle Bluff Schdule								
00373.3.19.3.4.5.10 Lube Oil														
UE161110-35	Model Piping - Lube Oil	25d	25-Aug-25 08:00	29-Sep-25 17:00	68d	Castle Bluff Schdule								
UE161110-40	Prep & Extract Isos - Lube Oil	20d	14-Oct-25 08:00	10-Nov-25 17:00	488d	Castle Bluff Schdule								
UE161110-45	Check Isos. - Lube Oil	5d	11-Nov-25 08:00	17-Nov-25 17:00	488d	Castle Bluff Schdule								
UE161110-50	Address comments & Issue for IDR - Lube Oil	5d	18-Nov-25 08:00	24-Nov-25 17:00	488d	Castle Bluff Schdule								
UE161110-60	IDR - Lube Oil	10d	25-Nov-25 08:00	10-Dec-25 17:00	488d	Castle Bluff Schdule								
UE161110-65	Address Comments & Backcheck Isos - Lube Oil	5d	11-Dec-25 08:00	17-Dec-25 17:00	488d	Castle Bluff Schdule								
UE161110-70	Issue Iso. IFC - Lube Oil	2d	18-Dec-25 08:00	19-Dec-25 17:00	488d	Castle Bluff Schdule								
00373.3.19.3.4.5.11 Carbon Dioxide														
UE161111-35	Model Piping - Carbon Dioxide	25d	18-Aug-25 08:00	22-Sep-25 17:00	68d	Castle Bluff Schdule								
UE161111-40	Prep & Extract Isos. - Carbon Dioxide	20d	07-Oct-25 08:00	03-Nov-25 17:00	493d	Castle Bluff Schdule								
UE161111-45	Check Isos. - Carbon Dioxide	5d	04-Nov-25 08:00	10-Nov-25 17:00	493d	Castle Bluff Schdule								
UE161111-50	Address comments & Issue for IDR - Carbon Dioxide	5d	11-Nov-25 08:00	17-Nov-25 17:00	493d	Castle Bluff Schdule								
UE161111-60	IDR - Carbon Dioxide	10d	18-Nov-25 08:00	03-Dec-25 17:00	493d	Castle Bluff Schdule								
UE161111-65	Address Comments & Backcheck Isos. - Carbon Dioxide	5d	04-Dec-25 08:00	10-Dec-25 17:00	493d	Castle Bluff Schdule								
UE161111-70	Issue Iso. IFC - Carbon Dioxide	2d	11-Dec-25 08:00	12-Dec-25 17:00	493d	Castle Bluff Schdule								
00373.3.19.3.4.5.12 Hydrogen														
UE161112-35	Model Piping - Hydrogen	25d	11-Aug-25 08:00	15-Sep-25 17:00	68d	Castle Bluff Schdule								
UE161112-40	Prep & Extract Isos. - Hydrogen	20d	30-Sep-25 08:00	27-Oct-25 17:00	498d	Castle Bluff Schdule								
UE161112-45	Check Isos. - Hydrogen	5d	28-Oct-25 08:00	03-Nov-25 17:00	498d	Castle Bluff Schdule								
UE161112-50	Address comments & Issue for IDR - Hydrogen	5d	04-Nov-25 08:00	10-Nov-25 17:00	498d	Castle Bluff Schdule								
UE161112-60	IDR - Hydrogen	10d	11-Nov-25 08:00	24-Nov-25 17:00	498d	Castle Bluff Schdule								
UE161112-65	Address Comments & Backcheck Isos. - Hydrogen	5d	25-Nov-25 08:00	03-Dec-25 17:00	498d	Castle Bluff Schdule								
UE161112-70	Issue Iso. IFC - Hydrogen	2d	04-Dec-25 08:00	05-Dec-25 17:00	498d	Castle Bluff Schdule								
00373.3.19.3.4.5.13 Water Mist														
UE161113-35	Model Piping - Water Mist	25d	09-Sep-25 08:00	13-Oct-25 17:00	68d	Castle Bluff Schdule								
UE161113-40	Prep & Extract Isos. - Water Mist	20d	14-Oct-25 08:00	10-Nov-25 17:00	68d	Castle Bluff Schdule								
UE161113-45	Check Isos. - Water Mist	5d	11-Nov-25 08:00	17-Nov-25 17:00	68d	Castle Bluff Schdule								
UE161113-50	Address comments & Issue for IDR - Water Mist	5d	18-Nov-25 08:00	24-Nov-25 17:00	68d	Castle Bluff Schdule								
UE161113-55	Perfom Pipe Stress Analysis - Water Mist	15d	25-Nov-25 08:00	17-Dec-25 17:00	68d	Castle Bluff Schdule								
UE161113-60	IDR - Water Mist	10d	18-Dec-25 08:00	08-Jan-26 17:00	68d	Castle Bluff Schdule								
UE161113-65	Address Comments & Backcheck Isos. - Water Mist	5d	09-Jan-26 08:00	15-Jan-26 17:00	68d	Castle Bluff Schdule								
UE161113-70	Issue Iso. IFC - Water Mist	2d	16-Jan-26 08:00	19-Jan-26 17:00	68d	Castle Bluff Schdule								
00373.3.19.2 Electrical														
UE170001-25	Power System Modelling	0d		09-Dec-24 00:00 A		Castle Bluff Schdule								
UE170001-20	Receive AMEREN Utility Data (short Circuit)	0d		16-Dec-24 08:00 A		Castle Bluff Schdule								



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	Calendar											
							2023	2024	2025	2026	2027	2028	2029	2030				
UE170001-15	Receive Equipment GA Drawings	0d	05-May-25 08:00 A	09-May-25 17:00 A		Castle Bluff Schdule												Receive Equipment GA Drawings
UE170001-05	Receive Vendor Information(GE)	25d	17-Nov-25 08:00	30-Dec-25 17:00	53d	Castle Bluff Schdule												Receive Vendor Information(GE)
UE170001-10	Receive Vendor Electrical Information	20d	17-Feb-26 08:00	16-Mar-26 17:00	0d	Castle Bluff Schdule												Receive Vendor Electrical Information
00373.3.19.2.8 Specifications																		
00373.3.19.2.8.2 Non-Segregated Bus Duct																		
UE170802-05	Prep/Check & Issue for IDR Specification - Non-Segregated Bus Duct	0d	04-Apr-25 08:00 A	17-Apr-25 17:00 A		Castle Bluff Schdule												Prep/Check & Issue for IDR Specification - Non-Segregated Bus
UE170802-20	IDR Procurement Specification - Non-Segregated Bus Duct	0d	21-Apr-25 08:00 A	25-Apr-25 17:00 A		Castle Bluff Schdule												IDR Procurement Specification - Non-Segregated Bus Duct
UE170802-25	Address Comments and issue for CR Spec - Non-Segregated Bus Duct	0d	28-Apr-25 08:00 A	12-May-25 08:00 A		Castle Bluff Schdule												Address Comments and issue for CR Spec - Non-Segregated B
UE170802-30	Client Review Procurement Specification - Non-Segregated Bus Duct	0d	13-May-25 08:00 A	03-Jun-25 17:00 A		Castle Bluff Schdule												Client Review Procurement Specification - Non-Segregated Bu
UE170802-35	Address Client Comments and Finalize Spec. - Non-Segregated Bus Duct	4d	04-Jun-25 08:00 A	17-Jul-25 17:00	127d	Castle Bluff Schdule												Address Client Comments and Finalize Spec. - Non-Segrega
00373.3.19.2.8.11 Electrical Bldg. Equipment Arrangement																		
UE170811-05	Prep/Check & Issue for IDR Electrical & Admin Bldg. Equipment Arrangement	0d	28-Apr-25 08:00 A	28-May-25 17:00 A		Castle Bluff Schdule												Prep/Check & Issue for IDR Electrical & Admin Bldg. Equipmen
UE170811-20	IDR Electrical Bldg. Equipment Arrangement	0d	29-May-25 08:00 A	04-Jun-25 17:00 A		Castle Bluff Schdule												IDR Electrical Bldg. Equipment Arrangement
UE170811-25	Address Comments and issue for CR Electrical Bldg. Equipment Arrangement	0d	05-Jun-25 08:00 A	03-Jul-25 17:00 A		Castle Bluff Schdule												Address Comments and issue for CR Electrical Bldg. Equipm
UE170811-30	Client Review Electrical Bldg. Equipment Arrangement	10d	07-Jul-25 08:00 A	25-Jul-25 17:00	112d	Castle Bluff Schdule												Client Review Electrical Bldg. Equipment Arrangement
UE170811-35	Address Client Comments and Finalize Electrical Bldg. Equipment Arrangement	10d	17-Sep-25 08:00	30-Sep-25 17:00	183d	Castle Bluff Schdule												Address Client Comments and Finalize Electrical Bldg. Ec
00373.3.19.2.8.1 MV Switchgear																		
UE170801-05	Prep/Check & Issue IDR Specification - MV Switchgear	0d	16-Dec-24 08:00 A	20-Jan-25 17:00 A		Castle Bluff Schdule												Prep/Check & Issue IDR Specification - MV Switchgear
UE170801-20	IDR Procurement Specification - MV Switchgear	0d	21-Jan-25 08:00 A	29-Jan-25 17:00 A		Castle Bluff Schdule												IDR Procurement Specification - MV Switchgear
UE170801-25	Address Comments and Issue for CR Spec - MV Switchgear	0d	30-Jan-25 08:00 A	05-Feb-25 17:00 A		Castle Bluff Schdule												Address Comments and Issue for CR Spec - MV Switchgear
UE170801-30	Client Review Procurement Specification - MV Switchgear	0d	06-Feb-25 08:00 A	27-Feb-25 00:00 A		Castle Bluff Schdule												Client Review Procurement Specification - MV Switchgear
UE170801-35	Address Client Comments and Finalize Spec. - MV Switchgear	0d	28-Feb-25 08:00 A	13-Mar-25 17:00 A		Castle Bluff Schdule												Address Client Comments and Finalize Spec. - MV Switchgear
UE170801-40	Technical Evaluation of Bids - MV Switchgear	0d	10-Mar-25 08:00 A	28-Mar-25 17:00 A		Castle Bluff Schdule												Technical Evaluation of Bids - MV Switchgear
00373.3.19.2.8.8 LV Switchgear																		
UE170808-05	Prep/Check & Issue for IDR Specification - LV Switchgear	0d	16-Dec-24 08:00 A	20-Jan-25 17:00 A		Castle Bluff Schdule												Prep/Check & Issue for IDR Specification - LV Switchgear
UE170808-20	IDR Procurement Specification - LV Switchgear	0d	21-Jan-25 08:00 A	29-Jan-25 17:00 A		Castle Bluff Schdule												IDR Procurement Specification - LV Switchgear
UE170808-25	Address Comments and Issue for CR Spec - LV Switchgear	0d	30-Jan-25 08:00 A	05-Feb-25 17:00 A		Castle Bluff Schdule												Address Comments and Issue for CR Spec - LV Switchgear
UE170808-30	Client Review Procurement Specification - LV Switchgear	0d	06-Feb-25 08:00 A	27-Feb-25 00:00 A		Castle Bluff Schdule												Client Review Procurement Specification - LV Switchgear
UE170808-35	Address Client Comments and Finalize Spec. - LV Switchgear	0d	28-Feb-25 08:00 A	14-Mar-25 00:00 A		Castle Bluff Schdule												Address Client Comments and Finalize Spec. - LV Switchgear
UE170808-40	Technical Evaluation of Bids - LV Switchgear	0d	10-Mar-25 08:00 A	28-Mar-25 17:00 A		Castle Bluff Schdule												Technical Evaluation of Bids - LV Switchgear
00373.3.19.2.8.3 Isophase Bus Duct																		
UE170803-05	Prep/Check & Issue for IDR Specification - Isophase Bus Duct	0d	10-Feb-25 08:00 A	24-Feb-25 00:00 A		Castle Bluff Schdule												Prep/Check & Issue for IDR Specification - Isophase Bus Duct
UE170803-20	IDR Procurement Specification - Isophase Bus Duct	0d	25-Feb-25 08:00 A	03-Mar-25 17:00 A		Castle Bluff Schdule												IDR Procurement Specification - Isophase Bus Duct
UE170803-25	Address Comments and issue for CR Mech Spec - Isophase Bus Duct	0d	04-Mar-25 08:00 A	07-Mar-25 17:00 A		Castle Bluff Schdule												Address Comments and issue for CR Mech Spec - Isophase Bus
UE170803-30	Client Review Procurement Specification - Isophase Bus Duct	0d	10-Mar-25 08:00 A	28-Mar-25 17:00 A		Castle Bluff Schdule												Client Review Procurement Specification - Isophase Bus Duct
UE170803-40	Technical Evaluation of Bids - Isophase Bus Duct	0d	10-Mar-25 08:00 A	28-Mar-25 17:00 A		Castle Bluff Schdule												Technical Evaluation of Bids - Isophase Bus Duct
UE170803-35	Address Client Comments and Finalize Spec. - Isophase Bus Duct	0d	31-Mar-25 08:00 A	10-Apr-25 00:00 A		Castle Bluff Schdule												Address Client Comments and Finalize Spec. - Isophase Bus Du
00373.3.19.2.8.4 Motor Control Centers																		
UE170804-05	Prep/Check & Issue for IDR Specification - Motor Control Centers	0d	24-Jan-25 08:00 A	20-Feb-25 17:00 A		Castle Bluff Schdule												Prep/Check & Issue for IDR Specification - Motor Control Centers
UE170804-20	IDR Procurement Specification - Motor Control Centers	0d	21-Feb-25 08:00 A	04-Mar-25 17:00 A		Castle Bluff Schdule												IDR Procurement Specification - Motor Control Centers
UE170804-25	Address Comments and issue for CR Spec - Motor Control Centers	0d	05-Mar-25 08:00 A	11-Mar-25 17:00 A		Castle Bluff Schdule												Address Comments and issue for CR Spec - Motor Control Cente
UE170804-40	Technical Evaluation of Bids - Motor Control Centers	0d	10-Mar-25 08:00 A	28-Mar-25 17:00 A		Castle Bluff Schdule												Technical Evaluation of Bids - Motor Control Centers
UE170804-30	Client Review Procurement Specification - Motor Control Centers	0d	12-Mar-25 08:00 A	03-Apr-25 17:00 A		Castle Bluff Schdule												Client Review Procurement Specification - Motor Control Centers
UE170804-35	Address Client Comments and Finalize Spec. - Motor Control Centers	0d	04-Apr-25 08:00 A	14-Apr-25 17:00 A		Castle Bluff Schdule												Address Client Comments and Finalize Spec. - Motor Control Ce
00373.3.19.2.8.9 125VDC/120VAC Specifications																		
UE170809-05	Prep/Check & Issue for IDR Specification - 125VDC/120VAC	20d	14-Jan-26 08:00	10-Feb-26 17:00	5d	Castle Bluff Schdule												Prep/Check & Issue for IDR Specification - 125VDC/1
UE170809-20	IDR Procurement Specification - 125VDC/120VAC	5d	11-Feb-26 08:00	17-Feb-26 17:00	5d	Castle Bluff Schdule												IDR Procurement Specification - 125VDC/120VAC
UE170809-25	Address Comments and issue for CR Spec - 125VDC/120VAC	5d	18-Feb-26 08:00	24-Feb-26 17:00	5d	Castle Bluff Schdule												Address Comments and issue for CR Spec - 125VDC/
UE170809-30	Client Review Procurement Specification - 125VDC/120VAC	15d	25-Feb-26 08:00	17-Mar-26 17:00	5d	Castle Bluff Schdule												Client Review Procurement Specification - 125VDC/
UE170809-35	Address Client Comments and Finalize Spec. - 125VDC/120VAC	10d	18-Mar-26 08:00	31-Mar-26 17:00	5d	Castle Bluff Schdule												Address Client Comments and Finalize Spec. - 125
UE170809-40	Technical Evaluation of Bids - 125VDC/120VAC	15d	06-May-26 08:00	27-May-26 17:00	5d	Castle Bluff Schdule												Technical Evaluation of Bids - 125VDC/120VAC



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2023	2024	2025	2026	2027	2028	2029	2030
00373.3.19.2.8.10 Heat Trace Specification														
UE170810-05	Prep/Check & Issue for IDR Specification - Heat Trace	20d	20-Jan-26 08:00	16-Feb-26 17:00	68d	Castle Bluff Schdule						Prep/Check & Issue for IDR Specification - Heat Trace		
UE170810-20	IDR Procurement Specification - Heat Trace	5d	17-Feb-26 08:00	23-Feb-26 17:00	68d	Castle Bluff Schdule						IDR Procurement Specification - Heat Trace		
UE170810-25	Address Comments and issue for CR Spec - Heat Trace	5d	24-Feb-26 08:00	02-Mar-26 17:00	68d	Castle Bluff Schdule						Address Comments and issue for CR Spec - Heat Tr		
UE170810-30	Client Review Procurement Specification - Heat Trace	15d	03-Mar-26 08:00	23-Mar-26 17:00	68d	Castle Bluff Schdule						Client Review Procurement Specification - Heat Tra		
UE170810-35	Address Client Comments and Finalize Spec. - Heat Trace	10d	24-Mar-26 08:00	06-Apr-26 17:00	68d	Castle Bluff Schdule						Address Client Comments and Finalize Spec. - Hea		
UE170810-40	Technical Evaluation of Bids - Heat Trace	15d	12-May-26 08:00	02-Jun-26 17:00	68d	Castle Bluff Schdule						Technical Evaluation of Bids - Heat Trace		
00373.3.19.2.8.12 Electrical Installation Specification														
UE170901-05	Prep/Check & Issue for IDR Specification - Electrical Installation Requirements	20d	24-Jul-25 08:00	20-Aug-25 17:00	161d	Castle Bluff Schdule						Prep/Check & Issue for IDR Specification - Electrical Installa		
UE170901-20	IDR Procurement Specification - Electrical Installation Requirements	10d	21-Aug-25 08:00	04-Sep-25 17:00	161d	Castle Bluff Schdule						IDR Procurement Specification - Electrical Installation Requ		
UE170901-25	Address Comments and issue for CR Spec - Electrical Installation Requirements	10d	05-Sep-25 08:00	18-Sep-25 17:00	161d	Castle Bluff Schdule						Address Comments and issue for CR Spec - Electrical Inst		
UE170901-30	Client Review Procurement Specification - Electrical Installation Requirements	15d	19-Sep-25 08:00	09-Oct-25 17:00	161d	Castle Bluff Schdule						Client Review Procurement Specification - Electrical Install		
UE170901-35	Address Client Comments and Issue Final - Electrical Installation Requirements	10d	10-Oct-25 08:00	23-Oct-25 17:00	161d	Castle Bluff Schdule						Address Client Comments and Issue Final - Electrical Inst		
00373.3.19.2.1 Calculations & Studies														
00373.3.19.2.1.1 Electrical LF/SC Calculation														
UE170501-05	Prepare & Issue CR - Preliminary Electrical LF/SC Calculations	0d	03-Jan-25 08:00 A	07-Feb-25 17:00 A		Castle Bluff Schdule						Prepare & Issue CR - Preliminary Electrical LF/SC Calculations		
Ue170501-20	Client Review - Preliminary Electrical LF/SC Calculations	0d	10-Feb-25 08:00 A	28-Feb-25 17:00 A		Castle Bluff Schdule						Client Review - Preliminary Electrical LF/SC Calculations		
UE170501-25	Address CR Comments & Issue Preliminary Electrical LF/SC Calculations	0d	03-Mar-25 08:00 A	21-Mar-25 17:00 A		Castle Bluff Schdule						Address CR Comments & Issue Preliminary Electrical LF/SC Calcu		
Ue170501-30	Prepare & Issue CR - Final Electrical LF/SC Calculations	26d	28-Oct-25 08:00	04-Dec-25 17:00	122d	Castle Bluff Schdule						Prepare & Issue CR - Final Electrical LF/SC Calculations		
UE170501-35	Client Review - Final Electrical LF/SC Calculations	15d	05-Dec-25 08:00	02-Jan-26 17:00	122d	Castle Bluff Schdule						Client Review - Final Electrical LF/SC Calculations		
Ue170501-40	Address CR Comments & Issue Final Electrical LF/SC Calculations	10d	05-Jan-26 08:00	16-Jan-26 17:00	122d	Castle Bluff Schdule						Address CR Comments & Issue Final Electrical LF/SC		
00373.3.19.2.1.2 Electrical Isophase Bus Sizing Calculation														
UE170502-05	Prepare Preliminary Isophase Bus Sizing Calculation	0d	30-Dec-24 08:00 A	14-Feb-25 17:00 A		Castle Bluff Schdule						Prepare Preliminary Isophase Bus Sizing Calculation		
UE170502-10	Issue Preliminary Electrical Isophase Bus Sizing Calculation	0d	14-Feb-25 08:00 A	14-Feb-25 17:00 A		Castle Bluff Schdule						Issue Preliminary Electrical Isophase Bus Sizing Calculation		
UE170502-15	Review & Revise Isophase Bus Sizing Calculation	0d	11-Apr-25 08:00 A	28-Apr-25 17:00 A		Castle Bluff Schdule						Review & Revise Isophase Bus Sizing Calculation		
UE170502-20	Issue Final Isophase Bus Sizing Calculation	0d	29-Apr-25 08:00 A	29-Apr-25 17:00 A		Castle Bluff Schdule						Issue Final Isophase Bus Sizing Calculation		
00373.3.19.2.1.3 125VDC/120VAC Load Calculation														
UE170503-05	Prepare Preliminary 125VDC/120VAC Load Calculation	34d	17-Nov-25 08:00	13-Jan-26 17:00	5d	Castle Bluff Schdule						Prepare Preliminary 125VDC/120VAC Load Calculation		
UE170503-20	Issue Final 125VDC/120VAC Load Calculation	89d	17-Nov-25 08:00	31-Mar-26 17:00	422d	Castle Bluff Schdule						Issue Final 125VDC/120VAC Load Calculation		
UE170503-10	Issue Preliminary 125VDC/120VAC Load Calculation	1d	13-Jan-26 08:00	13-Jan-26 17:00	5d	Castle Bluff Schdule						Issue Preliminary 125VDC/120VAC Load Calculation		
UE170503-15	Review & Revise 125VDC/120VAC Load Calculation	15d	11-Mar-26 08:00	31-Mar-26 17:00	422d	Castle Bluff Schdule						Review & Revise 125VDC/120VAC Load Calculation		
00373.3.19.2.1.4 Lightning Protection Calculation														
UE170504-05	Prepare Preliminary Lightning Protection Calculation	34d	28-Jul-25 08:00	12-Sep-25 17:00	314d	Castle Bluff Schdule						Prepare Preliminary Lightning Protection Calculation		
UE170504-10	Issue Preliminary Lightning Protection Calculation	1d	12-Sep-25 08:00	12-Sep-25 17:00	314d	Castle Bluff Schdule						Issue Preliminary Lightning Protection Calculation		
UE170504-15	Review & Revise Lightning Protection Calculation	15d	13-Oct-25 08:00	31-Oct-25 17:00	314d	Castle Bluff Schdule						Review & Revise Lightning Protection Calculation		
UE170504-20	Issue Final Lightning Protection Calculation	1d	31-Oct-25 08:00	31-Oct-25 17:00	314d	Castle Bluff Schdule						Issue Final Lightning Protection Calculation		
00373.3.19.2.1.5 Relay Setting & Coordination Study														
UE170505-05	Prepare Preliminary Relay Setting & Coordination Study	40d	01-Apr-26 08:00	27-May-26 17:00	277d	Castle Bluff Schdule						Prepare Preliminary Relay Setting & Coordination		
UE170505-10	Issue for CR - Preliminary Relay Setting & Coordination Study	1d	27-May-26 08:00	27-May-26 17:00	277d	Castle Bluff Schdule						Issue for CR - Preliminary Relay Setting & Coordini		
UE170505-15	Client Review - Preliminary Relay Setting & Coordination Study	15d	28-May-26 08:00	17-Jun-26 17:00	282d	Castle Bluff Schdule						Client Review - Preliminary Relay Setting & Coord		
UE170505-20	Review & Revise Relay Setting & Coordination Study	15d	25-Jun-26 08:00	16-Jul-26 17:00	277d	Castle Bluff Schdule						Review & Revise Relay Setting & Coordination		
UE170505-25	Issue Final Relay Setting & Coordination Study	1d	16-Jul-26 08:00	16-Jul-26 17:00	277d	Castle Bluff Schdule						Issue Final Relay Setting & Coordination Study		
00373.3.19.2.1.6 ARC Flash Study														
UE170506-05	Prepare Preliminary ARC Flash Study	40d	17-Jul-26 08:00	11-Sep-26 17:00	277d	Castle Bluff Schdule						Prepare Preliminary ARC Flash Study		
UE170506-10	Issue for CR - Preliminary ARC Flash Study	1d	11-Sep-26 08:00	11-Sep-26 17:00	277d	Castle Bluff Schdule						Issue for CR - Preliminary ARC Flash Study		
UE170506-15	Client Review - Preliminary ARC Flash Study	15d	14-Sep-26 08:00	02-Oct-26 17:00	277d	Castle Bluff Schdule						Client Review - Preliminary ARC Flash Study		
UE170506-20	Review & Revise ARC Flash Study	15d	05-Oct-26 08:00	23-Oct-26 17:00	277d	Castle Bluff Schdule						Review & Revise ARC Flash Study		
UE170506-25	Issue Final ARC Flash Study	1d	23-Oct-26 08:00	23-Oct-26 17:00	277d	Castle Bluff Schdule						Issue Final ARC Flash Study		
00373.3.19.2.9 Single Line & Three Line Diagrams														
00373.3.19.2.9.1 4160V SWGR, 480V SWGR - Single Lines														
UE171101-05	Prepare Preliminary Single Lines& Issue for CR - 4160V SWGR, 480V SWGR	0d	09-Dec-24 08:00 A	04-Feb-25 17:00 A		Castle Bluff Schdule						Prepare Preliminary Single Lines& Issue for CR - 4160V SWGR, 48		


■ Remaining Level of Effort ■ Actual Work ◆ ◆ Milestone
■ Actual Level of Effort ■ Remaining Work
■ Primary Baseline ■ Critical Remaining Work

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2023	2024	2025	2026	2027	2028	2029	2030			
00373.3.19.2.4.2 U/G Rwy & Cond. Plans - CTG U4																	
UE171146-00	Model - U/G Raceway & Conduit Plans & Details - CTG 4	10d	20-Aug-25 08:00	03-Sep-25 17:00	74d	Castle Bluff Schdule											
UE171146-05	Prep & Issue for IDR- U/G Raceway & Conduit Plans & Details - CTG 4	10d	04-Sep-25 08:00	17-Sep-25 17:00	74d	Castle Bluff Schdule											
UE171146-10	IDR - U/G Raceway & Conduit Plans & Details - CTG 4	5d	18-Sep-25 08:00	24-Sep-25 17:00	74d	Castle Bluff Schdule											
UE171146-15	Address Client Comments and Issue CR - U/G Raceway & Conduit Plans & Details - CTG 4	5d	25-Sep-25 08:00	01-Oct-25 17:00	74d	Castle Bluff Schdule											
UE171146-20	Client Review - U/G Raceway & Conduit Plans & Details - CTG 4	15d	02-Oct-25 08:00	22-Oct-25 17:00	74d	Castle Bluff Schdule											
UE171146-25	Address Comments and Issue IFC - U/G Raceway & Conduit Plans & Details - CTG 4	5d	30-Oct-25 08:00	05-Nov-25 17:00	69d	Castle Bluff Schdule											
00373.3.19.2.4.5 U/G Rwy & Cond. Plans -Admin/Warehouse																	
UE171156-00	Model - U/G Raceway & Conduit Plans & Details -Admin/Warehouse	20d	08-Oct-25 08:00	04-Nov-25 17:00	150d	Castle Bluff Schdule											
UE171156-05	Prep & Issue for IDR - U/G Raceway & Conduit Plans & Details - Admin/Warehouse	15d	05-Nov-25 08:00	25-Nov-25 17:00	150d	Castle Bluff Schdule											
UE171156-10	IDR - U/G Raceway & Conduit Plans & Details - Admin/Warehouse	10d	26-Nov-25 08:00	11-Dec-25 17:00	150d	Castle Bluff Schdule											
UE171156-15	Address Client Comments and Issue CR - U/G Raceway & Conduit Plans & Details - Admin/Warehouse	10d	12-Dec-25 08:00	02-Jan-26 17:00	150d	Castle Bluff Schdule											
UE171156-20	Client Review - U/G Raceway & Conduit Plans & Details - Admin/Warehouse	15d	05-Jan-26 08:00	23-Jan-26 17:00	150d	Castle Bluff Schdule											
UE171156-25	Address Comments and Issue IFC - U/G Raceway & Conduit Plans & Details - Admin	10d	26-Jan-26 08:00	06-Feb-26 17:00	150d	Castle Bluff Schdule											
00373.3.19.2.4.6 U/G Rwy & Cond. Plans - Demin/Service Water Area																	
UE171176-00	Model - U/G Raceway & Conduit Plans & Details - Demin/Service Water Area	15d	11-Nov-25 08:00	03-Dec-25 17:00	136d	Castle Bluff Schdule											
UE171176-05	Prep & Issue for IDR - U/G Raceway & Conduit Plans & Details - Demin/Service Water Area	10d	04-Dec-25 08:00	17-Dec-25 17:00	136d	Castle Bluff Schdule											
UE171176-12	Return Comments on Field Erected Fisher Tank Drawings - Demin/Service Water Area	10d	04-Dec-25 08:00	17-Dec-25 17:00	156d	Castle Bluff Schdule											
UE171176-10	IDR - U/G Raceway & Conduit Plans & Details - Demin/Service Water Area	10d	18-Dec-25 08:00	08-Jan-26 17:00	136d	Castle Bluff Schdule											
UE171176-15	Address Client Comments and Issue CR - U/G Raceway & Conduit Plans & Details - Demin/Service Water Area	10d	09-Jan-26 08:00	22-Jan-26 17:00	136d	Castle Bluff Schdule											
UE171176-20	Client Review - U/G Raceway & Conduit Plans & Details - Demin/Service Water Area	15d	23-Jan-26 08:00	12-Feb-26 17:00	136d	Castle Bluff Schdule											
UE171176-25	Address Comments and Issue IFC - U/G Raceway & Conduit Plans & Details - Demin/Service Water Area	10d	13-Feb-26 08:00	26-Feb-26 17:00	136d	Castle Bluff Schdule											
00373.3.19.2.4.7 U/G Rwy & Cond. Plans - Fuel Gas & Compressor Area																	
UE171166-00	Model - U/G Raceway & Conduit Plans & Details - Fuel Gas Area	20d	09-Jan-26 08:00	05-Feb-26 17:00	91d	Castle Bluff Schdule											
UE171166-05	Prep & Issue for IDR - U/G Raceway & Conduit Plans & Details - Fuel Gas Area	15d	06-Feb-26 08:00	26-Feb-26 17:00	91d	Castle Bluff Schdule											
UE171166-10	IDR - U/G Raceway & Conduit Plans & Details - Fuel Gas Area	10d	27-Feb-26 08:00	12-Mar-26 17:00	91d	Castle Bluff Schdule											
UE171166-15	Address Client Comments and Issue CR - U/G Raceway & Conduit Plans & Details - Fuel Gas Area	10d	13-Mar-26 08:00	26-Mar-26 17:00	91d	Castle Bluff Schdule											
UE171166-20	Client Review - U/G Raceway & Conduit Plans & Details - Fuel Gas Area	15d	27-Mar-26 08:00	16-Apr-26 17:00	91d	Castle Bluff Schdule											
UE171166-25	Address Comments and Issue IFC - U/G Raceway & Conduit Plans & Details - Fuel Gas Area	10d	17-Apr-26 08:00	30-Apr-26 17:00	91d	Castle Bluff Schdule											
00373.3.19.2.4.8 U/G Rwy & Cond. Plans - Fuel Oil Area																	
UE171186-00	Model - U/G Raceway & Conduit Plans & Details - Fuel Oil Area	20d	10-Nov-25 08:00	09-Dec-25 17:00	127d	Castle Bluff Schdule											
UE171186-12	Return Comments on Field Erected Fisher Tank Drawings - Fuel Oil Area	10d	10-Dec-25 08:00	30-Dec-25 17:00	152d	Castle Bluff Schdule											
UE171186-05	Prep & Issue for IDR - U/G Raceway & Conduit Plans & Details - Fuel Oil Area	15d	10-Dec-25 08:00	07-Jan-26 17:00	127d	Castle Bluff Schdule											
UE171186-10	IDR - U/G Raceway & Conduit Plans & Details - Fuel Oil Area	10d	08-Jan-26 08:00	21-Jan-26 17:00	127d	Castle Bluff Schdule											
UE171186-15	Address IDR Comments and Issue CR - U/G Raceway & Conduit Plans & Details - Fuel Oil Area	10d	22-Jan-26 08:00	04-Feb-26 17:00	127d	Castle Bluff Schdule											
UE171186-20	Client Review - U/G Raceway & Conduit Plans & Details - Fuel Oil Area	15d	05-Feb-26 08:00	25-Feb-26 17:00	127d	Castle Bluff Schdule											
UE171186-25	Address Comments and Issue IFC - U/G Raceway & Conduit Plans & Details - Fuel Oil Area	10d	26-Feb-26 08:00	11-Mar-26 17:00	127d	Castle Bluff Schdule											
00373.3.19.2.3 Lighting Plans																	
00373.3.19.2.3.3 Lighting Plans - CTG U1																	
UE171112-05	Prep & Issue for IDR Electrical Drawings - Lighting Plans - CTG U1	0d	04-Jun-25 08:00 A	03-Jul-25 17:00 A		Castle Bluff Schdule											
UE171112-10	IDR - Lighting Plans - CTG U1	5d	07-Jul-25 08:00 A	18-Jul-25 17:00	222d	Castle Bluff Schdule											
UE171112-15	Address Comments and Issue for CR - Lighting Plans - CTG U1	10d	21-Jul-25 08:00	01-Aug-25 17:00	222d	Castle Bluff Schdule											
UE171112-20	Client Review - Lighting Plans - CTG U1	15d	04-Aug-25 08:00	22-Aug-25 17:00	222d	Castle Bluff Schdule											
UE171112-25	Address Client Comments and Issue IFC - Lighting Plans - CTG U1	10d	25-Aug-25 08:00	08-Sep-25 17:00	222d	Castle Bluff Schdule											
00373.3.19.2.3.4 Lighting Plans - CTG U2																	
UE171124-05	Prep & Issue for - Lighting Plans - CTG U2	10d	09-Sep-25 08:00	22-Sep-25 17:00	232d	Castle Bluff Schdule											
UE171124-10	IDR - Lighting Plans - CTG U2	5d	23-Sep-25 08:00	29-Sep-25 17:00	232d	Castle Bluff Schdule											
UE171124-15	Address Comments and Issue for CR - Lighting Plans - CTG Area U2	5d	30-Sep-25 08:00	06-Oct-25 17:00	232d	Castle Bluff Schdule											
UE171124-20	Client Review - Lighting Plans - CTG Area U2	15d	07-Oct-25 08:00	27-Oct-25 17:00	232d	Castle Bluff Schdule											
UE171124-25	Address Client Comments and Issue IFC - Lighting Plans - CTG Area U2	5d	28-Oct-25 08:00	03-Nov-25 17:00	232d	Castle Bluff Schdule											
00373.3.19.2.3.1 Lighting Plans - CTG U3																	



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2023	2024	2025	2026	2027	2028	2029	2030
00373.4.8 Oil Water Separator														
PL150805-40	Proc to check spec, MR, Load SPM, Issue for Bid - Oil Water Separator	15d	14-Jul-25 08:00	01-Aug-25 17:00	188d	Castle Bluff Schdule								
PL150805-45	Receive Bids - Oil Water Separator	15d	04-Aug-25 08:00	22-Aug-25 17:00	188d	Castle Bluff Schdule								
PL150805-50	Comm Bid Evaluation and Conform Tech Documents - Oil Water Separator	15d	25-Aug-25 08:00	15-Sep-25 17:00	188d	Castle Bluff Schdule								
PL150805-55	Award Package - Oil Water Separator	5d	16-Sep-25 08:00	22-Sep-25 17:00	188d	Castle Bluff Schdule								
PL150805-60	Receive/Approve Supplier Documents - Oil Water Separator	30d	23-Sep-25 08:00	03-Nov-25 17:00	188d	Castle Bluff Schdule								
PL150805-65	Fabricate and Deliver- Oil Water Separator	84d	04-Nov-25 08:00	11-Mar-26 17:00	236d	Castle Bluff Schdule								
PL150805-70	Deliver to Site - Oil Water Separator	5d	12-Mar-26 08:00	18-Mar-26 17:00	236d	Castle Bluff Schdule								
00373.4.19 BOP Manual Valves														
PL150807-40	Proc to check spec, MR, Load SPM, Issue for Bid - BOP Manual Valves	10d	18-Nov-25 08:00	03-Dec-25 17:00	97d	Castle Bluff Schdule								
PL150807-45	Receive Bids - BOP Manual Valves	15d	04-Dec-25 08:00	31-Dec-25 17:00	97d	Castle Bluff Schdule								
PL150807-50	Comm Bid Evaluation and Conform Tech Documents - BOP Manual Valves	15d	02-Jan-26 08:00	22-Jan-26 17:00	97d	Castle Bluff Schdule								
PL150807-55	Award Package - BOP Manual Valves	5d	23-Jan-26 08:00	29-Jan-26 17:00	97d	Castle Bluff Schdule								
PL150807-60	Receive/Approve Supplier Documents - BOP Manual Valves	30d	30-Jan-26 08:00	12-Mar-26 17:00	97d	Castle Bluff Schdule								
PL150807-65	Fabricate and Deliver- BOP Manual Valves	100d	13-Mar-26 08:00	03-Aug-26 17:00	97d	Castle Bluff Schdule								
PL150807-70	Deliver to Site - BOP Manual Valves	5d	04-Aug-26 08:00	10-Aug-26 17:00	97d	Castle Bluff Schdule								
00373.4.34 Fuel Gas Valves														
PL150810-40	Proc to check spec, MR, Load SPM, Issue for Bid - Fuel Gas Valves	10d	14-Jul-25 08:00	25-Jul-25 17:00	134d	Castle Bluff Schdule								
PL150810-45	Receive Bids - Fuel Gas Valves	15d	28-Jul-25 08:00	15-Aug-25 17:00	134d	Castle Bluff Schdule								
PL150810-50	Comm Bid Evaluation and Conform Tech Documents - Fuel Gas Valves	15d	18-Aug-25 08:00	08-Sep-25 17:00	134d	Castle Bluff Schdule								
PL150810-55	Award Package - Fuel Gas Valves	5d	09-Sep-25 08:00	15-Sep-25 17:00	134d	Castle Bluff Schdule								
PL150810-60	Receive/Approve Supplier Documents - Fuel Gas Valves	30d	16-Sep-25 08:00	27-Oct-25 17:00	134d	Castle Bluff Schdule								
PL150810-65	Fabricate and Deliver- Fuel Gas Valves	170d	28-Oct-25 08:00	06-Jul-26 17:00	134d	Castle Bluff Schdule								
PL150810-70	Deliver to Site - Fuel Gas Valves	5d	07-Jul-26 08:00	13-Jul-26 17:00	134d	Castle Bluff Schdule								
00373.4.9 Shop FabricatedTanks														
PL150806-40	Proc to check spec, MR, Load SPM, Issue for Bid - Shop Fabricated Tanks	10d	24-Jul-25 08:00	06-Aug-25 17:00	60d	Castle Bluff Schdule								
PL150806-45	Receive Bids - Shop Fabricated Tanks	1d	07-Aug-25 08:00	07-Aug-25 17:00	60d	Castle Bluff Schdule								
PL150806-50	Comm Bid Evaluation and Conform Tech Documents - Shop Fabricated Tanks	1d	08-Aug-25 08:00	08-Aug-25 17:00	69d	Castle Bluff Schdule								
PL150806-55	Award Package - Shop Fabricated Tanks	1d	22-Aug-25 08:00	22-Aug-25 17:00	60d	Castle Bluff Schdule								
PL150806-60	Receive/Approve Supplier Documents - Shop Fabricated Tanks	10d	25-Aug-25 08:00	08-Sep-25 17:00	60d	Castle Bluff Schdule								
PL150806-65	Fabricate and Deliver- Shop Fabricated Tanks	20d	09-Sep-25 08:00	06-Oct-25 17:00	60d	Castle Bluff Schdule								
PL150806-70	Deliver to Site - Shop Fabricated Tanks	2d	07-Oct-25 08:00	08-Oct-25 17:00	60d	Castle Bluff Schdule								
00373.4.28 Safety Showers														
PL150809-05	Proc to check spec, MR, Load SPM, Issue for Bid - Safety Showers	10d	18-Nov-25 08:00	03-Dec-25 17:00	133d	Castle Bluff Schdule								
PL150809-10	Receive Bids - Safety Showers	15d	04-Dec-25 08:00	31-Dec-25 17:00	133d	Castle Bluff Schdule								
PL150809-15	Comm Bid Evaluation and Conform Tech Documents - Safety Showers	15d	02-Jan-26 08:00	22-Jan-26 17:00	133d	Castle Bluff Schdule								
PL150809-20	Award Package - Safety Showers	5d	23-Jan-26 08:00	29-Jan-26 17:00	133d	Castle Bluff Schdule								
PL150809-25	Receive/Approve Supplier Documents - Safety Showers	30d	30-Jan-26 08:00	12-Mar-26 17:00	133d	Castle Bluff Schdule								
PL150809-30	Fabricate and Deliver- Safety Showers	115d	13-Mar-26 08:00	24-Aug-26 17:00	133d	Castle Bluff Schdule								
PL150809-35	Deliver to Site - Safety Showers	5d	25-Aug-26 08:00	31-Aug-26 17:00	133d	Castle Bluff Schdule								
00373.4.31 Lift Station														
PL150812-35	Proc to check spec, MR, Load SPM, Issue for Bid - Lift Station	10d	17-Oct-25 08:00	30-Oct-25 17:00	138d	Castle Bluff Schdule								
PL150812-40	Receive Bids - Lift Station	15d	31-Oct-25 08:00	20-Nov-25 17:00	138d	Castle Bluff Schdule								
PL150812-45	Comm Bid Evaluation and Conform Tech Documents - Lift Station	15d	21-Nov-25 08:00	15-Dec-25 17:00	138d	Castle Bluff Schdule								
PL150812-50	Award Package - Lift Station	5d	16-Dec-25 08:00	29-Dec-25 17:00	138d	Castle Bluff Schdule								
PL150812-55	Receive/Approve Supplier Documents - Lift Station	30d	30-Dec-25 08:00	10-Feb-26 17:00	138d	Castle Bluff Schdule								
PL150812-60	Fabricate and Deliver- Lift Station	115d	11-Feb-26 08:00	23-Jul-26 17:00	138d	Castle Bluff Schdule								
PL150812-65	Deliver to Site - Lift Station	5d	24-Jul-26 08:00	30-Jul-26 17:00	138d	Castle Bluff Schdule								
00373.4.18 Piping Material Specifications														
PL160801-40	Proc to check spec, MR, Load SPM, Issue for Bid - Pipe Material	10d	23-Jul-25 08:00	05-Aug-25 17:00	196d	Castle Bluff Schdule								





Remaining Level of Effort Actual Work ◆ ◆ Milestone
Actual Level of Effort Remaining Work
Primary Baseline Critical Remaining Work

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2023	2024	2025	2026	2027	2028	2029	3
	PL-DWT-1100	Grounding	3d	21-Oct-25 07:00	23-Oct-25 11:00	130d	#04 - 5 x 10 hrs/day (w/							
	PL-DWT-1060	Pour and Wreck Base Slab DWT	3d	23-Oct-25 11:00	27-Oct-25 15:00	130d	#04 - 5 x 10 hrs/day (w/							
	PL-DWT-1070	Backfill DWT	3d	27-Oct-25 15:00	30-Oct-25 09:00*	130d	#04 - 5 x 10 hrs/day (w/							
	PL-DWT-1090	Staging & Access for Tank Contractor	5d	30-Oct-25 09:00	05-Nov-25 09:00	165d	#04 - 5 x 10 hrs/day (w/							
	PL-DWT-1080	DWT Construction Onsite Fab + Testing (Ameren Tank Contractor)	130d	06-Apr-26 08:00*	31-Aug-26 17:00	38d	#04 - 5 x 10 hrs/day (w/							
00373.5.6.01.013 Demineralized Water Trailer Slab														
	PL-DWTS-1000	Form, Reinforce and Pour Slab DWTSlab	8d	22-Sep-26 11:00	30-Sep-26 15:00	178d	#04 - 5 x 10 hrs/day (w/							
00373.5.6.01.011 Service Water / Fire Protection Tank														
	PL-SWFPT-1000	Drive Pile (40) SWFPT	6d	11-Dec-25 07:00	17-Dec-25 15:00	50d	#04 - 5 x 10 hrs/day (w/							
	PL-SWFPT-1010	Excavate SWFPT	3d	17-Dec-25 15:00	22-Dec-25 09:00	50d	#04 - 5 x 10 hrs/day (w/							
	PL-SWFPT-1020	Underground Rough-In SWFPT	3d	22-Dec-25 09:00	29-Dec-25 13:00	50d	#04 - 5 x 10 hrs/day (w/							
	PL-SWFPT-1030	Mud Mat SWFPT	1d	29-Dec-25 13:00	30-Dec-25 11:00	140d	#04 - 5 x 10 hrs/day (w/							
	PL-SWFPT-1040	Base Slab Forming and Embeds SWFPT	5d	30-Dec-25 11:00	06-Jan-26 11:00	140d	#04 - 5 x 10 hrs/day (w/							
	PL-SWFPT-1050	Base Slab Reinforcement SWFPT	5d	30-Dec-25 11:00	06-Jan-26 11:00	140d	#04 - 5 x 10 hrs/day (w/							
	PL-SWFPT-1090	Grounding	3d	06-Jan-26 11:00	08-Jan-26 15:00	140d	#04 - 5 x 10 hrs/day (w/							
	PL-SWFPT-1060	Pour and Wreck Base Slab SWFPT	2d	08-Jan-26 15:00	12-Jan-26 11:00	140d	#04 - 5 x 10 hrs/day (w/							
	PL-SWFPT-1070	Backfill SWFPT	2d	12-Jan-26 11:00	13-Jan-26 17:00*	140d	#04 - 5 x 10 hrs/day (w/							
	PL-SWFPT-1080	SWFPT Construction Onsite Fab + Testing (Ameren Tank Contractor)	59d	22-Jun-26 08:00*	26-Aug-26 17:00	1d	#04 - 5 x 10 hrs/day (w/							
	PL-SWFPT-1100	SWFPT Field Paint Tank (Ameren Tank Contractor)	19d	27-Aug-26 07:00	17-Sep-26 17:00	119d	#04 - 5 x 10 hrs/day (w/							
	PL-SWFPT-1110	SWFPT Tank Insulation (Ameren Tank Contractor)	31d	18-Sep-26 07:00	22-Oct-26 17:00	119d	#04 - 5 x 10 hrs/day (w/							
00373.5.6.01.014 Fuel Oil Tanks (2)														
	PL-FOT-1000	Drive Pile (350) FOT (Suspended - Resume 7/14)	43d	17-Jun-25 08:00 A	28-Aug-25 17:00	81d	#04 - 5 x 10 hrs/day (w/							
	PL-FOT-1010	Excavate FOT	3d	02-Feb-26 16:00	05-Feb-26 10:00	-3d	#04 - 5 x 10 hrs/day (w/							
	PL-FOT-1020	Underground Rough-In FOT	4d	05-Feb-26 10:00	10-Feb-26 12:00	-3d	#04 - 5 x 10 hrs/day (w/							
	PL-FOT-1030	Mud Mat FOT	3d	10-Feb-26 12:00	12-Feb-26 16:00	-3d	#04 - 5 x 10 hrs/day (w/							
	PL-FOT-1040	Base Slab Forming and Embeds FOT	15d	12-Feb-26 16:00	03-Mar-26 16:00	-3d	#04 - 5 x 10 hrs/day (w/							
	PL-FOT-1050	Base Slab Reinforcement FOT	15d	03-Mar-26 16:00	19-Mar-26 16:00	-3d	#04 - 5 x 10 hrs/day (w/							
	PL-FOT-1120	Grounding	5d	19-Mar-26 16:00	25-Mar-26 16:00	-3d	#04 - 5 x 10 hrs/day (w/							
	PL-FOT-1060	Pour and Wreck Base Slab FOT	5d	25-Mar-26 16:00	31-Mar-26 16:00	-3d	#04 - 5 x 10 hrs/day (w/							
	PL-FOT-1070	Backfill FOT	4d	31-Mar-26 16:00	06-Apr-26 08:00*	-3d	#04 - 5 x 10 hrs/day (w/							
	PL-FOT-1100	Staging & Access for Tank Contractor	5d	06-Apr-26 08:00	10-Apr-26 08:00	35d	#04 - 5 x 10 hrs/day (w/							
	PL-FOT-1080	FOTA Construction Onsite Fab + Testing (Ameren Tank Contractor)	81d	20-Apr-26 08:00*	21-Jul-26 17:00	30d	#04 - 5 x 10 hrs/day (w/							
	PL-FOT-1090	FOT B Construction Onsite Fab + Testing (Ameren Tank Contractor)	81d	27-Apr-26 08:00*	28-Jul-26 17:00	21d	#04 - 5 x 10 hrs/day (w/							
	PL-FOT-1150	FOTA Field Paint Tank (Ameren Tank Contractor)	20d	22-Jul-26 07:00	12-Aug-26 17:00	30d	#04 - 5 x 10 hrs/day (w/							
	PL-FOT-1110	Containment Berm	20d	29-Jul-26 07:00	19-Aug-26 17:00	50d	#04 - 5 x 10 hrs/day (w/							
	PL-FOT-1130	FOT B Field Paint Tank (Ameren Tank Contractor)	20d	29-Jul-26 07:00	19-Aug-26 17:00	21d	#04 - 5 x 10 hrs/day (w/							
	PL-FOT-1160	FOTA Tank Insulation (Ameren Tank Contractor)	86d	13-Aug-26 07:00	18-Nov-26 17:00	30d	#04 - 5 x 10 hrs/day (w/							
	PL-FOT-1140	FOT B Tank Insulation (Ameren Tank Contractor)	89d	20-Aug-26 07:00	30-Nov-26 17:00	21d	#04 - 5 x 10 hrs/day (w/							
00373.5.6.01.015 Fuel Oil Truck Unloading Area														
	PL-FOTU-1000	Excavate Fuel Oil Truck Unloading	8d	20-Aug-26 07:00	28-Aug-26 11:00	50d	#04 - 5 x 10 hrs/day (w/							
	PL-FOTU-1010	Form, Reinforce and Pour Slab Fuel Oil Truck Unloading	8d	28-Aug-26 11:00	08-Sep-26 15:00	94d	#04 - 5 x 10 hrs/day (w/							
00373.5.6.01.006 Admin / Control Building / Warehouse														
	PL-ADWH-1000	Excavate Admin/Control Bldg/Warehouse	3d	02-Feb-26 16:00	05-Feb-26 10:00	160d	#04 - 5 x 10 hrs/day (w/							
	PL-ADWH-1010	Underground Rough-In Admin/Control Bldg/Warehouse	15d	05-Feb-26 10:00	24-Feb-26 10:00	160d	#04 - 5 x 10 hrs/day (w/							
	PL-ADWH-1020	Form Footing Admin/Control Bldg/Warehouse	5d	24-Feb-26 10:00	02-Mar-26 10:00	160d	#04 - 5 x 10 hrs/day (w/							
	PL-ADWH-1030	Footing Reinforcement Admin/Control Bldg/Warehouse	5d	02-Mar-26 10:00	06-Mar-26 10:00	160d	#04 - 5 x 10 hrs/day (w/							
	PL-ADWH-1420	Grounding	10d	02-Mar-26 10:00	12-Mar-26 10:00	160d	#04 - 5 x 10 hrs/day (w/							
	PL-ADWH-1040	Pour and Wreck Footing Admin/Control Bldg/Warehouse	2d	12-Mar-26 10:00	13-Mar-26 16:00	160d	#04 - 5 x 10 hrs/day (w/							
	PL-ADWH-1050	Form Walls Admin/Control Bldg/Warehouse	7d	13-Mar-26 16:00	23-Mar-26 12:00	160d	#04 - 5 x 10 hrs/day (w/							
	PL-ADWH-1060	Wall Reinforcement Admin/Control Bldg/Warehouse	7d	23-Mar-26 12:00	31-Mar-26 08:00	160d	#04 - 5 x 10 hrs/day (w/							



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	Calendar											
							2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034
PL-ADWH-1070	Pour and Wreck Walls Admin/Control Bldg/Warehouse	5d	31-Mar-26 08:00	06-Apr-26 08:00	160d	#04 - 5 x 10 hrs/day (w/												Pour and Wreck Walls Admin/Control Bldg/Warehouse
PL-ADWH-1080	Slab Forming Admin/Control Bldg/Warehouse	3d	06-Apr-26 08:00	08-Apr-26 12:00	160d	#04 - 5 x 10 hrs/day (w/												Slab Forming Admin/Control Bldg/Warehouse
PL-ADWH-1090	Pour Slab Admin/Control Bldg/Warehouse	2d	08-Apr-26 12:00	10-Apr-26 08:00	160d	#04 - 5 x 10 hrs/day (w/												Pour Slab Admin/Control Bldg/Warehouse
PL-ADWH-1100	Backfill Admin/Control Bldg/Warehouse	3d	10-Apr-26 08:00	14-Apr-26 12:00	160d	#04 - 5 x 10 hrs/day (w/												Backfill Admin/Control Bldg/Warehouse
PL-ADWH-1110	Erect Pre-Engineered Structure	35d	14-Apr-26 12:00	22-May-26 12:00	160d	#04 - 5 x 10 hrs/day (w/												Erect Pre-Engineered Structure
PL-ADWH-1370	ATS/AUX XFRMR EM Power Equipment Installation	5d	22-May-26 12:00	29-May-26 12:00	242d	#04 - 5 x 10 hrs/day (w/												ATS/AUX XFRMR EM Power Equipment Installation
PL-ADWH-1120	Frame Admin Building Walls	15d	22-May-26 12:00	10-Jun-26 12:00	160d	#04 - 5 x 10 hrs/day (w/												Frame Admin Building Walls
PL-ADWH-1430	Security Rough In	5d	10-Jun-26 12:00	16-Jun-26 12:00	215d	#04 - 5 x 10 hrs/day (w/												Security Rough In
PL-ADWH-1130	Above Ground MEP Rough In	20d	10-Jun-26 12:00	02-Jul-26 12:00	160d	#04 - 5 x 10 hrs/day (w/												Above Ground MEP Rough In
PL-ADWH-1140	Admin Building Drywall & Wall Finishes	20d	02-Jul-26 12:00	27-Jul-26 12:00	160d	#04 - 5 x 10 hrs/day (w/												Admin Building Drywall & Wall Finishes
PL-ADWH-1380	ATS/AUX XFRMR EM Power Feeders & Terminations	3d	27-Jul-26 12:00	29-Jul-26 16:00	192d	#04 - 5 x 10 hrs/day (w/												ATS/AUX XFRMR EM Power Feeders & Terminations
PL-ADWH-1390	Power Panels & Connections	10d	27-Jul-26 12:00	06-Aug-26 12:00	165d	#04 - 5 x 10 hrs/day (w/												Power Panels & Connections
PL-ADWH-1150	MEP Finishes	15d	27-Jul-26 12:00	12-Aug-26 12:00	180d	#04 - 5 x 10 hrs/day (w/												MEP Finishes
PL-ADWH-1460	Voice/Data Wire + Terminations + Device Install	25d	27-Jul-26 12:00	24-Aug-26 12:00	165d	#04 - 5 x 10 hrs/day (w/												Voice/Data Wire + Terminations + Device Install
PL-ADWH-1440	Fire Alarm Wire + Device Install	25d	31-Jul-26 07:00	27-Aug-26 17:00	155d	#04 - 5 x 10 hrs/day (w/												Fire Alarm Wire + Device Install
PL-ADWH-1410	Lighting Fixtures + Control Device Trim	20d	06-Aug-26 12:00	28-Aug-26 12:00	165d	#04 - 5 x 10 hrs/day (w/												Lighting Fixtures + Control Device Trim
PL-ADWH-1470	Voice/Data Cable Testing	5d	24-Aug-26 12:00	28-Aug-26 12:00	165d	#04 - 5 x 10 hrs/day (w/												Voice/Data Cable Testing
PL-ADWH-1450	Fire Alarm System Startup + Testing	10d	28-Aug-26 07:00	09-Sep-26 17:00	155d	#04 - 5 x 10 hrs/day (w/												Fire Alarm System Startup + Testing
PL-ADWH-1480	Occupancy	2d	10-Sep-26 08:00	11-Sep-26 17:00	129d	URS Basic 5-day w/Holidays												Occupancy
00373.5.6.01.008 Collector Yard																		
PL-CY-980	Collector Yard Engineering	91d	05-Feb-25 07:00 A	23-Oct-25 17:00	371d	#04 - 5 x 10 hrs/day (w/												Collector Yard Engineering
PL-CY-1060	Collector Yard Equipment Procurement	177d	21-Apr-25 07:00 A	04-Feb-26 17:00	371d	#04 - 5 x 10 hrs/day (w/												Collector Yard Equipment Procurement
PL-CY-1000	Underground Rough-In Collector Yard	20d	24-Oct-25 07:00	14-Nov-25 17:00	397d	#04 - 5 x 10 hrs/day (w/												Underground Rough-In Collector Yard
PL-CY-1010	Drilled Pier Installation	30d	17-Nov-25 07:00	22-Dec-25 09:00	397d	#04 - 5 x 10 hrs/day (w/												Drilled Pier Installation
PL-CY-1020	Control House Slab Installation	10d	22-Dec-25 09:00	07-Jan-26 09:00	397d	#04 - 5 x 10 hrs/day (w/												Control House Slab Installation
PL-CY-1030	Road Installation	4d	07-Jan-26 09:00	12-Jan-26 11:00	464d	#04 - 5 x 10 hrs/day (w/												Road Installation
PL-CY-1050	Collector Yard AG Electric Work	75d	05-Feb-26 07:00	30-Apr-26 17:00	371d	#04 - 5 x 10 hrs/day (w/												Collector Yard AG Electric Work
PL-CY-1040	Rock Collector Yard	4d	24-Mar-26 07:00	27-Mar-26 09:00	402d	#04 - 5 x 10 hrs/day (w/												Rock Collector Yard
00373.5.6.01.009 Plant Entrance																		
PL-ENT-1000	Underground Rough-In Plant Entrance	10d	08-Sep-26 07:00	17-Sep-26 17:00	271d	#04 - 5 x 10 hrs/day (w/												Underground Rough-In Plant Entrance
PL-ENT-1010	Guard House Slab Installation Plant Entrance	5d	18-Sep-26 07:00	23-Sep-26 17:00	271d	#04 - 5 x 10 hrs/day (w/												Guard House Slab Installation Plant Entrance
PL-ENT-1020	Install Guard House	10d	24-Sep-26 07:00	05-Oct-26 17:00	271d	#04 - 5 x 10 hrs/day (w/												Install Guard House
00373.5.6.01.016 Compressed Air Equipment Area																		
PL-CAE-1000	Drive Pile (20) Compressed Air Equip.	3d	15-Dec-25 11:00	17-Dec-25 15:00	20d	#04 - 5 x 10 hrs/day (w/												Drive Pile (20) Compressed Air Equip.
PL-CAE-1010	Excavate Compressed Air Equip.	1d	02-Sep-26 07:00	02-Sep-26 15:00	135d	#04 - 5 x 10 hrs/day (w/												Excavate Compressed Air Equip.
PL-CAE-1020	Underground Rough-In Compressed Air Equip.	3d	02-Sep-26 15:00	07-Sep-26 09:00	135d	#04 - 5 x 10 hrs/day (w/												Underground Rough-In Compressed Air Equip.
PL-CAE-1030	Base Slab Forming and Embeds Compressed Air Equip.	4d	07-Sep-26 09:00	10-Sep-26 11:00	135d	#04 - 5 x 10 hrs/day (w/												Base Slab Forming and Embeds Compressed Air Equip.
PL-CAE-1040	Base Slab Reinforcement Compressed Air Equip.	2d	10-Sep-26 11:00	11-Sep-26 17:00	135d	#04 - 5 x 10 hrs/day (w/												Base Slab Reinforcement Compressed Air Equip.
PL-CAE-1130	Grounding	3d	14-Sep-26 07:00	16-Sep-26 11:00	135d	#04 - 5 x 10 hrs/day (w/												Grounding
PL-CAE-1050	Pour and Wreck Base Slab Compressed Air Equip.	2d	16-Sep-26 11:00	17-Sep-26 17:00	135d	#04 - 5 x 10 hrs/day (w/												Pour and Wreck Base Slab Compressed Air Equip.
PL-CAE-1060	Backfill Compressed Air Equip.	2d	18-Sep-26 07:00	21-Sep-26 13:00	135d	#04 - 5 x 10 hrs/day (w/												Backfill Compressed Air Equip.
PL-ADWH-1160	Erect Pre-Engineered Structure	35d	21-Sep-26 13:00	29-Oct-26 13:00	135d	#04 - 5 x 10 hrs/day (w/												Erect Pre-Engineered Structure
PL-ADWH-1170	Frame Compressed Air Building Walls	15d	29-Oct-26 13:00	16-Nov-26 13:00	135d	#04 - 5 x 10 hrs/day (w/												Frame Compressed Air Building Walls
PL-ADWH-1180	Above Ground MEP Rough In	20d	16-Nov-26 13:00	09-Dec-26 13:00	135d	#04 - 5 x 10 hrs/day (w/												Above Ground MEP Rough In
PL-ADWH-1190	Compressed Air Building Drywall & Wall Finishes	20d	09-Dec-26 13:00	05-Jan-27 13:00	135d	#04 - 5 x 10 hrs/day (w/												Compressed Air Building Drywall & Wall Finishes
PL-ADWH-1200	MEP Finishes	15d	05-Jan-27 13:00	21-Jan-27 13:00	135d	#04 - 5 x 10 hrs/day (w/												MEP Finishes
PL-CAE-1070	Set Air Compressor #1	1d	21-Jan-27 13:00	22-Jan-27 11:00	135d	#04 - 5 x 10 hrs/day (w/												Set Air Compressor #1
PL-CAE-1080	Set Air Compressor #2	1d	22-Jan-27 11:00	25-Jan-27 09:00	135d	#04 - 5 x 10 hrs/day (w/												Set Air Compressor #2
PL-CAE-1090	Set Air Dryer #1	1d	25-Jan-27 09:00	25-Jan-27 17:00	135d	#04 - 5 x 10 hrs/day (w/												Set Air Dryer #1
PL-CAE-1100	Set Air Dryer #2	1d	26-Jan-27 07:00	26-Jan-27 15:00	135d	#04 - 5 x 10 hrs/day (w/												Set Air Dryer #2



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2023	2024	2025	2026	2027	2028	2029	2030			
	PL-CT1-1460	Set Demin Water Pumps (1 thru 4)	2d	16-Dec-26 11:00	17-Dec-26 17:00	53d	#04 - 5 x 10 hrs/day (w/							Set Demin Water Pumps (1 thru 4)			
	PL-CT1-1440	Set Biocide Dosing Skid & Tote	1d	18-Dec-26 07:00	18-Dec-26 15:00	53d	#04 - 5 x 10 hrs/day (w/							Set Biocide Dosing Skid & Tote			
	PL-CT1-1470	Set Seal Water Pump Skids (1 thru 4)	4d	18-Dec-26 15:00	23-Dec-26 17:00	53d	#04 - 5 x 10 hrs/day (w/							Set Seal Water Pump Skids (1 thru 4)			
	PL-CT1-1060	Set Fuel Gas Knock Out Drum #1	2d	04-Jan-27 07:00	05-Jan-27 13:00	38d	#04 - 5 x 10 hrs/day (w/							Set Fuel Gas Knock Out Drum #1			
	PL-CT1-1280	Set Fuel Gas Knock-out Drum #2	2d	05-Jan-27 13:00	07-Jan-27 09:00	38d	#04 - 5 x 10 hrs/day (w/							Set Fuel Gas Knock-out Drum #2			
	PL-CT1-1360	Set Fuel Gas Drain Tank	1d	07-Jan-27 09:00	07-Jan-27 17:00	38d	#04 - 5 x 10 hrs/day (w/							Set Fuel Gas Drain Tank			
	PL-CT1-1370	Set Oil /Water Separator	1d	08-Jan-27 07:00	08-Jan-27 15:00	38d	#04 - 5 x 10 hrs/day (w/							Set Oil /Water Separator			
	PL-CT1-1380	Set Wastewater Collection Sump Pumps (1&2)	2d	08-Jan-27 15:00	12-Jan-27 11:00	38d	#04 - 5 x 10 hrs/day (w/							Set Wastewater Collection Sump Pumps			
	PL-CT1-1390	Set SW Tank / Biocide Tote Area Saftey Shower	1d	12-Jan-27 11:00	13-Jan-27 09:00	38d	#04 - 5 x 10 hrs/day (w/							Set SW Tank / Biocide Tote Area Saftey			
	PL-CT1-1400	Set Service Water Pumps (1&2)	2d	13-Jan-27 09:00	14-Jan-27 15:00	97d	#04 - 5 x 10 hrs/day (w/							Set Service Water Pumps (1&2)			
00373.5.6.01.063 Mechanical Site Underground Piping																	
	PL-CT1-2060	DWT Drain	4d	06-Oct-25 13:00	09-Oct-25 15:00	120d	#04 - 5 x 10 hrs/day (w/							DWT Drain			
	PL-CT1-1980	OWS Unit 2 Piping	5d	06-Nov-25 07:00	11-Nov-25 17:00	329d	#04 - 5 x 10 hrs/day (w/							OWS Unit 2 Piping			
	PL-CT1-2030	WWS Unit 2 Piping	3d	12-Nov-25 07:00	14-Nov-25 11:00	329d	#04 - 5 x 10 hrs/day (w/							WWS Unit 2 Piping			
	PL-CT1-1700	OWS Unit 1 Piping (Includes Testing)	5d	13-Nov-25 07:00	18-Nov-25 17:00	222d	#04 - 5 x 10 hrs/day (w/							OWS Unit 1 Piping (Includes Testing)			
	PL-CT1-1770	H2 (Includes Testing)	24d	13-Nov-25 07:00	11-Dec-25 11:00	362d	#04 - 5 x 10 hrs/day (w/							H2 (Includes Testing)			
	PL-CT1-2090	Potable Water - Unit 2 (Includes Testing)	3d	14-Nov-25 11:00	18-Nov-25 15:00	329d	#04 - 5 x 10 hrs/day (w/							Potable Water - Unit 2 (Includes Testing)			
	PL-CT1-2130	Service Water - Unit 2 (Includes Testing)	5d	14-Nov-25 11:00	20-Nov-25 11:00	340d	#04 - 5 x 10 hrs/day (w/							Service Water - Unit 2 (Includes Testing)			
	PL-CT1-1680	Subsoil Drainage (Includes Testing)	62d	17-Nov-25 07:00	30-Jan-26 15:00	474d	#04 - 5 x 10 hrs/day (w/							Subsoil Drainage (Includes Testing)			
	PL-CT1-2020	WWS Unit 1 Piping	3d	19-Nov-25 07:00	21-Nov-25 11:00	222d	#04 - 5 x 10 hrs/day (w/							WWS Unit 1 Piping			
	PL-CT1-2160	Closed Cooling Loop Unit 2 (Includes Testing)	16d	20-Nov-25 11:00	10-Dec-25 11:00	340d	#04 - 5 x 10 hrs/day (w/							Closed Cooling Loop Unit 2 (Includes Testing)			
	PL-CT1-1730	Potable Water - Unit 1 (Includes Testing)	3d	21-Nov-25 11:00	25-Nov-25 15:00	222d	#04 - 5 x 10 hrs/day (w/							Potable Water - Unit 1 (Includes Testing)			
	PL-CT1-2330	Potable Water - Site Piping (TP-2 to Common Trench)	11d	21-Nov-25 11:00	05-Dec-25 11:00	222d	#04 - 5 x 10 hrs/day (w/							Potable Water - Site Piping (TP-2 to Common Trench)			
	PL-CT1-2210	Fuel Oil - Unit 2 (Includes Testing)	17d	10-Dec-25 11:00	02-Jan-26 17:00	340d	#04 - 5 x 10 hrs/day (w/							Fuel Oil - Unit 2 (Includes Testing)			
	PL-CT1-2120	Potable Water to SW FPT	2d	22-Dec-25 09:00	23-Dec-25 15:00	367d	#04 - 5 x 10 hrs/day (w/							Potable Water to SW FPT			
	PL-CT1-2070	SWFPT Drain	4d	29-Dec-25 13:00	02-Jan-26 15:00	50d	#04 - 5 x 10 hrs/day (w/							SWFPT Drain			
	PL-CT1-1710	WWS Piping (Includes Testing)	38d	02-Jan-26 15:00	16-Feb-26 09:00	50d	#04 - 5 x 10 hrs/day (w/							WWS Piping (Includes Testing)			
	PL-CT1-2250	Natural Gas - Unit 2 (Includes Testing)	11d	05-Jan-26 07:00	15-Jan-26 15:00	340d	#04 - 5 x 10 hrs/day (w/							Natural Gas - Unit 2 (Includes Testing)			
	PL-CT1-2290	Instrument Air - Unit 2 (Includes Testing)	19d	15-Jan-26 15:00	05-Feb-26 17:00	340d	#04 - 5 x 10 hrs/day (w/							Instrument Air - Unit 2 (Includes Testing)			
	PL-CT1-1990	OWS Unit 3 Piping	5d	27-Jan-26 07:00	30-Jan-26 17:00	293d	#04 - 5 x 10 hrs/day (w/							OWS Unit 3 Piping			
	PL-CT1-2040	WWS Unit 3 Piping	3d	02-Feb-26 07:00	04-Feb-26 11:00	293d	#04 - 5 x 10 hrs/day (w/							WWS Unit 3 Piping			
	PL-CT1-2100	Potable Water - Unit 3 (Includes Testing)	3d	04-Feb-26 11:00	06-Feb-26 15:00	339d	#04 - 5 x 10 hrs/day (w/							Potable Water - Unit 3 (Includes Testing)			
	PL-CT1-2140	Service Water - Unit 3 (Includes Testing)	5d	04-Feb-26 11:00	10-Feb-26 11:00	293d	#04 - 5 x 10 hrs/day (w/							Service Water - Unit 3 (Includes Testing)			
	PL-CT1-1720	WWS @ Fuel Oil Storage Tank Drain (Includes Testing)	39d	05-Feb-26 10:00	23-Mar-26 12:00	264d	#04 - 5 x 10 hrs/day (w/							WWS @ Fuel Oil Storage Tank Drain (Includes Testing)			
	PL-CT1-2170	Closed Cooling Loop Unit 3 (Includes Testing)	16d	10-Feb-26 11:00	02-Mar-26 09:00	293d	#04 - 5 x 10 hrs/day (w/							Closed Cooling Loop Unit 3 (Includes Testing)			
	PL-CT1-1970	OWS - Common Trench Piping	23d	16-Feb-26 09:00	13-Mar-26 13:00	50d	#04 - 5 x 10 hrs/day (w/							OWS - Common Trench Piping			
	PL-CT1-1670	Domestic Water - Buildings (Includes Testing)	7d	24-Feb-26 10:00	03-Mar-26 16:00	272d	#04 - 5 x 10 hrs/day (w/							Domestic Water - Buildings (Includes Testing)			
	PL-CT1-2220	Fuel Oil - Unit 3 (Includes Testing)	17d	02-Mar-26 09:00	19-Mar-26 15:00	293d	#04 - 5 x 10 hrs/day (w/							Fuel Oil - Unit 3 (Includes Testing)			
	PL-CT1-2010	WWS Common Trench Piping	8d	13-Mar-26 13:00	23-Mar-26 17:00	50d	#04 - 5 x 10 hrs/day (w/							WWS Common Trench Piping			
	PL-CT1-2260	Natural Gas - Unit 3 (Includes Testing)	11d	19-Mar-26 15:00	01-Apr-26 13:00	293d	#04 - 5 x 10 hrs/day (w/							Natural Gas - Unit 3 (Includes Testing)			
	PL-CT1-2340	Potable Water - Common Trench	6d	24-Mar-26 07:00	30-Mar-26 15:00	132d	#04 - 5 x 10 hrs/day (w/							Potable Water - Common Trench			
	PL-CT1-2190	Fuel Oil - Common Trench Piping (Includes Testing)	118d	24-Mar-26 07:00	05-Aug-26 11:00	50d	#04 - 5 x 10 hrs/day (w/							Fuel Oil - Common Trench Piping (Includes Testing)			
	PL-CT1-2300	Instrument Air - Unit 3 (Includes Testing)	19d	01-Apr-26 13:00	22-Apr-26 15:00	293d	#04 - 5 x 10 hrs/day (w/							Instrument Air - Unit 3 (Includes Testing)			
	PL-CT1-1790	Demin Water (Includes Testing)	19d	03-Apr-26 07:00	24-Apr-26 09:00	244d	#04 - 5 x 10 hrs/day (w/							Demin Water (Includes Testing)			
	PL-CT1-2000	OWS Unit 4 Piping	5d	13-Apr-26 07:00	16-Apr-26 17:00	196d	#04 - 5 x 10 hrs/day (w/							OWS Unit 4 Piping			
	PL-CT1-1660	Sanitary (Includes Testing)	22d	14-Apr-26 07:00	07-May-26 13:00	245d	#04 - 5 x 10 hrs/day (w/							Sanitary (Includes Testing)			
	PL-CT1-1080	Storm Water Piping (Includes Testing)	50d	14-Apr-26 07:00	09-Jun-26 17:00	245d	#04 - 5 x 10 hrs/day (w/							Storm Water Piping (Includes Testing)			
	PL-CT1-2050	WWS Unit 4 Piping	3d	17-Apr-26 07:00	21-Apr-26 11:00	196d	#04 - 5 x 10 hrs/day (w/							WWS Unit 4 Piping			
	PL-CT1-2110	Potable Water - Unit 4 (Includes Testing)	3d	21-Apr-26 11:00	23-Apr-26 15:00	196d	#04 - 5 x 10 hrs/day (w/							Potable Water - Unit 4 (Includes Testing)			
	PL-CT1-2150	Service Water - Unit 4 (Includes Testing)	5d	21-Apr-26 11:00	27-Apr-26 11:00	240d	#04 - 5 x 10 hrs/day (w/							Service Water - Unit 4 (Includes Testing)			

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	Calendar																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
							2023	2024			2025	2026	2027	2028	2029	2030																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
	PL-CT1-2690	Saftey Showers - Unit 1 (Includes Testing)	3d	13-Nov-26 08:00	17-Nov-26 17:00	82d	URS Basic 5-day w/Holidays																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	Calendar													
							2023	2024				2025	2026	2027	2028	2029				
	PLU1-CG1-MBS-1530	CTG1 Install Filter House Support Steel	4d	02-Nov-26 12:00	05-Nov-26 14:00	0d	#04 - 5 x 10 hrs/day (w/													CTG1 Install Filter House Support Steel
	PLU1-CG1-MBS-1520	CTG1 Install Outside Turbine Enclosure Platforms	10d	02-Nov-26 12:00	12-Nov-26 12:00	0d	#04 - 5 x 10 hrs/day (w/													CTG1 Install Outside Turbine Enclosure Platforms
	PLU1-CG1-MBS-1540	CTG1 Install Guide Keys	5d	05-Nov-26 14:00	11-Nov-26 14:00	0d	#04 - 5 x 10 hrs/day (w/													CTG1 Install Guide Keys
	PLU1-CG1-MBS-1550	CTG1 Pre Assemble Filter House Transition Assembly	10d	11-Nov-26 14:00	23-Nov-26 14:00	0d	#04 - 5 x 10 hrs/day (w/													CTG1 Pre Assemble Filter House Transition Assembly
	PLU1-CG1-MBS-1560	CTG1 Install Support Steel and Grating for Electrical PEEC Bldg.	10d	23-Nov-26 14:00	04-Dec-26 14:00	0d	#04 - 5 x 10 hrs/day (w/													CTG1 Install Support Steel and Grating for Electrical PEEC Bldg.
	PLU1-CG1-MBS-1590	CTG1 Install Inlet Duct – Set Filter House Transition Assembly	2d	04-Dec-26 14:00	08-Dec-26 10:00	0d	#04 - 5 x 10 hrs/day (w/													CTG1 Install Inlet Duct – Set Filter House Transition Assembly
	PLU1-CG1-MBS-1600	CTG1 Install Support Steel and Grating for Accessory Module	10d	08-Dec-26 10:00	18-Dec-26 10:00	0d	#04 - 5 x 10 hrs/day (w/													CTG1 Install Support Steel and Grating for Accessory Module
	PLU1-CG1-MBS-1630	CTG1 Weld Studs on Diffuser for Insulation	10d	18-Dec-26 10:00	04-Jan-27 10:00	8d	#04 - 5 x 10 hrs/day (w/													CTG1 Weld Studs on Diffuser for Insulation
	PLU1-CG1-MBS-1610	CTG1 Pre Assemble Lower sections for Pulse Filter Modules	15d	18-Dec-26 10:00	08-Jan-27 10:00	0d	#04 - 5 x 10 hrs/day (w/													CTG1 Pre Assemble Lower sections for Pulse Filter Modules
	PLU1-CG1-MBS-1620	CTG1 Weld Inlet Duct to Support Steel	18d	18-Dec-26 10:00	12-Jan-27 14:00	0d	#04 - 5 x 10 hrs/day (w/													CTG1 Weld Inlet Duct to Support Steel
	PLU1-CG1-MBS-1640	CTG1 Set Evap Cooler Module's	2d	04-Jan-27 10:00	05-Jan-27 16:00	8d	#04 - 5 x 10 hrs/day (w/													CTG1 Set Evap Cooler Module's
	PLU1-CG1-MBS-1790	Install Duct Silencers Stack	2d	04-Jan-27 10:00	06-Jan-27 10:00	11d	URS Basic 5-day w/Holidays													Install Duct Silencers Stack
	PLU1-CG1-MBS-1650	CTG1 Set Evap Cooler Sumps	1d	05-Jan-27 16:00	06-Jan-27 14:00	8d	#04 - 5 x 10 hrs/day (w/													CTG1 Set Evap Cooler Sumps
	PLU1-CG1-MBS-1800	Install Duct Silencers Inlet Duct	2d	12-Jan-27 14:00	14-Jan-27 14:00	0d	URS Basic 5-day w/Holidays													Install Duct Silencers Inlet Duct
	PLU1-CG1-MBS-1660	CTG1 Set Pulse Filter Modules	5d	14-Jan-27 14:00	20-Jan-27 14:00	0d	#04 - 5 x 10 hrs/day (w/													CTG1 Set Pulse Filter Modules
	PLU1-CG1-MBS-1670	CTG1 Install Remaining Steel and Grating Exterior CT	10d	20-Jan-27 14:00	01-Feb-27 14:00	0d	#04 - 5 x 10 hrs/day (w/													CTG1 Install Remaining Steel and Grating Exterior CT
	PLU1-CG1-MBS-1680	CTG1 Bolt up & Caulk Modules	15d	20-Jan-27 14:00	05-Feb-27 14:00	0d	#04 - 5 x 10 hrs/day (w/													CTG1 Bolt up & Caulk Modules
	PLU1-CG1-MBS-1690	CTG1 Install Insulation & Liner Plate Inside AFT Diffuser	15d	25-Jan-27 16:00	10-Feb-27 16:00	0d	#04 - 5 x 10 hrs/day (w/													CTG1 Install Insulation & Liner Plate Inside AFT Diffuser
	PLU1-CG1-MBS-1700	CTG1 Wakdown/Punch List	8d	10-Feb-27 16:00	22-Feb-27 10:00	0d	#04 - 5 x 10 hrs/day (w/													CTG1 Wakdown/Punch List
	PLU1-CG1-MBS-1710	CTG1 Caulk & Detail Filter House Internal	20d	10-Feb-27 16:00	05-Mar-27 16:00	5d	#04 - 5 x 10 hrs/day (w/													CTG1 Caulk & Detail Filter House Internal
	PLU1-CG1-MBS-1720	CTG1 Final Align Turbine/Generator	8d	22-Feb-27 10:00	02-Mar-27 14:00	0d	#04 - 5 x 10 hrs/day (w/													CTG1 Final Align Turbine/Generator
	PLU1-CG1-MBS-1780	CTG1 Final Clean Inlet Filter House	15d	22-Feb-27 10:00	10-Mar-27 10:00	91d	#04 - 5 x 10 hrs/day (w/													CTG1 Final Clean Inlet Filter House
	PLU1-CG1-MBS-1730	CTG1 Final Torque Load Coupling Bolts	2d	02-Mar-27 14:00	04-Mar-27 10:00	0d	#04 - 5 x 10 hrs/day (w/													CTG1 Final Torque Load Coupling Bolts
	PLU1-CG1-MBS-1740	CTG1 Final Align Turning Gear	3d	04-Mar-27 10:00	08-Mar-27 14:00	0d	#04 - 5 x 10 hrs/day (w/													CTG1 Final Align Turning Gear
	PLU1-CG1-MBS-1750	CTG1 Grout Turbine	4d	08-Mar-27 14:00	11-Mar-27 16:00	0d	#04 - 5 x 10 hrs/day (w/													CTG1 Grout Turbine
	PLU1-CG1-MBS-1770	CTG1 Lube Oil Foundation Floor, Piers, & Sides to top of wall – Q Coating	5d	08-Mar-27 14:00	12-Mar-27 14:00	88d	#04 - 5 x 10 hrs/day (w/													CTG1 Lube Oil Foundation Floor, Piers, & Sides to top of wall – Q Coating
	PLU1-CG1-MBS-1760	CTG1 Complete for Turnover	0d		11-Mar-27 16:00	0d	#04 - 5 x 10 hrs/day (w/													◆ CTG1 Complete for Turnover
	PLU1-CG1-MBS-1810	CTG1 Install Media	10d	12-Mar-27 14:00	24-Mar-27 14:00	88d	#04 - 5 x 10 hrs/day (w/													CTG1 Install Media
	PLU1-CG1-MBS-1820	CTG1 Trip Test, Combustion Test	1d	24-Mar-27 14:00	25-Mar-27 12:00	88d	#04 - 5 x 10 hrs/day (w/													CTG1 Trip Test, Combustion Test
00373.5.6.02.94A Mechanical Equipment Setting - 1																				
	PLU1-CT1-1120	Set Unit 1 Waterwash/ False Starts Drain tank	2d	20-Oct-25 16:00	22-Oct-25 12:00	104d	#07 - 6 x 10 hrs/day													Set Unit 1 Waterwash/ False Starts Drain tank
	PLU1-CT1-1130	Set Unit 1 water wash Skid Drains Tank	1d	07-Jul-26 09:00	07-Jul-26 17:00	293d	#07 - 6 x 10 hrs/day													Set Unit 1 water wash Skid Drains Tank
	PLU1-CT1-1150	Set Unit 1 CT Waste Water Sump Pumps (1&2)	2d	07-Jul-26 09:00	08-Jul-26 15:00	227d	#07 - 6 x 10 hrs/day													Set Unit 1 CT Waste Water Sump Pumps (1&2)
	PLU1-CT1-1330	Set Unit 1 Water Mist Skid	2d	07-Jul-26 09:00	08-Jul-26 15:00	212d	#07 - 6 x 10 hrs/day													Set Unit 1 Water Mist Skid
	PLU1-CT1-1100	Set Unit 1 Fuel Gas Drain Tank	1d	08-Jul-26 15:00	09-Jul-26 13:00	544d	#07 - 6 x 10 hrs/day													Set Unit 1 Fuel Gas Drain Tank
	PLU1-CT1-1180	Set Unit 1 Evap Cooler	1d	08-Jul-26 15:00	09-Jul-26 13:00	212d	#07 - 6 x 10 hrs/day													Set Unit 1 Evap Cooler
	PLU1-CT1-1190	Set Unit 1 Fuel Gas Absolute Separator	2d	17-Jul-26 09:00	18-Jul-26 15:00	204d	#07 - 6 x 10 hrs/day													Set Unit 1 Fuel Gas Absolute Separator
	PLU1-CT1-1200	Set Unit 1 Air Processing Skid	1d	18-Jul-26 15:00	20-Jul-26 13:00	204d	#07 - 6 x 10 hrs/day													Set Unit 1 Air Processing Skid
	PLU1-CT1-1050	Set Unit 1 CT Air Receiver	1d	30-Jul-26 08:00	30-Jul-26 16:00	203d	#07 - 6 x 10 hrs/day													Set Unit 1 CT Air Receiver
	PLU1-CT1-1340	Set Unit 1 Fuel Oil Pump	1d	30-Jul-26 08:00	30-Jul-26 16:00	269d	#07 - 6 x 10 hrs/day													Set Unit 1 Fuel Oil Pump
	PLU1-CT1-1320	Set Unit 1 Lube Oil Compartment	2d	30-Jul-26 08:00	31-Jul-26 14:00	226d	#07 - 6 x 10 hrs/day													Set Unit 1 Lube Oil Compartment
	PLU1-CT1-1220	Set Unit 1 Closed Cooling Water Air Colled Heat Exchanger	6d	30-Jul-26 08:00	04-Aug-26 16:00	193d	#07 - 6 x 10 hrs/day													Set Unit 1 Closed Cooling Water Air Colled Heat Exchanger
	PLU1-CT1-1350	Set Unit 1 Water Injection Skid	1d	04-Aug-26 16:00	05-Aug-26 14:00	193d	#07 - 6 x 10 hrs/day													Set Unit 1 Water Injection Skid
	PLU1-CT1-1230	Set Unit 1 Closed Cooling Water Pumps (1&2)	2d	05-Aug-26 14:00	07-Aug-26 10:00	193d	#07 - 6 x 10 hrs/day													Set Unit 1 Closed Cooling Water Pumps (1&2)
	PLU1-CT1-1240	Set Unit 1 Closed Cooling Water Expansion Tank	1d	07-Aug-26 10:00	08-Aug-26 08:00	193d	#07 - 6 x 10 hrs/day													Set Unit 1 Closed Cooling Water Expansion Tank
	PLU1-CT1-1110	Set Unit 1 Closed Cooling Water Chemical Pot Feeder	1d	08-Aug-26 08:00	08-Aug-26 16:00	201d	#07 - 6 x 10 hrs/day													Set Unit 1 Closed Cooling Water Chemical Pot Feeder
	PLU1-CT1-1140	Set Unit 1 CT Oil Containing Sump Pumps (1&2)	2d	04-Sep-26 14:00	07-Sep-26 10:00	162d	#07 - 6 x 10 hrs/day													Set Unit 1 CT Oil Containing Sump Pumps (1&2)
	PLU1-CT1-1250	Set Unit 1 LCI Drive	1d	08-Sep-26 16:00	09-Sep-26 14:00	160d	#07 - 6 x 10 hrs/day													Set Unit 1 LCI Drive
	PLU1-CT1-1260	Set Unit 1 LCI Cooler	1d	09-Sep-26 14:00	10-Sep-26 12:00	160d	#07 - 6 x 10 hrs/day													Set Unit 1 LCI Cooler
	PLU1-CT1-1270	Set Unit 1 H2 Dryer	1d	10-Sep-26 12:00	11-Sep-26 10:00	160d	#07 - 6 x 10 hrs/day													Set Unit 1 H2 Dryer



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2023	2024	2025	2026	2027	2028	2029	
	PLU1-CT1-1170	Set Unit 1 PEECCArea Saftey Shower	1d	12-Oct-26 14:00	13-Oct-26 12:00	161d	#07 - 6 x 10 hrs/day					Set Unit 1 PEECCArea Saftey Shower		
	PLU1-CT1-1300	Set Unit 1 Generator Coolers	1d	23-Oct-26 16:00	24-Oct-26 14:00	119d	#07 - 6 x 10 hrs/day					Set Unit 1 Generator Coolers		
	PLU1-CT1-1210	Set Unit 1 CEMS Enclosure	1d	30-Oct-26 08:00	30-Oct-26 16:00	32d	#07 - 6 x 10 hrs/day					Set Unit 1 CEMS Enclosure		
	PLU1-CT1-1160	Set Unit 1 CEMS Area Saftey Shower	1d	30-Oct-26 16:00	31-Oct-26 14:00	141d	#07 - 6 x 10 hrs/day					Set Unit 1 CEMS Area Saftey Shower		
00373.5.6.02.96A OEM Supplied Piping & Supports Install-1														
	PLU1-CT1-1580	Erect Fuel Gas Piping and Supports	13d	22-Jul-26 07:00	03-Aug-26 11:00	116d	#07 - 6 x 10 hrs/day					Erect Fuel Gas Piping and Supports		
	PLU1-CT1-1530	Erect Liquid fuel Emulsion Piping and Supports	26d	03-Aug-26 11:00	27-Aug-26 09:00	146d	#07 - 6 x 10 hrs/day					Erect Liquid fuel Emulsion Piping and Supports		
	PLU1-CT1-1510	Erect Inlet Bleed Heat Piping and Supports	10d	12-Aug-26 14:00	21-Aug-26 14:00	121d	#07 - 6 x 10 hrs/day					Erect Inlet Bleed Heat Piping and Supports		
	PLU1-CT1-1620	Erect Generator Lube Oil / Cooling Water / Vents Piping and Supports	21d	27-Aug-26 09:00	15-Sep-26 17:00	161d	#07 - 6 x 10 hrs/day					Erect Generator Lube Oil / Cooling Water / V		
	PLU1-CT1-1540	Erect Cooling / Sealing / Atomizing Air Piping and Supports	36d	27-Aug-26 09:00	29-Sep-26 17:00	146d	#07 - 6 x 10 hrs/day					Erect Cooling / Sealing / Atomizing Air Piping		
	PLU1-CT1-1070	Erect Cooling Water/Impingement Cooling Piping	29d	24-Oct-26 14:00	20-Nov-26 16:00	119d	#07 - 6 x 10 hrs/day					Erect Cooling Water/Impingement Cooling		
	PLU1-CT1-1650	Erect CEMS Tubing & Supports	14d	30-Oct-26 16:00	13-Nov-26 08:00	32d	#07 - 6 x 10 hrs/day					Erect CEMS Tubing & Supports		
	PLU1-CT1-1560	Erect Water wash system Piping and Supports	10d	13-Nov-26 08:00	23-Nov-26 08:00	32d	#07 - 6 x 10 hrs/day					Erect Water wash system Piping and Sup		
	PLU1-CT1-1520	Erect Plenum Drains Piping and Supports	5d	23-Nov-26 08:00	27-Nov-26 08:00	32d	#07 - 6 x 10 hrs/day					Erect Plenum Drains Piping and Supports		
	PLU1-CT1-1550	Erect CO2 / H2 Manifolds	3d	27-Nov-26 08:00	30-Nov-26 12:00	32d	#07 - 6 x 10 hrs/day					Erect CO2 / H2 Manifolds		
	PLU1-CT1-1570	Erect Lube Oil Piping and Supports	26d	30-Nov-26 12:00	24-Dec-26 10:00	97d	#07 - 6 x 10 hrs/day					Erect Lube Oil Piping and Supports		
	PLU1-CT1-1590	Erect Hydraulic Piping / Tubing and Supports	40d	30-Nov-26 12:00	06-Jan-27 12:00	32d	#07 - 6 x 10 hrs/day					Erect Hydraulic Piping / Tubing and Supp		
	PLU1-CT1-1630	Erect Performance Monitoring / Pressure Transducer /Misc. tubing	35d	24-Dec-26 10:00	26-Jan-27 10:00	97d	#07 - 6 x 10 hrs/day					Erect Performance Monitoring / Pressur		
	PLU1-CT1-1600	Erect Spray Wash Piping and Supports	28d	06-Jan-27 12:00	01-Feb-27 16:00	32d	#07 - 6 x 10 hrs/day					Erect Spray Wash Piping and Supports		
	PLU1-CT1-1610	Erect Water Mist Piping and Supports	10d	01-Feb-27 16:00	10-Feb-27 16:00	32d	#07 - 6 x 10 hrs/day					Erect Water Mist Piping and Supports		
	PLU1-CT1-1660	CT1 GE / OEM Pipe Insulation	20d	16-Mar-27 14:00	03-Apr-27 14:00	97d	#07 - 6 x 10 hrs/day					CT1 GE / OEM Pipe Insulation		
00373.5.6.02.98A CTG Electrical Work-1														
00373.5.6.02.98A.1 MV Ductbanks														
	PLU1-CT1-2190	DB SECTION A5-A5 ROUGH IN	2d	26-May-26 07:00	27-May-26 13:00	116d	#04 - 5 x 10 hrs/day (w/					DB SECTION A5-A5 ROUGH IN		
	PLU1-CT1-2180	DB SECTION O-O ROUGH IN	5d	27-May-26 13:00	02-Jun-26 13:00	116d	#04 - 5 x 10 hrs/day (w/					DB SECTION O-O ROUGH IN		
	PLU1-CT1-1970	DB SECTION SS & WIP1	5d	02-Jun-26 13:00	09-Jun-26 12:00	95d	URS Basic 5-day w/Holidays					DB SECTION SS & WIP1		
	PLU1-CT1-2510	DB SECTION W-W ROUGH IN	5d	03-Jun-26 12:00	09-Jun-26 12:00	116d	#04 - 5 x 10 hrs/day (w/					DB SECTION W-W ROUGH IN		
	PLU1-CT1-2170	ELECTRICAL BLDG DB TO DG & BKR ROUGH IN	5d	09-Jun-26 12:00	15-Jun-26 12:00	121d	#04 - 5 x 10 hrs/day (w/					ELECTRICAL BLDG DB TO DG & BKR ROUGH		
	PLU1-CT1-1960	DB SECTION PDC-1A	10d	09-Jun-26 12:00	19-Jun-26 12:00	116d	#04 - 5 x 10 hrs/day (w/					DB SECTION PDC-1A		
	PLU1-CT1-1980	DB SECTION U1/U2	10d	19-Jun-26 13:00	03-Jul-26 12:00	95d	URS Basic 5-day w/Holidays					DB SECTION U1/U2		
00373.5.6.02.98A.3 CTG Electrical Equipment Install														
	PL-MBD-1180	Prep & Install Non Seg Bus Supports	20d	20-Jul-26 07:00	10-Aug-26 17:00	159d	#04 - 5 x 10 hrs/day (w/					Prep & Install Non Seg Bus Supports		
	PLU1-CT1-2070	ISOLATION XFMR - 3500KVA 4.16 -2.08KV	2d	30-Jul-26 08:00	31-Jul-26 14:00	177d	#04 - 5 x 10 hrs/day (w/					ISOLATION XFMR - 3500KVA 4.16 -2.08KV		
	PLU1-CT1-2060	EXCITATION XFMR - 1800KVA 4.16 - 64KV	4d	30-Jul-26 08:00	04-Aug-26 10:00	175d	#04 - 5 x 10 hrs/day (w/					EXCITATION XFMR - 1800KVA 4.16 - 64KV		
	PL-PGE-1110	Install MV Switchgear	25d	04-Aug-26 07:00	31-Aug-26 17:00	65d	#04 - 5 x 10 hrs/day (w/					Install MV Switchgear		
	PL-MBD-1190	Install Non Seg Bus Duct	25d	11-Aug-26 07:00	08-Sep-26 17:00	159d	#04 - 5 x 10 hrs/day (w/					Install Non Seg Bus Duct		
	PL-PGE-1120	Install LV Switchgear	25d	18-Aug-26 07:00	15-Sep-26 17:00	74d	#04 - 5 x 10 hrs/day (w/					Install LV Switchgear		
	PLU1-CG1-MBS-1150	CTG1 Set LEC Cubide	1d	08-Sep-26 08:00	08-Sep-26 16:00	44d	#04 - 5 x 10 hrs/day (w/					CTG1 Set LEC Cubide		
	PLU1-CT1-2000	89SS -100 Amp MTR Disconnect Switch	5d	08-Sep-26 16:00	14-Sep-26 16:00	44d	#04 - 5 x 10 hrs/day (w/					89SS -100 Amp MTR Disconnect Switch		
	PLU1-CT1-2080	LCI'S	2d	10-Sep-26 12:00	14-Sep-26 08:00	155d	#04 - 5 x 10 hrs/day (w/					LCI'S		
	PLU1-CT1-2160	Iso-Phase Bus Welding - Mobilize & Setup	5d	23-Sep-26 08:00	29-Sep-26 08:00	31d	#04 - 5 x 10 hrs/day (w/					Iso-Phase Bus Welding - Mobilize & Setup		
	PLU1-CT1-2120	Iso-Phase Bus -Receiving & Handling	20d	30-Sep-26 07:00	21-Oct-26 17:00	30d	#04 - 5 x 10 hrs/day (w/					Iso-Phase Bus -Receiving & Handling		
	PLU1-CT1-2090	PEECC Bldg	2d	09-Oct-26 08:00	12-Oct-26 14:00	38d	#04 - 5 x 10 hrs/day (w/					PEECC Bldg		
	PLU1-CT1-2130	Iso-Phase Bus Installation & Welding -A Phase	30d	22-Oct-26 07:00	24-Nov-26 17:00	30d	#04 - 5 x 10 hrs/day (w/					Iso-Phase Bus Installation & Welding -A		
	PLU1-CT1-2520	AUX Transformers	2d	28-Oct-26 07:00	29-Oct-26 13:00	103d	#04 - 5 x 10 hrs/day (w/					AUX Transformers		
	PLU1-CT1-2140	Iso-Phase Bus Installation & Welding - B Phase	30d	25-Nov-26 07:00	31-Dec-26 17:00	30d	#04 - 5 x 10 hrs/day (w/					Iso-Phase Bus Installation & Welding - B		
	PLU1-CT1-2050	SST XFMR Installation	5d	31-Dec-26 16:00	07-Jan-27 16:00	47d	#04 - 5 x 10 hrs/day (w/					SST XFMR Installation		
	PLU1-CT1-2150	Iso-Phase Bus Installation & Welding - C-Phase	30d	04-Jan-27 07:00	04-Feb-27 17:00	30d	#04 - 5 x 10 hrs/day (w/					Iso-Phase Bus Installation & Welding -		
	PLU1-CT1-1450	Heat Trace Panel + Devices Install	20d	26-Jan-27 10:00	18-Feb-27 10:00	79d	#04 - 5 x 10 hrs/day (w/					Heat Trace Panel + Devices Install		
	PLU1-CT1-2100	DC LINK REACTOR 560A	3d	28-Jan-27 13:00	01-Feb-27 17:00	16d	#04 - 5 x 10 hrs/day (w/					DC LINK REACTOR 560A		

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2023	2024	2025	2026	2027	2028	2029
	PLU1-CT1-2030	GSU Step Up XFMR	4d	01-Feb-27 08:00	04-Feb-27 10:00	24d	#04 - 5 x 10 hrs/day (w/						GSU Step Up XFMR
	PLU1-CT1-2110	AC REACTOR	3d	02-Feb-27 07:00	04-Feb-27 11:00	16d	#04 - 5 x 10 hrs/day (w/						AC REACTOR
	PLU1-CT1-1990	Electrical Equipment Anchoring	5d	04-Feb-27 10:00	10-Feb-27 10:00	26d	#04 - 5 x 10 hrs/day (w/						Electrical Equipment Anchoring
	PLU1-CT1-2040	138Kva 3000Amp GSU Breaker	7d	12-Feb-27 08:00	22-Feb-27 14:00	17d	#04 - 5 x 10 hrs/day (w/						138Kva 3000Amp GSU Breaker
	PLU1-CT1-2020	SST Breaker	8d	12-Feb-27 08:00	23-Feb-27 12:00	16d	#04 - 5 x 10 hrs/day (w/						SST Breaker
	PLU1-CT1-1440	Heat Trace Cable Install	20d	18-Feb-27 10:00	12-Mar-27 10:00	79d	#04 - 5 x 10 hrs/day (w/						Heat Trace Cable Install
	PLU1-CT1-1420	Heat Trace Feeders + Terminations	3d	12-Mar-27 10:00	16-Mar-27 14:00	79d	#04 - 5 x 10 hrs/day (w/						Heat Trace Feeders + Terminations
	PLU1-CT1-1430	Heat Trace Branch Circuit & Terminations	15d	16-Mar-27 14:00	01-Apr-27 14:00	79d	#04 - 5 x 10 hrs/day (w/						Heat Trace Branch Circuit & Terminations
00373.5.6.02.98A.4 125V DC System Install													
	PLU1-CT1-2010	DC Equipment Receiving & Handling	2d	15-Jan-27 07:00	18-Jan-27 13:00	6d	#04 - 5 x 10 hrs/day (w/						DC Equipment Receiving & Handling
	PLU1-CT1-2200	DC Equipment Installation	10d	18-Jan-27 13:00	28-Jan-27 13:00	6d	#04 - 5 x 10 hrs/day (w/						DC Equipment Installation
	PLU1-CT1-2280	DC Battery Installation	10d	28-Jan-27 13:00	09-Feb-27 13:00	6d	#04 - 5 x 10 hrs/day (w/						DC Battery Installation
	PLU1-CT1-2250	DC Branch Circuit Rough	10d	09-Feb-27 13:00	22-Feb-27 13:00	6d	#04 - 5 x 10 hrs/day (w/						DC Branch Circuit Rough
	PLU1-CT1-2260	DC Branch Circuit Install	5d	22-Feb-27 13:00	26-Feb-27 13:00	6d	#04 - 5 x 10 hrs/day (w/						DC Branch Circuit Install
	PLU1-CT1-2290	DC BranchCircuit Terminations	1d	26-Feb-27 13:00	01-Mar-27 11:00	8d	#04 - 5 x 10 hrs/day (w/						DC BranchCircuit Terminations
	PLU1-CT1-2220	DC Equipment Feeder Pulls	3d	26-Feb-27 13:00	02-Mar-27 17:00	6d	#04 - 5 x 10 hrs/day (w/						DC Equipment Feeder Pulls
	PLU1-CT1-2240	DC Equipment Feeder Terminations	3d	03-Mar-27 07:00	05-Mar-27 11:00	6d	#04 - 5 x 10 hrs/day (w/						DC Equipment Feeder Terminations
00373.5.6.02.98A.5 MV Feeders													
	PLU1-CT1-2310	MV Cable Pulls	40d	02-Sep-26 07:00	15-Oct-26 17:00	65d	#04 - 5 x 10 hrs/day (w/						MV Cable Pulls
	PLU1-CT1-2300	MV Terminations	60d	16-Oct-26 07:00	23-Dec-26 17:00	65d	#04 - 5 x 10 hrs/day (w/						MV Terminations
00373.5.6.02.98A.6 600V Feeders & Terms													
	PLU1-CT1-2270	600V Cable Pulls	30d	16-Sep-26 07:00	19-Oct-26 17:00	108d	#04 - 5 x 10 hrs/day (w/						600V Cable Pulls
	PLU1-CT1-2340	600V Terminations	10d	29-Oct-26 13:00	10-Nov-26 13:00	103d	#04 - 5 x 10 hrs/day (w/						600V Terminations
00373.5.6.02.98A.7 Excitation & DC Link - 777DLO Feeders													
	PLU1-CT1-2320	Excitation & DC Link Cable Pulls	5d	04-Feb-27 11:00	10-Feb-27 11:00	16d	#04 - 5 x 10 hrs/day (w/						Excitation & DC Link Cable Pulls
	PLU1-CT1-2360	Excitation & DC Link Cable Terminations	10d	10-Feb-27 11:00	23-Feb-27 11:00	16d	#04 - 5 x 10 hrs/day (w/						Excitation & DC Link Cable Terminations
00373.5.6.02.98A.8 Branch Circuits & Terms													
	PLU1-CT1-2330	Branch Cable Pulls	10d	20-Oct-26 07:00	29-Oct-26 17:00	108d	#04 - 5 x 10 hrs/day (w/						Branch Cable Pulls
	PLU1-CT1-2380	Branch Terminations	5d	30-Oct-26 07:00	04-Nov-26 17:00	108d	#04 - 5 x 10 hrs/day (w/						Branch Terminations
00373.5.6.02.98A.9 Motor & Misc Equipment Connections													
	PLU1-CT1-2350	Equipment Rough-in	15d	02-Oct-26 07:00	19-Oct-26 17:00	108d	#04 - 5 x 10 hrs/day (w/						Equipment Rough-in
	PLU1-CT1-2390	Equipment Disconnects	5d	20-Oct-26 07:00	23-Oct-26 17:00	108d	#04 - 5 x 10 hrs/day (w/						Equipment Disconnects
	PLU1-CT1-2370	Equipment Wire Pulls	5d	26-Oct-26 07:00	29-Oct-26 17:00	108d	#04 - 5 x 10 hrs/day (w/						Equipment Wire Pulls
	PLU1-CT1-2410	Equipment /Motor Terminations	5d	30-Oct-26 07:00	04-Nov-26 17:00	108d	#04 - 5 x 10 hrs/day (w/						Equipment /Motor Terminations
00373.5.6.02.98A.10 Fire Alarm & Fiber Pulls													
	PLU1-CT1-2400	Fire Alarm Cabling	2d	12-Oct-26 14:00	14-Oct-26 10:00	119d	#04 - 5 x 10 hrs/day (w/						Fire Alarm Cabling
	PLU1-CT1-2420	Fiber Cable Pulls	3d	14-Oct-26 10:00	16-Oct-26 14:00	119d	#04 - 5 x 10 hrs/day (w/						Fiber Cable Pulls
	PLU1-CT1-2440	Fiber Terminations	5d	16-Oct-26 14:00	22-Oct-26 14:00	119d	#04 - 5 x 10 hrs/day (w/						Fiber Terminations
00373.5.6.02.98A.11 Instrumentation Install													
	PLU1-CT1-2430	Instrumentation Rough-In	35d	03-Aug-26 11:00	11-Sep-26 11:00	96d	#04 - 5 x 10 hrs/day (w/						Instrumentation Rough-In
	PLU1-CT1-2450	Instrumentation Cable Pulls	20d	12-Nov-26 07:00	04-Dec-26 17:00	41d	#04 - 5 x 10 hrs/day (w/						Instrumentation Cable Pulls
	PLU1-CT1-2460	Inst Device Installation & Field Terminations	30d	07-Dec-26 07:00	12-Jan-27 17:00	41d	#04 - 5 x 10 hrs/day (w/						Inst Device Installation & Field Terminations
	PLU1-CT1-2480	HeadEnd Terminations	10d	13-Jan-27 07:00	22-Jan-27 17:00	41d	#04 - 5 x 10 hrs/day (w/						HeadEnd Terminations
00373.5.6.02.98A.12 CTG Area Lighting													
	PLU1-CT1-2470	Site Lighting Rough-in	15d	29-Oct-26 16:00	16-Nov-26 16:00	99d	#04 - 5 x 10 hrs/day (w/						Site Lighting Rough-in
	PLU1-CT1-2500	Site Ltg Fixture Installation	6d	16-Nov-26 16:00	23-Nov-26 14:00	99d	#04 - 5 x 10 hrs/day (w/						Site Ltg Fixture Installation
	PLU1-CT1-2490	Site Ltg Branch Wire	3d	23-Nov-26 14:00	26-Nov-26 08:00	99d	#04 - 5 x 10 hrs/day (w/						Site Ltg Branch Wire
00373.5.6.02.00373.5.6.02 99A Startup													
	PLU1-CT1-2530	Startup Prior to First Fire	80d	11-Mar-27 16:00	02-Jul-27 16:00	0d	5-Day x 8 Hour Workweek (with						Startup Prior to First Fire
00373.5.6.4 Unit 2													
00373.5.6.4.01 Pile Driving Throughout CTG Area													

Remaining Level of Effort Actual Work ◆ ◆ Milestone
Actual Level of Effort Remaining Work
Primary Baseline Critical Remaining Work

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar												
							2023	2024		2025	2026	2027	2028	2029				
	PLU2-CT2-1000	Drive Pile (72) CT2	10d	10-Sep-25 07:00	19-Sep-25 17:00	46d	#04 - 5 x 10 hrs/day (w/											Drive Pile (72) CT2
	PLU2-ES2-1000	Drive Pile (20) ES2	3d	22-Sep-25 07:00	24-Sep-25 11:00	46d	#04 - 5 x 10 hrs/day (w/											Drive Pile (20) ES2
	PLU2-CEMS2-1000	Drive Pile (5) CEMS2	1d	24-Sep-25 11:00	25-Sep-25 09:00	225d	#04 - 5 x 10 hrs/day (w/											Drive Pile (5) CEMS2
	PLU2-GSUTW2-1000	Drive Pile (8) GSUTW2	1d	25-Sep-25 09:00	25-Sep-25 17:00	233d	#04 - 5 x 10 hrs/day (w/											Drive Pile (8) GSUTW2
	PLU2-EPDC2-1000	Drive Pile (20) PECC	3d	26-Sep-25 07:00	30-Sep-25 11:00	233d	#04 - 5 x 10 hrs/day (w/											Drive Pile (20) PECC
	PLU2-CTGEPDC2-1000	Drive Pile (32) Electrical Building	4d	30-Sep-25 11:00	03-Oct-25 13:00	274d	#04 - 5 x 10 hrs/day (w/											Drive Pile (32) Electrical Building
	PLU2-LFPS2-1000	Drive Pile (10) LFPS2	2d	03-Oct-25 13:00	07-Oct-25 09:00	274d	#04 - 5 x 10 hrs/day (w/											Drive Pile (10) LFPS2
	PLU2-FGC2-1000	Drive Pile (6) FGC2	1d	07-Oct-25 09:00	07-Oct-25 17:00	303d	#04 - 5 x 10 hrs/day (w/											Drive Pile (6) FGC2
	PLU2-SST2-1000	Drive Pile (6) SST2	1d	08-Oct-25 07:00	08-Oct-25 15:00	308d	#04 - 5 x 10 hrs/day (w/											Drive Pile (6) SST2
	PLU2-VTC2-1000	Drive Pile (6) VTC2	1d	08-Oct-25 15:00	09-Oct-25 13:00	310d	#04 - 5 x 10 hrs/day (w/											Drive Pile (6) VTC2
	PLU2-GTET2-1000	Drive Pile (4) GTET2	1d	09-Oct-25 13:00	10-Oct-25 11:00	324d	#04 - 5 x 10 hrs/day (w/											Drive Pile (4) GTET2
	PLU2-LEC2-1000	Drive Pile (6) LEC2	1d	10-Oct-25 11:00	13-Oct-25 09:00	324d	#04 - 5 x 10 hrs/day (w/											Drive Pile (6) LEC2
	PLU2-IT2-1000	Drive Pile (6) IT2	1d	13-Oct-25 09:00	13-Oct-25 17:00	324d	#04 - 5 x 10 hrs/day (w/											Drive Pile (6) IT2
	PLU2-HVB2-1000	Drive Pile (6) HVB2	1d	14-Oct-25 07:00	14-Oct-25 15:00	324d	#04 - 5 x 10 hrs/day (w/											Drive Pile (6) HVB2
	PLU2-LOCM2-1000	Drive Pile (8) LOCM2	1d	14-Oct-25 15:00	15-Oct-25 13:00	324d	#04 - 5 x 10 hrs/day (w/											Drive Pile (8) LOCM2
	PLU2-WIS2-1000	Drive Pile (4) WIS2	1d	15-Oct-25 13:00	16-Oct-25 11:00	343d	#04 - 5 x 10 hrs/day (w/											Drive Pile (4) WIS2
00373.5.6.4.54A Water Wash / False Start Drains Tank-2 Civil/Structural																		
	PLU2-WWDT-1000	Excavate WWDT (13.5 ft deep)	2d	06-Nov-25 07:00	07-Nov-25 13:00	64d	#04 - 5 x 10 hrs/day (w/											Excavate WWDT (13.5 ft deep)
00373.5.6.4.01A CTG-2 Civil/Structural																		
	PLU2-CT2-1005	Underground Rough-In Around CT2 (All MEPS)	60d	06-Nov-25 07:00	20-Jan-26 09:00	8d	#04 - 5 x 10 hrs/day (w/											Underground Rough-In Around CT2 (All MEPS)
	PLU2-CT2-1010	Mud Mat CT2	4d	20-Jan-26 09:00	23-Jan-26 11:00	8d	#04 - 5 x 10 hrs/day (w/											Mud Mat CT2
	PLU2-CT2-1015	Base Slab Forming and Embeds CT2	25d	23-Jan-26 11:00	23-Feb-26 11:00	8d	#04 - 5 x 10 hrs/day (w/											Base Slab Forming and Embeds CT2
	PLU2-CT2-1020	Base Slab Reinforcement CT2	25d	23-Feb-26 11:00	23-Mar-26 11:00	8d	#04 - 5 x 10 hrs/day (w/											Base Slab Reinforcement CT2
	PLU2-CT2-1290	Grounding	5d	23-Mar-26 11:00	27-Mar-26 11:00	8d	#04 - 5 x 10 hrs/day (w/											Grounding
	PLU2-CT2-1025	Pour and Wreck Base Slab CT2	5d	27-Mar-26 11:00	02-Apr-26 11:00	8d	#04 - 5 x 10 hrs/day (w/											Pour and Wreck Base Slab CT2
	PLU2-CT2-1030	Pedestal Forming and Embeds CT2	20d	02-Apr-26 11:00	24-Apr-26 11:00	8d	#04 - 5 x 10 hrs/day (w/											Pedestal Forming and Embeds CT2
	PLU2-CT2-1035	Pedestal Reinforcement CT2	20d	24-Apr-26 11:00	18-May-26 11:00	8d	#04 - 5 x 10 hrs/day (w/											Pedestal Reinforcement CT2
	PLU2-CT2-1040	Pour and Wreck Pedestals CT2	4d	18-May-26 11:00	21-May-26 13:00*	8d	#04 - 5 x 10 hrs/day (w/											Pour and Wreck Pedestals CT2
	PLU2-CT2-2570	Install Above Ground Foundation (Embeds) CT2	15d	29-May-26 08:00	16-Jun-26 08:00	60d	#04 - 5 x 10 hrs/day (w/											Install Above Ground Foundation (Embeds) CT2
00373.5.6.4.02A Exhaust Stack-2 Civil/Structural																		
	PLU2-ES2-1010	Underground Rough-In ES2	2d	23-Jan-26 11:00	26-Jan-26 17:00	94d	#04 - 5 x 10 hrs/day (w/											Underground Rough-In ES2
	PLU2-ES2-1020	Mud Mat ES2	2d	27-Jan-26 07:00	28-Jan-26 13:00	94d	#04 - 5 x 10 hrs/day (w/											Mud Mat ES2
	PLU2-ES2-1030	Base Slab Forming and Embeds ES2	10d	28-Jan-26 13:00	09-Feb-26 13:00	94d	#04 - 5 x 10 hrs/day (w/											Base Slab Forming and Embeds ES2
	PLU2-ES2-1040	Base Slab Reinforcement ES2	10d	09-Feb-26 13:00	20-Feb-26 13:00	94d	#04 - 5 x 10 hrs/day (w/											Base Slab Reinforcement ES2
	PLU2-ES2-1060	Grounding	3d	20-Feb-26 13:00	24-Feb-26 17:00	94d	#04 - 5 x 10 hrs/day (w/											Grounding
	PLU2-ES2-1050	Pour and Wreck Base Slab ES2	3d	25-Feb-26 07:00	27-Feb-26 11:00	94d	#04 - 5 x 10 hrs/day (w/											Pour and Wreck Base Slab ES2
00373.5.6.4.03A CEMS-2 Civil/Structural																		
	PLU2-CEMS2-1010	Underground Rough-In CEMS2	1d	27-Feb-26 11:00	02-Mar-26 09:00	94d	#04 - 5 x 10 hrs/day (w/											Underground Rough-In CEMS2
	PLU2-CEMS2-1020	Mud Mat CEMS2	1d	02-Mar-26 09:00	02-Mar-26 17:00	94d	#04 - 5 x 10 hrs/day (w/											Mud Mat CEMS2
	PLU2-CEMS2-1030	Base Slab Forming and Embeds CEMS2	3d	03-Mar-26 07:00	05-Mar-26 11:00	94d	#04 - 5 x 10 hrs/day (w/											Base Slab Forming and Embeds CEMS2
	PLU2-CEMS2-1040	Base Slab Reinforcement CEMS2	3d	05-Mar-26 11:00	09-Mar-26 15:00	94d	#04 - 5 x 10 hrs/day (w/											Base Slab Reinforcement CEMS2
	PLU2-CEMS2-1060	Grounding	2d	09-Mar-26 15:00	11-Mar-26 11:00	94d	#04 - 5 x 10 hrs/day (w/											Grounding
	PLU2-CEMS2-1050	Pour and Wreck Base Slab CEMS2	2d	11-Mar-26 11:00	12-Mar-26 17:00	94d	#04 - 5 x 10 hrs/day (w/											Pour and Wreck Base Slab CEMS2
00373.5.6.4.04A Generator Step Up Transformer-2 Civil/Structural																		
	PLU2-GTSU2-1010	Excavation GTSU2	3d	13-Mar-26 07:00	17-Mar-26 11:00	106d	#04 - 5 x 10 hrs/day (w/											Excavation GTSU2
	PLU2-GTSU2-1020	Underground Rough-In GTSU2	5d	17-Mar-26 11:00	23-Mar-26 11:00	106d	#04 - 5 x 10 hrs/day (w/											Underground Rough-In GTSU2
	PLU2-GTSU2-1030	Mud Mat GTSU2	2d	23-Mar-26 11:00	24-Mar-26 17:00	106d	#04 - 5 x 10 hrs/day (w/											Mud Mat GTSU2
	PLU2-GTSU2-1040	Base Slab Forming and Embeds GTSU2	10d	25-Mar-26 07:00	03-Apr-26 17:00	106d	#04 - 5 x 10 hrs/day (w/											Base Slab Forming and Embeds GTSU2
	PLU2-GTSU2-1050	Base Slab Reinforcement GTSU2	3d	06-Apr-26 07:00	08-Apr-26 11:00	106d	#04 - 5 x 10 hrs/day (w/											Base Slab Reinforcement GTSU2
	PLU2-GTSU2-1070	Grounding	3d	08-Apr-26 11:00	10-Apr-26 15:00	106d	#04 - 5 x 10 hrs/day (w/											Grounding



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar												
							2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034
	PLU2-SST2-1060	Pour and Wreck Base Slab SST2	3d	23-Jul-26 07:00	27-Jul-26 11:00	206d	#04 - 5 x 10 hrs/day (w/											Pour and Wreck Base Slab SST2
	PLU2-SST2-1070	Backfill SST2	3d	27-Jul-26 11:00	29-Jul-26 15:00	206d	#04 - 5 x 10 hrs/day (w/											Backfill SST2
00373.5.6.4.23A Fire Protection for PEECC-2 Civil/Structural																		
	PLU2-FP2-1000	Form, Reinforce and Pour Slab FP-2	4d	13-May-26 09:00	18-May-26 11:00	119d	#04 - 5 x 10 hrs/day (w/											Form, Reinforce and Pour Slab FP-2
00373.5.6.4.24A Water Mist Fire Protection-2 Civil/Structural																		
	PLU2-WMFP2-1000	Form, Reinforce and Pour Slab WMFP-2	4d	18-May-26 11:00	21-May-26 13:00	119d	#04 - 5 x 10 hrs/day (w/											Form, Reinforce and Pour Slab WMFP-2
00373.5.6.4.25A CTG Electrical PDC-2 Civil/Structural																		
	PLU2-EPDC-1130	Excavate Electrical Building	1d	15-May-26 13:00	18-May-26 11:00	94d	#04 - 5 x 10 hrs/day (w/											Excavate Electrical Building
	PLU2-EPDC-1140	Excavate AUX Transformer Foundations	1d	18-May-26 11:00	19-May-26 09:00	94d	#04 - 5 x 10 hrs/day (w/											Excavate AUX Transformer Foundations
	PLU2-EPDC-1060	Underground Rough-In Electrical Building & AUX Transformers	5d	18-May-26 11:00	22-May-26 11:00	94d	#04 - 5 x 10 hrs/day (w/											Underground Rough-In Electrical Building & AUX
	PLU2-EPDC-1070	Mud Mat Electrical Building	2d	22-May-26 11:00	26-May-26 17:00	94d	#04 - 5 x 10 hrs/day (w/											Mud Mat Electrical Building
	PLU2-EPDC-1080	Base Slab Forming Electrical Building	1d	27-May-26 07:00	27-May-26 15:00	94d	#04 - 5 x 10 hrs/day (w/											Base Slab Forming Electrical Building
	PLU2-EPDC-1090	Base Slab Reinforcement Electrical Building	3d	27-May-26 15:00	01-Jun-26 09:00	94d	#04 - 5 x 10 hrs/day (w/											Base Slab Reinforcement Electrical Building
	PLU2-EPDC-1120	Grounding	2d	01-Jun-26 09:00	02-Jun-26 15:00	94d	#04 - 5 x 10 hrs/day (w/											Grounding
	PLU2-EPDC-1150	AUX Transformer Slab Reinforcement	3d	01-Jun-26 09:00	03-Jun-26 13:00	254d	#04 - 5 x 10 hrs/day (w/											AUX Transformer Slab Reinforcement
	PLU2-EPDC-1100	Pour and Wreck Base Slab Electrical Building	3d	02-Jun-26 15:00	05-Jun-26 09:00	94d	#04 - 5 x 10 hrs/day (w/											Pour and Wreck Base Slab Electrical Building
	PLU2-EPDC-1160	Pour & Wreck AUX Transformer Foundations	2d	05-Jun-26 09:00	08-Jun-26 15:00	252d	#04 - 5 x 10 hrs/day (w/											Pour & Wreck AUX Transformer Foundations
	PLU2-EPDC-1110	Backfill Electrical Building	3d	05-Jun-26 09:00	09-Jun-26 13:00	94d	#04 - 5 x 10 hrs/day (w/											Backfill Electrical Building
00373.5.6.4.29A Fuel Gas Compressor-2 Civil/Structural																		
	PLU2-FGC2-1060	Excavate FGC2	1d	09-Jun-26 13:00	10-Jun-26 11:00	94d	#04 - 5 x 10 hrs/day (w/											Excavate FGC2
	PLU2-FGC2-1010	Underground Rough-In FGC2	5d	10-Jun-26 11:00	16-Jun-26 11:00	94d	#04 - 5 x 10 hrs/day (w/											Underground Rough-In FGC2
	PLU2-FGC2-1020	Mud Mat FGC2	2d	16-Jun-26 11:00	17-Jun-26 17:00	128d	#04 - 5 x 10 hrs/day (w/											Mud Mat FGC2
	PLU2-FGC2-1030	Base Slab Forming and Embeds FGC2	10d	18-Jun-26 07:00	29-Jun-26 17:00	128d	#04 - 5 x 10 hrs/day (w/											Base Slab Forming and Embeds FGC2
	PLU2-FGC2-1040	Base Slab Reinforcement FGC2	10d	30-Jun-26 07:00	10-Jul-26 17:00	128d	#04 - 5 x 10 hrs/day (w/											Base Slab Reinforcement FGC2
	PLU2-FGC2-1050	Pour and Wreck Base Slab FGC2	3d	13-Jul-26 07:00	15-Jul-26 11:00	128d	#04 - 5 x 10 hrs/day (w/											Pour and Wreck Base Slab FGC2
00373.5.6.4.33A VT Compartment Isophere Support-2 Civil/Structural																		
	PLU2-VTC2-1010	Excavate VTC2	1d	18-Jun-26 15:00	19-Jun-26 13:00	94d	#04 - 5 x 10 hrs/day (w/											Excavate VTC2
	PLU2-VTC2-1020	Underground Rough-In VTC2	3d	19-Jun-26 13:00	23-Jun-26 17:00	94d	#04 - 5 x 10 hrs/day (w/											Underground Rough-In VTC2
	PLU2-VTC2-1030	Mud Mat VTC2	1d	24-Jun-26 07:00	24-Jun-26 15:00	94d	#04 - 5 x 10 hrs/day (w/											Mud Mat VTC2
	PLU2-VTC2-1040	Base Slab Forming and Embeds VTC2	5d	24-Jun-26 15:00	30-Jun-26 15:00	94d	#04 - 5 x 10 hrs/day (w/											Base Slab Forming and Embeds VTC2
	PLU2-VTC2-1050	Base Slab Reinforcement VTC2	5d	30-Jun-26 15:00	07-Jul-26 15:00	94d	#04 - 5 x 10 hrs/day (w/											Base Slab Reinforcement VTC2
	PLU2-VTC2-1060	Pour and Wreck Base Slab VTC2	3d	07-Jul-26 15:00	10-Jul-26 09:00	94d	#04 - 5 x 10 hrs/day (w/											Pour and Wreck Base Slab VTC2
	PLU2-VTC2-1070	Backfill VTC2	2d	10-Jul-26 09:00	13-Jul-26 15:00	94d	#04 - 5 x 10 hrs/day (w/											Backfill VTC2
00373.5.6.4.34A GTExcitation Transformer-2 Civil/Structural																		
	PLU2-GTET2-1010	Excavate GTET2	1d	13-Jul-26 15:00	14-Jul-26 13:00	94d	#04 - 5 x 10 hrs/day (w/											Excavate GTET2
	PLU2-GTET2-1020	Underground Rough-In GTET2	3d	14-Jul-26 13:00	16-Jul-26 17:00	148d	#04 - 5 x 10 hrs/day (w/											Underground Rough-In GTET2
	PLU2-GTET2-1030	Mud Mat GTET2	1d	17-Jul-26 07:00	17-Jul-26 15:00	195d	#04 - 5 x 10 hrs/day (w/											Mud Mat GTET2
	PLU2-GTET2-1040	Base Slab Forming and Embeds GTET2	5d	17-Jul-26 15:00	23-Jul-26 15:00	195d	#04 - 5 x 10 hrs/day (w/											Base Slab Forming and Embeds GTET2
	PLU2-GTET2-1050	Base Slab Reinforcement GTET2	5d	23-Jul-26 15:00	29-Jul-26 15:00	195d	#04 - 5 x 10 hrs/day (w/											Base Slab Reinforcement GTET2
	PLU2-GTET2-1060	Pour and Wreck Base Slab GTET2	3d	29-Jul-26 15:00	03-Aug-26 09:00	195d	#04 - 5 x 10 hrs/day (w/											Pour and Wreck Base Slab GTET2
	PLU2-GTET2-1070	Backfill GTET2	2d	03-Aug-26 09:00	04-Aug-26 15:00	195d	#04 - 5 x 10 hrs/day (w/											Backfill GTET2
00373.5.6.4.36A Isolation Transformer-2 Civil/Structural																		
	PLU2-IT2-1010	Excavate IT2	1d	14-Jul-26 13:00	15-Jul-26 11:00	94d	#04 - 5 x 10 hrs/day (w/											Excavate IT2
	PLU2-IT2-1020	Underground Rough-In IT2	3d	15-Jul-26 11:00	17-Jul-26 15:00	94d	#04 - 5 x 10 hrs/day (w/											Underground Rough-In IT2
	PLU2-IT2-1030	Mud Mat IT2	1d	17-Jul-26 15:00	20-Jul-26 13:00	94d	#04 - 5 x 10 hrs/day (w/											Mud Mat IT2
	PLU2-IT2-1040	Base Slab Forming and Embeds IT2	5d	20-Jul-26 13:00	24-Jul-26 13:00	94d	#04 - 5 x 10 hrs/day (w/											Base Slab Forming and Embeds IT2
	PLU2-IT2-1050	Base Slab Reinforcement IT2	5d	24-Jul-26 13:00	30-Jul-26 13:00	94d	#04 - 5 x 10 hrs/day (w/											Base Slab Reinforcement IT2
	PLU2-IT2-1060	Pour and Wreck Base Slab IT2	3d	30-Jul-26 13:00	03-Aug-26 17:00	94d	#04 - 5 x 10 hrs/day (w/											Pour and Wreck Base Slab IT2
	PLU2-IT2-1070	Backfill IT2	2d	04-Aug-26 07:00	05-Aug-26 13:00	94d	#04 - 5 x 10 hrs/day (w/											Backfill IT2
00373.5.6.4.35A LEC-2 Civil/Structural																		
	PLU2-LEC2-1010	Excavate LEC2	1d	15-Jul-26 11:00	16-Jul-26 09:00	117d	#04 - 5 x 10 hrs/day (w/											Excavate LEC2



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2023	2024	2025	2026	2027	2028	2029
PLU2-LEC2-1020	Underground Rough-In LEC2	3d	16-Jul-26 09:00	20-Jul-26 13:00	117d	#04 - 5 x 10 hrs/day (w/						Underground Rough-In LEC2	
PLU2-LEC2-1030	Mud Mat LEC2	1d	20-Jul-26 13:00	21-Jul-26 11:00	117d	#04 - 5 x 10 hrs/day (w/						Mud Mat LEC2	
PLU2-LEC2-1040	Base Slab Forming and Embeds LEC2	5d	21-Jul-26 11:00	27-Jul-26 11:00	117d	#04 - 5 x 10 hrs/day (w/						Base Slab Forming and Embeds LEC2	
PLU2-LEC2-1050	Base Slab Reinforcement LEC2	5d	27-Jul-26 11:00	31-Jul-26 11:00	117d	#04 - 5 x 10 hrs/day (w/						Base Slab Reinforcement LEC2	
PLU2-LEC2-1080	Grounding	3d	31-Jul-26 11:00	04-Aug-26 15:00	117d	#04 - 5 x 10 hrs/day (w/						Grounding	
PLU2-LEC2-1060	Pour and Wreck Base Slab LEC3	3d	04-Aug-26 15:00	07-Aug-26 09:00	117d	#04 - 5 x 10 hrs/day (w/						Pour and Wreck Base Slab LEC3	
PLU2-LEC2-1070	Backfill LEC2	2d	07-Aug-26 09:00	10-Aug-26 15:00	117d	#04 - 5 x 10 hrs/day (w/						Backfill LEC2	
00373.5.6.4.37A High Voltage Breaker-2 Civil/Structural													
PLU2-HVB2-1010	Excavate HVB2	1d	05-Aug-26 13:00	06-Aug-26 11:00	94d	#04 - 5 x 10 hrs/day (w/						Excavate HVB2	
PLU2-HVB2-1020	Underground Rough-In HVB2	3d	06-Aug-26 11:00	10-Aug-26 15:00	186d	#04 - 5 x 10 hrs/day (w/						Underground Rough-In HVB2	
PLU2-HVB2-1030	Mud Mat HVB2	1d	10-Aug-26 15:00	11-Aug-26 13:00	186d	#04 - 5 x 10 hrs/day (w/						Mud Mat HVB2	
PLU2-HVB2-1040	Base Slab Forming and Embeds HVB2	5d	11-Aug-26 13:00	17-Aug-26 13:00	186d	#04 - 5 x 10 hrs/day (w/						Base Slab Forming and Embeds HVB2	
PLU2-HVB2-1050	Base Slab Reinforcement HVB2	5d	17-Aug-26 13:00	21-Aug-26 13:00	186d	#04 - 5 x 10 hrs/day (w/						Base Slab Reinforcement HVB2	
PLU2-HVB2-1060	Pour and Wreck Base Slab HVB2	3d	21-Aug-26 13:00	25-Aug-26 17:00	186d	#04 - 5 x 10 hrs/day (w/						Pour and Wreck Base Slab HVB2	
PLU2-HVB2-1070	Backfill HVB2	2d	26-Aug-26 07:00	27-Aug-26 13:00	186d	#04 - 5 x 10 hrs/day (w/						Backfill HVB2	
00373.5.6.4.38A Fuel Gas Final Filter-2 Civil/Structural													
PLU2-FGFF2-1000	Excavate FGFF2	1d	06-Aug-26 11:00	07-Aug-26 09:00	94d	#04 - 5 x 10 hrs/day (w/						Excavate FGFF2	
PLU2-FGFF2-1010	Underground Rough-In FGFF2	3d	07-Aug-26 09:00	11-Aug-26 13:00	94d	#04 - 5 x 10 hrs/day (w/						Underground Rough-In FGFF2	
PLU2-FGFF2-1020	Mud Mat FGFF2	1d	11-Aug-26 13:00	12-Aug-26 11:00	94d	#04 - 5 x 10 hrs/day (w/						Mud Mat FGFF2	
PLU2-FGFF2-1030	Base Slab Forming and Embeds FGFF2	3d	12-Aug-26 11:00	14-Aug-26 15:00	94d	#04 - 5 x 10 hrs/day (w/						Base Slab Forming and Embeds FGFF2	
PLU2-FGFF2-1040	Base Slab Reinforcement FGFF2	3d	14-Aug-26 15:00	19-Aug-26 09:00	94d	#04 - 5 x 10 hrs/day (w/						Base Slab Reinforcement FGFF2	
PLU2-FGFF2-1050	Pour and Wreck Base Slab FGFF2	2d	19-Aug-26 09:00	20-Aug-26 15:00	94d	#04 - 5 x 10 hrs/day (w/						Pour and Wreck Base Slab FGFF2	
PLU2-FGFF2-1060	Backfill FGFF2	1d	20-Aug-26 15:00	21-Aug-26 13:00	94d	#04 - 5 x 10 hrs/day (w/						Backfill FGFF2	
00373.5.6.4.90A Millwright / Steel Erection / Boilermaker Scope-2													
PLU2-CG2-MBS-1040	Prep & Set Rail Spur Gantry	2d	22-Jun-26 10:00	23-Jun-26 16:00*	50d	#04 - 5 x 10 hrs/day (w/						Prep & Set Rail Spur Gantry	
PLU2-CG2-MBS-1050	CTG2 Prep & Set Gantry @ CTG	2d	23-Jun-26 16:00	25-Jun-26 12:00	50d	#04 - 5 x 10 hrs/day (w/						CTG2 Prep & Set Gantry @ CTG	
PLU2-CG2-MBS-1060	CTG2 Unload & Set turbine	1d	30-Jul-26 07:00	30-Jul-26 15:00	21d	#04 - 5 x 10 hrs/day (w/						CTG2 Unload & Set turbine	
PLU2-CG2-MBS-1070	CTG2 Unload & Set Generator	1d	30-Jul-26 15:00	31-Jul-26 13:00	21d	#04 - 5 x 10 hrs/day (w/						CTG2 Unload & Set Generator	
PLU2-CG2-MBS-1080	CTG2 Disassemble Gantry	2d	31-Jul-26 13:00	04-Aug-26 09:00	21d	#04 - 5 x 10 hrs/day (w/						CTG2 Disassemble Gantry	
PLU2-CG2-MBS-1090	CTG2 Align and Level CTG	6d	04-Aug-26 09:00	10-Aug-26 17:00	21d	#04 - 5 x 10 hrs/day (w/						CTG2 Align and Level CTG	
PLU2-CG2-MBS-1020	CTG2 Receive Filter House Equipment	0d		31-Aug-26 08:00	6d	#04 - 5 x 10 hrs/day (w/						◆ CTG2 Receive Filter House Equipment	
PLU2-CG2-MBS-1030	CTG2 Receive GE Exhaust Diffuser/Stack	0d	31-Aug-26 08:00		3d	#04 - 5 x 10 hrs/day (w/						◆ CTG2 Receive GE Exhaust Diffuser/Stack	
PLU2-CG2-MBS-1100	CTG2 Set GE Exhaust Diffuser Steel	2d	31-Aug-26 08:00	02-Sep-26 17:00	3d	#04 - 5 x 10 hrs/day (w/						CTG2 Set GE Exhaust Diffuser Steel	
PLU2-CG2-MBS-1170	CTG2 Set GE Exhaust Diffuser/Stack	6d	03-Sep-26 07:00	09-Sep-26 15:00	5d	#04 - 5 x 10 hrs/day (w/						CTG2 Set GE Exhaust Diffuser/Stack	
PLU2-CG2-MBS-1110	CTG2 Set Inlet Plenum Support Steel	8d	03-Sep-26 07:00	11-Sep-26 11:00	3d	#04 - 5 x 10 hrs/day (w/						CTG2 Set Inlet Plenum Support Steel	
PLU2-CG2-MBS-1120	CTG2 Set GE Exhaust Duct Lower Half	1d	09-Sep-26 15:00	10-Sep-26 13:00	10d	#04 - 5 x 10 hrs/day (w/						CTG2 Set GE Exhaust Duct Lower Half	
PLU2-CG2-MBS-1130	CTG2 Support Legs Drop Check	5d	10-Sep-26 13:00	16-Sep-26 13:00	12d	#04 - 5 x 10 hrs/day (w/						CTG2 Support Legs Drop Check	
PLU2-CG2-MBS-1180	CTG2 Set Inlet Plenum Lower Half	2d	11-Sep-26 11:00	14-Sep-26 17:00	3d	#04 - 5 x 10 hrs/day (w/						CTG2 Set Inlet Plenum Lower Half	
PLU2-CG2-MBS-1190	CTG2 Prep & Install Load Coupling to Turbine	4d	15-Sep-26 07:00	18-Sep-26 09:00	3d	#04 - 5 x 10 hrs/day (w/						CTG2 Prep & Install Load Coupling to Turbine	
PLU2-CG2-MBS-1140	CTG2 Set Accessory Module	1d	16-Sep-26 13:00	17-Sep-26 11:00	12d	#04 - 5 x 10 hrs/day (w/						CTG2 Set Accessory Module	
PLU2-CG2-MBS-1210	CTG2 Set GE Exhaust Duct Upper Half	1d	18-Sep-26 09:00	18-Sep-26 17:00	3d	#04 - 5 x 10 hrs/day (w/						CTG2 Set GE Exhaust Duct Upper Half	
PLU2-CG2-MBS-1160	CTG2 Align Accessory Module	2d	18-Sep-26 09:00	21-Sep-26 15:00	12d	#04 - 5 x 10 hrs/day (w/						CTG2 Align Accessory Module	
PLU2-CG2-MBS-1220	CTG2 Filter House – External Scaffolding for Bolting & Caulking -Install	1d	21-Sep-26 07:00	21-Sep-26 15:00	3d	#04 - 5 x 10 hrs/day (w/						CTG2 Filter House – External Scaffolding for	
PLU2-CG2-MBS-1230	CTG2 Filter House – Internal Scaffolding for Detailing & cleaning – Install	1d	21-Sep-26 15:00	22-Sep-26 13:00	3d	#04 - 5 x 10 hrs/day (w/						CTG2 Filter House – Internal Scaffolding for	
PLU2-CG2-MBS-1240	CTG2 Filter House – Inlet Duct Filter House to CT – Install	1d	22-Sep-26 13:00	22-Sep-26 17:00	3d	#04 - 5 x 10 hrs/day (w/						CTG2 Filter House – Inlet Duct Filter House to	
PLU2-CG2-MBS-1260	CTG2 Rough Set Collector Cab & Roof	2d	23-Sep-26 07:00	24-Sep-26 15:00	3d	#04 - 5 x 10 hrs/day (w/						CTG2 Rough Set Collector Cab & Roof	
PLU2-CG2-MBS-1250	CTG2 Weld Joint Between Exhaust Diffuser & Turbine	15d	23-Sep-26 07:00	08-Oct-26 17:00	3d	#04 - 5 x 10 hrs/day (w/						CTG2 Weld Joint Between Exhaust Diffuser	
PLU2-CG2-MBS-1280	CTG2 Filter House – External Scaffolding for Bolting & Caulking – Remove	1d	24-Sep-26 15:00	25-Sep-26 13:00	3d	#04 - 5 x 10 hrs/day (w/						CTG2 Filter House – External Scaffolding for	
PLU2-CG2-MBS-1290	CTG2 Filter House – Internal Scaffolding for detailing & Cleaning – Remove	1d	24-Sep-26 15:00	25-Sep-26 13:00	3d	#04 - 5 x 10 hrs/day (w/						CTG2 Filter House – Internal Scaffolding for	
PLU2-CG2-MBS-1270	CTG2 Bolt up Upper & Lower Half of Exhaust Duct	8d	24-Sep-26 15:00	05-Oct-26 09:00	3d	#04 - 5 x 10 hrs/day (w/						CTG2 Bolt up Upper & Lower Half of Exhaust	

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	Calendar													
							2023	2024			2025	2026			2027	2028	2029			
	PLU2-CG2-MBS-1300	CTG2 Filter House – Inlet Duct Filter House to CT- Remove	1d	25-Sep-26 13:00	28-Sep-26 11:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Filter House – Inlet Duct Filter House to CT- Remove
	PLU2-CG2-MBS-1310	CTG2 Rough Set Turning Gear	3d	28-Sep-26 11:00	30-Sep-26 15:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Rough Set Turning Gear
	PLU2-CG2-MBS-1320	CTG2 Install Accessory Module Exhaust Fans	2d	30-Sep-26 15:00	02-Oct-26 11:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Install Accessory Module Exhaust Fans
	PLU2-CG2-MBS-1330	CTG2 Set water Mist Skid	1d	02-Oct-26 11:00	05-Oct-26 09:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Set water Mist Skid
	PLU2-CG2-MBS-1350	CTG2 Set Inlet Plenum Upper Half	2d	05-Oct-26 09:00	06-Oct-26 15:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Set Inlet Plenum Upper Half
	PLU2-CG2-MBS-1340	CTG2 Install Transformers/Reactors	10d	05-Oct-26 09:00	15-Oct-26 09:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Install Transformers/Reactors
	PLU2-CG2-MBS-1360	CTG2 Set Fuel Gas Scrubber	1d	06-Oct-26 15:00	07-Oct-26 13:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Set Fuel Gas Scrubber
	PLU2-CG2-MBS-1370	CTG2 Set Fuel Gas Scrubber Drain Tank	1d	06-Oct-26 15:00	07-Oct-26 13:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Set Fuel Gas Scrubber Drain Tank
	PLU2-CG2-MBS-1380	CTG2 Set CTG1 Stair Tower & Fill in Steel C1D	3d	07-Oct-26 13:00	09-Oct-26 17:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Set CTG1 Stair Tower & Fill in Steel C1D
	PLU2-CG2-MBS-1390	CTG2 Set/Install Fuel Gas Electric Start-up Heater	2d	12-Oct-26 07:00	13-Oct-26 13:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Set/Install Fuel Gas Electric Start-up Heater
	PLU2-CG2-MBS-1410	CTG2 Install Load Compartment	5d	13-Oct-26 13:00	19-Oct-26 13:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Install Load Compartment
	PLU2-CG2-MBS-1400	CTG2 Seal weld outside exhaust Diffuser	20d	13-Oct-26 13:00	04-Nov-26 13:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Seal weld outside exhaust Diffuser
	PLU2-CG2-MBS-1420	CTG2 Install Lower Half Turbine Enclosure	10d	19-Oct-26 13:00	29-Oct-26 13:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Install Lower Half Turbine Enclosure
	PLU2-CG2-MBS-1430	CTG2 Detail CTG1 Building Stair Tower C1D	10d	19-Oct-26 13:00	29-Oct-26 13:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Detail CTG1 Building Stair Tower C1D
	PLU2-CG2-MBS-1450	CTG2 Install Inlet Duct – Silencer to Transition	1d	29-Oct-26 13:00	30-Oct-26 11:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Install Inlet Duct – Silencer to Transition
	PLU2-CG2-MBS-1440	CTG2 Final Set Fuel Gas Electric Start-up Heater	2d	29-Oct-26 13:00	02-Nov-26 09:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Final Set Fuel Gas Electric Start-up Heater
	PLU2-CG2-MBS-1460	CTG2 Install Upper Half Turbine Enclosure	5d	30-Oct-26 11:00	05-Nov-26 11:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Install Upper Half Turbine Enclosure
	PLU2-CG2-MBS-1480	CTG2 Install Generator Output Termination Assembly	10d	05-Nov-26 11:00	17-Nov-26 11:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Install Generator Output Termination Assembly
	PLU2-CG2-MBS-1470	CTG2 Install Inlet Duct -Detail Duct to Support Steel	15d	05-Nov-26 11:00	23-Nov-26 11:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Install Inlet Duct -Detail Duct to Support Steel
	PLU2-CG2-MBS-1490	CTG2 Install Inside turbine Enclosure Platforms	4d	17-Nov-26 11:00	20-Nov-26 13:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Install Inside turbine Enclosure Platforms
	PLU2-CG2-MBS-1500	CTG2 Install Turbine Enclosure Roof	5d	20-Nov-26 13:00	26-Nov-26 13:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Install Turbine Enclosure Roof
	PLU2-CG2-MBS-1510	CTG2 Install Turbine Enclosure Roof Cooling Fans	2d	26-Nov-26 13:00	01-Dec-26 09:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Install Turbine Enclosure Roof Cooling Fans
	PLU2-CG2-MBS-1530	CTG2 Install Filter House Support Steel	4d	01-Dec-26 09:00	04-Dec-26 11:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Install Filter House Support Steel
	PLU2-CG2-MBS-1520	CTG2 Install Outside Turbine Enclosure Platforms	10d	01-Dec-26 09:00	11-Dec-26 09:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Install Outside Turbine Enclosure Platforms
	PLU2-CG2-MBS-1540	CTG2 Install Guide Keys	5d	04-Dec-26 11:00	10-Dec-26 11:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Install Guide Keys
	PLU2-CG2-MBS-1550	CTG2 Pre Assemble Filter House Transition Assembly	10d	10-Dec-26 11:00	22-Dec-26 11:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Pre Assemble Filter House Transition Assembly
	PLU2-CG2-MBS-1560	CTG2 Install Support Steel and Grating for Electrical PEEC Bldg.	10d	14-Dec-26 15:00	28-Dec-26 15:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Install Support Steel and Grating for Electrical PEEC Bldg.
	PLU2-CG2-MBS-1570	CTG2 Set Air Processing Skid & Receiver	1d	28-Dec-26 15:00	29-Dec-26 13:00	82d	#04 - 5 x 10 hrs/day (w/													CTG2 Set Air Processing Skid & Receiver
	PLU2-CG2-MBS-1580	CTG2 Set Wash Water Skid	1d	28-Dec-26 15:00	29-Dec-26 13:00	291d	#04 - 5 x 10 hrs/day (w/													CTG2 Set Wash Water Skid
	PLU2-CG2-MBS-1590	CTG2 Install Inlet Duct – Set Filter House Transition Assembly	2d	28-Dec-26 15:00	30-Dec-26 11:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Install Inlet Duct – Set Filter House Transition Assembly
	PLU2-CG2-MBS-1600	CTG2 Install Support Steel and Grating for Accessory Module	10d	30-Dec-26 11:00	12-Jan-27 11:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Install Support Steel and Grating for Accessory Module
	PLU2-CG2-MBS-1630	CTG2 Weld Studs on Diffuser for Insulation	10d	12-Jan-27 11:00	22-Jan-27 11:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Weld Studs on Diffuser for Insulation
	PLU2-CG2-MBS-1610	CTG2 Pre Assemble Lower sections for Pulse Filter Modules	15d	12-Jan-27 11:00	28-Jan-27 11:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Pre Assemble Lower sections for Pulse Filter Modules
	PLU2-CG2-MBS-1620	CTG2 Weld Inlet Duct to Support Steel	20d	12-Jan-27 11:00	03-Feb-27 11:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Weld Inlet Duct to Support Steel
	PLU2-CG2-MBS-1640	CTG2 Set Evap Cooler Module's	2d	22-Jan-27 11:00	25-Jan-27 17:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Set Evap Cooler Module's
	PLU2-CG2-MBS-1790	Install silencers stack	2d	22-Jan-27 11:00	26-Jan-27 11:00	7d	URS Basic 5-day w/Holidays													Install silencers stack
	PLU2-CG2-MBS-1800	Install silencers inlet duct	2d	22-Jan-27 11:00	26-Jan-27 11:00	3d	URS Basic 5-day w/Holidays													Install silencers inlet duct
	PLU2-CG2-MBS-1650	CTG2 Set Evap Cooler Sumps	1d	26-Jan-27 07:00	26-Jan-27 15:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Set Evap Cooler Sumps
	PLU2-CG2-MBS-1660	CTG2 Set Pulse Filter Modules	5d	26-Jan-27 15:00	01-Feb-27 15:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Set Pulse Filter Modules
	PLU2-CG2-MBS-1200	CTG2 Heavy Haul & Set GSU Transformer	5d	01-Feb-27 08:00	05-Feb-27 08:00	44d	#04 - 5 x 10 hrs/day (w/													CTG2 Heavy Haul & Set GSU Transformer
	PLU2-CG2-MBS-1670	CTG2 Install Remaining Steel and Grating Exterior CT	10d	01-Feb-27 15:00	11-Feb-27 15:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Install Remaining Steel and Grating Exterior CT
	PLU2-CG2-MBS-1680	CTG2 Bolt up & Caulk Modules	15d	01-Feb-27 15:00	18-Feb-27 15:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Bolt up & Caulk Modules
	PLU2-CG2-MBS-1690	CTG2 Install Insulation & Liner Plate Inside AFT Diffuser	15d	05-Feb-27 07:00	23-Feb-27 17:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Install Insulation & Liner Plate Inside AFT Diffuser
	PLU2-CG2-MBS-1700	CTG2 Wakdown/Punch List	10d	24-Feb-27 07:00	05-Mar-27 17:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Wakdown/Punch List
	PLU2-CG2-MBS-1710	CTG2 Caulk & Detail Filter House Internal	20d	24-Feb-27 07:00	17-Mar-27 17:00	20d	#04 - 5 x 10 hrs/day (w/													CTG2 Caulk & Detail Filter House Internal
	PLU2-CG2-MBS-1720	CTG2 Final Align Turbine/Generator	8d	08-Mar-27 07:00	16-Mar-27 11:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Final Align Turbine/Generator
	PLU2-CG2-MBS-1780	CTG2 Final Clean Inlet Filter House	15d	08-Mar-27 07:00	23-Mar-27 17:00	15d	#04 - 5 x 10 hrs/day (w/													CTG2 Final Clean Inlet Filter House
	PLU2-CG2-MBS-1730	CTG2 Final Torgue Load Coupling Bolts	2d	16-Mar-27 11:00	17-Mar-27 17:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Final Torgue Load Coupling Bolts
	PLU2-CG2-MBS-1740	CTG2 Final Align Turning Gear	6d	18-Mar-27 07:00	24-Mar-27 15:00	3d	#04 - 5 x 10 hrs/day (w/													CTG2 Final Align Turning Gear
	PLU2-CG2-MBS-1810	CTG2 Install Media	10d	24-Mar-27 07:00	02-Apr-27 17:00	102d	#04 - 5 x 10 hrs/day (w/													CTG2 Install Media



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2023	2024	2025	2026	2027	2028	2029
	PLU2-CT2-2180	DB SECTION Q-Q	10d	26-May-26 07:00	04-Jun-26 17:00	187d	#04 - 5 x 10 hrs/day (w/					DB SECTION Q-Q	
	PLU2-CT2-2510	DB SECTION X-X ROUGH IN	5d	15-Jul-26 11:00	21-Jul-26 11:00	147d	#04 - 5 x 10 hrs/day (w/					DB SECTION X-X ROUGH IN	
00373.5.6.4.98A.3 CTG Electrical Equipment Install													
	PLU2-CT2-2070	ISOLATION XFMR - 3500KVA 4.16 -2.08KV	2d	04-Aug-26 07:00	05-Aug-26 13:00	198d	#04 - 5 x 10 hrs/day (w/					ISOLATION XFMR - 3500KVA 4.16 -2.08KV	
	PLU2-CT2-2060	EXCITATION XFMR - 1800KVA 4.16 - 64KV	4d	04-Aug-26 15:00	07-Aug-26 17:00	195d	#04 - 5 x 10 hrs/day (w/					EXCITATION XFMR - 1800KVA 4.16 - 64KV	
	PL-PGE-1180	Install MV Switchgear	25d	02-Sep-26 07:00	29-Sep-26 17:00	85d	#04 - 5 x 10 hrs/day (w/					Install MV Switchgear	
	PL-PGE-1210	Install LV Switchgear	25d	16-Sep-26 07:00	13-Oct-26 17:00	74d	#04 - 5 x 10 hrs/day (w/					Install LV Switchgear	
	PLU2-CG2-MBS-1150	CTG2 Set LEC Cubide	1d	17-Sep-26 11:00	18-Sep-26 09:00	12d	#04 - 5 x 10 hrs/day (w/					CTG2 Set LEC Cubide	
	PLU2-CT2-2000	89SS -100 Amp MTR Disconnect Switch	5d	18-Sep-26 09:00	24-Sep-26 09:00	60d	#04 - 5 x 10 hrs/day (w/					89SS -100 Amp MTR Disconnect Switch	
	PLU2-CT2-2160	Iso-Phase Bus Welding - Mobilize & Setup	5d	30-Sep-26 07:00	05-Oct-26 17:00	50d	#04 - 5 x 10 hrs/day (w/					Iso-Phase Bus Welding - Mobilize & Setup	
	PLU2-CT2-2120	Iso-Phase Bus -Receiving & Handling	20d	06-Oct-26 07:00	27-Oct-26 17:00	50d	#04 - 5 x 10 hrs/day (w/					Iso-Phase Bus -Receiving & Handling	
	PLU2-CT2-2090	PEECC Bldg	15d	09-Oct-26 08:00	27-Oct-26 08:00	35d	#04 - 5 x 10 hrs/day (w/					PEECC Bldg	
	PLU2-CT2-2520	AUX Transformers	2d	28-Oct-26 07:00	29-Oct-26 13:00	128d	#04 - 5 x 10 hrs/day (w/					AUX Transformers	
	PLU2-CT2-2080	LCI's	2d	11-Nov-26 14:00	13-Nov-26 10:00	35d	#04 - 5 x 10 hrs/day (w/					LCI's	
	PLU2-CT2-2130	Iso-Phase Bus Installation & Welding - A Phase	30d	13-Nov-26 10:00	18-Dec-26 10:00	35d	#04 - 5 x 10 hrs/day (w/					Iso-Phase Bus Installation & Welding - A	
	PLU2-CT2-2140	Iso-Phase Bus Installation & Welding - B Phase	30d	18-Dec-26 10:00	26-Jan-27 10:00	35d	#04 - 5 x 10 hrs/day (w/					Iso-Phase Bus Installation & Welding - B	
	PLU2-CT2-2050	SST XFMR Installation	5d	31-Dec-26 16:00	07-Jan-27 16:00	72d	#04 - 5 x 10 hrs/day (w/					SST XFMR Installation	
	PLU2-CT2-2150	Iso-Phase Bus Installation & Welding - C-Phase	30d	26-Jan-27 10:00	02-Mar-27 10:00	35d	#04 - 5 x 10 hrs/day (w/					Iso-Phase Bus Installation & Welding - C	
	PLU2-CT2-2100	DC LINK REACTOR 560A	3d	28-Jan-27 13:00	01-Feb-27 17:00	56d	#04 - 5 x 10 hrs/day (w/					DC LINK REACTOR 560A	
	PLU2-CT2-2110	AC REACTOR	3d	02-Feb-27 07:00	04-Feb-27 11:00	56d	#04 - 5 x 10 hrs/day (w/					AC REACTOR	
	PLU2-CT2-2030	GSU Step Up XFMR	4d	05-Feb-27 08:00	10-Feb-27 10:00	44d	#04 - 5 x 10 hrs/day (w/					GSU Step Up XFMR	
	PLU2-CT2-1990	Electrical Equipment Anchoring	5d	10-Feb-27 10:00	16-Feb-27 10:00	46d	#04 - 5 x 10 hrs/day (w/					Electrical Equipment Anchoring	
	PLU2-CT2-2040	138Kva 3000Amp GSU Breaker	7d	12-Feb-27 08:00	22-Feb-27 14:00	42d	#04 - 5 x 10 hrs/day (w/					138Kva 3000Amp GSU Breaker	
	PLU2-CT2-2020	SST Breaker	8d	12-Feb-27 08:00	23-Feb-27 12:00	41d	#04 - 5 x 10 hrs/day (w/					SST Breaker	
	PLU2-CT2-2210	Heat Trace Panel + Devices Install	20d	15-Mar-27 16:00	06-Apr-27 16:00	45d	#04 - 5 x 10 hrs/day (w/					Heat Trace Panel + Devices Install	
	PLU2-CT2-2530	Heat Trace Cable Install	20d	06-Apr-27 16:00	28-Apr-27 16:00	45d	#04 - 5 x 10 hrs/day (w/					Heat Trace Cable Install	
	PLU2-CT2-2540	Heat Trace Feeders + Terminations	3d	28-Apr-27 16:00	03-May-27 10:00	45d	#04 - 5 x 10 hrs/day (w/					Heat Trace Feeders + Terminations	
	PLU2-CT2-2550	Heat Trace Branch Circuit & Terminations	15d	03-May-27 10:00	19-May-27 10:00	45d	#04 - 5 x 10 hrs/day (w/					Heat Trace Branch Circuit & Terminations	
00373.5.6.4.98A.4 125V DC System Install													
	PLU2-CT2-2230	DC Equipent UG Rough	3d	18-May-26 11:00	20-May-26 15:00	236d	#04 - 5 x 10 hrs/day (w/					DC Equipent UG Rough	
	PLU2-CT2-2010	DC Equipment Receiving & Handling	2d	15-Jan-27 07:00	18-Jan-27 13:00	31d	#04 - 5 x 10 hrs/day (w/					DC Equipment Receiving & Handling	
	PLU2-CT2-2200	DC Equipment Installation	10d	18-Jan-27 13:00	28-Jan-27 13:00	31d	#04 - 5 x 10 hrs/day (w/					DC Equipment Installation	
	PLU2-CT2-2280	DC Battery Installation	10d	28-Jan-27 13:00	09-Feb-27 13:00	31d	#04 - 5 x 10 hrs/day (w/					DC Battery Installation	
	PLU2-CT2-2250	DC Branch Circuit Rough	10d	09-Feb-27 13:00	22-Feb-27 13:00	31d	#04 - 5 x 10 hrs/day (w/					DC Branch Circuit Rough	
	PLU2-CT2-2260	DC Branch Circuit Install	5d	22-Feb-27 13:00	26-Feb-27 13:00	31d	#04 - 5 x 10 hrs/day (w/					DC Branch Circuit Install	
	PLU2-CT2-2290	DC BranchCircuit Terminations	1d	26-Feb-27 13:00	01-Mar-27 11:00	229d	#04 - 5 x 10 hrs/day (w/					DC BranchCircuit Terminations	
	PLU2-CT2-2220	DC Equipment Feeder Pulls	3d	26-Feb-27 13:00	02-Mar-27 17:00	31d	#04 - 5 x 10 hrs/day (w/					DC Equipment Feeder Pulls	
	PLU2-CT2-2240	DC Equipment Feeder Terminations	3d	03-Mar-27 07:00	05-Mar-27 11:00	31d	#04 - 5 x 10 hrs/day (w/					DC Equipment Feeder Terminations	
00373.5.6.4.98A.5 MV Feeders													
	PLU2-CT2-2310	MV Cable Pulls	40d	30-Sep-26 07:00	12-Nov-26 17:00	85d	#04 - 5 x 10 hrs/day (w/					MV Cable Pulls	
	PLU2-CT2-2300	MV Terminations	60d	13-Nov-26 07:00	25-Jan-27 17:00	115d	#04 - 5 x 10 hrs/day (w/					MV Terminations	
00373.5.6.4.98A.6 600V Feeders & Terms													
	PLU2-CT2-2270	600V Cable Pulls	30d	13-Nov-26 07:00	17-Dec-26 17:00	85d	#04 - 5 x 10 hrs/day (w/					600V Cable Pulls	
	PLU2-CT2-2340	600V Terminations	10d	18-Dec-26 07:00	31-Dec-26 17:00	85d	#04 - 5 x 10 hrs/day (w/					600V Terminations	
00373.5.6.4.98A.7 Excitation & DC Link - 777DLO Feeders													
	PLU2-CT2-2320	Excitation & DC Link Cable Pulls	5d	18-Sep-26 09:00	24-Sep-26 09:00	160d	#04 - 5 x 10 hrs/day (w/					Excitation & DC Link Cable Pulls	
	PLU2-CT2-2360	Excitation & DC Link Cable Terminations	10d	24-Sep-26 09:00	06-Oct-26 09:00	160d	#04 - 5 x 10 hrs/day (w/					Excitation & DC Link Cable Terminations	
00373.5.6.4.98A.8 Branch Circuits & Terms													
	PLU2-CT2-2330	Branch Cable Pulls	10d	13-Nov-26 07:00	24-Nov-26 17:00	115d	#04 - 5 x 10 hrs/day (w/					Branch Cable Pulls	
	PLU2-CT2-2380	Branch Terminations	5d	25-Nov-26 07:00	01-Dec-26 17:00	115d	#04 - 5 x 10 hrs/day (w/					Branch Terminations	
00373.5.6.4.98A.9 Motor & Misc Equipment Connections													

Remaining Level of Effort Actual Work Milestone
Actual Level of Effort Remaining Work
Primary Baseline Critical Remaining Work

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2023	2024	2025	2026	2027	2028	2029	2030
00373.5.6.5.02A Exhaust Stack-3 Civil/Structural														
PLU3-ES3-1010	Underground Rough-In ES3	2d	09-Apr-26 09:00	10-Apr-26 15:00	59d	#04 - 5 x 10 hrs/day (w/						Underground Rough-In ES3		
PLU3-ES3-1020	Mud Mat ES3	2d	10-Apr-26 15:00	14-Apr-26 11:00	59d	#04 - 5 x 10 hrs/day (w/						Mud Mat ES3		
PLU3-ES3-1030	Base Slab Forming and Embeds ES3	10d	14-Apr-26 11:00	24-Apr-26 11:00	59d	#04 - 5 x 10 hrs/day (w/						Base Slab Forming and Embeds ES3		
PLU3-ES3-1040	Base Slab Reinforcement ES3	10d	24-Apr-26 11:00	06-May-26 11:00	59d	#04 - 5 x 10 hrs/day (w/						Base Slab Reinforcement ES3		
PLU3-ES3-1060	Grounding	3d	06-May-26 11:00	08-May-26 15:00	59d	#04 - 5 x 10 hrs/day (w/						Grounding		
PLU3-ES3-1050	Pour and Wreck Base Slab ES3	3d	08-May-26 15:00	13-May-26 09:00	59d	#04 - 5 x 10 hrs/day (w/						Pour and Wreck Base Slab ES3		
00373.5.6.5.03A CEMS-3 Civil/Structural														
PLU3-CEMS3-1010	Underground Rough-In CEMS3	1d	13-May-26 09:00	13-May-26 17:00	59d	#04 - 5 x 10 hrs/day (w/						Underground Rough-In CEMS3		
PLU3-CEMS3-1020	Mud Mat CEMS3	1d	14-May-26 07:00	14-May-26 15:00	59d	#04 - 5 x 10 hrs/day (w/						Mud Mat CEMS3		
PLU3-CEMS3-1030	Base Slab Forming and Embeds CEMS3	3d	14-May-26 15:00	19-May-26 09:00	59d	#04 - 5 x 10 hrs/day (w/						Base Slab Forming and Embeds CEMS3		
PLU3-CEMS3-1040	Base Slab Reinforcement CEMS3	3d	19-May-26 09:00	21-May-26 13:00	59d	#04 - 5 x 10 hrs/day (w/						Base Slab Reinforcement CEMS3		
PLU3-CEMS3-1060	Grounding	2d	21-May-26 13:00	26-May-26 09:00	59d	#04 - 5 x 10 hrs/day (w/						Grounding		
PLU3-CEMS3-1050	Pour and Wreck Base Slab CEMS3	2d	26-May-26 09:00	27-May-26 15:00	59d	#04 - 5 x 10 hrs/day (w/						Pour and Wreck Base Slab CEMS3		
00373.5.6.5.04A Generator Step Up Transformer-3 Civil/Structural														
PLU3-GTSU3-1010	Excavation GTSU3	3d	27-May-26 15:00	01-Jun-26 09:00	59d	#04 - 5 x 10 hrs/day (w/						Excavation GTSU3		
PLU3-GTSU3-1020	Underground Rough-In GTSU3	5d	01-Jun-26 09:00	05-Jun-26 09:00	59d	#04 - 5 x 10 hrs/day (w/						Underground Rough-In GTSU3		
PLU3-GTSU3-1030	Mud Mat GTSU3	2d	05-Jun-26 09:00	08-Jun-26 15:00	59d	#04 - 5 x 10 hrs/day (w/						Mud Mat GTSU3		
PLU3-GTSU3-1040	Base Slab Forming and Embeds GTSU3	10d	08-Jun-26 15:00	18-Jun-26 15:00	59d	#04 - 5 x 10 hrs/day (w/						Base Slab Forming and Embeds GTSU3		
PLU3-GTSU3-1050	Base Slab Reinforcement GTSU3	3d	18-Jun-26 15:00	23-Jun-26 09:00	59d	#04 - 5 x 10 hrs/day (w/						Base Slab Reinforcement GTSU3		
PLU3-GTSU3-1070	Grounding	3d	23-Jun-26 09:00	25-Jun-26 13:00	59d	#04 - 5 x 10 hrs/day (w/						Grounding		
PLU3-GTSU3-1080	Pour & Wreck GTSU Base Slab	3d	25-Jun-26 13:00	29-Jun-26 17:00	59d	#04 - 5 x 10 hrs/day (w/						Pour & Wreck GTSU Base Slab		
PLU3-GTSU3-1060	Backfill GTSU3	3d	30-Jun-26 07:00	02-Jul-26 11:00	59d	#04 - 5 x 10 hrs/day (w/						Backfill GTSU3		
00373.5.6.5.05A Generator Step Up Transformer Fire Wall-3 Civil/Structural														
PLU3-GSUTW3-1010	Excavate GSUTW3	2d	02-Jul-26 11:00	06-Jul-26 17:00	210d	#04 - 5 x 10 hrs/day (w/						Excavate GSUTW3		
PLU3-GSUTW3-1020	Form Footing GSUTW3	5d	07-Jul-26 07:00	10-Jul-26 17:00	210d	#04 - 5 x 10 hrs/day (w/						Form Footing GSUTW3		
PLU3-GSUTW3-1030	Footing Reinforcement GSUTW3	5d	13-Jul-26 07:00	16-Jul-26 17:00	210d	#04 - 5 x 10 hrs/day (w/						Footing Reinforcement GSUTW3		
PLU3-GSUTW3-1040	Pour and Wreck Footing GSUTW3	2d	17-Jul-26 07:00	20-Jul-26 13:00	210d	#04 - 5 x 10 hrs/day (w/						Pour and Wreck Footing GSUTW3		
PLU3-GSUTW3-1050	Form Walls GSUTW 3	7d	20-Jul-26 13:00	28-Jul-26 09:00	210d	#04 - 5 x 10 hrs/day (w/						Form Walls GSUTW 3		
PLU3-GSUTW3-1060	Wall Reinforcement GSUTW3	7d	28-Jul-26 09:00	04-Aug-26 15:00	210d	#04 - 5 x 10 hrs/day (w/						Wall Reinforcement GSUTW3		
PLU3-GSUTW3-1070	Pour and Wreck Walls GSUTW3	5d	04-Aug-26 15:00	10-Aug-26 15:00	210d	#04 - 5 x 10 hrs/day (w/						Pour and Wreck Walls GSUTW3		
PLU3-GSUTW3-1080	Backfill GSUTW3	2d	10-Aug-26 15:00	12-Aug-26 11:00	210d	#04 - 5 x 10 hrs/day (w/						Backfill GSUTW3		
00373.5.6.5.28A Liquid Fuel Pump Skid-3 Civil/Structural														
PLU3-LFPS3-1010	Underground Rough-In LFPS3	5d	17-Jun-26 09:00	23-Jun-26 09:00	131d	#04 - 5 x 10 hrs/day (w/						Underground Rough-In LFPS3		
PLU3-LFPS3-1020	Mud Mat LFPS3	2d	23-Jun-26 09:00	24-Jun-26 15:00	131d	#04 - 5 x 10 hrs/day (w/						Mud Mat LFPS3		
PLU3-LFPS3-1030	Base Slab Forming and Embeds LFPS3	10d	24-Jun-26 15:00	07-Jul-26 15:00	131d	#04 - 5 x 10 hrs/day (w/						Base Slab Forming and Embeds LFPS3		
PLU3-LFPS3-1040	Base Slab Reinforcement LFPS3	10d	07-Jul-26 15:00	17-Jul-26 15:00	131d	#04 - 5 x 10 hrs/day (w/						Base Slab Reinforcement LFPS3		
PLU3-LFPS3-1050	Pour and Wreck Base Slab LFPS3	3d	17-Jul-26 15:00	22-Jul-26 09:00	131d	#04 - 5 x 10 hrs/day (w/						Pour and Wreck Base Slab LFPS3		
00373.5.6.5.41A Lube Oil Control Module-3 Civil/Structural														
PLU3-LOCM3-1010	Excavate LOCM3	1d	23-Jun-26 09:00	23-Jun-26 17:00	156d	#04 - 5 x 10 hrs/day (w/						Excavate LOCM3		
PLU3-LOCM3-1020	Underground Rough-In LOCM3	3d	24-Jun-26 07:00	26-Jun-26 11:00	156d	#04 - 5 x 10 hrs/day (w/						Underground Rough-In LOCM3		
PLU3-LOCM3-1030	Mud Mat LOCM3	1d	26-Jun-26 11:00	29-Jun-26 09:00	156d	#04 - 5 x 10 hrs/day (w/						Mud Mat LOCM3		
PLU3-LOCM3-1040	Base Slab Forming and Embeds LOCM3	5d	29-Jun-26 09:00	06-Jul-26 09:00	156d	#04 - 5 x 10 hrs/day (w/						Base Slab Forming and Embeds LOCM3		
PLU3-LOCM3-1050	Base Slab Reinforcement LOCM3	5d	06-Jul-26 09:00	10-Jul-26 09:00	156d	#04 - 5 x 10 hrs/day (w/						Base Slab Reinforcement LOCM3		
PLU3-LOCM3-1060	Pour and Wreck Base Slab LOCM3	3d	10-Jul-26 09:00	14-Jul-26 13:00	156d	#04 - 5 x 10 hrs/day (w/						Pour and Wreck Base Slab LOCM3		
PLU3-LOCM3-1070	Backfill LOCM3	2d	14-Jul-26 13:00	16-Jul-26 09:00	156d	#04 - 5 x 10 hrs/day (w/						Backfill LOCM3		
00373.5.6.5.42A Water Injection Skid-3 Civil/Structural														
PLU3-WIS3-1010	Excavate WIS3	1d	16-Jul-26 09:00	16-Jul-26 17:00	184d	#04 - 5 x 10 hrs/day (w/						Excavate WIS3		
PLU3-WIS3-1020	Underground Rough-In WIS3	3d	17-Jul-26 07:00	21-Jul-26 11:00	184d	#04 - 5 x 10 hrs/day (w/						Underground Rough-In WIS3		
PLU3-WIS3-1030	Mud Mat WIS3	1d	21-Jul-26 11:00	22-Jul-26 09:00	184d	#04 - 5 x 10 hrs/day (w/						Mud Mat WIS3		
PLU3-WIS3-1040	Base Slab Forming and Embeds WIS3	5d	22-Jul-26 09:00	28-Jul-26 09:00	184d	#04 - 5 x 10 hrs/day (w/						Base Slab Forming and Embeds WIS3		



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2023	2024	2025	2026	2027	2028	2029	
PLU3-WIS3-1050	Base Slab Reinforcement WIS3	5d	28-Jul-26 09:00	03-Aug-26 09:00	184d	#04 - 5 x 10 hrs/day (w/								Base Slab Reinforcement WIS3
PLU3-WIS3-1060	Pour and Wreck Base Slab WIS3	3d	03-Aug-26 09:00	05-Aug-26 13:00	184d	#04 - 5 x 10 hrs/day (w/								Pour and Wreck Base Slab WIS3
PLU3-WIS3-1070	Backfill WIS3	2d	05-Aug-26 13:00	07-Aug-26 09:00	184d	#04 - 5 x 10 hrs/day (w/								Backfill WIS3
00373.5.6.5.07A Electric PDC-3 (PEECC) Civil/Structural														
PLU3-EPDC3-1010	Excavate PDC3	3d	27-May-26 15:00	01-Jun-26 09:00	80d	#04 - 5 x 10 hrs/day (w/								Excavate PDC3
PLU3-EPDC3-1020	Underground Rough-In PDC3	15d	01-Jun-26 09:00	17-Jun-26 09:00	80d	#04 - 5 x 10 hrs/day (w/								Underground Rough-In PDC3
PLU3-EPDC3-1030	Mud Mat PDC3	2d	17-Jun-26 09:00	18-Jun-26 15:00	80d	#04 - 5 x 10 hrs/day (w/								Mud Mat PDC3
PLU3-EPDC3-1040	Base Slab Forming and Embeds PDC3	10d	18-Jun-26 15:00	30-Jun-26 15:00	80d	#04 - 5 x 10 hrs/day (w/								Base Slab Forming and Embeds PDC3
PLU3-EPDC3-1050	Base Slab Reinforcement PDC3	10d	30-Jun-26 15:00	13-Jul-26 15:00	80d	#04 - 5 x 10 hrs/day (w/								Base Slab Reinforcement PDC3
PLU3-EPDC3-1100	Grounding	3d	13-Jul-26 15:00	16-Jul-26 09:00	80d	#04 - 5 x 10 hrs/day (w/								Grounding
PLU3-EPDC3-1060	Pour and Wreck Base Slab PDC3	3d	16-Jul-26 09:00	20-Jul-26 13:00	80d	#04 - 5 x 10 hrs/day (w/								Pour and Wreck Base Slab PDC3
PLU3-EPDC3-1070	Pedestal Reinforcement PDC3	4d	20-Jul-26 13:00	23-Jul-26 15:00	80d	#04 - 5 x 10 hrs/day (w/								Pedestal Reinforcement PDC3
PLU3-EPDC3-1080	Pour and Wreck Pedestals PDC3	4d	23-Jul-26 15:00	28-Jul-26 17:00	80d	#04 - 5 x 10 hrs/day (w/								Pour and Wreck Pedestals PDC3
PLU3-EPDC3-1090	Backfill PDC3	3d	29-Jul-26 07:00	31-Jul-26 11:00	102d	#04 - 5 x 10 hrs/day (w/								Backfill PDC3
00373.5.6.5.30A Station Service Transformers-3 Civil/Structural														
PLU3-SST3-1010	Excavate SST3	3d	31-Aug-26 09:00	03-Sep-26 13:00	102d	#04 - 5 x 10 hrs/day (w/								Excavate SST3
PLU3-SST3-1020	Underground Rough-In SST3	5d	03-Sep-26 13:00	09-Sep-26 13:00	159d	#04 - 5 x 10 hrs/day (w/								Underground Rough-In SST3
PLU3-SST3-1030	Mud Mat SST3	2d	09-Sep-26 13:00	11-Sep-26 09:00	159d	#04 - 5 x 10 hrs/day (w/								Mud Mat SST3
PLU3-SST3-1040	Base Slab Forming and Embeds SST3	10d	11-Sep-26 09:00	23-Sep-26 09:00	159d	#04 - 5 x 10 hrs/day (w/								Base Slab Forming and Embeds SST3
PLU3-SST3-1050	Base Slab Reinforcement SST3	10d	23-Sep-26 09:00	05-Oct-26 09:00	159d	#04 - 5 x 10 hrs/day (w/								Base Slab Reinforcement SST3
PLU3-SST3-1080	Grounding	2d	05-Oct-26 09:00	06-Oct-26 15:00	159d	#04 - 5 x 10 hrs/day (w/								Grounding
PLU3-SST3-1060	Pour and Wreck Base Slab SST3	3d	06-Oct-26 15:00	09-Oct-26 09:00	159d	#04 - 5 x 10 hrs/day (w/								Pour and Wreck Base Slab SST3
PLU3-SST3-1070	Backfill SST3	3d	09-Oct-26 09:00	13-Oct-26 13:00	159d	#04 - 5 x 10 hrs/day (w/								Backfill SST3
00373.5.6.5.23A Fire Protection for PEECC-3 Civil/Structural														
PLU3-FP3-1000	Form, Reinforce and Pour Slab FP-3	4d	29-Jul-26 07:00	03-Aug-26 09:00	80d	#04 - 5 x 10 hrs/day (w/								Form, Reinforce and Pour Slab FP-3
00373.5.6.5.24A Water Mist Fire Protection-3 Civil/Structural														
PLU3-WMFP3-1000	Form, Reinforce and Pour Slab WMFP-3	4d	03-Aug-26 09:00	06-Aug-26 11:00	80d	#04 - 5 x 10 hrs/day (w/								Form, Reinforce and Pour Slab WMFP-3
00373.5.6.5.25A CTG Electrical PDC-3 Civil/Structural														
PLU3-EPDC-1130	Excavate Electrical Building	1d	31-Jul-26 11:00	03-Aug-26 09:00	102d	#04 - 5 x 10 hrs/day (w/								Excavate Electrical Building
PLU3-EPDC-1140	Excavate AUX Transformer Foundations	1d	03-Aug-26 09:00	03-Aug-26 17:00	102d	#04 - 5 x 10 hrs/day (w/								Excavate AUX Transformer Foundations
PLU3-EPDC-1060	Underground Rough-In Electrical Building & AUX Transformers	5d	03-Aug-26 09:00	07-Aug-26 09:00	102d	#04 - 5 x 10 hrs/day (w/								Underground Rough-In Electrical Building & AUX Transformers
PLU3-EPDC-1070	Mud Mat Electrical Building	2d	07-Aug-26 09:00	10-Aug-26 15:00	102d	#04 - 5 x 10 hrs/day (w/								Mud Mat Electrical Building
PLU3-EPDC-1080	Base Slab Forming Electrical Building	1d	10-Aug-26 15:00	11-Aug-26 13:00	102d	#04 - 5 x 10 hrs/day (w/								Base Slab Forming Electrical Building
PLU3-EPDC-1090	Base Slab Reinforcement Electrical Building	3d	11-Aug-26 13:00	13-Aug-26 17:00	102d	#04 - 5 x 10 hrs/day (w/								Base Slab Reinforcement Electrical Building
PLU3-EPDC-1120	Grounding	2d	14-Aug-26 07:00	17-Aug-26 13:00	102d	#04 - 5 x 10 hrs/day (w/								Grounding
PLU3-EPDC-1150	AUX Transformer Slab Reinforcement	3d	14-Aug-26 07:00	18-Aug-26 11:00	105d	#04 - 5 x 10 hrs/day (w/								AUX Transformer Slab Reinforcement
PLU3-EPDC-1100	Pour and Wreck Base Slab Electrical Building	3d	17-Aug-26 13:00	19-Aug-26 17:00	102d	#04 - 5 x 10 hrs/day (w/								Pour and Wreck Base Slab Electrical Building
PLU3-EPDC-1160	Pour & Wreck AUX Transformer Foundations	2d	20-Aug-26 07:00	21-Aug-26 13:00	103d	#04 - 5 x 10 hrs/day (w/								Pour & Wreck AUX Transformer Foundations
PLU3-EPDC-1110	Backfill Electrical Building	3d	20-Aug-26 07:00	24-Aug-26 11:00	102d	#04 - 5 x 10 hrs/day (w/								Backfill Electrical Building
00373.5.6.5.29A Fuel Gas Compressor-3 Civil/Structural														
PLU3-FGC3-1060	Excavate FGC3	1d	24-Aug-26 11:00	25-Aug-26 09:00	102d	#04 - 5 x 10 hrs/day (w/								Excavate FGC3
PLU3-FGC3-1010	Underground Rough-In FGC3	5d	25-Aug-26 09:00	31-Aug-26 09:00	102d	#04 - 5 x 10 hrs/day (w/								Underground Rough-In FGC3
PLU3-FGC3-1020	Mud Mat FGC3	2d	31-Aug-26 09:00	02-Sep-26 15:00	136d	#04 - 5 x 10 hrs/day (w/								Mud Mat FGC3
PLU3-FGC3-1030	Base Slab Forming and Embeds FGC3	10d	02-Sep-26 15:00	14-Sep-26 15:00	136d	#04 - 5 x 10 hrs/day (w/								Base Slab Forming and Embeds FGC3
PLU3-FGC3-1040	Base Slab Reinforcement FGC3	10d	14-Sep-26 15:00	24-Sep-26 15:00	136d	#04 - 5 x 10 hrs/day (w/								Base Slab Reinforcement FGC3
PLU3-FGC3-1050	Pour and Wreck Base Slab FGC3	3d	24-Sep-26 15:00	29-Sep-26 09:00	136d	#04 - 5 x 10 hrs/day (w/								Pour and Wreck Base Slab FGC3
00373.5.6.5.33A VT Compartment Isosphere Support-3 Civil/Structural														
PLU3-VTC3-1010	Excavate VTC3	1d	03-Sep-26 13:00	04-Sep-26 11:00	102d	#04 - 5 x 10 hrs/day (w/								Excavate VTC3
PLU3-VTC3-1020	Underground Rough-In VTC3	3d	04-Sep-26 11:00	08-Sep-26 15:00	102d	#04 - 5 x 10 hrs/day (w/								Underground Rough-In VTC3
PLU3-VTC3-1030	Mud Mat VTC3	1d	08-Sep-26 15:00	09-Sep-26 13:00	102d	#04 - 5 x 10 hrs/day (w/								Mud Mat VTC3
PLU3-VTC3-1040	Base Slab Forming and Embeds VTC3	5d	09-Sep-26 13:00	15-Sep-26 13:00	102d	#04 - 5 x 10 hrs/day (w/								Base Slab Forming and Embeds VTC3

Remaining Level of Effort Actual Work ◆ ◆ Milestone
Actual Level of Effort Remaining Work
Primary Baseline Critical Remaining Work

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2023	2024	2025	2026	2027	2028	2029	2030																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
	PLU3-CT3-2010	DC Equipment Receiving & Handling	2d	15-Jan-27 07:00	18-Jan-27 13:00	50d	#04 - 5 x 10 hrs/day (w/																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar												
							2023	2024	2025	2026	2027	2028	2029					
	PLU4-SST4-1000	Drive Pile (6) SST4	1d	21-Nov-25 15:00	24-Nov-25 13:00	265d	#04 - 5 x 10 hrs/day (w/											Drive Pile (6) SST4
	PLU4-VTC4-1000	Drive Pile (6) VTC4	1d	24-Nov-25 13:00	25-Nov-25 11:00	267d	#04 - 5 x 10 hrs/day (w/											Drive Pile (6) VTC4
	PLU4-GTET4-1000	Drive Pile (4) GTET4	1d	25-Nov-25 11:00	26-Nov-25 09:00	282d	#04 - 5 x 10 hrs/day (w/											Drive Pile (4) GTET4
	PLU4-LEC4-1000	Drive Pile (6) LEC4	1d	26-Nov-25 09:00	26-Nov-25 17:00	282d	#04 - 5 x 10 hrs/day (w/											Drive Pile (6) LEC4
	PLU4-IT4-1000	Drive Pile (6) IT4	1d	28-Nov-25 08:00	28-Nov-25 16:00	282d	#04 - 5 x 10 hrs/day (w/											Drive Pile (6) IT4
	PLU4-HVB4-1000	Drive Pile (6) HVB4	1d	01-Dec-25 07:00	01-Dec-25 15:00	282d	#04 - 5 x 10 hrs/day (w/											Drive Pile (6) HVB4
	PLU4-LOCM4-1000	Drive Pile (8) LOCM4	1d	01-Dec-25 15:00	02-Dec-25 13:00	282d	#04 - 5 x 10 hrs/day (w/											Drive Pile (8) LOCM4
	PLU4-WIS4-1000	Drive Pile (4) WIS4	1d	02-Dec-25 13:00	03-Dec-25 11:00	301d	#04 - 5 x 10 hrs/day (w/											Drive Pile (4) WIS4
00373.5.6.6.54A Water Wash / False Start Drains Tank-4 Civil/Structural																		
	PLU4-WWDT-1000	Excavate WWDT (13.5 ft deep)	2d	03-Feb-26 07:00	04-Feb-26 13:00	72d	#04 - 5 x 10 hrs/day (w/											Excavate WWDT (13.5 ft deep)
00373.5.6.6.01A CTG-4 Civil/Structural																		
	PLU4-CT4-1005	Underground Rough-In Around CT4 (All MEPS)	60d	03-Feb-26 07:00	10-Apr-26 17:00	16d	#04 - 5 x 10 hrs/day (w/											Underground Rough-In Around CT4 (All MEPS)
	PLU4-CT4-1010	Mud Mat CT4	4d	13-Apr-26 07:00	16-Apr-26 09:00	16d	#04 - 5 x 10 hrs/day (w/											Mud Mat CT4
	PLU4-CT4-1015	Base Slab Forming and Embeds CT4	25d	16-Apr-26 09:00	14-May-26 09:00	16d	#04 - 5 x 10 hrs/day (w/											Base Slab Forming and Embeds CT4
	PLU4-CT4-1020	Base Slab Reinforcement CT4	25d	14-May-26 09:00	12-Jun-26 09:00	16d	#04 - 5 x 10 hrs/day (w/											Base Slab Reinforcement CT4
	PLU4-CT4-1290	Grounding	5d	12-Jun-26 09:00	18-Jun-26 09:00	16d	#04 - 5 x 10 hrs/day (w/											Grounding
	PLU4-CT4-1025	Pour and Wreck Base Slab CT4	5d	18-Jun-26 09:00	24-Jun-26 09:00	16d	#04 - 5 x 10 hrs/day (w/											Pour and Wreck Base Slab CT4
	PLU4-CT4-1030	Pedestal Forming and Embeds CT4	20d	24-Jun-26 09:00	17-Jul-26 09:00	16d	#04 - 5 x 10 hrs/day (w/											Pedestal Forming and Embeds CT4
	PLU4-CT4-1035	Pedestal Reinforcement CT4	20d	17-Jul-26 09:00	10-Aug-26 09:00	16d	#04 - 5 x 10 hrs/day (w/											Pedestal Reinforcement CT4
	PLU4-CT4-2590	Install Above Ground Foundation (Embeds) CT4	15d	30-Jul-26 08:00	17-Aug-26 08:00	39d	#04 - 5 x 10 hrs/day (w/											Install Above Ground Foundation (Embeds) CT4
	PLU4-CT4-1040	Pour and Wreck Pedestals CT4	4d	10-Aug-26 09:00	13-Aug-26 11:00*	16d	#04 - 5 x 10 hrs/day (w/											Pour and Wreck Pedestals CT4
00373.5.6.6.02A Exhaust Stack-4 Civil/Structural																		
	PLU4-ES4-1010	Underground Rough-In ES4	2d	16-Apr-26 09:00	17-Apr-26 15:00	20d	#04 - 5 x 10 hrs/day (w/											Underground Rough-In ES4
	PLU4-ES4-1020	Mud Mat ES4	2d	17-Apr-26 15:00	21-Apr-26 11:00	20d	#04 - 5 x 10 hrs/day (w/											Mud Mat ES4
	PLU4-ES4-1030	Base Slab Forming and Embeds ES4	10d	21-Apr-26 11:00	01-May-26 11:00	20d	#04 - 5 x 10 hrs/day (w/											Base Slab Forming and Embeds ES4
	PLU4-ES4-1040	Base Slab Reinforcement ES4	10d	01-May-26 11:00	13-May-26 11:00	20d	#04 - 5 x 10 hrs/day (w/											Base Slab Reinforcement ES4
	PLU4-ES4-1060	Grounding	3d	13-May-26 11:00	15-May-26 15:00	20d	#04 - 5 x 10 hrs/day (w/											Grounding
	PLU4-ES4-1050	Pour and Wreck Base Slab ES4	3d	15-May-26 15:00	20-May-26 09:00	20d	#04 - 5 x 10 hrs/day (w/											Pour and Wreck Base Slab ES4
00373.5.6.6.03A CEMS-4 Civil/Structural																		
	PLU4-CEMS4-1010	Underground Rough-In CEMS4	1d	20-May-26 09:00	20-May-26 17:00	20d	#04 - 5 x 10 hrs/day (w/											Underground Rough-In CEMS4
	PLU4-CEMS4-1020	Mud Mat CEMS4	1d	21-May-26 07:00	21-May-26 15:00	20d	#04 - 5 x 10 hrs/day (w/											Mud Mat CEMS4
	PLU4-CEMS4-1030	Base Slab Forming and Embeds CEMS4	3d	21-May-26 15:00	27-May-26 09:00	20d	#04 - 5 x 10 hrs/day (w/											Base Slab Forming and Embeds CEMS4
	PLU4-CEMS4-1040	Base Slab Reinforcement CEMS4	3d	27-May-26 09:00	29-May-26 13:00	20d	#04 - 5 x 10 hrs/day (w/											Base Slab Reinforcement CEMS4
	PLU4-CEMS4-1060	Grounding	2d	29-May-26 13:00	02-Jun-26 09:00	20d	#04 - 5 x 10 hrs/day (w/											Grounding
	PLU4-CEMS4-1050	Pour and Wreck Base Slab CEMS4	2d	02-Jun-26 09:00	03-Jun-26 15:00	20d	#04 - 5 x 10 hrs/day (w/											Pour and Wreck Base Slab CEMS4
00373.5.6.6.04A Generator Step Up Transformer-4 Civil/Structural																		
	PLU4-GTSU4-1010	Excavation GTSU4	3d	03-Jun-26 15:00	08-Jun-26 09:00	67d	#04 - 5 x 10 hrs/day (w/											Excavation GTSU4
	PLU4-GTSU4-1020	Underground Rough-In GTSU4	5d	08-Jun-26 09:00	12-Jun-26 09:00	67d	#04 - 5 x 10 hrs/day (w/											Underground Rough-In GTSU4
	PLU4-GTSU4-1030	Mud Mat GTSU4	2d	12-Jun-26 09:00	15-Jun-26 15:00	67d	#04 - 5 x 10 hrs/day (w/											Mud Mat GTSU4
	PLU4-GTSU4-1040	Base Slab Forming and Embeds GTSU4	10d	15-Jun-26 15:00	25-Jun-26 15:00	67d	#04 - 5 x 10 hrs/day (w/											Base Slab Forming and Embeds GTSU4
	PLU4-GTSU4-1050	Base Slab Reinforcement GTSU4	3d	25-Jun-26 15:00	30-Jun-26 09:00	67d	#04 - 5 x 10 hrs/day (w/											Base Slab Reinforcement GTSU4
	PLU4-GTSU4-1070	Grounding	3d	30-Jun-26 09:00	02-Jul-26 13:00	67d	#04 - 5 x 10 hrs/day (w/											Grounding
	PLU4-GTSU4-1080	Pour & Wreck GTSU Base Slab	3d	02-Jul-26 13:00	07-Jul-26 17:00	67d	#04 - 5 x 10 hrs/day (w/											Pour & Wreck GTSU Base Slab
	PLU4-GTSU4-1060	Backfill GTSU4	3d	08-Jul-26 07:00	10-Jul-26 11:00*	67d	#04 - 5 x 10 hrs/day (w/											Backfill GTSU4
00373.5.6.6.05A Generator Step Up Transformer Fire Wall-4 Civil/Structural																		
	PLU4-GSUTW4-1010	Excavate GSUTW4	2d	10-Jul-26 11:00	13-Jul-26 17:00	217d	#04 - 5 x 10 hrs/day (w/											Excavate GSUTW4
	PLU4-GSUTW4-1020	Form Footing GSUTW4	5d	14-Jul-26 07:00	17-Jul-26 17:00	217d	#04 - 5 x 10 hrs/day (w/											Form Footing GSUTW4
	PLU4-GSUTW4-1030	Footing Reinforcement GSUTW4	5d	20-Jul-26 07:00	23-Jul-26 17:00	217d	#04 - 5 x 10 hrs/day (w/											Footing Reinforcement GSUTW4
	PLU4-GSUTW4-1040	Pour and Wreck Footing GSUTW4	2d	24-Jul-26 07:00	27-Jul-26 13:00	217d	#04 - 5 x 10 hrs/day (w/											Pour and Wreck Footing GSUTW4
	PLU4-GSUTW4-1050	Form Walls GSUTW4	7d	27-Jul-26 13:00	04-Aug-26 09:00	217d	#04 - 5 x 10 hrs/day (w/											Form Walls GSUTW4
	PLU4-GSUTW4-1060	Wall Reinforcement GSUTW4	7d	04-Aug-26 09:00	11-Aug-26 15:00	217d	#04 - 5 x 10 hrs/day (w/											Wall Reinforcement GSUTW4

Remaining Level of Effort Actual Work ◆ ◆ Milestone
Actual Level of Effort Remaining Work
Primary Baseline Critical Remaining Work

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2023	2024	2025	2026	2027	2028	2029
PLU4-GSUTW4-1070	Pour and Wreck Walls GSUTW4	5d	11-Aug-26 15:00	17-Aug-26 15:00	217d	#04 - 5 x 10 hrs/day (w/							Pour and Wreck Walls GSUTW4
PLU4-GSUTW4-1080	Backfill GSUTW4	2d	17-Aug-26 15:00	19-Aug-26 11:00	217d	#04 - 5 x 10 hrs/day (w/							Backfill GSUTW4
00373.5.6.6.28A Liquid Fuel Pump Skid-4 Civil/Structural													
PLU4-LFPS4-1010	Underground Rough-In LFPS4	5d	24-Jun-26 09:00	30-Jun-26 09:00	49d	#04 - 5 x 10 hrs/day (w/							Underground Rough-In LFPS4
PLU4-LFPS4-1020	Mud Mat LFPS4	2d	30-Jun-26 09:00	01-Jul-26 15:00	49d	#04 - 5 x 10 hrs/day (w/							Mud Mat LFPS4
PLU4-LFPS4-1030	Base Slab Forming and Embeds LFPS4	10d	01-Jul-26 15:00	14-Jul-26 15:00	49d	#04 - 5 x 10 hrs/day (w/							Base Slab Forming and Embeds LFPS4
PLU4-LFPS4-1040	Base Slab Reinforcement LFPS4	10d	14-Jul-26 15:00	24-Jul-26 15:00	49d	#04 - 5 x 10 hrs/day (w/							Base Slab Reinforcement LFPS4
PLU4-LFPS4-1050	Pour and Wreck Base Slab LFPS4	3d	24-Jul-26 15:00	29-Jul-26 09:00	49d	#04 - 5 x 10 hrs/day (w/							Pour and Wreck Base Slab LFPS4
00373.5.6.6.41A Lube Oil Control Module-4 Civil/Structural													
PLU4-LOCM4-1010	Excavate LOCM4	1d	30-Jun-26 09:00	30-Jun-26 17:00	103d	#04 - 5 x 10 hrs/day (w/							Excavate LOCM4
PLU4-LOCM4-1020	Underground Rough-In LOCM4	3d	01-Jul-26 07:00	06-Jul-26 11:00	103d	#04 - 5 x 10 hrs/day (w/							Underground Rough-In LOCM4
PLU4-LOCM4-1030	Mud Mat LOCM4	1d	06-Jul-26 11:00	07-Jul-26 09:00	103d	#04 - 5 x 10 hrs/day (w/							Mud Mat LOCM4
PLU4-LOCM4-1040	Base Slab Forming and Embeds LOCM4	5d	07-Jul-26 09:00	13-Jul-26 09:00	103d	#04 - 5 x 10 hrs/day (w/							Base Slab Forming and Embeds LOCM4
PLU4-LOCM4-1050	Base Slab Reinforcement LOCM4	5d	13-Jul-26 09:00	17-Jul-26 09:00	103d	#04 - 5 x 10 hrs/day (w/							Base Slab Reinforcement LOCM4
PLU4-LOCM4-1060	Pour and Wreck Base Slab LOCM4	3d	17-Jul-26 09:00	21-Jul-26 13:00	103d	#04 - 5 x 10 hrs/day (w/							Pour and Wreck Base Slab LOCM4
PLU4-LOCM4-1070	Backfill LOCM4	2d	21-Jul-26 13:00	23-Jul-26 09:00	103d	#04 - 5 x 10 hrs/day (w/							Backfill LOCM4
00373.5.6.6.42A Water Injection Skid-4 Civil/Structural													
PLU4-WIS4-1010	Excavate WIS4	1d	23-Jul-26 09:00	23-Jul-26 17:00	103d	#04 - 5 x 10 hrs/day (w/							Excavate WIS4
PLU4-WIS4-1020	Underground Rough-In WIS4	3d	24-Jul-26 07:00	28-Jul-26 11:00	103d	#04 - 5 x 10 hrs/day (w/							Underground Rough-In WIS4
PLU4-WIS4-1030	Mud Mat WIS4	1d	28-Jul-26 11:00	29-Jul-26 09:00	103d	#04 - 5 x 10 hrs/day (w/							Mud Mat WIS4
PLU4-WIS4-1040	Base Slab Forming and Embeds WIS4	5d	29-Jul-26 09:00	04-Aug-26 09:00	103d	#04 - 5 x 10 hrs/day (w/							Base Slab Forming and Embeds WIS4
PLU4-WIS4-1050	Base Slab Reinforcement WIS4	5d	04-Aug-26 09:00	10-Aug-26 09:00	103d	#04 - 5 x 10 hrs/day (w/							Base Slab Reinforcement WIS4
PLU4-WIS4-1060	Pour and Wreck Base Slab WIS4	3d	10-Aug-26 09:00	12-Aug-26 13:00	103d	#04 - 5 x 10 hrs/day (w/							Pour and Wreck Base Slab WIS4
PLU4-WIS4-1070	Backfill WIS4	2d	12-Aug-26 13:00	14-Aug-26 09:00	103d	#04 - 5 x 10 hrs/day (w/							Backfill WIS4
00373.5.6.6.07A Electric PDC4 (PEECC) Civil/Structural													
PLU4-EPDC4-1010	Excavate PDC4	3d	03-Jun-26 15:00	08-Jun-26 09:00	20d	#04 - 5 x 10 hrs/day (w/							Excavate PDC4
PLU4-EPDC4-1020	Underground Rough-In PDC4	15d	08-Jun-26 09:00	24-Jun-26 09:00	20d	#04 - 5 x 10 hrs/day (w/							Underground Rough-In PDC4
PLU4-EPDC4-1030	Mud Mat PDC4	2d	24-Jun-26 09:00	25-Jun-26 15:00	20d	#04 - 5 x 10 hrs/day (w/							Mud Mat PDC4
PLU4-EPDC4-1040	Base Slab Forming and Embeds PDC4	10d	25-Jun-26 15:00	08-Jul-26 15:00	20d	#04 - 5 x 10 hrs/day (w/							Base Slab Forming and Embeds PDC4
PLU4-EPDC4-1050	Base Slab Reinforcement PDC4	10d	08-Jul-26 15:00	20-Jul-26 15:00	20d	#04 - 5 x 10 hrs/day (w/							Base Slab Reinforcement PDC4
PLU4-EPDC4-1100	Grounding	3d	20-Jul-26 15:00	23-Jul-26 09:00	20d	#04 - 5 x 10 hrs/day (w/							Grounding
PLU4-EPDC4-1060	Pour and Wreck Base Slab PDC4	3d	23-Jul-26 09:00	27-Jul-26 13:00	20d	#04 - 5 x 10 hrs/day (w/							Pour and Wreck Base Slab PDC4
PLU4-EPDC4-1070	Pedestal Reinforcement PDC4	4d	27-Jul-26 13:00	30-Jul-26 15:00	20d	#04 - 5 x 10 hrs/day (w/							Pedestal Reinforcement PDC4
PLU4-EPDC4-1080	Pour and Wreck Pedestals PDC4	4d	30-Jul-26 15:00	04-Aug-26 17:00	20d	#04 - 5 x 10 hrs/day (w/							Pour and Wreck Pedestals PDC4
PLU4-EPDC4-1090	Backfill PDC4	3d	05-Aug-26 07:00	07-Aug-26 11:00	20d	#04 - 5 x 10 hrs/day (w/							Backfill PDC4
00373.5.6.6.30A Station Service Transformers-4 Civil/Structural													
PLU4-SST4-1010	Excavate SST4	3d	08-Sep-26 09:00	10-Sep-26 13:00	20d	#04 - 5 x 10 hrs/day (w/							Excavate SST4
PLU4-SST4-1020	Underground Rough-In SST4	5d	10-Sep-26 13:00	16-Sep-26 13:00	169d	#04 - 5 x 10 hrs/day (w/							Underground Rough-In SST4
PLU4-SST4-1030	Mud Mat SST4	2d	16-Sep-26 13:00	18-Sep-26 09:00	169d	#04 - 5 x 10 hrs/day (w/							Mud Mat SST4
PLU4-SST4-1040	Base Slab Forming and Embeds SST4	10d	18-Sep-26 09:00	30-Sep-26 09:00	169d	#04 - 5 x 10 hrs/day (w/							Base Slab Forming and Embeds SST4
PLU4-SST4-1050	Base Slab Reinforcement SST4	10d	30-Sep-26 09:00	12-Oct-26 09:00	169d	#04 - 5 x 10 hrs/day (w/							Base Slab Reinforcement SST4
PLU4-SST4-1080	Grounding	2d	12-Oct-26 09:00	13-Oct-26 15:00	169d	#04 - 5 x 10 hrs/day (w/							Grounding
PLU4-SST4-1060	Pour and Wreck Base Slab SST4	3d	13-Oct-26 15:00	16-Oct-26 09:00	169d	#04 - 5 x 10 hrs/day (w/							Pour and Wreck Base Slab SST4
PLU4-SST4-1070	Backfill SST4	3d	16-Oct-26 09:00	20-Oct-26 13:00	350d	#04 - 5 x 10 hrs/day (w/							Backfill SST4
00373.5.6.6.23A Fire Protection for PEECC-4 Civil/Structural													
PLU4-FP4-1000	Form, Reinforce and Pour Slab FP-4	4d	05-Aug-26 07:00	10-Aug-26 09:00	102d	#04 - 5 x 10 hrs/day (w/							Form, Reinforce and Pour Slab FP-4
00373.5.6.6.24A Water Mist Fire Protection-4 Civil/Structural													
PLU4-WMFP4-1000	Form, Reinforce and Pour Slab WMFP-4	4d	10-Aug-26 09:00	13-Aug-26 11:00	102d	#04 - 5 x 10 hrs/day (w/							Form, Reinforce and Pour Slab WMFP-4
00373.5.6.6.25A CTG Electrical PDC-4 Civil/Structural													
PLU4-EPDC-1130	Excavate Electrical Building	1d	07-Aug-26 11:00	10-Aug-26 09:00	20d	#04 - 5 x 10 hrs/day (w/							Excavate Electrical Building
PLU4-EPDC-1140	Excavate AUX Transformer Foundations	1d	10-Aug-26 09:00	10-Aug-26 17:00	20d	#04 - 5 x 10 hrs/day (w/							Excavate AUX Transformer Foundations

Remaining Level of Effort Actual Work ◆ ◆ Milestone
Actual Level of Effort Remaining Work
Primary Baseline Critical Remaining Work

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2023	2024	2025	2026	2027	2028	2029	2030				
00373.5.6.6.29A Fuel Gas Compressor-4 Civil/Structural	PLU4-EPDC-1060	Underground Rough-In Electrical Building & AUX Transformers	5d	10-Aug-26 09:00	14-Aug-26 09:00	20d	#04 - 5 x 10 hrs/day (w/								Underground Rough-In Electrical Building & AUX Transformers			
	PLU4-EPDC-1070	Mud Mat Electrical Building	2d	14-Aug-26 09:00	17-Aug-26 15:00	20d	#04 - 5 x 10 hrs/day (w/								Mud Mat Electrical Building			
	PLU4-EPDC-1080	Base Slab Forming Electrical Building	1d	17-Aug-26 15:00	18-Aug-26 13:00	20d	#04 - 5 x 10 hrs/day (w/								Base Slab Forming Electrical Building			
	PLU4-EPDC-1090	Base Slab Reinforcement Electrical Building	3d	18-Aug-26 13:00	20-Aug-26 17:00	20d	#04 - 5 x 10 hrs/day (w/								Base Slab Reinforcement Electrical Building			
	PLU4-EPDC-1120	Grounding	2d	21-Aug-26 07:00	24-Aug-26 13:00	20d	#04 - 5 x 10 hrs/day (w/								Grounding			
	PLU4-EPDC-1150	AUX Transformer Slab Reinforcement	3d	21-Aug-26 07:00	25-Aug-26 11:00	193d	#04 - 5 x 10 hrs/day (w/								AUX Transformer Slab Reinforcement			
	PLU4-EPDC-1100	Pour and Wreck Base Slab Electrical Building	3d	24-Aug-26 13:00	26-Aug-26 17:00	20d	#04 - 5 x 10 hrs/day (w/								Pour and Wreck Base Slab Electrical Building			
	PLU4-EPDC-1160	Pour & Wreck AUX Transformer Foundations	2d	27-Aug-26 07:00	28-Aug-26 13:00	191d	#04 - 5 x 10 hrs/day (w/								Pour & Wreck AUX Transformer Foundations			
	PLU4-EPDC-1110	Backfill Electrical Building	3d	27-Aug-26 07:00	31-Aug-26 11:00	20d	#04 - 5 x 10 hrs/day (w/								Backfill Electrical Building			
00373.5.6.6.29A Fuel Gas Compressor-4 Civil/Structural																		
00373.5.6.6.33A VT Compartment Isophere Support-4 Civil/Structural	PLU4-FGC4-1060	Excavate FGC4	1d	31-Aug-26 11:00	02-Sep-26 09:00	20d	#04 - 5 x 10 hrs/day (w/								Excavate FGC4			
	PLU4-FGC4-1010	Underground Rough-In FGC4	5d	02-Sep-26 09:00	08-Sep-26 09:00	20d	#04 - 5 x 10 hrs/day (w/								Underground Rough-In FGC4			
	PLU4-FGC4-1020	Mud Mat FGC4	2d	08-Sep-26 09:00	09-Sep-26 15:00	54d	#04 - 5 x 10 hrs/day (w/								Mud Mat FGC4			
	PLU4-FGC4-1030	Base Slab Forming and Embeds FGC4	10d	09-Sep-26 15:00	21-Sep-26 15:00	54d	#04 - 5 x 10 hrs/day (w/								Base Slab Forming and Embeds FGC4			
	PLU4-FGC4-1040	Base Slab Reinforcement FGC4	10d	21-Sep-26 15:00	01-Oct-26 15:00	54d	#04 - 5 x 10 hrs/day (w/								Base Slab Reinforcement FGC4			
	PLU4-FGC4-1050	Pour and Wreck Base Slab FGC4	3d	01-Oct-26 15:00	06-Oct-26 09:00	54d	#04 - 5 x 10 hrs/day (w/								Pour and Wreck Base Slab FGC4			
00373.5.6.6.33A VT Compartment Isophere Support-4 Civil/Structural																		
00373.5.6.6.34A GTExcitation Transformer-4 Civil/Structural	PLU4-VTC4-1010	Excavate VTC4	1d	10-Sep-26 13:00	11-Sep-26 11:00	20d	#04 - 5 x 10 hrs/day (w/								Excavate VTC4			
	PLU4-VTC4-1020	Underground Rough-In VTC4	3d	11-Sep-26 11:00	15-Sep-26 15:00	20d	#04 - 5 x 10 hrs/day (w/								Underground Rough-In VTC4			
	PLU4-VTC4-1030	Mud Mat VTC4	1d	15-Sep-26 15:00	16-Sep-26 13:00	20d	#04 - 5 x 10 hrs/day (w/								Mud Mat VTC4			
	PLU4-VTC4-1040	Base Slab Forming and Embeds VTC4	5d	16-Sep-26 13:00	22-Sep-26 13:00	20d	#04 - 5 x 10 hrs/day (w/								Base Slab Forming and Embeds VTC4			
	PLU4-VTC4-1050	Base Slab Reinforcement VTC4	5d	22-Sep-26 13:00	28-Sep-26 13:00	20d	#04 - 5 x 10 hrs/day (w/								Base Slab Reinforcement VTC4			
	PLU4-VTC4-1060	Pour and Wreck Base Slab VTC4	3d	28-Sep-26 13:00	30-Sep-26 17:00	20d	#04 - 5 x 10 hrs/day (w/								Pour and Wreck Base Slab VTC4			
	PLU4-VTC4-1070	Backfill VTC4	2d	01-Oct-26 07:00	02-Oct-26 13:00	20d	#04 - 5 x 10 hrs/day (w/								Backfill VTC4			
	00373.5.6.6.34A GTExcitation Transformer-4 Civil/Structural																	
00373.5.6.6.36A Isolation Transformer-4 Civil/Structural	PLU4-GTET4-1010	Excavate GTET4	1d	02-Oct-26 13:00	05-Oct-26 11:00	20d	#04 - 5 x 10 hrs/day (w/								Excavate GTET4			
	PLU4-GTET4-1020	Underground Rough-In GTET4	3d	05-Oct-26 11:00	07-Oct-26 15:00	155d	#04 - 5 x 10 hrs/day (w/								Underground Rough-In GTET4			
	PLU4-GTET4-1030	Mud Mat GTET4	1d	07-Oct-26 15:00	08-Oct-26 13:00	155d	#04 - 5 x 10 hrs/day (w/								Mud Mat GTET4			
	PLU4-GTET4-1040	Base Slab Forming and Embeds GTET4	5d	08-Oct-26 13:00	14-Oct-26 13:00	155d	#04 - 5 x 10 hrs/day (w/								Base Slab Forming and Embeds GTET4			
	PLU4-GTET4-1050	Base Slab Reinforcement GTET4	5d	14-Oct-26 13:00	20-Oct-26 13:00	155d	#04 - 5 x 10 hrs/day (w/								Base Slab Reinforcement GTET4			
	PLU4-GTET4-1060	Pour and Wreck Base Slab GTET4	3d	20-Oct-26 13:00	22-Oct-26 17:00	155d	#04 - 5 x 10 hrs/day (w/								Pour and Wreck Base Slab GTET4			
	PLU4-GTET4-1070	Backfill GTET4	2d	23-Oct-26 07:00	26-Oct-26 13:00	155d	#04 - 5 x 10 hrs/day (w/								Backfill GTET4			
	00373.5.6.6.36A Isolation Transformer-4 Civil/Structural																	
00373.5.6.6.35A LEC-4 Civil/Structural	PLU4-IT4-1010	Excavate IT4	1d	05-Oct-26 11:00	06-Oct-26 09:00	20d	#04 - 5 x 10 hrs/day (w/								Excavate IT4			
	PLU4-IT4-1020	Underground Rough-In IT4	3d	06-Oct-26 09:00	08-Oct-26 13:00	20d	#04 - 5 x 10 hrs/day (w/								Underground Rough-In IT4			
	PLU4-IT4-1030	Mud Mat IT4	1d	08-Oct-26 13:00	09-Oct-26 11:00	20d	#04 - 5 x 10 hrs/day (w/								Mud Mat IT4			
	PLU4-IT4-1040	Base Slab Forming and Embeds IT4	5d	09-Oct-26 11:00	15-Oct-26 11:00	20d	#04 - 5 x 10 hrs/day (w/								Base Slab Forming and Embeds IT4			
	PLU4-IT4-1050	Base Slab Reinforcement IT4	5d	15-Oct-26 11:00	21-Oct-26 11:00	20d	#04 - 5 x 10 hrs/day (w/								Base Slab Reinforcement IT4			
	PLU4-IT4-1060	Pour and Wreck Base Slab IT4	3d	21-Oct-26 11:00	23-Oct-26 15:00	20d	#04 - 5 x 10 hrs/day (w/								Pour and Wreck Base Slab IT4			
	PLU4-IT4-1070	Backfill IT4	2d	23-Oct-26 15:00	27-Oct-26 11:00	20d	#04 - 5 x 10 hrs/day (w/								Backfill IT4			
	00373.5.6.6.35A LEC-4 Civil/Structural																	
00373.5.6.6.37A High Voltage Breaker-4 Civil/Structural	PLU4-LEC4-1010	Excavate LEC4	1d	06-Oct-26 09:00	06-Oct-26 17:00	28d	#04 - 5 x 10 hrs/day (w/								Excavate LEC4			
	PLU4-LEC4-1020	Underground Rough-In LEC4	3d	07-Oct-26 07:00	09-Oct-26 11:00	28d	#04 - 5 x 10 hrs/day (w/								Underground Rough-In LEC4			
	PLU4-LEC4-1030	Mud Mat LEC4	1d	09-Oct-26 11:00	12-Oct-26 09:00	28d	#04 - 5 x 10 hrs/day (w/								Mud Mat LEC4			
	PLU4-LEC4-1040	Base Slab Forming and Embeds LEC4	5d	12-Oct-26 09:00	16-Oct-26 09:00	28d	#04 - 5 x 10 hrs/day (w/								Base Slab Forming and Embeds LEC4			
	PLU4-LEC4-1050	Base Slab Reinforcement LEC4	5d	16-Oct-26 09:00	22-Oct-26 09:00	28d	#04 - 5 x 10 hrs/day (w/								Base Slab Reinforcement LEC4			
	PLU4-LEC4-1080	Grounding	3d	22-Oct-26 09:00	26-Oct-26 13:00	28d	#04 - 5 x 10 hrs/day (w/								Grounding			
	PLU4-LEC4-1060	Pour and Wreck Base Slab LEC4	3d	26-Oct-26 13:00	28-Oct-26 17:00	28d	#04 - 5 x 10 hrs/day (w/								Pour and Wreck Base Slab LEC4			
	PLU4-LEC4-1070	Backfill LEC4	2d	29-Oct-26 07:00	30-Oct-26 13:00	28d	#04 - 5 x 10 hrs/day (w/								Backfill LEC4			
00373.5.6.6.37A High Voltage Breaker-4 Civil/Structural																		
PLU4-HVB4-1010	Excavate HVB4	1d	27-Oct-26 11:00	28-Oct-26 09:00	20d	#04 - 5 x 10 hrs/day (w/								Excavate HVB4				

Remaining Level of Effort Actual Work ◆ ◆ Milestone
Actual Level of Effort Remaining Work
Primary Baseline Critical Remaining Work

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2023	2024	2025	2026	2027	2028	2029	2030				
00373.5.6.6.38A Fuel Gas Final Filter-4 Civil/Structural	PLU4-HVB4-1020	Underground Rough-In HVB4	3d	28-Oct-26 09:00	30-Oct-26 13:00	146d	#04 - 5 x 10 hrs/day (w/					Underground Rough-In HVB4						
	PLU4-HVB4-1030	Mud Mat HVB4	1d	30-Oct-26 13:00	02-Nov-26 11:00	146d	#04 - 5 x 10 hrs/day (w/					Mud Mat HVB4						
	PLU4-HVB4-1040	Base Slab Forming and Embeds HVB4	5d	02-Nov-26 11:00	06-Nov-26 11:00	146d	#04 - 5 x 10 hrs/day (w/					Base Slab Forming and Embeds HVB4						
	PLU4-HVB4-1050	Base Slab Reinforcement HVB4	5d	06-Nov-26 11:00	12-Nov-26 11:00	146d	#04 - 5 x 10 hrs/day (w/					Base Slab Reinforcement HVB4						
	PLU4-HVB4-1060	Pour and Wreck Base Slab HVB4	3d	12-Nov-26 11:00	16-Nov-26 15:00	146d	#04 - 5 x 10 hrs/day (w/					Pour and Wreck Base Slab HVB4						
	PLU4-HVB4-1070	Backfill HVB4	2d	16-Nov-26 15:00	18-Nov-26 11:00	146d	#04 - 5 x 10 hrs/day (w/					Backfill HVB4						
	PLU4-FGFF4-1000	Excavate FGFF4	1d	28-Oct-26 09:00	28-Oct-26 17:00	20d	#04 - 5 x 10 hrs/day (w/					Excavate FGFF4						
	PLU4-FGFF4-1010	Underground Rough-In FGFF4	3d	29-Oct-26 07:00	02-Nov-26 11:00	20d	#04 - 5 x 10 hrs/day (w/					Underground Rough-In FGFF4						
	PLU4-FGFF4-1020	Mud Mat FGFF4	1d	02-Nov-26 11:00	03-Nov-26 09:00	20d	#04 - 5 x 10 hrs/day (w/					Mud Mat FGFF4						
00373.5.6.6.90A Millwright / Steel Erection / Boilermaker Scope-4	PLU4-FGFF4-1030	Base Slab Forming and Embeds FGFF4	3d	03-Nov-26 09:00	05-Nov-26 13:00	20d	#04 - 5 x 10 hrs/day (w/					Base Slab Forming and Embeds FGFF4						
	PLU4-FGFF4-1040	Base Slab Reinforcement FGFF4	3d	05-Nov-26 13:00	09-Nov-26 17:00	20d	#04 - 5 x 10 hrs/day (w/					Base Slab Reinforcement FGFF4						
	PLU4-FGFF4-1050	Pour and Wreck Base Slab FGFF4	2d	10-Nov-26 07:00	11-Nov-26 13:00	20d	#04 - 5 x 10 hrs/day (w/					Pour and Wreck Base Slab FGFF4						
	PLU4-FGFF4-1060	Backfill FGFF4	1d	11-Nov-26 13:00	12-Nov-26 11:00	20d	#04 - 5 x 10 hrs/day (w/					Backfill FGFF4						
	PLU4-CG4-MBS-1040	Prep & Set Rail Spur Gantry	2d	10-Jul-26 11:00	13-Jul-26 17:00	67d	#04 - 5 x 10 hrs/day (w/					Prep & Set Rail Spur Gantry						
	PLU4-CG4-MBS-1050	CTG4 Prep & Set Gantry @ CTG	2d	14-Jul-26 07:00	15-Jul-26 13:00	67d	#04 - 5 x 10 hrs/day (w/					CTG4 Prep & Set Gantry @ CTG						
	PLU4-CG4-MBS-1060	CTG4 Unload & Set turbine	1d	30-Sep-26 08:00*	30-Sep-26 16:00	0d	#04 - 5 x 10 hrs/day (w/					CTG4 Unload & Set turbine						
	PLU4-CG4-MBS-1070	CTG4 Unload & Set Generator	1d	30-Sep-26 16:00	01-Oct-26 14:00	0d	#04 - 5 x 10 hrs/day (w/					CTG4 Unload & Set Generator						
	PLU4-CG4-MBS-1080	CTG4 Disassemble Gantry	2d	01-Oct-26 14:00	05-Oct-26 10:00	0d	#04 - 5 x 10 hrs/day (w/					CTG4 Disassemble Gantry						
PLU4-CG4-MBS-1090	CTG4 Align and Level CTG	6d	05-Oct-26 10:00	12-Oct-26 08:00	0d	#04 - 5 x 10 hrs/day (w/					CTG4 Align and Level CTG							
PLU4-CG4-MBS-1020	CTG4 Receive Filter House Equipment	0d		30-Oct-26 08:00	3d	#04 - 5 x 10 hrs/day (w/					◆ CTG4 Receive Filter House Equipment							
PLU4-CG4-MBS-1030	CTG4 Receive GE Exhaust Diffuser/Stack	0d	30-Oct-26 08:00		1d	#04 - 5 x 10 hrs/day (w/					◆ CTG4 Receive GE Exhaust Diffuser/Stack							
PLU4-CG4-MBS-1100	CTG4 Set GE Exhaust Diffuser Steel	2d	30-Oct-26 08:00	02-Nov-26 14:00	1d	#04 - 5 x 10 hrs/day (w/					CTG4 Set GE Exhaust Diffuser Steel							
PLU4-CG4-MBS-1170	CTG4 Set GE Exhaust Diffuser/Stack	6d	02-Nov-26 14:00	09-Nov-26 12:00	3d	#04 - 5 x 10 hrs/day (w/					CTG4 Set GE Exhaust Diffuser/Stack							
PLU4-CG4-MBS-1110	CTG4 Set Inlet Plenum Support Steel	8d	02-Nov-26 14:00	11-Nov-26 08:00	1d	#04 - 5 x 10 hrs/day (w/					CTG4 Set Inlet Plenum Support Steel							
PLU4-CG4-MBS-1120	CTG4 Set GE Exhaust Duct Lower Half	1d	09-Nov-26 12:00	10-Nov-26 10:00	8d	#04 - 5 x 10 hrs/day (w/					CTG4 Set GE Exhaust Duct Lower Half							
PLU4-CG4-MBS-1130	CTG4 Support Legs Drop Check	5d	10-Nov-26 10:00	16-Nov-26 10:00	14d	#04 - 5 x 10 hrs/day (w/					CTG4 Support Legs Drop Check							
PLU4-CG4-MBS-1180	CTG4 Set Inlet Plenum Lower Half	2d	11-Nov-26 08:00	12-Nov-26 14:00	1d	#04 - 5 x 10 hrs/day (w/					CTG4 Set Inlet Plenum Lower Half							
PLU4-CG4-MBS-1190	CTG4 Prep & Install Load Coupling to Turbine	4d	12-Nov-26 14:00	17-Nov-26 16:00	1d	#04 - 5 x 10 hrs/day (w/					CTG4 Prep & Install Load Coupling to Turb							
PLU4-CG4-MBS-1140	CTG4 Set Accessory Module	1d	16-Nov-26 10:00	17-Nov-26 08:00	14d	#04 - 5 x 10 hrs/day (w/					CTG4 Set Accessory Module							
PLU4-CG4-MBS-1210	CTG4 Set GE Exhaust Duct Upper Half	1d	17-Nov-26 16:00	18-Nov-26 14:00	1d	#04 - 5 x 10 hrs/day (w/					CTG4 Set GE Exhaust Duct Upper Half							
PLU4-CG4-MBS-1160	CTG4 Align Accessory Module	2d	17-Nov-26 16:00	19-Nov-26 12:00	14d	#04 - 5 x 10 hrs/day (w/					CTG4 Align Accessory Module							
PLU4-CG4-MBS-1220	CTG4 Filter House – External Scaffolding for Bolting & Caulking -Install	1d	18-Nov-26 14:00	19-Nov-26 12:00	1d	#04 - 5 x 10 hrs/day (w/					CTG4 Filter House – External Scaffolding f							
PLU4-CG4-MBS-1230	CTG4 Filter House – Internal Scaffolding for Detailing & cleaning – Install	1d	19-Nov-26 12:00	20-Nov-26 10:00	1d	#04 - 5 x 10 hrs/day (w/					CTG4 Filter House – Internal Scaffolding fo							
PLU4-CG4-MBS-1240	CTG4 Filter House – Inlet Duct Filter House to CT – Install	1d	20-Nov-26 10:00	23-Nov-26 08:00	1d	#04 - 5 x 10 hrs/day (w/					CTG4 Filter House – Inlet Duct Filter House							
PLU4-CG4-MBS-1260	CTG4 Rough Set Collector Cab & Roof	5d	23-Nov-26 08:00	30-Nov-26 08:00	1d	#04 - 5 x 10 hrs/day (w/					CTG4 Rough Set Collector Cab & Roof							
PLU4-CG4-MBS-1250	CTG4 Weld Joint Between Exhaust Diffuser & Turbine	10d	23-Nov-26 08:00	04-Dec-26 08:00	1d	#04 - 5 x 10 hrs/day (w/					CTG4 Weld Joint Between Exhaust Diffus							
PLU4-CG4-MBS-1280	CTG4 Filter House – External Scaffolding for Bolting & Caulking – Remove	1d	30-Nov-26 08:00	30-Nov-26 16:00	1d	#04 - 5 x 10 hrs/day (w/					CTG4 Filter House – External Scaffolding							
PLU4-CG4-MBS-1270	CTG4 Bolt up Upper & Lower Half of Exhaust Duct	8d	30-Nov-26 08:00	08-Dec-26 12:00	1d	#04 - 5 x 10 hrs/day (w/					CTG4 Bolt up Upper & Lower Half of Exha							
PLU4-CG4-MBS-1290	CTG4 Filter House – Internal Scaffolding for detailing & Cleaning – Remove	1d	30-Nov-26 16:00	01-Dec-26 14:00	1d	#04 - 5 x 10 hrs/day (w/					CTG4 Filter House – Internal Scaffolding f							
PLU4-CG4-MBS-1300	CTG4 Filter House – Inlet Duct Filter House to CT- Remove	1d	01-Dec-26 14:00	02-Dec-26 12:00	1d	#04 - 5 x 10 hrs/day (w/					CTG4 Filter House – Inlet Duct Filter House							
PLU4-CG4-MBS-1310	CTG4 Rough Set Turning Gear	3d	02-Dec-26 12:00	04-Dec-26 16:00	1d	#04 - 5 x 10 hrs/day (w/					CTG4 Rough Set Turning Gear							
PLU4-CG4-MBS-1320	CTG4 Install Accessory Module Exhaust Fans	2d	04-Dec-26 16:00	08-Dec-26 12:00	1d	#04 - 5 x 10 hrs/day (w/					CTG4 Install Accessory Module Exhaust F							
PLU4-CG4-MBS-1330	CTG4 Set water Mist Skid	1d	08-Dec-26 12:00	09-Dec-26 10:00	1d	#04 - 5 x 10 hrs/day (w/					CTG4 Set water Mist Skid							
PLU4-CG4-MBS-1350	CTG4 Set Inlet Plenum Upper Half	2d	09-Dec-26 10:00	10-Dec-26 16:00	1d	#04 - 5 x 10 hrs/day (w/					CTG4 Set Inlet Plenum Upper Half							
PLU4-CG4-MBS-1340	CTG4 Install Transformers/Reactors	10d	09-Dec-26 10:00	21-Dec-26 10:00	1d	#04 - 5 x 10 hrs/day (w/					CTG4 Install Transformers/Reactors							
PLU4-CG4-MBS-1360	CTG4 Set Fuel Gas Scrubber	1d	10-Dec-26 16:00	11-Dec-26 14:00	1d	#04 - 5 x 10 hrs/day (w/					CTG4 Set Fuel Gas Scrubber							
PLU4-CG4-MBS-1370	CTG4 Set Fuel Gas Scrubber Drain Tank	1d	10-Dec-26 16:00	11-Dec-26 14:00	1d	#04 - 5 x 10 hrs/day (w/					CTG4 Set Fuel Gas Scrubber Drain Tank							
PLU4-CG4-MBS-1380	CTG4 Set CTG1 Stair Tower & Fill in Steel C1D	3d	11-Dec-26 14:00	16-Dec-26 08:00	1d	#04 - 5 x 10 hrs/day (w/					CTG4 Set CTG1 Stair Tower & Fill in Steel							

Remaining Level of Effort Actual Work ◆ ◆ Milestone
Actual Level of Effort Remaining Work
Primary Baseline Critical Remaining Work

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2023	2024	2025	2026	2027	2028	2029	2030				
00373.5.6.6.94A Mechanical Equipment Setting - 4	PLU4-CG4-MBS-1390	CTG4 Set/Install Fuel Gas Electric Start-up Heater	2d	16-Dec-26 08:00	17-Dec-26 14:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Set/Install Fuel Gas Electric Start-up Heater				
	PLU4-CG4-MBS-1410	CTG4 Install Load Compartment	5d	17-Dec-26 14:00	23-Dec-26 14:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Install Load Compartment				
	PLU4-CG4-MBS-1400	CTG4 Seal weld outside exhaust Diffuser	20d	17-Dec-26 14:00	13-Jan-27 14:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Seal weld outside exhaust Diffuser				
	PLU4-CG4-MBS-1430	CTG4 Detail CTG1 Building Stair Tower C1D	7d	23-Dec-26 14:00	05-Jan-27 10:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Detail CTG1 Building Stair Tower C1D				
	PLU4-CG4-MBS-1420	CTG4 Install Lower Half Turbine Enclosure	10d	23-Dec-26 14:00	07-Jan-27 14:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Install Lower Half Turbine Enclosure				
	PLU4-CG4-MBS-1450	CTG4 Install Inlet Duct – Silencer to Transition	1d	05-Jan-27 10:00	06-Jan-27 08:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Install Inlet Duct – Silencer to Transition				
	PLU4-CG4-MBS-1440	CTG4 Final Set Fuel Gas Electric Start-up Heater	2d	05-Jan-27 10:00	06-Jan-27 16:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Final Set Fuel Gas Electric Start-up Heater				
	PLU4-CG4-MBS-1460	CTG4 Install Upper Half Turbine Enclosure	5d	06-Jan-27 08:00	12-Jan-27 08:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Install Upper Half Turbine Enclosure				
	PLU4-CG4-MBS-1480	CTG4 Install Generator Output Termination Assembly	10d	12-Jan-27 08:00	22-Jan-27 08:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Install Generator Output Termination Assembly				
	PLU4-CG4-MBS-1470	CTG4 Install Inlet Duct -Detail Duct to Support Steel	15d	12-Jan-27 08:00	28-Jan-27 08:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Install Inlet Duct -Detail Duct to Support Steel				
	PLU4-CG4-MBS-1490	CTG4 Install Inside turbine Enclosure Platforms	4d	22-Jan-27 08:00	27-Jan-27 10:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Install Inside turbine Enclosure Platforms				
	PLU4-CG4-MBS-1500	CTG4 Install Turbine Enclosure Roof	5d	27-Jan-27 10:00	02-Feb-27 10:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Install Turbine Enclosure Roof				
	PLU4-CG4-MBS-1200	CTG4 Heavy Haul & Set GSU Transformer	5d	01-Feb-27 08:00	05-Feb-27 08:00	76d	#04 - 5 x 10 hrs/day (w/							CTG4 Heavy Haul & Set GSU Transformer				
	PLU4-CG4-MBS-1510	CTG4 Install Turbine Enclosure Roof Cooling Fans	2d	02-Feb-27 10:00	03-Feb-27 16:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Install Turbine Enclosure Roof Cooling Fans				
	PLU4-CG4-MBS-1530	CTG4 Install Filter House Support Steel	4d	03-Feb-27 16:00	09-Feb-27 08:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Install Filter House Support Steel				
	PLU4-CG4-MBS-1520	CTG4 Install Outside Turbine Enclosure Platforms	10d	03-Feb-27 16:00	15-Feb-27 16:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Install Outside Turbine Enclosure Platforms				
	PLU4-CG4-MBS-1540	CTG4 Install Guide Keys	5d	09-Feb-27 08:00	15-Feb-27 08:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Install Guide Keys				
	PLU4-CG4-MBS-1550	CTG4 Pre Assemble Filter House Transition Assembly	8d	15-Feb-27 08:00	24-Feb-27 12:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Pre Assemble Filter House Transition Assembly				
	PLU4-CG4-MBS-1560	CTG4 Install Support Steel and Grating for Electrical PEEC Bldg.	10d	24-Feb-27 12:00	08-Mar-27 12:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Install Support Steel and Grating for Electrical PEEC Bldg.				
	PLU4-CG4-MBS-1570	CTG4 Set Air Processing Skid & Receiver	1d	08-Mar-27 12:00	09-Mar-27 10:00	20d	#04 - 5 x 10 hrs/day (w/							CTG4 Set Air Processing Skid & Receiver				
	PLU4-CG4-MBS-1590	CTG4 Install Inlet Duct – Set Filter House Transition Assembly	2d	08-Mar-27 12:00	10-Mar-27 08:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Install Inlet Duct – Set Filter House Transition Assembly				
	PLU4-CG4-MBS-1580	CTG4 Set Wash Water Skid	1d	09-Mar-27 10:00	10-Mar-27 08:00	20d	#04 - 5 x 10 hrs/day (w/							CTG4 Set Wash Water Skid				
	PLU4-CG4-MBS-1600	CTG4 Install Support Steel and Grating for Accessory Module	10d	10-Mar-27 08:00	22-Mar-27 08:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Install Support Steel and Grating for Accessory Module				
	PLU4-CG4-MBS-1630	CTG4 Weld Studs on Diffuser for Insulation	8d	22-Mar-27 08:00	30-Mar-27 12:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Weld Studs on Diffuser for Insulation				
	PLU4-CG4-MBS-1610	CTG4 Pre Assemble Lower sections for Pulse Filter Modules	15d	22-Mar-27 08:00	07-Apr-27 08:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Pre Assemble Lower sections for Pulse Filter Modules				
	PLU4-CG4-MBS-1620	CTG4 Weld Inlet Duct to Support Steel	20d	22-Mar-27 08:00	13-Apr-27 08:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Weld Inlet Duct to Support Steel				
	PLU4-CG4-MBS-1640	CTG4 Set Evap Cooler Module's	2d	30-Mar-27 12:00	01-Apr-27 08:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Set Evap Cooler Module's				
	PLU4-CG4-MBS-1790	Install silencers stack	2d	30-Mar-27 13:00	01-Apr-27 12:00	5d	URS Basic 5-day w/Holidays							Install silencers stack				
	PLU4-CG4-MBS-1800	Install silencers inlet filter	2d	30-Mar-27 13:00	01-Apr-27 12:00	1d	URS Basic 5-day w/Holidays							Install silencers inlet filter				
	PLU4-CG4-MBS-1650	CTG4 Set Evap Cooler Sumps	1d	01-Apr-27 08:00	01-Apr-27 16:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Set Evap Cooler Sumps				
	PLU4-CG4-MBS-1660	CTG4 Set Pulse Filter Modules	5d	01-Apr-27 16:00	07-Apr-27 16:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Set Pulse Filter Modules				
	PLU4-CG4-MBS-1670	CTG4 Install Remaining Steel and Grating Exterior CT	10d	07-Apr-27 16:00	19-Apr-27 16:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Install Remaining Steel and Grating Exterior CT				
	PLU4-CG4-MBS-1680	CTG4 Bolt up & Caulk Modules	15d	07-Apr-27 16:00	23-Apr-27 16:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Bolt up & Caulk Modules				
	PLU4-CG4-MBS-1690	CTG4 Install Insulation & Liner Plate Inside AFT Diffuser	15d	13-Apr-27 08:00	29-Apr-27 08:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Install Insulation & Liner Plate Inside AFT Diffuser				
	PLU4-CG4-MBS-1720	CTG4 Final Align Turbine/Generator	8d	23-Apr-27 16:00	04-May-27 10:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Final Align Turbine/Generator				
	PLU4-CG4-MBS-1700	CTG4 Walkdown/Punch List	10d	29-Apr-27 08:00	11-May-27 08:00	75d	#04 - 5 x 10 hrs/day (w/							CTG4 Walkdown/Punch List				
	PLU4-CG4-MBS-1710	CTG4 Caulk & Detail Filter House Internal	14d	29-Apr-27 08:00	14-May-27 10:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Caulk & Detail Filter House Internal				
	PLU4-CG4-MBS-1730	CTG4 Final Torque Load Coupling Bolts	2d	04-May-27 10:00	05-May-27 16:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Final Torque Load Coupling Bolts				
	PLU4-CG4-MBS-1740	CTG4 Final Align Turning Gear	3d	05-May-27 16:00	10-May-27 10:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Final Align Turning Gear				
	PLU4-CG4-MBS-1750	CTG4 Grout Turbine	5d	10-May-27 10:00	14-May-27 10:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Grout Turbine				
	PLU4-CG4-MBS-1770	CTG4 Lube Oil Foundation Floor, Piers, & Sides to top of wall – Q Coating	5d	10-May-27 10:00	14-May-27 10:00	1d	#04 - 5 x 10 hrs/day (w/							CTG4 Lube Oil Foundation Floor, Piers, & Sides to top of wall – Q Coating				
	PLU4-CG4-MBS-1780	CTG4 Final Clean Inlet Filter House	15d	11-May-27 08:00	27-May-27 08:00	75d	#04 - 5 x 10 hrs/day (w/							CTG4 Final Clean Inlet Filter House				
PLU4-CG4-MBS-1760	CTG4 Complete for Turnover	0d		14-May-27 10:00	1d	#04 - 5 x 10 hrs/day (w/							◆ CTG4 Complete for Turnover					
PLU4-CG4-MBS-1810	CTG4 Install Media	10d	27-May-27 08:00	09-Jun-27 08:00	75d	#04 - 5 x 10 hrs/day (w/							CTG4 Install Media					
PLU4-CG4-MBS-1820	CTG4 Trip Test, Combustion Test	1d	09-Jun-27 08:00	09-Jun-27 16:00	75d	#04 - 5 x 10 hrs/day (w/							CTG4 Trip Test, Combustion Test					
00373.5.6.6.94A Mechanical Equipment Setting - 4																		
	PLU4-CT4-1120	Set Unit 4 Waterwash/ False Starts Drain tank	2d	04-Feb-26 13:00	06-Feb-26 09:00	88d	#07 - 6 x 10 hrs/day						Set Unit 4 Waterwash/ False Starts Drain tank					
	PLU4-CT4-1150	Set Unit 4 CT Waste Water Sump Pumps (1&2)	2d	05-Oct-26 10:00	06-Oct-26 16:00	63d	#07 - 6 x 10 hrs/day						Set Unit 4 CT Waste Water Sump Pumps (1&2)					
	PLU4-CT4-1330	Set Unit 4 Water Mist Skid	2d	05-Oct-26 10:00	06-Oct-26 16:00	221d	#07 - 6 x 10 hrs/day						Set Unit 4 Water Mist Skid					
	PLU4-CT4-1170	Set Unit 4 PEECC Area Saftey Shower	1d	27-Oct-26 08:00	27-Oct-26 16:00	42d	#07 - 6 x 10 hrs/day						Set Unit 4 PEECC Area Saftey Shower					



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2023	2024	2025	2026	2027	2028	2029
00373.5.6.6.98A.12 CTG Area Lighting	PLU4-CT4-2430	Instrumentation Rough-In	35d	23-Oct-26 12:00	03-Dec-26 12:00	251d	#04 - 5 x 10 hrs/day (w/						
	PLU4-CT4-2450	Instrumentation Cable Pulls	20d	03-Dec-26 12:00	29-Dec-26 12:00	251d	#04 - 5 x 10 hrs/day (w/						
	PLU4-CT4-2460	Inst Device Installation & Field Terminations	30d	29-Dec-26 12:00	02-Feb-27 12:00	251d	#04 - 5 x 10 hrs/day (w/						
	PLU4-CT4-2480	HeadEnd Terminations	10d	02-Feb-27 12:00	12-Feb-27 12:00	251d	#04 - 5 x 10 hrs/day (w/						
	PLU4-CT4-2470	Site Lighting Rough-in	15d	02-Feb-27 10:00	19-Feb-27 10:00	70d	#04 - 5 x 10 hrs/day (w/						
	PLU4-CT4-2500	Site Ltg Fixture Installation	6d	19-Feb-27 10:00	26-Feb-27 08:00	70d	#04 - 5 x 10 hrs/day (w/						
	PLU4-CT4-2490	Site Ltg Branch Wire	3d	26-Feb-27 08:00	02-Mar-27 12:00	70d	#04 - 5 x 10 hrs/day (w/						
	PLU4-CT4-2560	Startup Prior to First Fire	80d	14-May-27 10:00	03-Sep-27 10:00	0d	URS Basic 5-day w/Holidays						