

Big Hollow Simple Cycle Schedule

Printed on 2-Jun-26

Data Date 8-May-26

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float
BH CNN-KPJV-MAST-LIVE BIG HOLLOW CNN KPJV MASTER - LIVE					
BH CNN-KPJV-MAST-LIVE,10 MILESTONES					
BH CNN-KPJV-MAST-LIVE,10,10 MS - Contractual					
KP.MC.00	00. LNTP [SO 01/30/2026] Milestone	0d	30-Jan-26 A		
KP.MC.01	01. FNTP [SO 03/16/2026] Milestone	0d	16-Mar-26 A		
KP.MC.02	02. Site Mobilization [SO 05/04/2026] Milestone	0d	4-May-26 A		
KP.MC.06	06. Unit 4 SCR and Stack Foundation Complete [FO 02/01/2027] Milestone	0d		1-Feb-27*	0d
KP.MC.05	05. Unit 3 SCR and Stack Foundation Complete [FO 01/04/2027] Milestone	0d		15-Mar-27	759d
KP.MC.15	15. Gas Compressor Building Complete [FO 07/01/2027] Milestone	0d		1-Jul-27*	0d
KP.MC.04	04. Unit 2 SCR and Stack Foundation Complete [FO 12/01/2026] Milestone	0d		7-Jul-27	645d
KP.MC.03	03. Unit 1 SCR and Stack Foundation Complete [FO 11/02/2026] Milestone	0d		25-Aug-27	596d
KP.MC.07	07. Unit 1 GT and Generator Foundation Complete [FO 09/01/2027] LD Milestone	0d		1-Sep-27*	0d
KP.MC.12	12. Civil Work Complete Milestone	0d		23-Sep-27	567d
KP.MC.13	13. U/G Piping and Conduit Complete Milestone	0d		30-Sep-27	560d
KP.MC.08	08. Unit 2 GT and Generator Foundation Complete [FO 10/01/2027] LD Milestone	0d		1-Oct-27*	0d
KP.MC.09	09. Unit 3 GT and Generator Foundation Complete [FO 11/01/2027] LD Milestone	0d		1-Nov-27*	0d
KP.MC.10	10. Unit 4 GT and Generator Foundation Complete [FO 12/01/2027] LD Milestone	0d		1-Dec-27*	0d
KP.MC.14	14. Administrative Building Complete [FO 12/01/2027] Milestone	0d		1-Dec-27*	0d
KP.MC.11	11. All Other Foundations Complete [FO 01/04/2028] Milestone	0d		4-Jan-28*	0d
KP.MC.20	20. Backfeed Available [SO 01/31/2028] Milestone	0d	31-Jan-28*		0d
KP.MC.16	16. PDC Piers/Foundation Complete Milestone	0d		31-May-28	316d
KP.MC.17	17. Gas Turbine Auxiliaries Complete Milestone	0d		31-May-28	316d
KP.MC.18	18. Gas Compressors Complete Milestone	0d		31-May-28	316d
KP.MC.19	19. PDC Installation Complete Milestone	0d		31-May-28	316d
KP.MC.21	21. Plant Manuals/Operating Procedures Complete Milestone	0d		31-May-28	316d
KP.MC.22	22. Unit 1 Ready for First Fire [SO 05/31/2028] LD Milestone	0d	31-May-28*		0d
KP.MC.23	23. Unit 2 Ready for First Fire [SO 06/23/2028] LD Milestone	0d	23-Jun-28*		0d
KP.MC.28	28. Unit 1 Substantial Completion [FO 07/01/2028] LD Milestone	0d		1-Jul-28*	0d
KP.MC.24	24. Unit 3 Ready for First Fire [SO 07/11/2028] LD Milestone	0d	11-Jul-28*		0d
KP.MC.27	27. Commissioning Complete Milestone	0d		14-Jul-28	1d
KP.MC.29	29. Unit 2 Substantial Completion [FO 07/15/2028] LD Milestone	0d		15-Jul-28*	0d
KP.MC.35	25. Unit 4 Ready for First Fire [SO 08/01/2028] LD Milestone	0d	1-Aug-28*		0d
KP.MC.30	30. Unit 3 Substantial Completion [FO 08/01/2028] LD Milestone	0d		1-Aug-28*	0d
KP.MC.31	31. Unit 4 Substantial Completion [FO 08/15/2028] LD Milestone	0d		15-Aug-28*	0d
KP.MC.26	26. Training Completed by OFE Manufacture [FO 08/22/2028] LD Milestone	0d		22-Aug-28*	0d
KP.MC.32	32. Final Completion [FO 04/11/2029] Milestone	0d		11-Apr-29*	0d
BH CNN-KPJV-MAST-LIVE,10,01 MS - Project Milestones					
BH CNN-KPJV-MAST-LIVE,10,01,02 MS - JV Provided Final Design Data					
JV5025	Fuel Oil Truck Unloading Pumps - Final Vendor Drawings Received	0d		11-Sep-26*	0d
JV5040	Air Compressors, Receivers, & Dryers - Final Vendor Drawings Received	0d		11-Sep-26*	0d
JV8020	PEMB - Liquid Fuel Pump Enclosure - Final Vendor Drawings Received	0d		14-Sep-26*	0d
JV8010	PEMB - Admin/Warehouse - Final Vendor Drawings Received	0d		15-Sep-26*	0d
JV5030	Service Water Pumps - Final Vendor Drawings Received	0d		2-Oct-26*	0d
JV5020	PEMB - Fire Protection Pumps/Enclosure - Final Vendor Drawings Received	0d		8-Oct-26*	0d
JV5045	Oily Water Separator - Final Vendor Drawings Received	0d		8-Oct-26*	0d
JV5050	Sump Pumps - Final Vendor Drawings Received	0d		8-Oct-26*	0d
JV5055	Shop Fabricated Tanks - Final Vendor Drawings Received	0d		8-Oct-26*	0d

[illegible]

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float																																						
						2025							2026							2027							2028							2029							2030		
						S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
BH CNN-KPJV-MAST-LIVE,03,01,09,23 ENG - Mechanical - Specifications - MO Diaphragm Sump Pumps																																											
AEC150822-05	Prep/Check & Issue for IDR - MO Diaphragm Sump Pumps Spe	10d	21-Jul-26	4-Aug-26	34d	Prep/Check & Issue for IDR - MO Diaphragm Sump Pumps Spec.																																					
AEC150822-10	IDR - MO Diaphragm Sump Pumps Spec.	5d	4-Aug-26	11-Aug-26	34d	IDR - MO Diaphragm Sump Pumps Spec.																																					
AEC150822-15	Address Comments & issue for CR - MO Diaphragm Sump Purr	5d	11-Aug-26	18-Aug-26	34d	Address Comments & issue for CR - MO Diaphragm Sump Pumps Spec.																																					
AEC150822-20	Client Review - MO Diaphragm Sump Pumps Spec.	15d	18-Aug-26	8-Sep-26	34d	Client Review - MO Diaphragm Sump Pumps Spec.																																					
AEC150822-25	Address Client Comments & Finalize Spec. - MO Diaphragm Su	5d	9-Sep-26	15-Sep-26	34d	Address Client Comments & Finalize Spec. - MO Diaphragm Sump Pumps Spec.																																					
AEC150822-40	Review Vendor Documents - MO Diaphragm Sump Pumps Spe	10d	15-Sep-26	29-Sep-26	257d	Review Vendor Documents - MO Diaphragm Sump Pumps Spec.																																					
BH CNN-KPJV-MAST-LIVE,03,01,09,24 ENG - Mechanical - Specifications - Potable Water Softener Tank																																											
AEC150847-05	Prep/Check & Issue for IDR - Potable Water Softener Tank Spei	15d	27-Jul-26*	14-Aug-26	26d	Prep/Check & Issue for IDR - Potable Water Softener Tank Spec.																																					
AEC150847-10	IDR - Potable Water Softener Tank Spec.	5d	17-Aug-26	21-Aug-26	26d	IDR - Potable Water Softener Tank Spec.																																					
AEC150847-15	Address Comments & issue for CR - Potable Water Softener Ta	5d	21-Aug-26	28-Aug-26	26d	Address Comments & issue for CR - Potable Water Softener Tank Spec.																																					
AEC150847-20	Client Review - Potable Water Softener Tank Spec.	15d	28-Aug-26	21-Sep-26	26d	Client Review - Potable Water Softener Tank Spec.																																					
AEC150847-25	Address Client Comments & Finalize Spec. - Potable Water Sof	5d	21-Sep-26	28-Sep-26	26d	Address Client Comments & Finalize Spec. - Potable Water Softener Tank Spec.																																					
AEC150847-49	Review Vendor Drawings - Potable Water Softener Tank Spec.	16d	9-Nov-26	2-Dec-26	213d	Review Vendor Drawings - Potable Water Softener Tank Spec.																																					
BH CNN-KPJV-MAST-LIVE,03,01,09,25 ENG - Mechanical - Specifications - Pulsation Dampener																																											
AEC150848-05	Prep/Check & Issue for IDR - Pulsation Dampener Spec.	15d	27-Jul-26*	14-Aug-26	26d	Prep/Check & Issue for IDR - Pulsation Dampener Spec.																																					
AEC150848-10	IDR - Pulsation Dampener Spec.	5d	17-Aug-26	21-Aug-26	26d	IDR - Pulsation Dampener Spec.																																					
AEC150848-15	Address Comments & issue for CR - Pulsation Dampener Spec.	5d	21-Aug-26	28-Aug-26	26d	Address Comments & issue for CR - Pulsation Dampener Spec.																																					
AEC150848-20	Client Review - Pulsation Dampener Spec.	15d	28-Aug-26	21-Sep-26	26d	Client Review - Pulsation Dampener Spec.																																					
AEC150848-25	Address Client Comments & Finalize Spec. - Pulsation Dampen	5d	21-Sep-26	28-Sep-26	26d	Address Client Comments & Finalize Spec. - Pulsation Dampener Spec.																																					
AEC150848-40	Review Vendor Drawings - Pulsation Dampener Spec.	16d	9-Nov-26	2-Dec-26	213d	Review Vendor Drawings - Pulsation Dampener Spec.																																					
BH CNN-KPJV-MAST-LIVE,03,01,09,26 ENG - Mechanical - Specifications - Injection Quill																																											
AEC150849-05	Prep/Check & Issue for IDR - Injection Quill Spec.	15d	27-Jul-26*	14-Aug-26	26d	Prep/Check & Issue for IDR - Injection Quill Spec.																																					
AEC150849-10	IDR - Injection Quill Spec.	5d	17-Aug-26	21-Aug-26	26d	IDR - Injection Quill Spec.																																					
AEC150849-15	Address Comments & issue for CR - Injection Quill Spec.	5d	21-Aug-26	28-Aug-26	26d	Address Comments & issue for CR - Injection Quill Spec.																																					
AEC150849-20	Client Review - Injection Quill Spec.	15d	28-Aug-26	21-Sep-26	26d	Client Review - Injection Quill Spec.																																					
AEC150849-25	Address Client Comments & Finalize Spec. - Injection Quill Spec	5d	21-Sep-26	28-Sep-26	26d	Address Client Comments & Finalize Spec. - Injection Quill Spec.																																					
AEC150849-40	Review Vendor Drawings - Injection Quill Spec.	16d	9-Nov-26	2-Dec-26	213d	Review Vendor Drawings - Injection Quill Spec.																																					
BH CNN-KPJV-MAST-LIVE,03,01,09,27 ENG - Mechanical - Specifications - Bleed Rings																																											
AEC150850-05	Prep/Check & Issue for IDR - Bleed Rings Spec.	15d	27-Jul-26*	14-Aug-26	26d	Prep/Check & Issue for IDR - Bleed Rings Spec.																																					
AEC150850-10	IDR - Bleed Rings Spec.	5d	17-Aug-26	21-Aug-26	26d	IDR - Bleed Rings Spec.																																					
AEC150850-15	Address Comments & issue for CR - Bleed Rings Spec.	5d	21-Aug-26	28-Aug-26	26d	Address Comments & issue for CR - Bleed Rings Spec.																																					
AEC150850-20	Client Review - Bleed Rings Spec.	15d	28-Aug-26	21-Sep-26	26d	Client Review - Bleed Rings Spec.																																					
AEC150850-25	Address Client Comments & Finalize Spec. - Bleed Rings Spec.	5d	21-Sep-26	28-Sep-26	26d	Address Client Comments & Finalize Spec. - Bleed Rings Spec.																																					
AEC150850-40	Review Vendor Drawings - Bleed Rings Spec.	15d	9-Nov-26	1-Dec-26	214d	Review Vendor Drawings - Bleed Rings Spec.																																					
BH CNN-KPJV-MAST-LIVE,03,02 ENG - Electrical																																											
AEC170001-20	Receive AMEREN Utility Data (short Circuit)	0d		9-Mar-26 A		Receive AMEREN Utility Data (short Circuit)																																					
AEC170001-25	Power System Modeling	0d	9-Mar-26 A	13-Apr-26 A		Power System Modeling																																					
AEC170001-10	Receive Vendor Electrical Information	5d	6-Apr-26 A	15-May-26	257d	Receive Vendor Electrical Information																																					
AEC170001-15	Receive Equipment GA Drawings	5d	2-Jun-26	9-Jun-26	177d	Receive Equipment GA Drawings																																					
AEC170001-05	Receive Vendor Information(GE)	25d	31-Jul-26	3-Sep-26	141d	Receive Vendor Information(GE)																																					
BH CNN-KPJV-MAST-LIVE,03,02,01 ENG - Electrical - Calculations & Studies																																											
BH CNN-KPJV-MAST-LIVE,03,02,01,01 ENG - Electrical - Calculations & Studies - LF/SC Calculation																																											
AEC170501-05	Prepare & Issue CR - Preliminary Electrical LF/SC Calculations	0d	30-Mar-26 A	1-May-26 A		Prepare & Issue CR - Preliminary Electrical LF/SC Calculations																																					
AEC170501-20	Client Review - Preliminary Electrical LF/SC Calculations	15d	11-May-26	1-Jun-26	140d	Client Review - Preliminary Electrical LF/SC Calculations																																					
AEC170501-25	Address CR Comments & Issue Preliminary Electrical LF/SC Cal	5d	1-Jun-26	8-Jun-26	140d	Address CR Comments & Issue Preliminary Electrical LF/SC Calculations																																					
AEC170501-30	Prepare & Issue CR - Final Electrical LF/SC Calculations	26d	8-Oct-26	12-Nov-26	55d	Prepare & Issue CR - Final Electrical LF/SC Calculations																																					
AEC170501-35	Client Review - Final Electrical LF/SC Calculations	15d	12-Nov-26	4-Dec-26	55d	Client Review - Final Electrical LF/SC Calculations																																					
AEC170501-40	Address CR Comments & Issue Final Electrical LF/SC Calculatic	10d	4-Dec-26	18-Dec-26	55d	Address CR Comments & Issue Final Electrical LF/SC Calculations																																					
BH CNN-KPJV-MAST-LIVE,03,02,01,02 ENG - Electrical - Calculations & Studies - Isophase Bus Sizing Calculation																																											
AEC170502-05	Prepare Preliminary Isophase Bus Sizing Calculation	0d	9-Mar-26 A	1-Apr-26 A		Prepare Preliminary Isophase Bus Sizing Calculation																																					

[illegible]

[illegible]

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float												
						2025				2026				2027			
						S	O	N	D	J	F	M	A	M	J	J	A
KPA.PROC.LL.10:	Procure Long Lead item - Isophase Duct / 15kV Cable / 15kV S	440d	9-May-26	22-Jul-27	291d												
BH CNN-KPJV-MAST-LIVE,40 CONSTRUCTION																	
BH CNN-KPJV-MAST-LIVE,40,00 CONST - Milestones																	
KPA0001	Site Ready for Construction Milestone (Rush Island Foundations	0d	1-Jul-26*		0d												
KPA3909	Rush Island Coal Fired Power Plant Demo Complete Milestone	0d	7-Jul-26*		0d												
BH CNN-KPJV-MAST-LIVE,40,01 CONST - Site Work																	
KII.SW.SUP.10	Grade & Level Laydown, Trailers, and Parking Areas	5d	4-May-26 A	15-May-26	700d												
KII.SW.SUP.05	Clear Laydown, Trailers, and Parking Areas	10d	5-May-26 A	22-May-26	40d												
KII.SW.SUP.15	Establish Laydown, Trailers, and Parking Areas	4d	2-Jun-26	5-Jun-26	690d												
A1450	Site Mass Ex/Earthwork	30d	26-May-26	7-Jul-26	40d												
A1510	Site Paving	30d	10-Sep-26	22-Oct-26	624d												
A2270	Site U/G Ductbanks	210d	21-Sep-26	21-Jul-27	132d												
A2280	Site General Electrical Above Ground Install	194d	25-Jan-27	27-Oct-27	63d												
BH CNN-KPJV-MAST-LIVE,40,01,095 CONST - Site Work - (GA095) Fuel Gas Metering & Regulation Yard																	
KPA3929	(GA095) Install Fuel Gas U/G Piping (Yard to Fuel Gas Building)	10d	8-Jul-26	21-Jul-26	408d												
KPA3924	(GA095) Install Fuel Gas Metering & Regulation Site Pad	5d	22-Jul-26	28-Jul-26	408d												
BH CNN-KPJV-MAST-LIVE,40,01,096 CONST - Site Work - Site Security																	
KII.SW.FG.10	Permanent Fencing/Gate	20d	10-Sep-26	8-Oct-26	634d												
BH CNN-KPJV-MAST-LIVE,40,01,104 CONST - Site Work - (GA104) Plant Entrance Gate																	
KPA3954	(GA104) Install U/G Control/Power Cable	5d	24-Sep-27	1-Oct-27	381d												
KPA3959	(GA104) Install Gate at Guard Shack	5d	1-Oct-27	8-Oct-27	381d												
BH CNN-KPJV-MAST-LIVE,40,01,105 CONST - Site Work - (GA105) Guard Shack																	
KPA2934	(GA105) Excavate Foundation - Guard Shack	1d	23-Sep-27	24-Sep-27	369d												
KPA3934	(GA105) Install Plant Entrance Gate	5d	23-Sep-27	30-Sep-27	387d												
KPA3939	(GA105) Install U/G Control/Power Cable	5d	24-Sep-27	1-Oct-27	369d												
KPA3944	(GA105) Install MFRP Guard Shack Foundation	2d	1-Oct-27	5-Oct-27	369d												
KPA3664	(GA105) Install - Guard Shack	15d	5-Oct-27	26-Oct-27	369d												
BH CNN-KPJV-MAST-LIVE,40,01,BESS CONST - Site Work - BESS Haul Road																	
KPA3914	Install BESS Haul Road	10d	26-Aug-26	10-Sep-26	624d												
BH CNN-KPJV-MAST-LIVE,40,02 CONST - Mobilization																	
KPA3969	Mobilize to Site	15d	4-May-26 A	1-Jun-26	170d												
BH CNN-KPJV-MAST-LIVE,40,04 CONST - BoPAREA																	
BH CNN-KPJV-MAST-LIVE,40,04,AMW CONST - BoP AREA - Admin/Maintenance Shop/Warehouse Building/Misc. AREA																	
A2210	(GA096-7) Excavate Admin/Warehouse (AMWB)	10d	20-Jul-26	31-Jul-26	40d												
KPA3994	((GA096-7) Drive Pile - Admin/Warehouse (AMWB)	15d	21-Sep-26	12-Oct-26	6d												
A2220	(GA096-7) U/G MEP R/I Admin/Warehouse (AMWB)	15d	12-Oct-26	2-Nov-26	154d												
A1540	(GA096-7) PEMB - Install Admin/Warehouse (AMWB)	90d	15-Dec-26	26-Apr-27	154d												
BH CNN-KPJV-MAST-LIVE,40,04,AMW,082-1 CONST - BoP AREA - (GA082) Auxiliary Transformer 1																	
KPA4000	(GA082) Excavate - Auxiliary Transformer 1	5d	21-Jul-27	28-Jul-27	172d												
KPA4005	(GA082) Drive Pile - Auxiliary Transformer 1	5d	28-Jul-27	4-Aug-27	172d												
KPA4010	(GA082) Excavate U/G Utilities - Auxiliary Transformer 1	5d	4-Aug-27	11-Aug-27	172d												
KPA4015	(GA082) Install BoP U/G Electrical - Auxiliary Transformer 1	5d	11-Aug-27	18-Aug-27	172d												
KPA4020	(GA082) Install BoP U/G Pipe - Auxiliary Transformer 1	5d	11-Aug-27	18-Aug-27	172d												
KPA4025	(GA082) MFRP Foundation/Pedestal - Auxiliary Transformer 1	10d	18-Aug-27	1-Sep-27	172d												
KPA4030	(GA082) Install OFE Equipment Packages - Auxiliary Transform	10d	1-Nov-27	12-Nov-27	130d												
KPA4045	(GA082) Install Equipment Electrical/Instrumentation - Auxiliary	15d	2-Nov-27	22-Nov-27	130d												
KPA4040	(GA082) Install OFE Supplied Piping and Supports Package - A	15d	2-Nov-27	23-Nov-27	130d												
BH CNN-KPJV-MAST-LIVE,40,04,AMW,094 CONST - BoP AREA - (GA094) Weather Station																	
KPA3059	(GA094) Install - Weather Station	5d	19-Nov-27	26-Nov-27	346d												
BH CNN-KPJV-MAST-LIVE,40,04,AMW,096 CONST - BoP AREA - (GA096) Admin Building, (GA97) Warehouse, Maintenance Shop																	
A1530	(GA096-7) FRP Foundations Admin/Warehouse (AMWB)	30d	2-Nov-26	15-Dec-26	154d												

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2025				2026				2027				2028				2029				2030								
						S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J
BH CNN-KPJV-MAST-LIVE,40,06,U1,45 CONST - CTG Train 1 - (GA045) GE APU																																		
KPA2884	(GA045) Excavate - GE Air Processing Unit - Train 1	5d	25-Aug-27	1-Sep-27	173d																													
KPA3364	(GA045) Install OFE Equipment Package - GE Air Processing U	15d	1-Nov-27	19-Nov-27	131d																													
BH CNN-KPJV-MAST-LIVE,40,06,U1,48 CONST - CTG Train 1 - (GA048) CT Wastewater Sumps																																		
KPA2979	(GA048) Excavate - CT Wastewater Sumps - Train 1	5d	25-Aug-27	1-Sep-27	139d																													
KPA2944	(GA048) Install OFE Equipment Package - CT Wastewater Surr	15d	1-Nov-27	19-Nov-27	97d																													
BH CNN-KPJV-MAST-LIVE,40,06,U1,51 CONST - CTG Train 1 - (GA051) GE Cooling Water Module																																		
KPA3294	(GA051) Excavate - Cooling Water Module - Train 1	5d	25-Aug-27	1-Sep-27	173d																													
KPA2804	(GA051) Install OFE Equipment Package - Cooling Water Modl	15d	1-Nov-27	19-Nov-27	131d																													
BH CNN-KPJV-MAST-LIVE,40,06,U2 CONST - CTG Train 2 - (GA012)																																		
KPA.U2.CTG.10	(GA012) Excavate Foundation - CTG - Train 2	2d	24-Aug-26	26-Aug-26	155d																													
KPA.U2.SCR.10	(GA012) Excavate Foundation - SCR - Train 2	2d	24-Aug-26	26-Aug-26	170d																													
KPA.U2.CTG.10	(GA012) Drive Pile - CTG - Train 2	15d	29-Mar-27	19-Apr-27	8d																													
KPA.U2.CTG.10	(GA012) Install False Start Drain Tank - CTG - Train 2	5d	19-Apr-27	26-Apr-27	18d																													
KPA.U2.CTG.10	(GA012) Excavate U/G Utilities - CTG - Train 2	10d	26-Apr-27	10-May-27	275d																													
KPA.U2.SCR.10	(GA012) Drive Pile - SCR - Train 2 & Stack	20d	19-Apr-27	17-May-27	8d																													
KPA.U2.CTG.10	(GA012) MFRP Foundation/Pedestal - CTG - Train 2	25d	26-Apr-27	1-Jun-27	18d																													
KPA.U2.SCR.10	(GA012) Excavate U/G Utilities - SCR - Train 2	10d	1-Jun-27	15-Jun-27	250d																													
KPA.U2.CTG.10	(GA012) Install U/G Interconnect Electrical - CTG - Train 2	20d	1-Jun-27	29-Jun-27	250d																													
KPA.U2.CTG.10	(GA012) Install U/G Interconnect Pipe - CTG - Train 2	20d	1-Jun-27	29-Jun-27	452d																													
KPA.U2.SCR.10	(GA012) MFRP Foundation/Pedestal - SCR - Train 2	25d	1-Jun-27	7-Jul-27	18d																													
KPA.U2.SCR.10	(GA012) Install U/G Interconnect Pipe - SCR - Train 2	20d	7-Jul-27	4-Aug-27	225d																													
KPA.U2.SCR.10	(GA012) Install U/G Interconnect Electrical - SCR - Train 2	20d	7-Jul-27	4-Aug-27	225d																													
KPA.U2.CTG.10	(GA012) Install OFE Other Equipment - CTG - Train 2	4d	30-Nov-27	3-Dec-27	5d																													
KPA.U2.SCR.10	(GA012) Install OFE Supplied Piping and Supports Package - S	100d	11-Aug-27	6-Jan-28	120d																													
KPA.U2.SCR.10	(GA012) Install OFE Equipment Packages - SCR - Train 2	150d	7-Jul-27	10-Feb-28	81d																													
KPA.U2.SCR.10	(GA012) Install Equipment Electrical/Instrumentation - SCR - Tra	150d	27-Jul-27	1-Mar-28	81d																													
KPA.U2.CTG.10	(GA012) Install OFE Generator/GT Equipment Packages - CTG	118d	1-Nov-27	19-Apr-28	0d																													
KPA.U2.CTG.10	(GA012) Install Equipment Electrical/Instrumentation - CTG - Tra	125d	30-Nov-27	26-May-28	18d																													

