


MISSOURI PUBLIC SERVICE COMMISSION

**STAFF'S CONSTRUCTION AUDIT AND
PRUDENCE REVIEW OF TAUM SAUK
PROJECT FOR COSTS REPORTED AS OF
OCTOBER 31, 2010**



**UNION ELECTRIC COMPANY,
d/b/a Ameren Missouri**

FILE NO. ER-2011-0028

*Jefferson City, Missouri
February 8, 2011*

Staff Exhibit No 203 NP
Date 4/26/11 Reporter JWB
File No. ER-2011-0028

**** Denotes Highly Confidential Information ****

NP

**STAFF'S CONSTRUCTION AUDIT AND PRUDENCE REVIEW
OF TAUM SAUK PROJECT FOR COSTS REPORTED
AS OF OCTOBER 31, 2010**

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16

I. Background..... 1
 Staff Expert/Witness: Guy C. Gilbert, MS, PE, PG..... 3
 II. Taum Sauk Rebuild..... 3
 Staff Expert/Witness: Guy C. Gilbert, MS, PE, PG..... 5
 III. Audit Objectives, Risk Assessment and Audit Scope 6
 Staff Expert/Witness: Erin M. Carle 8
 IV. Audit Procedures..... 9
 Staff Expert/Witness: Erin M. Carle 9
 V. Findings..... 9
 Staff Expert/Witness: Guy C. Gilbert, MS, PE, PG 19
 Staff Expert/Witness: Erin M. Carle 20

1 **STAFF'S CONSTRUCTION AUDIT AND PRUDENCE REVIEW**
2 **OF TAUM SAUK PROJECT FOR COSTS REPORTED**
3 **AS OF OCTOBER 31, 2010**
4

5 **I. Background**

6 As part of this Staff Construction Audit, engineers in the Utility Services Division,
7 Engineering and Management Services Department, and the Utility Operations Division,
8 Engineering Analysis Section of the Energy Department, monitored the progress of the project
9 during construction by making periodic field visits to the Taum Sauk Project site.

10 **The 1960 Project Description, Design, and Construction**

11 The original purpose for the construction of the Taum Sauk pumped storage generation
12 facility was to allow extra generation capacity for the Ameren Missouri service territory during
13 periods of peak demand. This additional generation would allow the Company an opportunity to
14 delay construction of an expensive base load facility. It was contemplated that by construction
15 of Taum Sauk an expensive base-load electric production facility would not be necessary for a
16 decade or two as the Union Electric system continued to grow and build capacity to meet the
17 electrical load growth. In his description of the development of the Taum Sauk pumped storage
18 hydroelectric plant, George P. Gamble, Executive Vice-President of Union Electric Company in
19 *Power Engineering* magazine, November 1960 provides explanation for the economic
20 assumptions that were undertaken to invest in a straight earth-fill dam to achieve pay out on a
21 pure pumped storage project. Operational inefficiencies are discussed as being mitigated due to
22 additional low-operating cost generation becoming available; to the extent that the facility would
23 eventually achieve a pure reserve status for the system.

24 A pumped storage facility provides an electric utility with the ability to essentially store
25 electricity. This stored electricity provides several advantages. Coal-fired power plants operate
26 most efficiently at a specifically designed production level. Electric demand generally tapers off
27 at night when people are sleeping. Taum Sauk provided a facility that would take the power
28 from the coal-fired plants at night, when it is not needed, to pump water to fill the upper reservoir
29 to store it for later use during the day.

30 The 1960-design Taum Sauk facility was the largest pure pumped storage facility built to
31 date. The project encompassed building of roads, clearing and grubbing of the construction area

1 atop Proffit Mountain and other relevant locations, excavation of hard fine grained rhyolite
2 rock,¹ reprocessing of the rock for construction purposes,² and the construction of a course rock
3 filed concrete lined ring dike dam³ with a parapet wall.⁴ Simultaneously, work was undertaken
4 to develop and build the power site. This included excavation into the mountain side for the
5 power station and tail race or canal⁵ to carry water to and from the East Fork of the Black River.
6 A near horizontal tunnel was excavated into the mountain at the power site that connects with an
7 excavated vertical shaft leading up to the upper reservoir. This tunnel acts as a pipe to carry
8 water from the upper reservoir to the Taum Sauk power site and then after flowing through the
9 pump/generators flows down the tail race to and from the lower reservoir on the East Fork of the
10 Black River. The lower reservoir was constructed by building a run-of-river⁶ dam at a select
11 location to allow retention of just enough water to fill the upper reservoir. This dam prevents the
12 flow of water on the East Fork of the Black River from being diminished when the lower
13 reservoir was filled. The normal flow of water in the river is maintained by opening and closing
14 a gate in the dam or during periods of extreme rain fall the dam was designed to simply allow the
15 water to flow over the top of the dam without causing damage to the lower dam.⁷

16 All the project components of the 1960 Project were tested and completed and the facility
17 was placed into commercial generation December 20, 1963.

¹ This rhyolite is a very hard and brittle rock that had to be removed for excavation and production of the upper reservoir. "The bottom of the reservoir had been badly shattered by overshooting (drilling and blasting below the required depth), which was done to facilitate excavation and minimize secondary drilling and blasting." *Hydro-Review*, Summer 1985, Searching for Leaks: Repairing the Taum Sauk Reservoir, by Edward C. Wulf

² The reprocessing for construction involves the crushing, grinding, grading or sizing of the stone, removal of fine particles and then the recombining of the graded materials to achieve the prescribed concrete mix design(s).

³ A ring dike dam is a structure or embankment for controlling or holding back fluids by surrounding the area upon which the fluids are stored.

⁴ Normally a parapet wall is a wall placed at the top of a dike or dam to stop wave action from allowing water to overtop the structure and cause erosion or other problems on the downstream side of the structure.

⁵ tailrace - a watercourse that carries water away from a mill or water wheel or turbine waterway, watercourse - a conduit through which water flows

⁶ A run-of-river dam does not alter the rate of water flow in the river.

⁷ The operation of the lower reservoir dam remains the same as it was before the breach.

1 **The Breach**

2 On December 14, 2005 the upper reservoir failed. Water was inadvertently pumped over
3 the reservoir parapet wall. The water level measurement system had failed. Had the dike been
4 constructed as planned the failure of the upper reservoir due to overtopping should not have
5 occurred

6 Damage caused by the failure of the upper reservoir was extensive. Not only did it
7 destroy the Taum Sauk facility's ability to operate, it literally scoured the side of Proffit
8 Mountain down to the bedrock, altered the course of the East Fork of the Black River, and
9 injured a family of five.⁸ The breach caused the filling of the Johnson Shut-Ins State Park with
10 debris, destroyed most park buildings and transformed the unique wet fen area into a dry fen
11 area. Ameren Missouri also received considerable damage to the very property it owns, the
12 lower reservoir was filled with debris along with the tail race and damage to the power sites
13 lower water intakes.

14 Lessons learned as a result of the water level measurement system failure and over
15 topping of the dam are incorporated in the new replacement upper reservoir structure and
16 operating parameters.

17 *Staff Expert/Witness: Guy C. Gilbert, MS, PE, PG*

18 **II. Taum Sauk Rebuild**

19 **The 2007 Project Description, Design, and Construction**

20 Ameren Missouri did not consider rebuilding the upper reservoir in anything other than
21 essentially the same size and shape as originally constructed. Had the Company considered
22 other than a similar size and shape structure there was concern that the whole licensing process
23 would have become open to public debate. Ameren Missouri did not engage in any analysis for
24 alternative electric production resources. Had the Company considered other than to replace the
25 upper reservoir structure, proceeds from the insurance payment would have been greatly
26 reduced.

27 The upper reservoir failed December 14, 2005. On April 19, 2006 Paul C. Rizzo
28 Associates, Inc., (Rizzo) provided Ameren Missouri a proposal with four different structure

⁸ The breach did not result in any fatalities. The construction work on the rebuild project did include one fatality.

1 rebuild designs. Ultimately a hybrid of those proposals was adopted, which included the more
2 robust concepts of Rizzo's proposals.

3 On August 15, 2007 FERC granted Ameren Missouri the authority to rebuild the upper
4 reservoir with specific oversight from a Board of Consultants (BOC), an Independent Panel of
5 Consultants (IPOC), and the FERC staff. In addition to these overseers, Ameren Missouri
6 retained Rizzo as its managing engineer. Beginning on August 15, 2007 and ending
7 February 28, 2010, detailed construction progress reports were produced on a monthly basis.
8 A total of thirty primary reports were produced during construction of the upper reservoir along
9 with several other subproject specific reports and support documentation.

10 In addition to the two site visits shortly after the breach, Staff conducted 19 site visits
11 beginning with construction of the first sections. Staff also observed ash recovery from
12 Meramec Station that was used for the ash cementing properties on the Taum Sauk upper
13 reservoir rebuild.⁹ Staff's last and most recent visits to Taum Sauk were to verify that the Taum
14 Sauk power station was able to meet the in service criteria that Staff and the Company developed
15 for the Taum Sauk facility.

16 Site visits primarily consisted of observing the quarterly status meetings attended by the
17 BOC, the IPOC, the FERC staff, Rizzo staff, and Ameren Missouri staff. During these meetings
18 project status and productivity were reviewed and participants undertook field visits to the
19 construction area. Following the status reports and field visits, group discussion was undertaken
20 to determine resolution or changes necessary to address problems or shortcomings in the
21 construction process. Topics ranged from how much material should reasonably be excavated
22 from certain areas to obtain a solid bedrock footing, to some problems with early mix cracking,
23 to the addition of more water stops, the mix design and concrete mix placement parameters.

24 Other projects at Taum Sauk unrelated to the upper reservoir rebuild included
25 refurbishment of the tunnel that carries water to and from the upper reservoir, new controls for
26 the power plant, fire suppression, replacement of the personnel building, communications, and
27 numerous other smaller projects.

28 As approved by the FERC and at the recommendation of the BOC, IPOC, and Rizzo
29 several enhancements to the rebuild of the upper reservoir were incorporated. Design

⁹ Coal ash from the Illinois Basin Herrin #6 coal seam can be used to provide pozzolanic action in the concrete mix with a reduced heat of hydration that allows more massive concrete placement while limiting heat stress cracking.

1 | enhancements began with the foundation of the upper reservoir and continued throughout the
2 | project.

3 | The excavation, washing and cleaning of the bedrock foundation was meticulous. The
4 | foundation area was mapped by geologists in ten foot square sections. Holes were drilled and a
5 | bore hole camera was inserted to provide better characterization of the underlying geology.
6 | Recommendations were made if it was necessary to undertake additional excavation of the area
7 | if not the appropriate dental work was prescribed for the area. This involved applying special
8 | concrete mixes to any cracks or crevices as deemed appropriate.

9 | Once the foundation had been properly prepared the water stops and forms were set for
10 | the dam to be built. The dam is constructed of a combination of specially designed concrete
11 | mixes. The core of the dam, which makes up the majority of its volume is a type of concrete
12 | specifically developed to use the processed materials of the old dam along with recovered ash
13 | from the Meramec Power Station, Portland cement and water. This is known as roller
14 | compacted concrete or RCC. The core is covered and protected by a shell constructed of more
15 | durable conventional design limestone concrete. This combination provides a low heat of
16 | hydration,¹⁰ due to the Meramec ash and a reduced cost of construction that allowed for more
17 | rapid completion.¹¹ Extensive testing was done throughout the pouring of the dam and any
18 | batches of concrete that did not meet specifications were removed and replaced with new
19 | concrete.¹² These tests and procedures are very similar to those the Federal Highway
20 | Administration requires.

21 | *Staff Expert/Witness: Guy C. Gilbert, MS, PE, PG*

¹⁰ A low heat of hydration is the result of a slowing of the exothermic reaction that occurs as the pozzolanic or cementing chemical reaction occurs. In conventional concrete reaction, the heat can become great enough in large quantities of freshly poured concrete to damage the concrete as a result of heat cracking.

¹¹ This low strength, low cost, slow set time is economically beneficial for these types of large volume concrete projects where time is available for curing. As a general rule of thumb, the longer and slower the set, the better the concrete will be.

¹² As the monthly production records indicate, on certain occasions concrete material had to be removed and replaced when design specifications were not obtained. This is to be expected in a project involving millions of cubic yards of concrete.

1 **III. Audit Objectives, Risk Assessment and Audit Scope**

2 **A. Audit Objectives**

3 Determine whether the Taum Sauk Upper Reservoir Rebuild (Taum Sauk Project)
4 contains any charges that are imprudent, unreasonable, inappropriate, and/or not of benefit to
5 Missouri ratepayers. If any such charges are found, then develop adjustments to remove those
6 cost from the Taum Sauk addition to rate base.

7 **B. Risk Assessment**

8 The Audit Staff reviewed documentation provided by Ameren Missouri (Company). The
9 Audit Staff conducted an examination of all charges related to the rebuild including
10 enhancements.

11 **C. Court Rulings and Consent Judgment**

12 The State of Missouri, along with the Missouri Department of Natural Resources
13 (MDNR), the Missouri Conservation Commission (MCC), and the Attorney General (AG)
14 entered into a Consent Judgment with AmerenUE, since re-named Ameren Missouri, in regards
15 to the Taum Sauk reservoir breach. According to the Consent Judgment, Ameren Missouri had
16 to pay several fines for the damages or loss of income due to the breach. (See chart below).
17 These fines are not included in the final project cost amount. These costs were absorbed by
18 shareholders of Ameren Missouri and are not included in Ameren Missouri's requested rates nor
19 in Staff's cost of service calculation.

20
21
22
23
24
25
26
27
28
29
30
31 *continued on next page*

1

Party Paid	Reason for Payment	Date Paid	Amount Paid
State of Missouri	Natural Resource Damages		\$ 84,156,000
State of Missouri	Parks Earnings Fund	within 30 days of entry of Consent Judgment	\$ 11,875,000
State of Missouri	Natural Resources Protection Fund Damage Subaccount	within 30 days of entry of Consent Judgment	\$ 4,281,000
State of Missouri	Conservation Commission Fund	within 30 days of entry of Consent Judgment	\$ 6,000,000
	Natural Resource Monitoring		\$ 2,000,000
	Tourism & Economic Development Trust Fund Account		\$ 7,000,000
Ameren Missouri	Credit - Natural Resources Damages - Land Ameren Missouri owns - Church Mountain		\$ (33,000,000)
	46-mile section of railway right-of-way between Windsor and Pleasant Hill		\$ 15,000,000
Missouri Department of Natural Resources	Construction of KATY Trail Extension		\$ 18,000,000
State of Missouri	Reynolds County School Fund	within 30 days of entry of Consent Judgment	\$ 2,000,000
Reynolds County	Educational Enrichment Fund	1/2/2008	\$ 3,000,000
Ameren Missouri	Credit - Construction of structures and facilities that did not exist at the time of the breach		\$ (15,000,000)
State of Missouri	Parks Earnings Fund	within 30 days of entry of Consent Judgment	\$ 2,000,000
State of Missouri	Response Costs		\$ 2,000,000
Environmental Emergency Response Unit	MDNR - 6 environmental emergency response vehicles		\$ 1,194,000
State of Missouri	MDNR - Clean-up, remediation & restoration work		\$ 51,000,000
State of Missouri	MDNR - Clean-up, remediation & restoration work		\$ 52,000,000
State of Missouri	MDNR and MCC for ongoing maintenance	within 30 days of entry of Consent Judgment	\$ 2,000,000
State of Missouri	Property Taxes for years 2007-2010	Yearly	\$ 2,400,000
State of Missouri	Taum Sauk Tourism and Economic Development Non-Profit Entity	within 30 days of entry of Consent Judgment	\$ 7,000,000
		Fines Ameren Missouri Must Pay	\$ 224,906,000

2

3

D. Audit Scope

4

5

6

7

8

9

Staff's first step in determining the audit scope was to determine the time period that would be reviewed for purposes of Staff's construction audit and prudence review. In a Report and Order issued by the Commission in Case No. ER-2011-0028, a true-up was ordered through the period ending February 28, 2011. However, the latest information available to the Audit Staff for purposes of this filing includes costs incurred and paid for, for the Taum Sauk Project through October 31, 2010. Once the updated costs through February 28, 2011 are received, the

1 Audit Staff will audit and review this data to determine if any imprudent, unreasonable,
2 inappropriate, and/or not of benefit to ratepayers charges are included in the additional cost.

3 Historically, the Audit Staff has disallowed costs not adequately identified and explained
4 by utility companies. For purposes of this filing, the Audit Staff will identify adjustments for
5 imprudent, unreasonable, inappropriate, and/or not of benefit to ratepayer charges incurred
6 through the period ending October 31, 2010, reserving the right to upwardly adjust this
7 disallowance as new information for the period ending February 28, 2011 is received.
8 Disallowances identified by the Audit Staff in this proceeding will be discussed later in this
9 report.

10 As part of its audit scope, the Audit Staff reviewed the cost and schedule controls utilized
11 by Ameren Missouri and its project managers in order to gain familiarity with the policies and
12 procedures in place to control costs and mitigate risks for the Taum Sauk Project. The Audit
13 Staff also reviewed the following documents during the audit process:

- 14 1. Board of Directors Minutes for Ameren Missouri
- 15 2. Internal Procedures and Policies for Ameren Missouri
- 16 3. Meeting Minutes for the Board of Consultants (BOC) and Independent
17 Panel of Consultants (IPOC)
- 18 4. FERC Investigation Report
- 19 5. Quality Control and Inspection Program (QCIP)
- 20 6. Final Design and Construction Report
- 21 7. Consent Judgment from the Circuit Court of Reynolds County
22 - Case Number 07RE-CC00005
- 23 8. Change Order Requests (CORs) and Requests for Work Order
24 Extensions
- 25 9. Purchase Order Summaries
- 26 10. Internal/External Audit Reports and Findings
- 27 11. Company Direct Testimony of Mr. Mark C. Birk and workpapers
- 28 12. Company Direct Testimony of Mr. Paul C. Rizzo and workpapers

29 The Audit Staff also:

- 30 1. Reviewed approximately 1,400 invoices related to the Project (**Staff**
31 **is still waiting for Ameren to provide the invoices. Once**
32 **reviewed, there may be future adjustments that need to be made.**)

33 *Staff Expert/Witness: Erin M. Carle*

1 **IV. Audit Procedures**

2 In this proceeding, the goal of the Audit Staff was to determine if costs charged to the
3 Taum Sauk Project are prudent, reasonable, appropriate, and/or of benefit to Missouri ratepayers.
4 To make this determination, costs must be adequately supported and explained. Staff's
5 procedures included, but were not limited to: (1) Personnel Interviews; (2) Contract Evaluation;
6 (3) Cost Evaluation; and (4) Invoice Evaluation.

7 *Staff Expert/Witness: Erin M. Carle*

8 **V. Findings**

9 **A. Project Management Overview**

10 Project management "best practices" have been purported to define the following as key
11 elements of a capital project plan:

- 12 • Scope of Work
- 13 • Safety Plan
- 14 • Quality Plan
- 15 • Roles & Responsibilities
- 16 • Project Controls Plan
 - 17 ○ Schedule
 - 18 ○ Costs & Performance Measurement
 - 19 ○ Management of Change
 - 20 ○ Payment Process
- 21 • Procurement Plan
- 22 • Contracts Plan
- 23 • Engineering Plan
- 24 • Construction Management Plan
- 25 • Facilities Commissioning Plan
- 26 • Interface Management Plan
- 27 • Project Reporting Plan
- 28 • Risk Management Plan
- 29 • Document Management
- 30 • Lessons Learned
- 31 • Current Pictures of Work In Progress
- 32 • Other Required Plans

1 [Source: Project Management for Utility Capital Projects Using Project Management
2 Best Practices for Success, Presented by PMCC, Inc. (a consulting firm in Houston, TX) in
3 association with EUCL.]

4 Ameren Missouri's capital project appeared to use a capital project plan; however, some
5 inefficiency in Ameren Missouri's capital project plan was identified during internal and external
6 audit reviews conducted by Ameren Services and Ernst & Young during the course of the
7 construction project. These inefficiencies will be discussed in greater detail later in this Report.

8 Reports received by Ameren Missouri throughout the course of the construction project included:

- 9 ○ Program Costs Status – relating to estimated costs at completion
- 10 ○ Project Summary – relating to cost and schedule performance
- 11 ○ Bills of Materials Cost Management – relating to costs incurred, committed
12 costs, and estimated costs at completion for specific work packages. Work
13 packages are defined as the scope of the work at the lowest level of the work
14 breakdown structure (WBS) for a project. The WBS defines all components
15 of the project. These components include: cost, schedule, risks,
16 documentation, future change orders, and reflects the contract deliverables.
17 Work packages are primarily used for cost management of the project.
18 (Source: www.pmi.org, "Guide to Project Management Body of Knowledge"
19 (PMBOK))
- 20 ○ Variance Reports – intended to allow early detection of significant variances
21 requiring corrective actions

22 Key Contractors

23 1. Paul C. Rizzo Associates, Inc.

24 Paul C. Rizzo Associates, Inc. ("Rizzo") was hired to provide professional engineering
25 and related support services as required by Ameren Missouri for the Taum Sauk Project.
26

27 2. Ozark Constructors LLC, a Fred Weber-ASI Joint Venture

28 Ozark Constructors LLC, a Fred Weber-ASI Joint Venture ("Ozark") was hired to rebuild
29 the upper reservoir and provide labor, materials and equipment as necessary at Taum
30 Sauk to reinstate Ameren Missouri's plant to full operation.
31

32 3. Additional Personnel for the Taum Sauk Project

33 Following the Taum Sauk breach and through the construction process, Ameren Missouri
34 created different programs and boards to oversee progress. One program was the Dam
35 Safety Program. This program included a Chief Dam Safety Engineer and a Quality
36 Management Department. This program resulted in substantial additional training in a
37 variety of areas for Ameren Missouri Generation employees.
38

1 Ameren Missouri also created a Board of Consultants (BOC) that worked with the
2 Federal Energy Regulatory Commission's (FERC) counterpart, the Independent Panel of
3 Consultants (IPOC). Both panels were made up of hydroelectric engineers and industry
4 experts. Ameren Missouri also had a Dam Safety and Hydro Engineering Department
5 that worked closely with the BOC and IPOC. These panels worked with Rizzo and
6 personnel from various FERC regions, to oversee the overall design and construction
7 progress of the rebuild. (Source: Company response to Staff Data Request No. 225 --
8 Consent Judgment). Veritas Advisory Group also worked with Rizzo in the approval
9 process of change orders and to ensure that the design and construction process was
10 acceptable as it related to the contract with Ozark. (Source: Company response to Staff
11 Data Request No. 234) Ameren Missouri stated that it believed it was necessary to utilize
12 the services of Veritas to ensure that the project was staying within the limits of the
13 insurance claim. Although it was not a formal requirement from the insurance
14 companies, it was more of an informal recommendation. Veritas is an advisory group
15 that is made up of CPAs, financial analysts, construction and engineering professionals,
16 and information management experts. They focus on supporting their counsel with
17 resolution of disputes and other business problems. (Source:
18 www.veritasag.com/about.html).
19

20 The Missouri Conservation Commission (MCC), the Missouri Department of Natural
21 Resources (MDNR), and the Missouri Attorney General (AG) have also been involved in
22 the Taum Sauk Project to some degree. The MCC and the MDNR oversaw the
23 rehabilitation of the surrounding lands and waterways after the breach. The AG has
24 sought to ensure that costs incurred by Ameren Missouri as a result of the breach would
25 not be borne by the Ameren Missouri ratepayers.

26 **B. Cost and Schedule Management**

27 Ameren Missouri utilized numerous methods for cost and schedule management during
28 the course of the Taum Sauk Project. Ameren Missouri Policy No. AMN-08-06 and Procedure
29 No. AMN-ADM-4006 relate to budgeting and forecasting. This procedure and policy provides
30 guidance for monitoring and controlling project costs. According to Ameren Missouri's
31 response to Staff Data Request No. 215, on a monthly basis, all variances from O&M and capital
32 budgets were reviewed at the department levels and the annual forecast was updated as
33 necessary. The Ameren Missouri generation function managers met monthly to discuss the
34 results of the review. (Source: Company response to Staff Data Request No. 215)

35 Another program utilized by Ameren Missouri to oversee the project was the Quality
36 Control and Inspection Program (QCIP). The purpose of QCIP was to verify that any changes to
37 the requirements or design of the Taum Sauk Project were appropriately reviewed, approved and
38 controlled. Rizzo was responsible for implementing the QCIP. Rizzo was also responsible for

1 monitoring, inspecting, and testing activities independently of similar services provided by
2 Ozark. (Source: Company response to Staff Data Request No. 222)

3 Ameren Missouri constructed the Taum Sauk Project outside the parameters and benefits
4 of a Regulatory Plan, such as the Kansas City Power & Light Company Regulatory Plan, where
5 specific objectives were prescribed that had to be met to satisfy Regulatory Plan requirements.
6 In addition, Ameren Missouri customers did not pay higher rates during the construction period
7 for the Taum Sauk Project, as was the case under KCPL's Regulatory Plan Iatan Project.

8 C. Internal and External Audit Reviews

9 Internal audits were performed by Ameren Missouri. The Internal Audit Department
10 performed two audits and one Post Audit Review. In the first audit, dated 9/3/2008, the Internal
11 Audit Department did not find any problems or concerns with the completeness or accuracy of
12 the work order procedures. As such, no recommendations were made as a result of that audit.
13 During a second audit dated 1/6/2009, the Internal Audit Department found four areas of concern
14 and identified opportunities for improvements. These areas were:

- 15 1. Cost and Schedule Management
- 16 2. Risk Management
- 17 3. Policies and Procedures
- 18 4. Document Management and Storage

19 For the Cost and Schedule Management, the Internal Audit Team discovered that the
20 Project Management Team (PMT) did not prepare a consolidated report that describes the project
21 cost and schedule status. The PMT focused its cost management efforts on Ozark, since it was
22 expected to be responsible for approximately 70% of the total forecasted project cost. There
23 were no published project reports for the non-Ozark scope of the project. The Estimates at
24 Completion (EAC) for the non-Ozark scope were not developed to a similar level of detail as the
25 Ozark EAC. The PMT does not include the growth of project cost and corresponding trends in
26 the overall Project Report. The Internal Audit Team also discovered that there was minimal
27 documentation of a detailed and standard approach for invoice reviews. In response to this audit
28 finding, Ameren Missouri's management agreed to produce a monthly project progress report
29 that is supported by accurate and complete backup information, define detailed roles and
30 responsibilities for cost and schedule management, establish the frequency and scope of
31 monitoring, re-forecasting, and reporting of project updates, establish relevant baselines and use

1 of trend analysis, further document the invoice and payment analysis and approval process, and
2 define the process for contingency determination and usage. (Source: Company response to
3 Staff Data Request No. 236)

4 As regards to risk management, the Ameren Corporation Internal Audit Team discovered
5 that the PMT did not have a documented risk management plan. The PMT created a table of
6 identified risks that is included in the Executive Leadership Team (ELT) Report, however, the
7 table does not include a probability and relative financial risk for each item. This may affect the
8 assessment of the distribution of contingency funds in relation to the risks they have identified on
9 the project. The PMT does have action plans to respond to identified project risks. However, the
10 project risks are not consistently documented or systematically monitored. Although the PMT
11 maintains documentation for delay claims/notices, time extension requests and time impact
12 analysis reports, they are not monitored in an overall project report. In response to the Internal
13 Audit Team findings, Ameren Missouri's management decided to develop a guidance document
14 or procedure that describes how project risks are to be captured, mitigated, and reported. This
15 procedure will capture complete listings of known risk items; create a risk register that will be
16 part of the overall project reporting package; and link the specific project risks contained in the
17 risk register to project contingency. (Source: Company response to Staff Data Request No. 236)

18 The Internal Audit Team discovered that PMT does not have policies and procedures for
19 some key project management processes. In response to the Audit Team findings, Ameren
20 Missouri management decided to develop a listing of required/desired project documentation or
21 templates and determine which of the documentation or templates are project specific and which
22 ones require company level sponsorship. (Source: Company response to Staff Data Request
23 Response 236).

24 For document management and storage, the Internal Audit Team discovered that the
25 PMT does not have a document control or a records management and retention procedure. This
26 can make it difficult for PMT or other personnel to access project records. In response to the
27 Internal Audit Team findings, Ameren Missouri's management developed guidance for records
28 management and document control. In addition, the PMT created a document control plan and
29 inventory that describes the types of documents and records including the storage locations for
30 each. (Source: Company response to Staff Data Request No. 236).

1 The post audit review performed by the Internal Audit Team dated 1/5/2010 reviewed all
2 issues recommended for improvement in the audit review dated 1/6/2009 to determine if Ameren
3 Missouri had followed through with their commitments. For the cost and schedule management
4 issues noted in the 1/6/2009 audit findings, the Internal Audit Team confirmed the PMT
5 completed all actions that were agreed upon. The Internal Audit Team stated that the defined
6 process to determine and use contingency guidelines could have been more specific. For the
7 Risk Management, the PMT completed all actions that were agreed upon. For the Policies and
8 Procedures, the PMT completed all actions that were agreed upon. For the Document
9 Management and Storage, the PMT completed all actions that were agreed upon. The Audit
10 Team did not find any major concerns or problems with the actions of the PMT. (Source:
11 Company response to Staff Data Request No. 236).

12 **D. Procurement Process**

13 When the engineering design was nearing 90% complete, Ameren Missouri approached
14 four contracting companies to bid the rebuild project. The four companies were Kiewit, Barnard,
15 Alberici, and Ozark (Ozark is a partnership between ASI and Fred Weber). Kiewit declined to
16 place a bid stating it had too much work. Alberici was not qualified in the area of dam building,
17 so Ameren Missouri did not believe that it would be a good fit for the rebuild. That left Barnard
18 and Ozark as the possible contractors. (Per conference call on 1/31/11 with Mr. Mark Birk and
19 Mr. Tom Byrne).

20 A. Contract Development Team, the Dam Safety Group, Ameren Strategic Source, and
21 Ameren Legal reviewed the bids. Ozark was selected because of the dam construction
22 experience of ASI, plus Fred Weber's proven ability on Ameren projects to provide high quality
23 personnel and equipment to crush rock and perform concrete work.

24 The contract with Ozark is not a fixed price contract. Ameren Missouri did not get any of
25 the contractors to agree to a fixed priced contract with the rebuild project because of the size of
26 the project and the unknowns, such as weather, foundation quality, and the tear down of the old
27 reservoir).

28 Ozark procured heavy equipment through Fabick. Due to Ozark's working relationships
29 with heavy equipment dealers, they were able to negotiate a better price than Ameren Missouri
30 would have (per conference call with Mr. Mark Birk and Mr. Tom Byrne on 1/31/11). Ozark
31 also provided some of the heavy equipment. On the equipment that was supplied by Ozark,

1 Ameren Missouri paid rental fees each month up to the amount the company originally paid for
2 the equipment. For example: if a piece of equipment was valued at \$10,000, Ameren Missouri
3 would pay rent each month until the amount of rent paid over time was equal to the \$10,000.
4 Once the value of the equipment was paid in rent, Ameren Missouri no longer had to pay rental
5 fees. Ameren Missouri thus purchased the heavy equipment for the project, and then resold the
6 equipment at auction after project completion. The auction proceeds are an offset to the
7 project costs.

8 *Staff Expert/Witness: Erin M. Carle*

9 **E. Project Cost and Reimbursements**

10 There were several sources of costs incurred in the rebuild of the reservoir. In
11 compliance with the Consent Judgment, Ameren Missouri was only allowed to collect the costs
12 of "allowed costs" through rates. The allowed costs are, "enhancements, costs incurred due to
13 circumstances or conditions that are currently not reasonably foreseeable and costs that would
14 have been incurred absent the breach." (Source: Direct Testimony of Mr. Mark Birk at page 31,
15 lines 22-24 and page 31, Line 1). All other costs were either covered by insurance monies or
16 were absorbed by Ameren Missouri in compliance with the Consent Judgment.

17 The chart below shows the monies that were spent and where they came from, whether it
18 be monies received through Ameren Missouri's insurance claims, internal funds provided by
19 Ameren Missouri, or through future rates anticipated to be collected from ratepayers.
20 (Source: Company response to questions posed by Mr. Robert E. Schallenberg in June 2010,
21 Question No. 5).

22 The Consent Judgment states, in part:

23 AmerenUE acknowledges that it will not attempt to recover from
24 ratepayers in any rate increase any in-kind or monetary payments to the
25 State Parties required by this Consent Judgment or construction costs
26 incurred in the reconstruction of the Upper Reservoir Dam (expressly
27 excluding, however, "allowed costs," which shall mean only
28 enhancements, costs incurred due to circumstances or conditions that are
29 currently not reasonably foreseeable and costs that would have been
30 incurred absent the Occurrence as allowed by law), and further
31 acknowledges the audit powers of the Missouri Public Service
32 Commission to ensure that no such recovery is pursued. In the event that
33 Ameren intends to seek recovery for allowed costs, it shall notify the State
34 Parties in writing at least seven (7) business days in advance of its initial
35 applications for the recovery of these costs. If AmerenUE fails to provide

1 **Enhancements cont'd**

2 To provide increased confidence and facilitate operations, the entire circumference of the
3 interior of the dam can be accessed by a tunnel, known as the drainage gallery. Here joints and
4 internal drains of the dam can be accessed and monitored. Instrumentation has also been
5 installed throughout the structure to measure forces on the dam. Another measure undertaken to
6 better minimize any leakage was the installation of a grout curtain. The grout curtain was a
7 predesigned pattern of holes drilled around the inside perimeter of the dam. The pattern and
8 depth of holes is dependent upon the geology underlying the various portions of the dam. Each
9 hole is pumped full with a designed mix of grout to a prescribed pressure. The grout design in
10 this instance had a relatively high viscosity and extended set time. The grout program
11 compliments the integrity of the dam structure by impeding the flow of water under the dam.

12 As with the old dam a ramp to the top of the dam and roadway has been provided that
13 allows vehicle access around the entire top of the structure. Unlike the old dam this road is much
14 wider and concrete paved providing safe vehicle access. This roadway also provides easy access
15 for dam inspection and to the instrumentation building. At the instrumentation building the
16 water level can be physically observed, watched on closed circuit television, measured by
17 pressure, measured by electric circuit, and measured by radar. The instrumentation for these
18 devices is protected from the elements by this building. The water level for the upper reserve
19 can also be controlled from this building.

20 The spillway can be physically observed from the instrumentation building atop the
21 reservoir. The top of the spillway is also part of the roadway so that it can be easily accessed and
22 inspected. The spillway is also known as the overflow release structure. The spillway has
23 sensors to indicate when water flows down the spillway. A spillway was not present in the old
24 dam. The new overflow release structure is designed to dissipate the energy of the water
25 released from an overflow event to minimize flooding and damage down the mountain.

26 As an additional safety measure a series of surveyor's markers or monuments have been
27 located on and around the upper reservoir to act as reference points during periodic surveys and
28 measurements to determine if there has been any movement of the reservoir.

1 Due to the robust nature, state of the art design, and technology, the new upper reservoir
2 has a very conservative design life of eighty years.¹³

3 There are economic benefits from the rebuild that have resulted in increased electric
4 production performance. Due to an increase of the slope on the more vertical face of the interior
5 wall of the ring dike dam and a change in seasonal operating parameters there is more volume to
6 store more water. This increase in water volume allows for roughly an additional 54,500 MWh
7 per year of electric production. Over the life of this facility the value of this benefit is
8 speculative depending on demand, market forces and pricing. However it is a positive asset and
9 does facilitate a more economical operation of the asset.

10 Additional projects that were not budgeted as part of the upper reservoir included new
11 measurement and control equipment and software at the power site, a battery backup for the
12 controls, a hydraulic oil cleaning system and a fire suppression system. These projects also
13 improve the efficiency and economic viability of the Taum Sauk facility.

14 Ameren Missouri is requesting an additional \$89 million be added to the rate base for the
15 new upper reservoir and level control systems. The opportunities provided by restoration of the
16 upper reservoir along with the replacement value of this system far exceed that amount.
17 Replacement of the upper reservoir structure alone was \$491 million. The engineering Staff did
18 not undertake a review of the costs or change orders associated with rebuild and enhancements
19 of the Taum Sauk facility. The project was in essence based on cost plus. There were no fixed
20 price bidders. Variations in the geology of the dam base, RCC materials and weather conditions
21 throughout the construction process are unknown until encountered at which time the appropriate
22 corrective action was undertaken. The FERC, IPOC, BOC, and Rizzo would influence the
23 project outcomes.

24 *Staff Expert/Witness: Guy C. Gilbert, MS, PE, PG*

25 **G. Disallowances**

26 At this time, the Staff does not have any adjustments to address the enhancements made
27 at the Taum Sauk Project.

¹³ As a result of this reconstruction effort the future liability for deconstruction will be far greater than had the Company chosen to simply retire the facility. Initial retirement may have been achieved by requesting permission to reclaim the site to the same standards as in Mine Reclamation Act and donating the land to the state.

1 Once updated costs incurred for the Taum Sauk Project are provided for the period
2 ending February 28, 2011, Staff will analyze the information and make adjustments as necessary,
3 if necessary, based on a thorough examination of the documentation requested by the Staff and
4 provided my Ameren Missouri.

5 *Staff Expert/Witness: Erin M. Carle*

6 **1. Costs Related to Project Delays**

7 During the construction phase, Ameren Missouri encountered project delays. Given the
8 location and duration of the construction project, the construction crews encountered what
9 Ameren Missouri characterized as unforeseeable circumstances.

10 During the over two-year-long construction period, many challenges were
11 presented which the project management team overcame to complete the
12 project. Although each challenge was unique, one of the most difficult to
13 deal with was the inclement weather experienced at high elevations on
14 Proffitt Mountain from 2007-2009. This timeframe had one of the wettest
15 springs on record for the area, as well as some of the colder and icier winters
16 of recent years. Extreme heat, cold snaps, fog, and frequent storms
17 (highlighted by the May 8, 2009 "inland hurricane" storm that shut down
18 power and operations for an extended period of time and caused
19 approximately \$1 million worth of damage to construction equipment) were
20 events that constantly challenged the management teams and often resulted
21 in schedule setbacks.

22 In addition to the weather issues, other evens also challenged the site
23 professionals. During excavation of the foundation, geological anomalies
24 (e.g., unexpected clay seams that required extensive excavation so that the
25 foundation could rest on bedrock) were uncovered. These anomalies
26 required deeper excavations and additional design and construction efforts.
27 Another issue that was not initially foreseen was the amount of "fines" or
28 "dirty aggregate" in the original rock-fill dike. These fines contributed to a
29 deleterious coating on the rock that was to be used in the RCC mix. This
30 coating was difficult to remove and caused additional unforeseen expenses
31 and schedule setbacks. Another unforeseen item that was identified early on
32 in the construction period was some cracking between construction joints,
33 which was addressed by a minor design change that called for adding
34 additional PVC water-stops. The cost associated with all of these unforeseen
35 circumstances or conditions totaled approximately \$26 million.

36 (Per Mr. Birk's direct testimony, page 29, lines 16-23 and page 30,
37 lines 1-14)

38 Staff is not recommending disallowance of these costs.

39 *Staff Expert/Witness: Erin M. Carle*

1 **2. Audit Review of Invoices**

2 Staff has requested and will review a sample of invoices when they are received from
3 Ameren Missouri. The invoices have been requested in Staff Data Request No. 376, which was
4 due on 2/3/11, however, Ameren Missouri has not yet provided this information.

5 *Staff Expert/Witness: Erin M. Carle*

6 **H. Pictorial Review**



7
8 The photograph above shows a location where the parapet wall was overtopped by water
9 erosion which occurred at several locations around the perimeter of the upper reservoir.

10
11
12
13
14 *continued on next page*

1



2

3

4

The photograph above is of the tail race to the lower reservoir. The debris in the water is a result of the breach.

5

6

7

8

9

10

11

12

13

14

15

continued on next page

1



2
3
4
5
6
7
8
9
10
11
12
13
14
15

The photograph above shows the lower run of river dam the day after failure of the upper reservoir.

continued on next page

1

Time	Alarm Type	Description	Status	Message
Dec 14 14:22:01	UNACK RTN	TSCamWingdral.vf158AAlm	ALARM	Upper Reservoir Hi Hi Level (Warwick Probe At 158 Ft) Com
Dec 14 14:22:00	UNACK	TSCamWingdral.vf158AAlm	NORMAL	Upper Reservoir Hi Hi Level (Warwick Probe At 158 Ft) Com
Dec 14 14:21:57	UNACK RTN	TSCamWingdral.vf158AAlm	ALARM	Upper Reservoir Hi Hi Level (Warwick Probe At 158 Ft) Com
Dec 14 14:21:55		OperatorAckAlarms	OFF	Operator Acknowledged Alarms
Dec 14 14:21:55	UNACK	TSCamWingdral.vf158AAlm	NORMAL	Upper Reservoir Hi Hi Level (Warwick Probe At 158 Ft) Com
Dec 14 14:21:23		OperatorAckAlarms	ACK	Operator Acknowledged Alarms
Dec 14 14:21:23	ACK RTN	TSCamWingdral.vf158AAlm	ALARM	Upper Reservoir Hi Hi Level (Warwick Probe At 158 Ft) Com
Dec 14 14:19:27	UNACK	TSCamWingdral.vf158AAlm	ALARM	Upper Reservoir Hi Hi Level (Warwick Probe At 158 Ft) Com
Dec 14 14:19:27		OperatorAckAlarms	OFF	Operator Acknowledged Alarms
Dec 14 09:41:14		OperatorAckAlarms	ACK	Operator Acknowledged Alarms
Dec 14 09:41:14	ACK RTN	TSM02GenGovPmp5wPmpClstr	NORMAL	Unit 2 Generator Pump Status Temperature Runback-02G
Dec 14 09:41:14	ACK	TSM02GenGovFeedbackTrbAlm	ALARM	Unit 2 Generator Reservoir Level Failed-02G
Dec 14 09:41:14	ACK	TSM02GenGovReal.vf16AAlm	ALARM	Unit 2 Generator Reservoir Level Failed-02G
Dec 14 09:41:14	ACK RTN	TSM02GenGovAckAlm	NORMAL	Unit 2 Exciter Alarm (30A) 02
Dec 14 09:41:14	ACK	TSCamWingdral.vfCaeAlm02	ALARM	Unit 2 Pump Cavitation Likely-02
Dec 14 09:41:14	ACK	TSM01GenGovReal.vf16AAlm	ALARM	Unit 1 Generator Reservoir Level Failed-01G
Dec 14 09:41:14	ACK	TSCamWingdral.vfCaeAlm01	ALARM	Unit 1 Pump Cavitation Likely-01
Dec 14 09:41:14	ACK	TSCamWingdral.vf152AAlm	ALARM	Upper Reservoir Low Low Level (Warwick Probe At 152 Ft) Com
Dec 14 05:40:05	UNACK	TSM01GenGovReal.vf16AAlm	ALARM	Unit 1 Generator Reservoir Level Failed-01G
Dec 14 05:40:05	UNACK	TSM02GenGovReal.vf16AAlm	ALARM	Unit 2 Generator Reservoir Level Failed-02G
Dec 14 05:26:15	UNACK	TSCamWingdral.vf152AAlm	ALARM	Upper Reservoir Low Low Level (Warwick Probe At 152 Ft) Com
Dec 14 05:26:04		TSM01GenGicGenRdyStrRtu	HOT READY	Unit 1 Generator Availability - Rtu
Dec 14 05:26:02		TSM02GenGicGenRdyStrRtu	HOT READY	Unit 2 Generator Availability - Rtu
Dec 14 05:25:42		TSM01GenGicGenRdyStrRtu	READY	Unit 1 Generator Availability - Rtu
Dec 14 05:23:51	UNACK	TSCamWingdral.vfCaeAlm02	ALARM	Unit 2 Pump Cavitation Likely-02
Dec 14 05:23:51	UNACK	TSCamWingdral.vfCaeAlm01	ALARM	Unit 1 Pump Cavitation Likely-01
Dec 14 05:23:40		TSM01TrbTarFlotStrRtu	STOPPED	Unit 1 Turbine Rotation - Rtu
Dec 14 05:18:31		TSM01WingLrshVlvClstr	CLOSED	Unit 1 Inlet Valve - Rtu
Dec 14 05:12:11		TSM01GenGicPmp5wPmpClstr	OPEN	Unit 1 Pump Switch - Rtu
Dec 14 05:12:11		TSM015ye138KvCkt1BPClstr	OPEN	Unit 1 138 KV Ckt 1B PCB - Rtu
Dec 14 05:10:45		TSM02GenGicPmpRdyStrRtu	READY	Unit 1 Pump Availability - Rtu
Dec 14 05:10:45		TSM01GenGicPmpMstrlyOvrRtu	OPEN	Unit 1 Pump PCB - Rtu
Dec 14 04:52:34		TSM02GenGicGenRdyStrRtu	READY	Unit 2 Generator Availability - Rtu
Dec 14 04:50:39		TSM02GenGovSpdDetected	STOPPED	Unit 2 Generator Speed Detected - 02G
Dec 14 04:50:39		TSM02TrbTarFlotStrRtu	STOPPED	Unit 2 Turbine Rotation - Rtu
Dec 14 04:41:29		TSM02WingLrshVlvClstr	CLOSED	Unit 2 Inlet Valve - Rtu
Dec 14 04:39:14		TSM02GenGicPmp5wPmpClstr	OPEN	Unit 2 Pump Switch - Rtu

2

3

4

5

6

7

8

9

10

11

12

13

14

The photograph above indicates the sequence (reading up the page) of events associated with the breach:

1. Pumping had stopped at 05:14:31 (5:14 AM) as shown in the second column from left,
2. Water floods up the canal or tail race into the pump/generators causing cavitation alarms to sound at 05:23:51 (5:23 AM),
3. At 05:26:15 an alarm indicates the upper reservoir is drained below the lowest water level sensor.

continued on next page

1



2

3

4

5

6

7


8

9

This photograph shows the displacement of the water level measurement sensors (the four black tubes) and the location of the water shaft used for draining and filling the upper reservoir.

continued on next page

1



2

3

The above photograph is in the tunnel that carries water to the power plant at the location where the steel liner within the tunnel begins.

4

5

6

7

8

9

10

11

12

13

14

15

continued on next page

1



2
3
4
5
6
7
8
9
10
11
12
13
14
15
16

The above photograph is of the power site and the blue cylinders are the tops of the pumps/generators.

continued on next page

1



2

3

4

The drainage gallery in the photograph above allows internal inspection of the dam and facilitates controlled drainage within the structure.

5

6

7

8

9

10

11

12

13

14

15

continued on next page

1




The photograph above shows the cleaning and mapping process.

2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17

continued on next page

1



2
3
4
5
6

The photograph above shows a cross section of the ring dike dam. The smooth face (right) is of the upstream or interior side of the dam. The downstream or exterior of the dam is to the left and is stair stepped, allowing for more economical concrete form work. The drainage gallery tunnel is also visible in the photograph.

