

FILED²

APR 08 2005

February 2005**Missouri Public
Service Commission**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
30	31	1	2	3	4	5
6	7	8	9	10	11	12
13	14	15	16 Notice issued for excavation to have sites marked (3 days prior)	17	18	19
20	21 Excavation (6 days) 13 th & McGee Need McGee closed & one lane of 13 th St. PRESIDENT'S DAY HOLIDAY	22 Excavation	23 Excavation	24 Excavation	25 Excavation	26 Excavation
27 Form and pour anchor and pad (2 days)	28 Form and pour anchor and pad	See March Calendar for continuation of schedule				

Exhibit No. 3**Case No(s) H-2005-0331****Date 01-04-05 Rptr FF**

March 2005

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
27 Close excavation at 14 th & Grand (2 days)	28 Manhole installed at 13 th & McGee Street. Complete excavation at 14 th & Grand – reopen 14 th & Grand to traffic.	1 Concrete setup (3 Days)	2 Concrete setup Excavation-14 th & Grand to cut and Cap line (2 days) (Need 2 lanes 14 th St. closed	3 Concrete setup Excavation-14 th & Grand	4 Prep for Outage on Saturday.	5 Outage for Cut & Cap both sites (req. customer approval)
6 Close excavation at 14 th & Grand (2 days)	7 Manhole installed at 13 th & McGee Street. Complete excavation at 14 th & Grand – reopen 14 th & Grand to traffic.	8 Tie in trap to system and secure manhole.	9 Pour flowable fill and close up excavation. (3 days)	10 Pour flowable fill and close up excavation	11 Pour flowable fill and close up excavation. 13 th & McGee Streets returned to service.	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30	31	1	2

Schedule Timeline (with comments)**Dates**

- | | | |
|----|---|----------------|
| 1 | Notice issued to have interferences marked
(three days notice required) | February 16 |
| 2 | Excavation on 13 th & McGee for manhole
installation. (will require 6 days to complete installation.
This will require McGee Street to be closed along with
one lane of 13 th Street for the duration of the work.
February 15 th – March 4 th). | February 21-26 |
| 3 | Form and pour Anchor & pad (2 days) | February 27-28 |
| 4 | Concrete Setup for Manhole (3 days) | March 1-3 |
| 5 | Begin excavation for work at 14 th & Grand
(2 days required to excavate steam line. Will require
two lanes to be closed on 14 th street until Feb. 28 th). | March 2-3 |
| 6 | Outage to cut and cap both sites
(requires approval from customers. This will remove steam
to facilities at coldest time of season for a period of approx.
12 hours. Approval for outage is key to schedule completion). | March 5 |
| 7 | Close excavation at 14 th and Grand
(2 days to close excavation at 14 th & Grand to allow
two closed lanes to be reopened for traffic) | March 6-7 |
| 8 | Manhole delivered and installed at 13 th & McGee | March 7 |
| 9 | Tie in trap to system and secure Manhole at 13 th & McGee | March 8 |
| 10 | Pour flowable sill and close up excavation at 13 th & McGee
(3 days to pour and close. Afternoon 4 th street lanes opened). | March 9-11 |