

Multi-Value Project Status as of Q3 2015

MVP No.	Project Name	State	Estimated In Service Date ¹		Status		Cost ¹	
			MTEP Approved	Q3 2015	State Regulatory Status	Construction	MTEP Approved	Q3 2015
1	Big Stone-Brookings	SD	2017	2017	●	Pending	226.7	226.7
2	Brookings, SD-SE Twin Cities	MN/SD	2011-2015	2013-2015	●	Complete	738.4	670.7
3	Lakefield Jct. - Winnebago-Winco-Burt area & Sheldon-Burt Area-Webster	MN/IA	2015-2016	2016-2018	●	Underway	550.4	541.1
4	Winco-Lime Creek-Emery-Black Hawk-Hazelton	IA	2015	2015-2018	●	Underway	468.6	464.3
5	N. LaCrosse-N. Madison-Cardinal (a/k/a Badger-Coulee Project) & Cardinal-Hickory Creek	WI/IA	2018-2020	2018-2020	◐	Pending	797.5	1034.0
6	Big Stone South - Ellendale	ND/SD	2019	2019	●	Pending	330.7	395.7
7	Ottumwa-Zachary	IA/MO	2017-2020	2017 - 2018	◐	Pending	152.3	191.9
8	Zachary-Maywood	MO	2016-2018	2015-2018	◐	Pending	112.8	153.4
9	Maywood-Herleman-Merdosia-Ipava & Merdosia-Austin	MO/IL	2016-2017	2015-2017	●	Underway	432.2	705.4
10	Austin-Pana	IL	2018	2016-2018	●	Pending	99.4	135.5
11	Pana-Faraday-Kansas-Sugar Creek	IL/IN	2018-2019	2016-2018	●	Underway	318.4	438.4
12	Reynolds-Burr Oak-Hiple	IN	2019	2019	●	Underway	271.0	271.0
13	Michigan Thumb Loop Expansion	MI	2013-2015	2012-2015	●	Complete	510.0	510.0
14	Reynolds-Greentown	IN	2018	2018	●	Pending	245.0	387.5
15	Pleasant Prairie-Zion Energy Center	WI	2014	2013	●	Complete	28.8	33.0
16	Fargo-Sandburg-Oak Grove	IL	2014-2019	2016-2018	●	Pending	199.0	223.5
17	Sidney-Rising	IL	2016	2016	●	Underway	83.2	90.6
Totals:							5,564	6,473

State Regulatory Status Indicator Scale

- Pending
- ◐ In regulatory process or partially complete
- Regulatory process complete or no regulatory process requirements

1. Estimates provided by constructing Transmission Owners. Costs stated in millions of nominal dollars.

MISO Exhibit No. 82
Date 1/27/16 Reporter JMB
File No. EA-2015-0146