#### SIGHT INSPECTION REPORT

# **INSPECTION INFORMATION**

Date of Inspection: 3/15/04 Inspector: Tim Haden FILED<sup>3</sup>

MAR 2 8 2005

Missouri Public MANUFACTURER Service Commission

Name: Cavalier Homes of Alabama Address: PO Box 300 City/State/Zip: Addison, AL 35540 Phone: 256-747-1575

#### RESPONSIBILITIES

Manufacturer to conduct a Subpart I on items: 1,2,3,4,5,6 Dealer to correct items: 7

DEALER Name: America's Home Brokers, Inc. Address: 345 John Deere Dr. City/State/Zip: Moscow Mills, MO 63362

CONSUMER INFORMATION

City/State/Zip: Foley, MO 63347

Name: Kennon, Keith and Teri

Address: 190 Widgeon Lane

hone: 636-662-2195

Model: 5028PH

Serial #: 58215AB

Phone: 636-366-4750

HOME INFORMATION

Date of Manufacture: 8/28/01

HUD Label #: NTA1151765/66

Manufacturer to conduct a Subpart I per the Manufactured Home Procedural and Enforcement Regulations 3282.401. References to Part 3280 refer to the Manufactured Home Construction and Safety Standards.

# SUMMARY OF PROBLEMS

- There or objects under the carpet throughout the home. The objects appear to be high staples or debris. 3280.303(b)
- 2) The front exterior door is damaged around the striker plate areas. The door is installed to tight and the striker plates have damaged the door. 3280.405(d)
- There is a patched area in the ceiling of the Den that is splitting. 3280.303(b)
- 4) The 4 bedroom doors and the master bedroom closet door need to be adjusted for proper alignment and operation. 3280.303(b)
- 5) There are several high fasteners on the roof that are preventing the shingles from properly sealing down. 3280.303(b), 3280.307(a)
- The faceplate around the exterior receptacle is missing. This will allow water infiltration behind the vinyl siding. 3280.307(a)

Dealer to correct the following set up deficiencies: Items <u>7a</u> thru <u>7k</u> refer to the manufacturer's installation set up manual. References to Part 3280 refer to the Manufactured Home Construction and Safety Standards.

## SUMMARY OF PROBLEMS

7) Set up deficiencies.

a) The support post under the foundation transverse beams need to be anchored to the concrete footer.

- b). The bottom board needs to be patched at the lag bolt locations along the centerline.
- c) The frame ground crossover wire has not been installed.
- d) The combustion air inlet for the fireplace must be vented to the exterior of the home.

Exhibit No.	7
Case No(s) MC-2005	-0048
Date3-02-05 Rptr	25

e) The electric cable installed under the home for the central air conditioner circuit is not protected in conduit from moisture and damage. 3280.808(k)

The Square D brand breaker installed in the Cutler Hammer brand panel box is not approved for use in this panel box. The panel box label requires the use of Cutler Hammer brand equipment only.

g) The drain line installed under the home must be supported with straps spaced not over 4' apart.

- h) The manufacture requires the ends of the 2 sections to be fastened together per the installation manual.
- i) The vinyl siding on the ends of the home is fastened too loose. The nails are sticking out approximately 1/2", the nails should be slightly loose.

j) The foundation wall is not properly vented. The manufacture requires a minimum of 1 square foot of ventilation for every 150 square feet of enclosed area.

k) The shingle ridge is open to the south, the ridge must open in the opposite direction of prevailing winds.

# Page 2 of 2

. . .

.



















Image L



v.

# BEFORE THE PUBLIC SERVICE COMMISSION STATE OF MISSOURI

Director of Manufactured Housing and Modular Units Program of the Public Service Commission, Complainant,

Case No. MC-2005-0028

America's Home Brokers, Inc.,

Respondent.

AFFIDAVIT

I Paul Kittle , having been duly subscribed and sworn, according to

law states as follows:

1. My name is Paul Kittle , I am an employee of Fruend

Investments.

2. At the direction of Todd Fruend I went to the manufactured home located at

<u>190 Widgeon Lane Foley Mo.</u> (Kennon) 7% 3. On the <u>191</u> day of <u>February</u>, 2009, I did the following

repair and/or service work at that location:

Tecompleted the list of repairs required from the public service commision report. Items 7a,7b,7c,7d,7e,7f,7g,7h,7i,7j,7k. these items are all complete and to my knowledge the customer is happy with the repairs made.

1

afflant

STATE OF MISSOURI SS COUNTY OF St. Louis

Before me this 22 day of <u>February</u>, 2005, appeared Paul Kittle, to me personally known who being duly sworn upon his/her oath

stated that the matters set forth in his/her Affidavit above were true and correct based upon his/her outh his/her own knowledge and did in my presence execute the foregoing affidavit.

NOTARY PUBLIC

My Commission Expires:



2











# 

and a second secon

and the second sec



MAME Ground (10220 UCK KCHON - Ikm hound tT

Count II Kennon Item 7(j)

138 Calculating building systems

Attic Ventilation for Moisture Control

300

where:

Notes:

# FORMULA:

V = total net area of vents in sq. ft. A = building area below attic in sq. ft.

# 1. Vent each joist space where ceiling is on the underside of joists; allow 1 1/2 in. free space above insulation.

- 2. Provide at least two vents on opposite sides of a gable roof.
- 3. Provide A/600 additional vent area at ridge of a hip roof.

۰.

4. Increase the net area by 1.25 for # 8 screen and by 2.00 for # 16 screen and by 3.00 for # 16 screen with louver.

## **Crawl Space Ventilation**

#### FORMULAS:

For covered soil:

$$V = \frac{A}{1600}$$

For uncovered soil:

$$V = \frac{A}{160} \text{ or } V = \frac{2L}{100} + \frac{A}{300}$$

#### where:

V = net area of vents in sq. ft.

- A = crawl space area in sq. ft.
- L = perimeter of crawl space in ft.

# Notes :

- 1. Provide at least four vents, one near each corner.
- 2. Increase net area by factors just listed for screens and louvers.

ADDANTEON HAND BOOK OF FORMULAS, TABLES & MARTEMA CI CALLO LANDUS.

# Keith and Theresa Kennon

C) Crossover wire not installed - Done

D) Combustion air- Done set up manual states 7.3.3 Combustion air intake ducts end just below the floor. You must extend them to the outside when your home has a crawlspace or basement. These added ducts are not supplied but may be purchase at local hardware store. This kit was purchased at lowes for the brand of fireplace installed.

E electric conduit not required by code - done

f) Wrong brand of breaker- Corrected

G) Drain line not strapped every 4'- Corrected

H) End of home not lagged- Installed screws

I) Vinyl siding installed to loose wasn't installed wrong however we adjusted - CODE IBC 2000 1405, 13.1. WAS Followed

J) Venting - Venting the math used is completely wrong the set up manual 9.8 states 1 sq ft for every square foot of area.

The home is 26'6'' x 76 ' Less the 16 " each way for the concrete walls leaving  $25'4 \times 75' 8$  or 1887 sq.ft of area not 2346 sq.ft. A difference of 459 sq.ft. Using 1887 divided by 150 this home would require 12.58 sq. ft of venting. The window which is figured is 6 sq ft of venting . This leaves a remaining amount of venting required of 6.6 sq. ft of venting this is obtained by the vent sizes of 8 x16 giving .89 sq ft of venting per vent x 12 vents gives 10.68 sq.ft. Of venting. That is 16.68 sq.ft. Of venting 4 sq.ft more than required

K) The ever changing prevailing winds this time he states the wind come s from the south.

We changed the shingle to the other direction however this homes front door face to the south so the directions stated in the report are in accurate

Tim Guidre, vent = .49 - wrong = .89 Tim Guidre need Horbs Sight venting - this mean need 32 vents Wrong formula - use venting for skirting - shall use crawl Wrong formula - use venting of covered Soil - (vapor barrier) Space venting of covered Soil - (vapor barrier) Need vents on 4 corners so Can get cross bentilation