

Exhibit No.:

Issues: Rate Base; Plant in  
Service

Witness: David W. Elliott

Sponsoring Party: MO PSC Staff

Type of Exhibit: Direct Testimony

Case No.: ER-2004-0570

Date Testimony Prepared: September 20, 2004

**MISSOURI PUBLIC SERVICE COMMISSION**

**UTILITY OPERATIONS DIVISION**

**DIRECT TESTIMONY**

**OF**

**DAVID W. ELLIOTT**

**THE EMPIRE DISTRICT ELECTRIC COMPANY**

**CASE NO. ER-2004-0570**

**Jefferson City, Missouri**

**September 2004**

**\*\*Denotes Highly Confidential Information\*\***

**NP**

**BEFORE THE PUBLIC SERVICE COMMISSION  
OF THE STATE OF MISSOURI**

In the Matter of the tariff filing of The )  
Empire District Electric Company to )  
implement a general rate increase for retail )  
electric service provided to customers in )  
its Missouri service area )

Case No. ER-2004-0570

**AFFIDAVIT OF DAVID W. ELLIOTT**

STATE OF MISSOURI )  
 ) ss  
COUNTY OF COLE )

David W. Elliott, of lawful age, on his oath states: that he has participated in the preparation of the following Direct Testimony in question and answer form, consisting of 17 pages of Direct Testimony to be presented in the above case, that the answers in the following Direct Testimony were given by him; that he has knowledge of the matters set forth in such answers; and that such matters are true to the best of his knowledge and belief.

  
\_\_\_\_\_  
David W. Elliott

Subscribed and sworn to before me this 17<sup>th</sup> day of September, 2004.

  
\_\_\_\_\_  
Notary Public

My commission expires \_\_\_\_\_  
DAWN L. HAKE  
Notary Public - State of Missouri  
County of Cole  
\*My Commission Expires Jan 9, 2005

1  
2  
3  
4

**TABLE OF CONTENTS**

In-Service Criteria..... 2  
Construction Audit..... 11

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
  
12  
  
13  
  
14  
  
15  
  
16  
  
17  
  
18  
  
19  
  
20  
  
21  
  
22  
  
23  
  
24  
  
25  
  
26  
  
27  
  
28

**DIRECT TESTIMONY**  
  
**OF**  
  
**DAVID W. ELLIOTT**  
  
**THE EMPIRE DISTRICT ELECTRIC COMPANY**  
  
**CASE NO. ER-2004-0570**

Q. Please state your name and business address.

A. David W. Elliott, P.O. Box 360, Jefferson City, Missouri, 65102.

Q. By whom are you employed and in what capacity?

A. I am employed by the Missouri Public Service Commission (Commission) as a Utility Engineering Specialist III in the Energy Department of the Utility Operations Division.

Q. Please describe your educational and work background.

A. I graduated from Iowa State University with a Bachelor of Science degree in Mechanical Engineering in May 1975. I was employed by Iowa-Illinois Gas and Electric Company (IIGE) as an engineer from July 1975 to May 1993. While at IIGE, I worked at Riverside Generating Station, first as an assistant to the maintenance engineer, and then as an engineer responsible for monitoring station performance. In 1982, I transferred to the Mechanical Design Division of the Engineering Department where I was an engineer responsible for various projects at IIGE's power plants. In September 1993, I began my employment with the Commission.

Q. Have you filed testimony previously before the Commission?

A. Yes. Please refer to Schedule 1 for the list of cases I have filed in.

1 Q. What is the purpose of your testimony in The Empire District Electric  
2 Company (Empire) rate case, Case No. ER-2004-0570?

3 A. The purpose of my testimony is to address certain issues concerning  
4 Empire's Energy Center. These issues are: the in-service criteria and the construction  
5 audit for the two new Energy Center Combustion Turbine Units.

6 Q. Have you been responsible for any in-service criteria or construction audit  
7 issues prior to this case?

8 A. Yes. Please refer to Schedule 2 for the list of units.

9 Q. Please describe the new units at Empire's Energy Center.

10 A. There are two new units at Energy Center (EC3 and EC4). Both are aero-  
11 derivative combustion turbines with a nominal output of 50 MW each. An aero-  
12 derivative turbine is based on a design very similar to the engines on a large jet. Each  
13 unit consists of two of these engines, which turn one generator. The aero-derivative type  
14 units are able to withstand the stress of starting and stopping better than larger  
15 combustion turbines. This ability allows these smaller units to follow the peak load  
16 requirements better.

### 17 In-Service Criteria

18  
19 Q. What are in-service criteria?

20 A. In-service criteria are a set of operational tests or operational requirements  
21 developed by the Staff to determine whether a new unit is "fully operational and used for  
22 service."

23 Q. Where does the phrase "fully operational and used for service" come  
24 from?

Direct Testimony of  
David Elliott

1           A.     The phrase comes from Section 393.135, RSMo. 2000, a statute that was  
2     adopted by Initiative, Proposition No. 1, on November 2, 1976. Section 393.135, RSMo.  
3     2000, which provides as follows:

4                     Any charge made or demanded by an electrical corporation for  
5                     service, or in connection therewith, which is based on the costs of  
6                     construction in progress upon any existing or new facility of the  
7                     electrical corporation, or any other cost associated with owning,  
8                     operating, maintaining, or financing any property before it is fully  
9                     operational and used for service, is unjust and unreasonable, and is  
10                    prohibited. (Emphasis added)

11  
12          Q.     How are in-service test criteria developed?

13          A.     The Staff develops its criteria, based on its review of the new unit's  
14     specifications and discussions with the Company.

15          Q.     Why are in-service criteria important?

16          A.     In-service criteria are the basis upon which a new unit is determined to be  
17     "fully operational and used for service" and is to be given ratemaking treatment. A new  
18     unit may not have any historical operating information from which the Staff could make a  
19     recommendation to the Commission of whether the new unit is "fully operational and  
20     used for service." In such situations, operational tests must be established and applied to  
21     new generating units in order for Staff to file its recommendation.

22          Q.     What do in-service criteria typically include?

23          A.     If there is little or no historical operating data available to show the unit  
24     capabilities or identify serious operating problems, Staff attempts to include certain  
25     operational tests that will give an indication of how the new unit will perform. Certain  
26     fundamental tests are included to prove whether the unit can start properly, shut down  
27     properly, operate at its full design capacity, operate for a period of time without tripping

Direct Testimony of  
David Elliott

1 off line, and operate at multiple load points, operate at its design minimum load point.

2 Other items the Staff would consider are whether the unit can meet the contract  
3 guarantees, and whether the full output of the unit can be delivered into the electrical  
4 distribution/transmission system.

5 Q. Do these units have some operational history?

6 A. Yes. Staff has been able to review the historical operational data to  
7 determine if there were any problems with the operation of the new unit. This review of  
8 historical data along with the testing of contract guarantees discussed below, constitutes  
9 the in-service criteria.

10 Q. What does a utility typically require from the manufacturer before final  
11 acceptance of a new unit?

12 A. Usually there are certain equipment operating parameters or conditions in  
13 the contract between the utility and the manufacturer, which the manufacturer guarantees  
14 to meet. The utility typically requires the manufacturer to prove the new equipment  
15 meets these contract performance guarantees. Examples of such contract performance  
16 guarantees would include a full load maximum heat rate (the amount of energy required  
17 to generate a kWh of electricity), an expected capacity, maximum emissions, and  
18 minimum exhaust gas temperature.

19 Q. Who manufactured the new combustion turbines?

20 A. Pratt & Whitney.

21 Q. Were there performance guarantees in the contract with Pratt & Whitney?

22 A. Yes.

Direct Testimony of  
David Elliott

1           Q.     Has the Staff developed in-service criteria for any units since Section  
2 393.135 RSMo 2000, went into effect in 1977?

3           A.     Yes. The Staff has developed in-service criteria for at least the following  
4 units: Wolf Creek and Callaway, which are nuclear units; Jeffrey Energy Center Units  
5 No. 1 and No. 2, Iatan, and Sibley Unit No. 3, which are coal fired units; State Line Units  
6 No. 1 and No. 2, which are natural gas/oil peaking units, and the State Line Combined  
7 Cycle unit. Schedule 3 attached to this testimony provides a summary of the criteria  
8 developed for each of these units.

9           Q.     Can any of the in-service test criteria the Staff developed for Iatan, Wolf  
10 Creek, Callaway, Jeffrey Energy Center, Sibley or State Line Combined Cycle be used  
11 for the EC3 and EC4 units?

12          A.     No. The listed units are not combustion turbines and would not have the  
13 same operational characteristics of a combustion turbine.

14          Q.     Can the in-service criteria the Staff developed for the State Line Units 1  
15 and 2 be used?

16          A.     Yes, with minor changes they could. The criteria for State Line Units 1  
17 and 2 were based on tests alone. However since there is historical operational data  
18 available for both the EC3 and EC4 Units, this historical data can be reviewed instead of  
19 testing.

20          Q.     In the past, has Empire followed the Staff's requirements for in-service  
21 testing of new units?

22          A.     Yes. The Staff required State Line Unit No. 1, State Line Unit No. 2, and  
23 State Line Combined Cycle Unit, to meet certain in-service test criteria before agreeing



1 that these units were fully operational and used for service. Empire tested State Line Unit  
2 No. 1 in 1995, State Line Unit No. 2 in 1997, and State Line Combined Cycle Unit in  
3 2001.

4 Q. What in-service criteria does the Staff propose the Commission use for the  
5 new Energy Center units in this proceeding?

6 A. The Staff recommends the in-service criteria set forth in Schedule 4  
7 attached to this testimony.

8 Q. How do these proposed criteria compare to the criteria the Staff has  
9 proposed for other units in the past?

10 A. As stated earlier, the proposed criteria for the new Energy Center Units are  
11 similar to those applied to the combustion turbine units at State Line, but are based more  
12 on a review of historical operational data. There are three specific differences between  
13 the criteria for Energy Center units and the State Line combustion turbine units:

14 • Staff removed the criterion for operating at a specific load for 72 hours.  
15 Energy Center combustion turbines are aero-derivative units and State Line combustion  
16 turbines are larger capacity units. Since aero-derivative units can be started and stopped  
17 more frequently than the larger combustion turbines, the Energy Center aero-derivative  
18 units are used for short term peaking and therefore do not need to prove that they can be  
19 operated over long periods of time.

20 • Staff removed the criterion of proving that there are no Missouri  
21 Department of Natural Resources (MoDNR) imposed limitations on operation due to  
22 emissions. MoDNR has the responsibility to determine if the units would be required to

Direct Testimony of  
David Elliott

1 have operational limits based on the guaranteed emissions. Also these units are peaking  
2 units, which operate only a limited number of times during the year.

3       • Staff removed the bonus/penalty section, which was first used by the Staff  
4 in the in-service criteria for State Line Units Nos. 1 and 2. Upon further review, the Staff  
5 does not believe that the items found in that section are appropriate to use in determining  
6 whether the EC3 and EC4 units are "fully operational and used for service." These types  
7 of potential contractual offsets are not truly relevant to the in-service status of a  
8 generating unit.

9       Q. Please explain Staff's criteria Item 1.

10       A. Item 1 of Staff's criteria requires that the major construction work be  
11 completed to be "fully operational". In order for the EC3 and EC4 Units to meet the rest  
12 of the criteria, the units must be operational. This is similar to Staff's criteria developed  
13 for Iatan, Jeffrey Energy Center Unit No. 2, and State Line Units Nos. 1 and 2.

14       Q. Has this criterion been met?

15       A. Yes. I visited the site on July 19, 2004, and found all major construction  
16 work completed.

17       Q. Please explain Staff's criteria item 2.

18       A. Item 2 of the Staff's criteria requires that all the pre-operational tests have  
19 been successfully completed.

20       Q. Has this criterion been met?

21       A. Yes. I have reviewed the Pratt & Whitney commissioning manuals for the  
22 turbines and the Bush generator commissioning report for the generators. I found all

Direct Testimony of  
David Elliott

1 pre-operational tests completed. Copies of the cover and table of contents pages are  
2 shown in Schedule 5.

3 Q. Please explain Staff's criteria Item 3 and Item 4.

4 A. Item 3 and Item 4 of the Staff's criteria require the new EC3 and EC4  
5 Units to be able to start normally and stop normally. The Staff believes that for the EC3  
6 and EC4 Units to be "fully operational and used for service" the units should start and  
7 stop as designed. This is similar to Staff's criteria developed for State Line Units Nos. 1  
8 and 2.

9 Q. Have these two criterion been met?

10 A. Yes. I have reviewed the operational logbooks for both units covering the  
11 period of time from April 2003 through June 2004, which indicate the units have met this  
12 criterion.

13 Q. Please explain Staff's criteria Item 5.

14 A. Item 5 of Staff's criteria requires that the unit has demonstrated the  
15 capability to operate as designed at a minimum load. The unit may be required to operate  
16 at that load due to Empire's system requirements. Staff believes the units should be able  
17 to operate at the minimum load point.

18 Q. Have the units met this criterion?

19 A. Yes. I have reviewed the operating data for both units from May 2003  
20 through July 2004. During this period EC3 Unit operated at or near the minimum load  
21 point for 66 hours, and EC4 Unit has operated at or near the minimum load point for 101  
22 hours indicating that the units have met this criterion. See Schedule 6.

23 Q. Please explain Staff's criteria Item 6.

Direct Testimony of  
David Elliott

1           A.     Item 6 of the Staff's criteria requires that the units demonstrate the  
2     capability to operate as designed at nominal load. The Staff believes that it needs to be  
3     established that the EC3 and EC4 Units are capable of generating close to its nominal  
4     capacity for a reasonable period of time.

5           Q.     Have the units met this criterion?

6           A.     Yes. I have reviewed the operating data for both units from May 2003  
7     through July 2004. During this period EC3 Unit operated at or above the nominal load  
8     point for 193 hours, and EC4 Unit operated at or above the nominal load point for 197  
9     hours. This indicates that the units have met this criterion. See Schedule 6.

10          Q.     Please explain Staff's criteria Item 7.

11          A.     Item 7 of Staff's criteria requires that the units to have successfully met all  
12     contract operational guarantees.

13          Q.     Have the units met this criterion?

14          A.     Yes. I have reviewed the results of the performance testing done for both  
15     units. The units met all operational guarantees. Copies of the summary pages are shown  
16     in Schedule 7.

17          Q.     Please explain Staff's criteria Item 8.

18          A.     Item 8 of Staff's criteria requires that there be sufficient transmission  
19     facilities to carry the design net capacity of the EC3 and EC4 Units into Empire's  
20     electrical system. Staff believes the EC3 and EC4 Units energy cannot be "used for  
21     service" if the energy they produce cannot be transmitted into the electrical system.

22          Q.     Has this criterion been met?

Direct Testimony of  
David Elliott

1           A.     Yes. I have reviewed the transmission planning results for the Empire's  
2 system including the new units (Beecher Direct schedule BPB-4), and the design capacity  
3 ratings of the transmission lines from Energy Center Plant. My review of these  
4 documents indicates that there is sufficient transmission capacity. See Schedule 8.

5           Q.     Please explain Staff's criteria Item 9.

6           A.     Item 9 of Staff's criteria requires that the EC3 and EC4 Units will  
7 successfully demonstrate the ability to start on liquid fuel. These units are capable of  
8 operating on both natural gas and fuel oil. Staff's criteria require that the units can start  
9 on the back up fuel oil.

10          Q.     Has this criterion been met?

11          A.     Yes. I have reviewed the operational log (Beecher Direct Schedule  
12 BPB-4) and operating data sheets (See Schedule 9) for the start up on oil.

13          Q.     Please explain Staff's criteria Item 10.

14          A.     Item 10 of the Staff's criteria require the Units to successfully demonstrate  
15 the ability to transfer from natural gas fuel to liquid fuel.

16          Q.     Has this criterion been met?

17          A.     Yes. I have reviewed the operational log (Beecher Direct schedule  
18 BPB-4), which demonstrate that the units have the ability to transfer from natural gas to  
19 fuel oil.

20          Q.     What is your conclusion regarding in-service testing of the EC3 and EC4  
21 Units?

1           A.     Based on my review and analysis of the data, the EC3 and EC4 Units have  
2 met all of the required in-service criteria. Therefore, I recommend that the EC3 and EC4  
3 Units be considered fully operational and used for service.

4                                   **Construction Audit**

5  
6           Q.     What is a construction audit?

7           A.     A construction audit is the Staff's review of a construction project to  
8 determine the final cost of the project and whether the project was completed as planned  
9 and on time per schedule.

10          Q.     Has Staff previously performed a construction audit on an Empire project?

11          A.     Yes. Most recently the Staff audited the construction of the State Line  
12 Combined Cycle unit in 2001.

13          Q.     Which Staff personnel performed the construction audit of EC3 and EC4?

14          A.     Staff witness Roberta McKiddy and I, in conjunction with the Staff Co-  
15 Case Coordinator, Steve Rackers conducted the construction audit.

16          Q.     What was your responsibility on the construction audit?

17          A.     I monitored the progress of the project during construction and reviewed  
18 the costs associated with the project.

19          Q.     Has the Staff identified any concerns with the project?

20          A.     Yes. During the construction of EC3 and EC4, Empire had to remove the  
21 primary contractor, Patch Construction L.L.C. (Patch) from the project, resulting in  
22 additional costs to complete the project above the adjusted contract price.

23          Q.     Why did Empire remove Patch from the project?

Direct Testimony of  
David Elliott

1           A.     Empire removed Patch from the project on January 28, 2003, because  
2 Patch was unable to complete the project for the adjusted contract price.

3           Q.     Did this impact the schedule of the project?

4           A.     No. Empire was able to meet its original completion date of spring 2003.

5           Q.     Did this impact the cost of the project?

6           A.     Yes. The cost of the project was impacted primarily because of the  
7 inability of Patch to properly manage the cost of the project. Staff's review of Empire's  
8 Expense report for Energy Center FT8 TwinPac project dated 7/29/04 indicates the final  
9 project cost included an additional \$4,052,535 paid to the subcontractors above the  
10 approved adjusted contract amount.

11          Q.     Is this the total cost incurred due to the problems with Patch?

12          A.     No. This was only the cost to pay the subcontractors to complete the  
13 project after Patch, the project construction contractor, was paid the full amount of its  
14 contract and the project was still not completed. To complete the project, Empire also  
15 paid \$253,687 to Black & Veatch for safety and accounting personnel to finish the  
16 project, and paid \$15,135 in legal fees to pursue a judgment for damages against Patch.  
17 The total cost incurred by Empire due to the problems with Patch is \$4,321,356 (See  
18 Schedule 10).

19          Q.     What would the consequences have been if Empire had not paid the  
20 subcontractors to complete the work?

21          A.     Without paying the subcontractors to finish the work, the project would  
22 have stopped, delaying the operational date of the turbines. Empire needed capacity for

Direct Testimony of  
David Elliott

1 the summer of 2003, and any delay would have meant that Empire most likely would  
2 have had to purchase capacity through a short-term capacity agreement.

3 Q. Was there anything in the contract Empire had with Patch that should have  
4 prevented this cost overrun?

5 A. Yes. Article 5.5 and Exhibit G of the original contract between Empire  
6 and Patch required Patch to provide Empire with a performance bond within 21 business  
7 days after the contract was signed on February 15, 2002.

8 Q. What is a performance bond?

9 A. Black's Law Dictionary, Seventh Edition, page 1158 defines a  
10 performance bond as: " 1. A bond given by a surety to ensure the timely performance of a  
11 contract. . . . 2. A third party's agreement to guarantee the completion of a construction  
12 contract upon the default of the general contractor."

13 Q. Did Patch provide a performance bond to Empire as required by the  
14 contract?

15 A. No.

16 Q. Does Staff believe this \$4,321,356 should be included in rate base?

17 A. Staff witness Roberta McKiddy of the Accounting Department will  
18 address the ratemaking treatment of this amount in her testimony.

19 Q. Did you review other cost overruns for this project?

20 A. Yes. I reviewed the change orders written to modify the cost of the  
21 project from the initial contract cost.

22 Q. What is a change order and what does it do?



Direct Testimony of  
David Elliott

1           A.     A change order is a method by which the contractor receives approval  
2 from the company to initiate a change in the work and/or the cost specified in the original  
3 contract. Change orders provide a method by which the company can track any changes  
4 in the cost of the project and provide specific information as to why the cost changed.

5           Q.     Has Empire issued change orders for the EC3 and EC4 construction  
6 project?

7           A.     Yes.

8           Q.     Have you identified any additional concerns with the cost overruns  
9 associated with the project other than the \$4,321,356 already discussed above?

10          A.     No. I reviewed the cost overruns incurred on the project by reviewing all  
11 change orders and Empire has provided information to the Staff to adequately explain  
12 and justify the additional cost overruns incurred for the Energy Center project

13          Q.     What is the amount of additional cost overruns incurred by the Company  
14 for the EC3 and EC4 Units?

15          A.     The Staff reviewed change orders in the amount of \*\* HC \*\*.

16          Q.     Can you summarize the cost overruns?

17          A.     Yes. Schedule 11 identifies the major change order cost overruns.

18          Q.     Is it unusual to have cost overruns on a project of this size?

19          A.     No. Most construction projects have cost overruns. The larger the  
20 project, the more complex the project is. The more complex a project is, the more likely  
21 it is that unforeseen situations will occur as construction progresses.

22          Q.     Does Schedule 11 and your previous discussion explain all of the cost  
23 overruns on this project?

**NP**

Direct Testimony of  
David Elliott

1 A. Yes.

2 Q. What information did you review to identify the cost overruns?

3 A. I reviewed the change orders relating to increased project cost estimates,  
4 and discussed them with Empire personnel.

5 Q. Did you group these change order costs into major categories?

6 A. Yes. I have identified four categories in which the major change orders  
7 can be grouped. These four categories are:

8 I. Change orders due to the final design decisions.

9 II. Change orders due to additions made to the project design by Empire.

10 III. Change orders due to the changes made for unexpected conditions  
11 discovered during the construction.

12 IV. Change orders due to minor changes to work.

13 Q. Please explain category I.

14 A. These change orders were required because this project, as most large  
15 projects are, was bid before final design decisions were made. As a result some contracts  
16 were issued with the expectation that change orders would need to be written later based  
17 on final design requirements. An example would be the \*\* HC  
18 HC \*\*. The original bid proposal \*\* HC  
19 HC \*\*. Empire reviewed the  
20 original proposal and \*\* HC \*\*.

21 Q. Please explain category II.

22 A. These change orders were written for the additional design changes made  
23 by Empire as the project progressed. An example of this would be the entrance to the

**NP**

Direct Testimony of  
David Elliott

1 basement control cable room for the combustion turbines. Empire made a decision to add  
2 an entryway to the basement replacing the ladder access arrangement in the original  
3 design.

4 Q. Please explain category III.

5 A. These change orders were written for the additional work and/or material  
6 needed to overcome unforeseen problems that occurred during the construction. An  
7 example of this would be the additional excavation work required after the project  
8 started. The original design required a specific amount of excavation to be done based on  
9 preliminary borings, but after the site excavation started an excessive amount of rock was  
10 encountered that had to be removed.

11 Q. Please explain category IV.

12 A. On any project there is a possibility that some of the work will not follow  
13 the original design or the planned construction. A project of this size, involves many  
14 different pieces of equipment built by different suppliers, which are designed to be  
15 assembled into one operating unit. Under these circumstances, the number of possible  
16 construction problems increases. Typically, the engineer on a project attempts to plan for  
17 this kind of work by including a contingency amount to cover the costs incurred for this  
18 unexpected or unforeseen work

19 Q. What is the Staff's recommendation of the EC3 and EC4 Units revised  
20 project costs based on the change orders?

21 A. The Staff recommends the change order costs of \*\* HC \*\* be  
22 subject to rate base treatment.

**NP**

Direct Testimony of  
David Elliott

1 Q. Do you think Empire needs to do a better job of tracking project costs in  
2 the future?

3 A. Yes. I found room for improvement. Staff has been informed by Empire,  
4 that it \*\* HC

5 HC \*\*. Also, from discussions with Empire personnel during Integrated Resource  
6 Planning meetings, Staff is aware that Empire is \*\* HC

7 HC

8 HC \*\* With these possible future projects, Empire needs to improve how it  
9 tracks its own project costs. This would allow anyone, including Empire's internal  
10 and/or external auditors, to be able to follow the changes in the costs and verify the  
11 reasons why the final project cost was different than the initial budgeted cost even years  
12 later. Staff would be glad to meet with Empire on an informal basis to discuss how to set  
13 up a system that would work better at tracking Empire's future project construction costs.

14 Q. Does this conclude your direct testimony?

15 A. Yes, it does.