Exhibit No.: Issues:

Rate Base; Plant in Service

Witness: Sponsoring Party: Type of Exhibit: Case No.: Date Testimony Prepared: David W. Elliott Mo PSC Staff Surrebuttal Testimony ER-2004-0570 November 23, 2004

# MISSOURI PUBLIC SERVICE COMMISSION

## UTILITY OPERATIONS DIVISION

FILED

DEC 2 8 2004

Missouri Public Service Commission

## SURREBUTTAL TESTIMONY

OF

## DAVID W. ELLIOTT

### THE EMPIRE DISTRICT ELECTRIC COMPANY

CASE NO. ER-2004-0570

Jefferson City, Missouri November 2004

\*\*Denotes Highly Confidential Information\*\*



Exhibit N

Date 2 060 Rptr X

Case No(s) 52-2

#### **BEFORE THE PUBLIC SERVICE COMMISSION**

#### OF THE STATE OF MISSOURI

In the Matter of the tariff filing of The ; Empire District Electric Company to ; implement a general rate increase for retail ; electric service provided to customers in ; its Missouri service area ;

Case No. ER-2004-0570

#### AFFIDAVIT OF DAVID W. ELLIOTT

STATE OF MISSOURI ) ) ss COUNTY OF COLE )

David W. Elliott, of lawful age, on his oath states: that he has participated in the preparation of the following Surrebuttal Testimony in question and answer form, consisting of <u>4</u> pages of Surrebuttal Testimony to be presented in the above case, that the answers in the following Surrebuttal Testimony were given by him; that he has knowledge of the matters set forth in such answers; and that such matters are true to the best of his knowledge and belief.

David W. Ellion

Subscribed and sworn to before me this 22 day of November, 2004.

DAWAN I HANK Norsy Public - State of Mission Country of Corr Section The Public Birds Birds 2005 My commission expires ......

1		SURREBUTTAL TESTIMONY			
2		OF			
3		DAVID W. ELLIOTT			
4		THE EMPIRE DISTRICT ELECTRIC COMPANY			
5		CASE NO. ER-2004-570			
6					
7	Q.	Please state your name.			
8	А.	David W. Elliott.			
9	Q.	Are you the same David W. Elliott who has previously filed Direct and			
10	Rebuttal Testimony in this case?				
11	A.	Yes, I am.			
12	Q.	What is the purpose of your Surrebuttal Testimony?			
13	А.	The purpose of my Surrebuttal Testimony is to address the minor			
14	criticisms of my Rebuttal Testimony on the costs of the Energy Center units 3 & 4				
15	project, raised in the Rebuttal Testimony filed by The Empire District Electric Company				
16	(Empire) witness Mr. Brad Beecher.				
17	Q.	What are these criticisms?			
18	A.	These criticisms were that:			
19		1. I used the words "cost overrun" to describe change order costs that			
20		exceeded contract amounts;			
21		2. I stated that Patch was paid the contract amount by Empire;			
		1			

	Surrebuttal Testimony of David W. Elliott			
1	3. I stated that Empire most likely would have been able to purchase			
2	short term capacity to meet the 2003 needs if the new units at Energy			
3	Center were not completed on time; and			
4	4. I stated that Empire had ** HC			
5	<u>HC</u> **.			
6	Q. Would you agree with Empire witness Beecher who characterized these			
7	criticisms as "minor details" (Beecher Rebuttal Testimony page 25, line 13)?			
8	A. Yes.			
9	Q. Do any of these items addressed in Beecher's testimony change the			
10	findings of your Direct Testimony?			
11	A. No.			
12	Q. Please discuss the concern raised by Empire witness Beecher regarding			
13	your use of the words "cost overtun".			
14	A. Empire witness Beecher states "change orders are a normal occurrence			
15	during a project of this scope and should not be largely categorized as "cost overruns" but			
16	rather changes in scope" (Beecher Rebuttal Testimony page 27, lines 18 through 20). I			
17	used the term "cost overrun" to describe the costs due to change orders that were above			
18	the original contract costs, or costs that ran over the contract amount. I agree with			
19	Empire witness Beecher that these cost overruns were due to changes in the scope of the			
20	project. I did not use the term "cost overrun" to imply that these costs should not be			
21	allowed. In fact, after an examination of the contract change order costs due to changes			
22	in scope, the Staff allowed these costs.			
23				

.

Ŧ

2

NP

-

# Surrebuttal Testimony of David W. Elliott

Q. Please discuss the concern raised by Empire regarding the project costs
 paid to Patch.

A. Empire witness Beecher states that "Empire did not pay to Patch its entire contract value." (Beecher rebuttal page 26, line 6). My statement was intended to point out the fact that the additional costs above the contract amount that was paid to complete the project were being paid directly to the subcontractors rather than to Patch.

Q. Please discuss the concern raised by Empire witness Beecher regarding
your characterization of Empire's capacity options for 2003.

A. Empire witness Beecher states that although "Empire agrees that it needed
the capacity to meet its customers needs in the summer of 2003, Empire disagrees that a
short-term contract was a possible alternative at the time." (Beecher Rebuttal Testimony
page 26, lines 13 through 15). The only reason I mention short-term capacity was to
attempt to identify a possible option Empire might have pursued if the new units were not
available.

Q. Please discuss the concern raised by Empire witness Beecher regarding
your characterization of Empire's \*\* <u>HC</u>\_\_\_\_\_\_\*\*.

 17
 A. Staff received an email from Dave Gibson of Empire on July 14, 2004,

 18
 stating \*\* <u>HC</u>

 19
 <u>HC</u> \*\* (see Schedule 1).

 20
 Staff took this as an indication that Empire \*\* <u>HC</u> \*\*. I only

 21
 mentioned \*\* <u>HC</u> \*\* in Direct Testimony to inform the Commission that

 22
 Empire does have plans in the near future for \*\* <u>HC</u> \*\*.

23

3

	Surrebuttal Testimony of David W. Elliott				
1		Q.	What is the current status of Empire's plans to ** HC		
2	HC_	<u>.                                    </u>	**		
3		A.	Empire witness Beecher states ** HC		
4	<u>HC</u>				
5	<u>нс</u>		** (Beecher Rebuttal Testimony page 28, lines 11-13)	•	
6	l.	Q.	Does this conclude your Surrebuttal Testimony?		
7		A.	Yes, it does.		
i					
	ľ				
			4	<b>NP</b>	
	u		1	1.4	

Schedule 1 Has Been Deemed

• --

v

1

**Highly Confidential** 

In Its Entirety