

**BEFORE THE PUBLIC SERVICE
COMMISSION OF THE STATE OF MISSOURI**

In the Matter of the Application of Union Electric)
 Company d/b/a Ameren Missouri for Permission and)
 Approval and a Certificate of Public Convenience and) File No. EA-2018-0202
 Necessity Authorizing it to Construct a Wind Generation)
 Facility.)

SUBMISSION OF QUARTERLY REPORT

COMES NOW Union Electric Company d/b/a Ameren Missouri (“Ameren Missouri” or “Company”), and pursuant to ¶ 6 of the Third Stipulation and Agreement filed in this case and approved by the Commission by its *Order Approving Third Stipulation and Agreement*, hereby submits its Quarterly Progress Report for progress through the second quarter of 2019.

Respectfully submitted:

/s/ James B. Lowery
James B. Lowery, Mo. Bar #40503
 SMITH LEWIS, LLP
 P.O. Box 918
 Columbia, MO 65205-0918
 (T) 573-443-3141 (F)
 573-442-6686
lowery@smithlewis.com

Wendy K. Tatro, #60261
 Director and Assistant General Counsel
 Ameren Missouri
 1901 Chouteau Avenue
 St. Louis, MO 63103
 Telephone (314) 554-3484
 Facsimile (314) 554-4014
 E-Mail: AmerenMOService@ameren.com

**Attorneys for Union Electric Company d/b/a
 Ameren Missouri**

CERTIFICATE OF SERVICE

The undersigned hereby certifies that a true and correct copy of the foregoing document was served on all parties of record via electronic mail (e-mail) on this 1st day of July, 2019.

/s/James B. Lowery
James B. Lowery

**Reference: PUBLIC SERVICE COMMISSION OF THE STATE OF MISSOURI
File No. EA-2018-0202**

Subject: Quarterly Reporting requirements set forth in the THIRD STIPULATION AND AGREEMENT before the Public Service Commission of the State of Missouri regarding the CCN pursuant to Section 393.170.1 to construct and own a wind generation facility to be constructed in Schuyler and Adair Counties in Missouri, under the Build Transfer Agreement (“BTA”) with TG High Prairie Holdings.


Quarterly Progress Report:

Build Transfer Agreement Amendments

Fourth Amendment to the Build Transfer Agreement (BTA)

Executed June 20, 2019

This amendment was executed to ***



Plans and Specifications

Specifications were completed in September 2018 with final copies provided either as part of the original application in the case or subsequently in response to MPSC DR 0001 or one of the supplemental responses thereto. Plans will be further developed, reviewed, and finalized in 2019. Ameren Missouri will file complete plans and specifications with the Public Service Commission prior to commencement of construction in the third quarter of 2019 (plans will be provided for the near term construction but may not be available for all future activities at the start of construction of the first activity - for instance, electrical plans may not be final at the time civil construction commences). During the second quarter, the 30% Final Design was received and reviewed by Ameren Missouri.

Permits

Permit	Agency	Status (Issued/Applied for/ Not yet applied for)
Schuyler County Crossing Assents	Schuyler County	Issued
Adair County Crossing Assents	Adair County	Issued
Schuyler County Road Use Agreement	Schuyler County	Issued
Adair County Road Use Agreement	Adair County	Issued
Floodplain Permits	Emergency Management Office	Not yet applied for – will only be applied for if facilities are located in floodplain
Determination of No Hazard to Air Navigation for each wind turbine and meteorological tower	Federal Aviation Administration	Issued
General Stormwater Permit for Construction Activity (NPDES)	Missouri Department of Natural Resources	Not yet applied for
Crossing Permits for Utility Crossing of State Highways	Missouri Department of Transportation	Not yet applied for
Air Permit for Construction of Minor Source	Missouri Department of Natural Resources	Not yet applied for
Eagle Take Permit ("ETP")	USFWS	Not yet applied for
Incidental Take Permit - Bats ("ITP")	USFWS	Not yet applied for (Ongoing discussions with USFWS and MDC regarding the Habitat Conservation Plan)
Missouri Department of Transportation Driveway Permits	MDOT	Not yet applied for
ACOE Section 404 (Nationwide Permit)	Army Corps of Engineers	Applied for