

**BEFORE THE PUBLIC SERVICE COMMISSION
OF THE STATE OF MISSOURI**

Richard D. Smith,)	
Complainant,)	
)	
vs.)	Case No. EC-2007-0106
)	
AmerenUE,)	
Respondent.)	

REPORT ON SECOND AND THIRD MILESTONES

COMES NOW Union Electric Company d/b/a AmerenUE (AmerenUE or Company), and for its Report on Second and Third Milestones, states as follows:

1. On January 24, 2007, the Missouri Public Service Commission (Commission) issued its *Order Granting Motion to Schedule a Technical Conference*. The conference was scheduled for February 1, 2007.
2. On February 1, 2007, the technical conference was held. At the technical conference, it was agreed by all parties that AmerenUE would commit to certain milestones, including completion of the substation and reconductoring of certain lines. AmerenUE previously reported on the completion of the first milestone. The second milestone listed required the rebuilding of the existing single phase line from Yonkers Road to John Smith Road and the third milestone was for the installation of fuses at Mr. Smith's property or near the end of the line serving Mr. Smith, if determined beneficial. Both of these tasks were to be completed no later than September 1, 2007.
3. The Commission accepted the proposed reporting schedule in its February 27, 2007 *Order Adopting Parties' Unanimous Resolution to Complaint*.
4. AmerenUE has completed the rebuilt of the line from Yonkers Road to John Smith Road and energized the new line the week of August 20, 2007, well ahead of

the scheduled milestone date. Part of this work included the installation of fuses on the line. The Company is currently in the process of rebuilding the line along John Smith Road and is installing fuses as part of that rebuild. Because the decision was made to rebuild this line rather than to just install fuses, it is expected to take an additional two weeks for completion. At that time, both milestones will be satisfied.

WHEREFORE, AmerenUE respectfully requests the Commission accept this milestone report in response to the Commission's order of February 27, 2007.

Respectfully submitted,

UNION ELECTRIC COMPANY,
d/b/a AmerenUE

By: /s/ *Thomas M. Byrne*

Steven R. Sullivan, # 33102

Sr. Vice President, General
Counsel and Secretary

Thomas M. Byrne, # 33340

Managing Assoc. General Counsel
Ameren Services Company

P.O. Box 66149

St. Louis, MO 63166-6149

(314) 554-2514 (phone)

(314) 554-4014 (fax)

ssullivan@ameren.com

tbyrne@ameren.com

CERTIFICATE OF SERVICE

The undersigned hereby certifies that a true and correct copy of the foregoing was served on the following parties via electronic mail (e-mail) or via regular mail on this 5th day of September, 2007.

General Counsel Office
Missouri Public Service Commission
200 Madison Street, Suite 800
P.O. Box 360
Jefferson City, MO 65102
GenCounsel@psc.mo.gov

Williams Nathan
Missouri Public Service Commission
200 Madison Street, Suite 800
P.O. Box 360
Jefferson City, MO 65102
Nathan.Williams@psc.mo.gov

Mills Lewis
Office Of Public Counsel
200 Madison Street, Suite 650
P.O. Box 2230
Jefferson City, MO 65102
opcservice@ded.mo.gov

Department Legal
Black River Electric Cooperative
Highway 72
P.O. Box 31
Fredericktown , MO 63645

Smith D Richard
Richard D. Smith
12787 John Smith Road
Potosi, MO 63664

Thomas M. Byrne

Thomas M. Byrne