

**BEFORE THE PUBLIC SERVICE
COMMISSION OF THE STATE OF MISSOURI**

In the Matter of the Application of Union Electric)
Company d/b/a Ameren Missouri for Permission and)
Approval and a Certificate of Public Convenience and) File No. EA-2019-0021
Necessity Authorizing it to Construct a Wind Generation)
Facility.)

SUBMISSION OF QUARTERLY REPORT

COMES NOW Union Electric Company d/b/a Ameren Missouri (“Ameren Missouri” or “Company”), and pursuant to ¶ 6 of the Third Stipulation and Agreement filed in this case and approved by the Commission by its *Order Approving Third Stipulation and Agreement*, hereby submits its Quarterly Progress Report for progress through the second quarter of 2019.

Respectfully submitted:

/s/ James B. Lowery

James B. Lowery, Mo. Bar #40503
SMITH LEWIS, LLP
 P.O. Box 918
 Columbia, MO 65205-0918
 (T) 573-443-3141 (F)
 573-442-6686
lowery@smithlewis.com

Wendy K. Tatro, #60261

Director and Assistant General Counsel
Ameren Missouri
1901 Chouteau Avenue
St. Louis, MO 63103
Telephone (314) 554-3484
Facsimile (314) 554-4014
E-Mail: AmerenMOService@ameren.com

**Attorneys for Union Electric Company d/b/a
Ameren Missouri**

CERTIFICATE OF SERVICE

The undersigned hereby certifies that a true and correct copy of the foregoing document was served on all parties of record via electronic mail (e-mail) on this 1st day of July, 2019.

/s/James B. Lowery
James B. Lowery

**Reference: PUBLIC SERVICE COMMISSION OF THE STATE OF MISSOURI
File No. EA-2019-0021**

**Subject: Quarterly Reporting requirements set forth in the THIRD STIPULATION
AND AGREEMENT before the Public Service Commission of the State of
Missouri regarding the CCN pursuant to Section 393.170 to construct and
own a wind generation facility to be constructed in Atchison County
Missouri, under the Build Transfer Agreement (“BTA”) with EDF-RE US
Development, LLC.**

Quarterly Progress Report:

Plans and Specifications

Specifications were completed in October 2018 with final copies provided as part of the original application in the case. Plans are being further developed, reviewed, and finalized in 2019. Ameren Missouri will file complete plans and specifications with the Public Service Commission prior to commencement of construction in the first quarter of 2020 (plans will be provided for the near term construction but may not be available for all future activities at the start of construction of the first activity - for instance, electrical plans may not be final at the time civil construction commences).

Permits

	Permit	Agency	Status (Issued/Applied for/ Not yet applied for)
1.	County Assent Resolution 2018-02 for Use of County Roads adopted July 10, 2018	Atchison County, Missouri County Commission	Issued
2.	Road Use and Maintenance Agreement entered into on July 10, 2018	Atchison County	Issued
3.	County Right-of-Way Easement Agreement executed July 10, 2018	Atchison County, Missouri County Commission, Atchison County Road District	Issued
4.	Floodplain Permits	Emergency Management Office	Not yet applied for – will only be applied for if facilities are located in floodplain
5.	Conservation Reserve Program Contract Amendment	USDA Farm Service Agency	Not yet applied for
6.	Determination of No Hazard to Air Navigation for each wind turbine and meteorological tower	Federal Aviation Administration	Issued
7.	General Stormwater Permit for Construction Activity (NPDES)	Missouri Department of Natural Resources	Not yet applied for
8.	Crossing Permits for Utility Crossing of State Highways	Missouri Department of Transportation	Not yet applied for
9.	Air Permit for Construction of Minor Source	Missouri Department of Natural Resources	Not yet applied for
10.	Eagle Take Permit ("ETP")	USFWS	Applied for – Eagle Conservation Plan negotiations are ongoing
11.	Missouri Department of Transportation Driveway Permits	Missouri Department of Transportation	Not yet applied for