

**BEFORE THE PUBLIC SERVICE COMMISSION
OF THE STATE OF MISSOURI**



In the Matter of the Application of Kansas City)
Power & Light Company for Approval to Make)
Certain Changes in its Charges for Electric)
Service to Continue the Implementation of)
Its Regulatory Plan)

File No. ER-2010-0355

REPORT AND ORDER

Issue Date:

April 12, 2011

Effective Date:

April 22, 2011

TABLE OF CONTENTS

Appearances	4
Procedural History	7
Non-unanimous Stipulations and Agreements	8
General Findings of Fact	9
General Conclusions of Law	11
Jurisdiction	12
Burden of Proof	14
Ratemaking Standards and Practices	14
The Issues	18
I. Rate Base	18
A. Iatan	18
Findings of Fact	19
Cost Control System and Unidentified Cost Overruns	21
Cost Variance Identification	26
Staff Perspective of Cost Control System	34
Specific Disallowances Proposed by Staff	42
ALSTOM 1 Settlement Agreement	42
ALSTOM Unite 1 Settlement Amount	44
Unit 1 Liquidated Damages	46
ALSTOM Unit 2 Settlement Agreement Adjustment	48
Incentive Payments	48
Unit 2 Liquidated Damages.....	49
Schiff Hardin LLP Adjustments – Iatan	52
Schiff Hardin LLP Adjustments – Spearville 2 Wind Project	54
Pullman Adjustment	55
Severance Adjustment	56
Affiliate Transaction	56
Additional AFUDC Due to Iatan 1 Turbine Start-up Failure	58
Advanced Coal Credit AFUDC Adjustment.....	59
AFUDC Accrued on Staff’s Proposed Disallowances	59
JLG Accident Adjustment	60
May 23, 2008 Crane Accident Adjustment	60
Cushman Project Management Rate Adjustment	61
Adjustment from KCC Staff Audits	62
Employee Mileage Charge Adjustment	62
Inappropriate Charges Adjustment	63
Disallowances Proposed by Missouri Retailers Association	63
Iatan 2	63
Iatan 1	69

	Iatan Disallowances	69
	WSI	69
	Temporary Boiler	70
	Campus Relocation	71
	Construction Resurfacing Project Adjustment	73
	Conclusions of Law	74
	Decision	77
B.	Hawthorn	77
	Findings of Fact	77
	Conclusions of Law	80
	Decision	80
C.	Demand-Side Management	80
	Findings of Fact.....	81
	Conclusions of Law	88
	Decision	90
D.	Fuel Switching Program	94
	Findings of Fact	94
	Conclusions of Law	103
	Decision	103
II	Rate of Return	106
A.	Return on Equity	106
	Findings of Fact	106
	KC&L Witness Hadaway	107
	MEUA, MIEC and DOE Witness Gorman	109
	Staff Witness Murray	110
	Analysis	112
	Growth Rates	115
	Other Return on Equity Methodologies	116
	Return on Equity Awards in Other Jurisdictions	119
	KCP&L Request for Adder Due to Customer Service Excellence	119
	Conclusions of Law	120
	Decision	124
B.	Cost of Debt	125
	Findings of Fact	125
	Conclusions of Law	126
	Decision	126
C.	Equity Linked Convertible Debt	126
	Findings of Fact	126
	Conclusions of Law	129
	Decision	129
D.	Off-system Sales	129
	Findings of Fact	129
	Conclusions of Law	141
	Decision	141

III	Expenses	141
	A. Fuel and Purchased Power Expense	141
	Findings of Fact	142
	Conclusions of Law	146
	Decision	146
	B. Merger Transition Cost Recovery	150
	Findings of Fact	150
	Conclusions of Law	155
	Decision	156
	C. Rate Case Expense	159
	Findings of Fact	159
	Conclusions of Law	167
	Decision	168
	D. Arbitration Fees	172
	Findings of Fact	172
	Conclusions of Law	174
	Decision	174
	E. Low Income Weatherization Program	175
	Findings of Fact	175
	Conclusions of Law	178
	Decision	179
	Ordered Paragraphs.....	182

**BEFORE THE PUBLIC SERVICE COMMISSION
OF THE STATE OF MISSOURI**

In the Matter of the Application of Kansas City)
Power & Light Company for Approval to Make)
Certain Changes in its Charges for Electric)
Service to Continue the Implementation of)
Its Regulatory Plan)

File No. ER-2010-0355

REPORT AND ORDER

APPEARANCES

James M. Fischer and Larry W. Dority, Esq., Fischer & Dority, P.C., 101 Madison Street, Suite 400, Jefferson City, Missouri 65101, for Kansas City Power & Light Company.

Heather A. Humphrey and Roger W. Steiner, Esq., , 1200 Main Street, 16th Floor, Post Office Box 418679 Kansas City, Missouri, 64105-9679, for Kansas City Power & Light Company.

Karl Zobrist and Susan B. Cunningham, Esq., SNR Denton US LLP, 4520 Main Street, Suite 1100, Kansas City, Missouri 64111, for Kansas City Power & Light Company.

Charles W. Hatfield, Esq., Stinson Morrison Hecker, LLP, 230 W. McCarty Street, Jefferson City, Missouri 65101 for Kansas City Power & Light Company.

Glenda Cafer, Esq., Cafer Law Office, LLC, 3321 Southwest Sixth Street, Topeka, Kansas, 66606, for Kansas City Power & Light Company.

John B. Coffman, Esq., John B. Coffman, LLC, 871 Tuxedo Blvd., St. Louis, Missouri, 63119-2044, for Consumers Council of Missouri and AARP.

Diana C. Carter, Esq., Dean L. Cooper, James C. Swearngen, L. Russell Mitten, Brydon, Swearngen & England, P.C., 312 East Capitol Avenue, Post Office Box 456, Jefferson City, Missouri, 65102, for Missouri Gas Energy, a Division of Southern Union Company, The Empire District Electric Company and Missouri Gas Energy, a division of Southern Union Company.

Todd J. Jacobs, Esq., 3420 Broadway, Kansas City, Missouri, 64111, for Missouri Gas Energy, a division of Southern Union Company.

Mark W. Comley, Esq., Newman, Comley & Ruth, P.C., 601 Monroe Street, Suite 301, Post Office Box 537, Jefferson City, Missouri 65102-0537, for the City of Kansas City, Missouri and the City of Lee's Summit, Missouri.

Stuart W. Conrad, Esq. and David L. Woodsmall, Esq., Finnegan Conrad & Peterson, L.C., 1209 Penntower Building, 3100 Broadway, Suite 1209, Kansas City, Missouri 64111, for Midwest Energy Users' Association.

Arthur Perry Bruder, Esq., United States Department of Energy, Office of General Counsel, 1000 Independence Avenue S.W., Washington, DC 20585, for the United States Department of Energy.

Sarah B. Manglesdorf, Esq., Assistant Attorney General, Office of the Attorney General, Post Office Box 899, Jefferson City, Missouri 65102-0899, for the Missouri Department of Natural Resources.

Douglas L. Healy, Esq., Healy & Healy, 939 North Boonville Avenue, Springfield, Missouri, 65802,, for the Missouri Joint Municipal Electric Utility Commission.

Carl J. Lumley, Esq., Curtis, Heinz, Garrett & O'Keefe, 130 South Bemiston, Suite 200, Clayton, Missouri 63105, for Dogwood Energy, LLC.

Thomas R. Schwarz, Jr., Esq., Blitz, Bardgett & Deutsch, 308 East High Street, Suite 301, Jefferson City, Missouri 65101, for the Missouri Retailers Association.

Robert Wagner, 9005 North Chatham Avenue, Kansas City, Missouri 64154, *pro se*.

Michael R. Tripp, Esq., Smith Lewis, LLP, 111 South Ninth Street, Post Office Box 915, Columbia, Missouri 65205-0918, for Union Electric Company d/b/a Ameren Missouri.

Michael E. Amash, Esq., Blake & Uhlig, P.A., 753 State Avenue, Suite 475, Kansas City, Missouri 66101, for International Brotherhood of Electrical Workers, Local Unions No. 412, 1464, and 1613.

William D. Steinmeier, Esq., William D. Steinmeier, PC, P.O. Box 104595, Jefferson City, Missouri 65110-4595, for the City of St. Joseph, Missouri.

Captain Shayla McNeill, Esq., United States Air Force, 119 Sugar Sand Lane, Santa Rosa Beach, Florida, 32459, for The Federal Executive Agencies.

John R. Kindschuh, Esq., Bryan Cave, LLP, 13220 Metcalf, Suite 320, Overland Park, Kansas, 66213, for Ford Motor Company and Missouri Industrial Energy Consumers.

Lewis R. Mills, Jr., Esq., Public Counsel, Office of the Public Counsel, 200 Madison Street, Suite 650, Post Office Box 2230, Jefferson City, Missouri 65102, for the Office of the Public Counsel and the public.

Steven Dottheim, Esq., Chief Deputy Counsel, **Kevin Thompson, Esq.**, Chief Staff Counsel, **Nathan Williams, Esq.**, Deputy Counsel, and **Sara Kliethermes, Esq.**, **Jaime Ott, Esq.**, **Jennifer Hernandez, Esq.**, **Eric Dearmont, Esq.**, **Annette Slack, Esq.**, and **Meghan McClowry, Esq.**, Legal Counsel, Missouri Public Service Commission, Post Office Box 360, Jefferson City, Missouri 65102, for the Staff of the Missouri Public Service Commission.

REGULATORY LAW JUDGES: Ronald D. Pridgin, Senior, and
Nancy Dippell, Deputy Chief

In Memoriam

The Commissioners and all the employees at the Commission express their deepest sympathy to Curtis Blanc's family, friends, and colleagues for his untimely death which occurred on February 16, 2011, while he was in Jefferson City in order to attend the scheduled hearings for these cases.

Procedural History

On June 4, 2010, Kansas City Power & Light Company submitted to the Commission proposed tariff sheets, effective for service on and after May 4, 2011, that are intended to implement a general rate increase for electrical service provided in its Missouri service area. KCP&L's proposed tariffs would increase its Missouri jurisdictional revenues by approximately \$92 million, or by 13.78%. The Commission issued an Order and Notice on June 11, in which it gave interested parties until July 1 to request intervention.¹

The Commission received timely intervention requests from: Union Electric Company, d/b/a Ameren Missouri, Missouri Gas Energy, a Division of Southern Union Company; Hospital Intervenors², the United States Department of Energy, AARP, Consumers Council of Missouri, and the Missouri Retailers Association. In addition, the Commission received untimely intervention requests from the Dogwood Energy, LLC,

¹ Calendar dates refer to 2010 unless otherwise noted.

² Consisting of Carondelet Health, Crittenton Children's Center, HCA Midwest Health System, North Kansas City Hospital, Research Medical Center, Research Psychiatric Center, Saint Luke's Cancer Institute, Saint Luke's Health System, Saint Luke's Hospital of Kansas City, Saint Luke's Northland Hospital – Barry Road Campus, St. Joseph Medical Center, and Truman Medical Center, Inc.

and IBEW Local Unions 1464, 1613, and 412. The Commission granted these requests.

In addition, in Commission File No. EO-2005-0329, KCP&L had entered into a Stipulation and Agreement regarding an Experimental Regulatory Plan, which was the genesis for this rate case. A portion of that agreement provided that the non-KCP&L signatories would automatically become intervenors in this rate case. The non-KCP&L signatories to the Stipulation and Agreement in File No. EO-2005-0329 that are intervenors in this case are: the Staff of the Commission; the Office of the Public Counsel; the Missouri Department of Natural Resources; Praxair, Inc.; Missouri Industrial Energy Consumers; Ford Motor Co.; The Empire District Electric Company; Missouri Joint Municipal Electric Utility Commission; and the City of Kansas City, Missouri.

The test year is the 12 months ending December 31, 2009, updated for known and measureable changes through June 30, 2010, and trued-up through December 31, 2010.³ The Commission held local public hearings in Nevada, St. Joseph, Kansas City, Riverside, Lee's Summit, and Carrollton. The evidentiary hearing went from January 18 through February 4, 2010. The true-up hearing was on March 3-4, 2010.⁴

Non-Unanimous Stipulations and Agreements

The Commission received seven Non-Unanimous Stipulations and Agreements from February 2 to March 23, 2011. Those stipulations resolved: depreciation,

³ Ex. KCP&L 210, p. 9.

⁴ Some issues between KCP&L/GMO were "common" issues, most of which were also heard during this time. The remainder of the issues were heard during the GMO hearing. Because KCP&L and GMO are separate companies with separate tariffs, the Commission will issue a separate Report and Order for GMO later.

amortizations, an Economic Relief Pilot Program, employee severance cost, Supplemental Executive Retirement Pension cost, advertising cost, bad debt expense, cash working capital, production management, allocation methodology for off-system sales margins, talent assessment program cost, Proposition C expenses, call center reporting, tracker use for latan operation and maintenance expenses, transmission expense and revenue tracker, SO2 emission allowance regulatory liability, outdoor lighting, class cost of service and rate design, pensions and other post employment benefits, and latan common costs.

No parties objected. Therefore, as permitted by Commission Rule 4 CSR 240-2.115, the Commission will treat the stipulations as if they were unanimous. The Commission finds the above-referenced stipulations reasonable and approves them.

General Findings of Fact

1. Kansas City Power & Light Company (“KCP&L”) and KCP&L Greater Missouri Operations Company (“GMO”) are both wholly owned by Great Plains Energy, Inc. (“GPE”). Their service areas in Missouri are shown on Schedule 2 to the direct testimony of Cary G. Featherstone.⁵

2. Collectively, KCP&L and GMO operate and present themselves to the public under the brand and service mark “KCP&L.” The workforce for GMO consists of KCP&L employees; GMO has no employees of its own. Before it was acquired by GPE, GMO was named Aquila, Inc., and before that, Utilicorp United, Inc.⁶

⁵ Ex. KCP&L 215.

⁶ Ex. KCP&L 210, p. 1; Ex. KCP&L 215, pp. 3-4 & 12; Ex. GMO 210, p. 1; Ex. GMO 215, pp. 3, 11.

3. KCP&L serves approximately 509,000 customers, of which about 450,000 are residential customers, about 57,000 are commercial customers and the remaining about 2,000 are industrial, municipal and other utility customers. To serve these customers, KCP&L owns and operates 571 MW of nuclear generating capacity and, with Iatan 2, about 2,774 MW of coal capacity,⁷ and with Spearville 2, 148 MW of wind capacity, 829 MW of natural gas-fired combustion turbine capacity, and 302 MW of oil-fired combustion turbine capacity. It also purchases power.⁸

4. GMO has approximately 312,000 customers, of which about 273,500 are residential customers, about 38,000 are commercial customers and the remaining about 500 customers are industrial, municipal and other utility customers. To serve these customers, GMO owns, with Iatan 2, 2,128 MW of generating capacity, of which 1,045 MW is coal capacity,⁹ 1,019 MW is natural gas-fired combustion turbine capacity, and 64 MW is oil-fired combustion turbine capacity. Like KCP&L, it also purchases power.¹⁰

5. These two rate cases started on June 4, 2010, when KCP&L and GMO filed applications and proposed tariff changes to implement general electric rate increases. The cases are File Nos. ER-2010-0355 and ER-2010-0356, respectively. KCP&L stated its application was designed to recover an additional \$92.1 million per year in rate revenues, a 13.8% increase.¹¹ By its true-up direct case filed on February

⁷ Iatan 2 ownership is 54.7% of 850 MW, equaling 465 MW.

⁸ Ex. KCP&L 210, pp. 1-2; Ex. KCP&L 215, p. 43.

⁹ Iatan 2 ownership is 18% of 850 MW, equaling 153 MW.

¹⁰ Ex. GMO 210, pp. 1-2; Ex. GMO 215, p. 34.

¹¹ Ex. KCP&L 215, pp. 10-11; Ex. GMO 215, pp. 3-4.

22, 2011, KCP&L stated its revenue deficiency is \$55.8 million.¹² In its true-up direct case filed that same day, Staff recommended an annual increase in revenue requirement of \$9.6 million.¹³

6. GMO's service area is divided into two separate rate districts referred to as MPS and L&P. The MPS rate district includes parts of Kansas City, Lee's Summit, Sedalia, Warrensburg and surrounding areas. The L&P rate district is in and about St. Joseph, Missouri. GMO stated its application was designed to recover an additional \$75.8 million per year in rate revenues from its customers in its MPS rate district, a 14.4% increase, and an additional \$22.1 million per year in rate revenues from its customers in its L&P rate district a 13.9% increase.¹⁴ By its true-up direct case filed on February 22, 2011, GMO stated its revenue deficiency for MPS is \$65.2 million and its revenue deficiency for L&P is \$23.2 million.¹⁵ In its true-up direct case filed that same day, Staff recommended an annual increase in revenue requirement for MPS of \$4.6 million and an increase of \$16.6 million for L&P.¹⁶

General Conclusions of Law

1. The Missouri Public Service Commission, having considered all of the competent and substantial evidence upon the whole record, makes the following findings of fact and conclusions of law. The positions and arguments of all of the parties have been considered by the Commission in making this decision.

¹² Ex. KCP&L 114, p. 1; Ex. KCP&L 117, p. 1 (but per the Staff's reconciliation, KCP&L's requested revenue increase is \$66.5 million).

¹³ Ex. KCP&L 304, p. 4.

¹⁴ Ex. GMO 210, p. 7; Ex. GMO 215, pp. 3, 10; Ex. KCP&L 215, Sch. 2.

¹⁵ Ex. GMO 58, p. 1.

¹⁶ Ex. KCP&L 304, p. 4.

2. Failure to specifically address a piece of evidence, position or argument of any party does not indicate that the Commission has failed to consider relevant evidence, but indicates rather that the omitted material was not dispositive of this decision. When making findings of fact based upon witness testimony, the Commission will assign the appropriate weight to the testimony of each witness based upon their qualifications, expertise and credibility with regard to the attested to subject matter.¹⁷

Conclusions of Law Regarding Jurisdiction

3. KCP&L is an electric utility and a public utility subject to Commission jurisdiction.¹⁸ The Commission has authority to regulate the rates KCP&L may charge for electricity.¹⁹

4. The Commission is authorized to value the property of electric utilities in Missouri.²⁰ Necessarily, that includes property and other assets proposed for inclusion in rate base. In determining value, “the commission may consider all facts which in its judgment have any bearing upon a proper determination of the question”²¹ The courts have held that this statute means that the Commission’s determination of the proper rate must be based on consideration of all relevant factors.²² Relevant factors

¹⁷ Witness credibility is solely within the discretion of the Commission, who is free to believe all, some, or none of a witness’ testimony. *State ex. rel. Missouri Gas Energy v. Public Service Comm’n*, 186 S.W.3d 376, 389 (Mo. App. 2005).

¹⁸ Section 386.020(15), (42) RSMo 2006 (all statutory cites to RSMo 2006 unless otherwise indicated).

¹⁹ Section 393.140(11).

²⁰ Section 393.230.1, RSMo.

²¹ Section 393.270.4, RSMo.

²² *State ex rel. Missouri Water Co. v. Public Service Commission*, 308 S.W.2d 704, 719 (Mo. 1957); *State ex rel. Midwest Gas Users’ Association v. Public Service Commission*, 976 S.W.2d 470, 479 (Mo. App., W.D. 1998); *State ex rel. Office of Public Counsel v. Public Service Commission of Missouri*, 858 S.W.2d 806 (Mo. App., W.D. 1993).

include questions raised by stakeholders about the prudence and necessity of utility construction decisions and expenditures.

5. In making its determination, the Commission may adopt or reject any or all of any witnesses' testimony.²³ Testimony need not be refuted or controverted to be disbelieved by the Commission.²⁴ The Commission determines what weight to accord to the evidence adduced.²⁵ "It may disregard evidence which in its judgment is not credible, even though there is no countervailing evidence to dispute or contradict it."²⁶ The Commission may evaluate the expert testimony presented to it and choose between the various experts.²⁷

6. The Staff of the Commission is represented by the Commission's Staff Counsel, an employee of the Commission authorized by statute to "represent and appear for the commission in all actions and proceedings involving this or any other law [involving the commission.]"²⁸ The Public Counsel is appointed by the Director of the Missouri Department of Economic Development and is authorized to "represent and protect the interests of the public in any proceeding before or appeal from the public service commission[.]"²⁹ The remaining parties include governmental entities, other electric utilities, and industrial and commercial consumers.

²³ *State ex rel. Associated Natural Gas Co. v. Public Service Commission*, 706 S.W.2d 870, 880 (Mo. App., W.D. 1985).

²⁴ *State ex rel. Rice v. Public Service Commission*, 359 Mo. 109, ___, 220 S.W.2d 61, 65 (banc 1949).

²⁵ *Id.*

²⁶ *Id.*

²⁷ *Associated Natural Gas*, *supra*, 706 S.W.2d at 882.

²⁸ Section 386.071.

²⁹ Sections 386.700 and 386.710.

Burden of Proof

7. “At any hearing involving a rate sought to be increased, the burden of proof to show that the increased rate or proposed increased rate is just and reasonable shall be upon the . . . electrical corporation . . . and the commission shall give to the hearing and decision of such questions preference over all other questions pending before it and decide the same as speedily as possible.”³⁰

Ratemaking Standards and Practices

8. The Commission is vested with the state's police power to set "just and reasonable" rates for public utility services,³¹ subject to judicial review of the question of reasonableness.³² A “just and reasonable” rate is one that is fair to both the utility and its customers;³³ it is no more than is sufficient to “keep public utility plants in proper repair for effective public service, [and] . . . to insure to the investors a reasonable return upon funds invested.”³⁴ In 1925, the Missouri Supreme Court stated:³⁵

The enactment of the Public Service Act marked a new era in the history of public utilities. Its purpose is to require the general public not only to pay rates which will keep public utility plants in proper repair for effective public service, but further to insure to the investors a reasonable return upon funds invested. The police power of the state demands as much. We can never have efficient service, unless there is a reasonable

³⁰ Section 393.150.2.

³¹ Section 393.130, in pertinent part, requires a utility's charges to be "just and reasonable" and not in excess of charges allowed by law or by order of the commission. Section 393.140 authorizes the Commission to determine "just and reasonable" rates.

³² *St. ex rel. City of Harrisonville v. Pub. Serv. Comm'n of Missouri*, 291 Mo. 432, 236 S.W. 852 (Mo. banc. 1922); *City of Fulton v. Pub. Serv. Comm'n*, 275 Mo. 67, 204 S.W. 386 (Mo. banc. 1918), *error dis'd*, 251 U.S. 546, 40 S.Ct. 342, 64 L.Ed. 408; *City of St. Louis v. Pub. Serv. Comm'n of Missouri*, 276 Mo. 509, 207 S.W. 799 (1919); *Kansas City v. Pub. Serv. Comm'n of Missouri*, 276 Mo. 539, 210 S.W. 381 (1919), *error dis'd*, 250 U.S. 652, 40 S.Ct. 54, 63 L.Ed. 1190; *Lightfoot v. City of Springfield*, 361 Mo. 659, 236 S.W.2d 348 (1951).

³³ *St. ex rel. Valley Sewage Co. v. Pub. Serv. Comm'n*, 515 S.W.2d 845 (Mo. App. 1974).

³⁴ *St. ex rel. Washington University et al. v. Pub. Serv. Comm'n*, 308 Mo. 328, 344-45, 272 S.W. 971, 973 (Mo. banc 1925).

³⁵ *Id.*

guaranty of fair returns for capital invested. * * * These instrumentalities are a part of the very life blood of the state, and of its people, and a fair administration of the act is mandatory. When we say "fair," we mean fair to the public, and fair to the investors.

9. The Commission's guiding purpose in setting rates is to protect the consumer against the natural monopoly of the public utility, generally the sole provider of a public necessity.³⁶ "[T]he dominant thought and purpose of the policy is the protection of the public . . . [and] the protection given the utility is merely incidental."³⁷ However, the Commission must also afford the utility an opportunity to recover a reasonable return on the assets it has devoted to the public service.³⁸ "There can be no argument but that the Company and its stockholders have a constitutional right to a fair and reasonable return upon their investment."³⁹

10. The Commission has exclusive jurisdiction to establish public utility rates,⁴⁰ and the rates it sets have the force and effect of law.⁴¹ A public utility has no right to fix its own rates and cannot charge or collect rates that have not been approved by the Commission;⁴² neither can a public utility change its rates without first seeking authority from the Commission.⁴³ A public utility may submit rate schedules or "tariffs," and thereby suggest to the Commission rates and classifications which it believes are

³⁶ *May Dep't Stores Co. v. Union Elec. Light & Power Co.*, 341 Mo. 299, 107 S.W.2d 41, 48 (Mo. App. 1937).

³⁷ *St. ex rel. Crown Coach Co. v. Pub. Serv. Comm'n*, 179 S.W.2d 123, 126 (1944).

³⁸ *St. ex rel. Utility Consumers Council, Inc. v. Pub. Serv. Comm'n*, 585 S.W.2d 41, 49 (Mo. banc 1979).

³⁹ *St. ex rel. Missouri Public Service Co. v. Fraas*, 627 S.W.2d 882, 886 (Mo. App. 1981).

⁴⁰ *May Dep't Stores*, *supra*, 107 S.W.2d at 57.

⁴¹ *Utility Consumers Council*, *supra*, 585 S.W.2d at 49.

⁴² *Id.*

⁴³ *Deaconess Manor Ass'n v. Pub. Serv. Comm'n*, 994 S.W.2d 602, 610 (Mo. App. 1999).

just and reasonable, but the final decision is the Commission's.⁴⁴ Thus, “[r]atemaking is a balancing process.”⁴⁵

11. Ratemaking involves two successive processes: first, the determination of the “revenue requirement,” that is, the amount of revenue the utility must receive to pay the costs of producing the utility service while yielding a reasonable rate of return to the investors.⁴⁶

12. The second process is rate design, that is, the construction of tariffs that will collect the necessary revenue requirement from the ratepayers. Revenue requirement is usually established based upon a historical test year that focuses on four factors: (1) the rate of return the utility has an opportunity to earn; (2) the rate base upon which a return may be earned; (3) the depreciation costs of plant and equipment; and (4) allowable operating expenses. The calculation of revenue requirement from these four factors is expressed in the following formula:

$$RR = C + (V - D) R$$

where: RR = Revenue Requirement;
C = Prudent Operating Costs, including Depreciation Expense and Taxes;
V = Gross Value of Utility Plant in Service;
D = Accumulated Depreciation; and
R = Overall Rate of Return or Weighted Cost of Capital.

⁴⁴ *May Dep't Stores, supra*, 107 S.W.2d at 50.

⁴⁵ *St. ex rel. Union Elec. Co. v. Pub. Serv. Comm'n*, 765 S.W.2d 618, 622 (Mo. App. 1988).

⁴⁶ *St. ex rel. Capital City Water Co. v. Missouri Pub. Serv. Comm'n*, 850 S.W.2d 903, 916 n. 1 (Mo. App. 1993).

13. The return on the rate base is calculated by applying a rate of return, that is, the weighted cost of capital, to the original cost of the assets dedicated to public service less accumulated depreciation.⁴⁷

14. The Public Service Commission Act vests the Commission with the necessary authority to perform these functions. The Commission can prescribe uniform methods of accounting for utilities, and can examine a utility's books and records and, after hearing, can determine the accounting treatment of any particular transaction.⁴⁸ In this way, the Commission can determine the utility's prudent operating costs. The Commission can value the property of electric utilities operating in Missouri that is used and useful to determine the rate base.⁴⁹ Finally, the Commission can set depreciation rates and adjust a utility's depreciation reserve from time-to-time as may be necessary.⁵⁰

15. The Revenue Requirement is the sum of two components: first, the utility's prudent operating expenses, and second, an amount calculated by multiplying the value of the utility's depreciated assets by a rate of return. For any utility, its fair rate of return is simply its composite cost of capital. The composite cost of capital is the sum of the weighted cost of each component of the utility's capital structure. The weighted cost of each capital component is calculated by multiplying its cost by a percentage expressing its proportion in the capital structure. Where possible, the cost used is the

⁴⁷ See *St. ex rel. Union Elec. Co.*, 765 S.W.2d at 622.

⁴⁸ Section 393.140.

⁴⁹ Section 393.230. Section 393.135 expressly prohibits the inclusion in electric rates of costs pertaining to property that is not "used and useful."

⁵⁰ Section 393.240.

"embedded" or historical cost; however, in the case of Common Equity, the cost used is its estimated cost.

16. Because the parties have no dispute regarding rate design or depreciation, the Commission will resolve the issues below in the following order: rate base, rate of return, and expenses.

The Issues

Being unable to agree on how to phrase many issues, KCP&L and Staff submitted separate lists of issues for determination by the Commission. The Commission phrases and resolves the issues herein.

I. Rate Base

A. Iatan

Should the Iatan 1 and 2 Rate Base Additions be included in rate base in this proceeding?

Should the Commission presume that the costs of those additions were prudently incurred until a serious doubt has been raised as to the prudence of the investment by a party to this proceeding?

Has a serious doubt regarding the prudence of the Iatan 1 and 2 additions been raised?

Should the Company's conduct be judged by asking whether the conduct was reasonable at the time, under all the circumstances, considering that the company had to solve its problem prospectively rather than in reliance on hindsight?

Did KCP&L prudently manage the Iatan 1 and 2 projects?

Is the December 2006 Control Budget Estimate the definitive estimate?

Should the costs of the Iatan 1 and 2 projects be measured against the Control Budget Estimate?

Should the Iatan 1, 2 and common regulatory assets be included in rate base, as well as the annualized amortization expense?

Findings of Fact – Iatan

7. On August 5, 2005, the Commission approved the Stipulation and Agreement in File No. EO-2005-0329 (“Regulatory Plan”). Under the Regulatory Plan, KCP&L has embarked upon a series of infrastructure and customer enhancement projects valued at over \$2.64 billion. Section III.B.4. of the Regulatory Plan which identifies the required level of KCP&L’s reporting of the Comprehensive Energy Plan (“CEP”) Projects states: Section III.B.4. of the Regulatory Plan identifies the required level of KCP&L’s reporting of the CEP Projects:

KCPL shall provide status updates on these infrastructure commitments to the Staff, Public Counsel, MDNR and all other interested Signatory Parties on a quarterly basis. Such reports will explain why these investment decisions are in the public interest. In addition, KCPL will continue to work with the Staff, Public Counsel and all other interested Signatory Parties in its long-term resource planning efforts to ensure that its current plans and commitments are consistent with the future needs of its customers and the energy needs of the State of Missouri.⁵¹

8. KCP&L complied with this requirement by providing nineteen (19) written Quarterly Reports to Staff, OPC, and any other interested party, starting with the first quarter of 2006 through the third quarter of 2010.⁵²

9. KCP&L recently submitted the 20th Quarterly Report on February 15, 2011. Those Quarterly Reports discuss the status of the Regulatory Plan infrastructure

⁵¹ See Commission File No. EO-2005-0329, Stipulation and Agreement at III.B.4, p. 46.

⁵² See Tr. pp. 1160-65; Ex. KCP&L 69, pp. 19-24; Ex. KCP&L 70, pp. 2, 4, 8, 38,

investments, and other specific significant issues existing during the reporting period. KCP&L also met regularly with Staff, OPC, and representatives of the Signatory Parties to discuss the contents of the Quarterly Reports, as well as provide more current information if available at the time of the meeting.⁵³

10. In addition, the Missouri Retailers Association's ("MRA") consultant, Walter Drabinski and his colleagues from Vantage Consulting, also received the Quarterly Reports and attended the Quarterly Meetings that KCP&L held with the Kansas Corporation Commission ("KCC") Staff.⁵⁴

11. Mr. Drabinski visited the Iatan Project site and met with KCP&L on seventeen (17) separate occasions.⁵⁵

12. KCP&L responded to Mr. Drabinski's data requests and provided to Mr. Drabinski unfettered access to KCP&L's project personnel, its consultants, and the Iatan Project documentation. Mr. Drabinski agreed that the information provided was sufficient for him to perform a prudence analysis.⁵⁶

13. The Quarterly Reports identified the Iatan Project's risks as they were known throughout the Project and KCP&L's strategy for mitigating those risks. In the first quarter 2007 Quarterly Report, KCP&L began including a specific section entitled "Identification of Project Risks" to describe the key issues recognized by management regarding Iatan Unit 2.⁵⁷

⁵³ See Tr. pp. 1160-64.

⁵⁴ Tr. pp. 1586-1590.

⁵⁵ Id.

⁵⁶ See Tr. p. 1586, ln. 22 to p. 1590, ln. 25.

⁵⁷ See Ex. KCP&L 71 ; see also Ex. KCP&L 24, pp. 18-26; Ex. KCP&L 25, pp. 37-41.

14. The risks identified and tracked in the Quarterly Reports were primarily the same risks that KCP&L identified in the analysis of contingency that was performed in establishing the Control Budget Estimate in December 2006.⁵⁸

15. Mr. Giles describes in his testimony the risks and mitigation plans that KCP&L was tracking throughout the life of the Project.⁵⁹

Cost Control System and Unidentified Cost Overruns

16. Both Staff and KCP&L agreed that for purposes of the Stipulation, the Control Budget Estimate would serve as the baseline budget for the Projects and the Definitive Estimate from which the Iatan Units 1 and 2 Projects would be measured.⁶⁰

17. KCP&L's witnesses Mr. Archibald, Mr. Meyer and Mr. Nielsen, as well as the Missouri Retailer's Association witness Mr. Walter Drabinski and Staff's Mr. Elliott, each showed that the Cost Control System that KCP&L developed for the Iatan Project allowed for any interested party to fully examine the costs incurred on the Iatan Project.⁶¹

18. KCP&L's Cost Control System provided the guidance needed to establish the Iatan Project's Cost Portfolio, which it uses for day-to-day tracking and management of Iatan Project's costs.⁶²

⁵⁸ See Ex. KCP&L 24, pp. 20-24; Ex. KCP&L-25, pp. 39- 41.

⁵⁹ See Ex. KCP&L 24, pp. 20-24.

⁶⁰ See Tr. at 1095-97; 2643-44.

⁶¹ See Ex. KCP&L 25, pp. 20-22; Ex. KCP&L 4, pp. 3-4; Tr. pp. 2176-77.

⁶² Ex. KCP&L 205, p. 10; see also Ex. KCP&L 44, pp. 3, 10-12, p. 30, and Schs. DFM2010-17 to DFM2010-24; Ex. KCP&L 46, p. 26.

19. The Cost Control System contains all the information needed to both identify and explain each of the overruns to the Control Budget Estimate that occurred on the Iatan Project.⁶³

20. Mr. Meyer placed KCP&L's Cost Control System in the top quartile of those he has seen, and believes this system has allowed for the effective cost management of the Iatan Projects.⁶⁴

21. KCP&L's cost control system is consistent with industry best practices.⁶⁵

22. KCP&L's cost control system allows any interested party to this matter to track every dollar that KCP&L spent on the Iatan Project, regardless of whether the costs were anticipated in the Control Budget Estimate or constitute a cost overrun to the Control Budget Estimate: "Our system allows you to track through every dollar that's spent from cradle to grave and understand where it was spent and wherever the overrun occurred."⁶⁶

23. KCP&L complied with the requirements in the Regulatory Plan regarding the cost control process for construction expenditures. Section III.B.1.q. of the Regulatory Plan requires that KCP&L do the following:

KCPL must develop and have a cost control system in place that identifies and explains any cost overruns above the definitive estimate during the construction period of the Iatan 2 project, the wind generation projects and the environmental investments.

⁶³ See Ex. KCP&L 205, pp. 11-13.

⁶⁴ See Ex. KCP&L 44, pp. 3, 7-8.

⁶⁵ See Ex. KCP&L-43, p. 5, ln. 10; Ex. KCP&L 46, pp. 249-250.

⁶⁶ Tr. at 2176-77.

24. KCP&L has complied with these requirements. First, KCP&L developed a comprehensive Cost Control System which provides key guidance to each of the CEP Projects governed by the Stipulation.⁶⁷

25. KCP&L's Cost Control System, which was transmitted to the Staff and the other Signatory Parties' representatives on July 10, 2006, "describes the governance considerations, management procedures, and cost control protocols for the CEP Projects" including the Iatan Project.⁶⁸

26. On July 11, 2006, KCP&L representatives met with members of the Staff and the other interested parties. Staff raised no concerns at that meeting.⁶⁹

27. Additionally, KCP&L has conducted quarterly meetings addressing Project issues, including costs, and provided Staff with thousands of well-organized and detailed documents describing and explaining the cost overruns and has explained to Staff multiple times in face-to-face meetings how the documents can be used to identify and explain the overruns on the Iatan Project.⁷⁰

28. Further, the Cost Control System states that the Iatan Project's cost performance would be measured against the Project's Control Budget Estimate (i.e., Definitive Estimate), and to do so, the Iatan Project's Control Budget "will identify the original budget amount (whether contracted or estimated) for each line item of the Project's costs and will track those budget line items against the following:

- Costs committed to date
- Actual paid to date

⁶⁷ Ex. KCP&L 38, at Sch. SJ2010-1.

⁶⁸ Ex. KCP&L 25, p. 21, ln. 9-11; KCP&L 38, Sch. SJ2010-1, p. 3.

⁶⁹ Ex. KCP&L 25, p. 22.

⁷⁰ Ex. KCP&L 25, p. 4, ln. 4-7.

- Change orders to date
- Expected at completion, based on current forecasts.”⁷¹

29. The Cost Control System also identified the Iatan Project’s actual and budgeted costs would be tracked in comparison to Iatan Unit 1 Project’s and Iatan Unit 2 Project’s respective Definitive Estimates. The Cost Control System states that:

The Project Team will develop a Definitive Estimate for each Project that will provide an analytical baseline for evaluating Project costs. The estimate will establish anticipated costs for individual work activities and all procurements. The Definitive Estimate will be used to establish each Project’s Control Budget.⁷²

30. Second, KCP&L created a Definitive Estimate. KCP&L’s prefiled Testimony describes in detail the process KCP&L used for developing the Control Budget Estimates for both Iatan 1 and 2.⁷³

31. Staff and KCP&L agreed that the Control Budget Estimate would serve as the baseline budget for the Projects and the Definitive Estimate from which the Iatan Units 1 and 2 Projects would be measured.⁷⁴

32. Third, KCP&L met its obligation to report on the status of the Definitive Estimate. Once each Project’s Control Budget Estimate was in place, the Iatan Project team began tracking costs in the manner described in the Cost Control System.⁷⁵

33. As the Iatan Project progressed, KCP&L met its obligation to “identify and explain” all cost overruns on the Iatan Project. With the Definitive Estimate in place, the

⁷¹ Ex. KCP&L 38, Sch. SJ2010-1, p. 17.

⁷² *Id.* at Sch. SJ2010-1, at p. 8.

⁷³ Ex. KCP&L 24, pp. 15-18, Ex. KCP&L 43, pp. 6-16.

⁷⁴ See Tr. pp. 1095-97, 2643-44), Staff’s Position Statement, p. 9.

⁷⁵ See Ex. KCP&L 25, pp. 20-22.

latan Project team developed a “Cost Portfolio” which it uses for day-to-day tracking and management of Iatan Project’s costs.⁷⁶

34. KCP&L’s Cost Portfolio comprises the necessary management reports and information needed for cost tracking, cash flow, change order tracking and management.⁷⁷

35. Within the Cost Portfolio, there is a specific report entitled the “K-Report” which is the report that delineates discrete line items of cost including each and every budget change that has occurred along with all costs actually expended.⁷⁸

36. KCP&L has provided this report to Staff in summary form each quarter since the creation of the Control Budget Estimate in the first quarter of 2007, and has provided Staff with access to the detailed Cost Portfolio on a monthly basis since that time.⁷⁹

37. Staff admits that KCP&L’s cost control system has the ability to track cost overruns. As the Staff’s own report states: “KCPL’s control budget is very detailed with hundreds of line items. It is clear that KCPL has the ability to track, identify and explain control budget overruns.”⁸⁰

38. In keeping with the collaborative process that KCP&L began when it negotiated the Stipulation, KCP&L made every effort at every stage of the process to be fully transparent and accommodating for all the Signatory Parties to access its records

⁷⁶ See Ex. KCP&L 4, pp. 3-4.

⁷⁷ *Id.*

⁷⁸ *Id.*

⁷⁹ See Ex. KCP&L 25, pp. 22-23.

⁸⁰ Ex. KCP&L 205, p. 37.

and information to ensure that the Iatan Project stayed on track, as well as self-reporting all variances in cost and schedule.⁸¹

39. Moreover, KCP&L transparently reported each and every major decision that KCP&L makes, the basis for those decisions, the risks both real and perceived and the implications to those decisions to the Project's cost and schedule so that Staff could render its own independent assessment to the Commission regarding KCP&L's prudence.⁸²

40. As a prime example of this transparency, KCP&L invited the Staff to participate in the 2008 cost reforecast process and all of the documents that KCP&L generated in each cost reforecast (collectively the "Cost Reforecasts") were timely provided to Staff for its review.⁸³

41. KCP&L also met with Staff at the conclusion of each of the Cost Reforecasts to discuss the resultant changes to the Iatan Project's projected estimate at completion ("EAC").⁸⁴

Cost Variance Identification

42. Mr. Meyer was engaged by KCP&L as part of the Schiff Hardin team and his role on the Iatan Project included examining the changes that have been necessary for each Unit's Control Budget Estimate.⁸⁵

⁸¹ Ex. KCP&L 25, pp. 20- 25; Ex. KCP&L 44, pp. 9-11.

⁸² Ex. KCP&L 25, pp. 20-23; Ex. KCP&L 4, pp. 14-15.

⁸³ Tr. pp. 1091-92.

⁸⁴ Ex. KCP&L 25, pp. 24-25.

⁸⁵ Ex. KCP&L 44, p. 3.

43. Mr. Meyer participated in the oversight of the Iatan Project's base cost estimate that ultimately became the Iatan Project's Control Budget Estimates, each of the Iatan Project's cost reforecasts, and has examined in reasonable detail all of the documents that identify and explain the cost overruns that have occurred on the Iatan Project.⁸⁶

44. Mr. Meyer concludes, "While the Iatan Project is very complex, identifying variances based on the cost system is not, and KCP&L's project documentation, which was readily available to Staff, explains the reasons for those variances."⁸⁷

45. Mr. Meyer provides an overview of this analysis of the Iatan Project costs, which consisted of: "1) Identifi[cation] from a side-by-side comparison of the Iatan Project's Control Budget Estimate and actual costs the largest cost overruns by line-item; and 2) Drill-down through KCP&L's well-organized back-up documentation on each line item so as to obtain a better understanding of the cause of those overruns."⁸⁸

46. The variances were not caused by management imprudence. The size of the overruns was much lower than overall cost increases that were occurring in the industry at-large at the same time for similar projects.⁸⁹

47. Mr. Meyer reviewed the Iatan Project's cost trends as part of his and Schiff Hardin's oversight of KCP&L's four Cost Reforecasts during the life of the Project.⁹⁰

⁸⁶ *Id.*

⁸⁷ *Id.*

⁸⁸ *Id.* at 3-4.

⁸⁹ *Id.*

⁹⁰ *Id.* at 17.

48. Mr. Meyer's analysis is described in detail in his Rebuttal Testimony and attached Schedules.⁹¹

49. The "drill down" that Mr. Meyer describes involved review of the documents described above from KCP&L's Cost Control System. Starting with the K-Report, Mr. Meyer identified the cost overruns from the Control Budget Estimate. He performed his analysis by narrowing the scope of his review to those items that "on their face appear to be overruns or underruns" which he describes as a standard approach.⁹²

50. Mr. Meyer did this by examining the aforementioned K-Report and performing comparisons of the Control Budget Estimate's line items to confirm negative variances without regard to contingency transfers.⁹³

51. In other words, Mr. Meyer verified on a line-by-line basis which items cost more than the original estimate anticipated they would regardless of how KCP&L treated it within its Cost Portfolio. Using this method, Mr. Meyer was able to isolate the cost overruns and examine the root cause of each category of costs where an overrun occurs and thus make a determination regarding KCP&L's prudence in association with that overrun. Mr. Meyer then analyzed and applied the Project's unallocated contingency from the Control Budget Estimate in the same manner as employed by the project team to determine the extent of the actual cost overrun on the Project.⁹⁴

52. Mr. Meyer then examined the Recommendation to Award Letters, Cost Reforecasts, Change Orders and Purchase Orders to evaluate the explanations provided by KCP&L regarding these overruns. Based on this review, Mr. Meyer

⁹¹ *Id.* at 17-44; Sch. DFM2010-7 to DFM2010-27.

⁹² *Id.*

⁹³ *Id.* at 18.

⁹⁴ *Id.* at 18-20.

describes how he initially identified certain items as “omissions” because they were omissions from the Control Budget Estimate and were needed for the construction of the Iatan Project.⁹⁵

53. These omitted costs are essentially scope additions to the Iatan Project and required an adjustment to the Control Budget Estimate due to the fact that these items “could not have reasonably characterized as avoidable costs due to any action or inaction on the part of KCP&L’s management.”⁹⁶

54. After making these adjustments, Mr. Meyer was left with a list of variances in the K-Report that formed the basis of his analysis.⁹⁷

55. Because Mr. Meyer only evaluated the negative variances (the overruns) and did not take into account any of the positive variances (the underruns), the amount of these negative variances actually exceeded the total overrun for the Iatan Project.⁹⁸

56. Then, utilizing the project’s documentation in the Cost Portfolio, Mr. Meyer assessed the identified root causes of these cost overruns, and “bucketed” them into the following five categories:⁹⁹

⁹⁵ *Id.* at Sch. DFM2010-14.

⁹⁶ *Id.* at 22.

⁹⁷ *Id.* at 23.

⁹⁸ *Id.* at 24.

⁹⁹ *Id.* at 26.

Reason Code	Definition
1	DESIGN MATURATION: This category captures work that is related to the original scope of work, and is necessary for the design or construction of the Unit. This could include field changes or necessary design changes based upon information that became known after the original contract.
2	PRICING ESCALATION/CHANGES: This category captures increase in material costs or rates from the original contracted amounts.
3	NEW SCOPE: This category captures the cost increases associated with work scope that was never anticipated to be a part of a particular contractor's scope.
4	DESIGN AND/OR FABRICATION ERRORS: This category captures scope and costs associated with engineering which caused rework in the field by the affected contractor.
5	COST INCREASES DUE TO SCHEDULE: This category captures additional costs paid to the contractor due to delays, compression, acceleration or lost productivity.

57. Mr. Meyer identified the methodology for his categorization of the cost overruns he identified, and explained his reasoning for allocation of costs into each of these categories.¹⁰⁰

58. Mr. Meyer used these reason codes so that these cost items could be understood as part of general categories; however, his analysis required review of the cost items themselves and all related supporting documentation. Mr. Meyer describes the application of these Reason Code Categories in his Rebuttal Testimony.¹⁰¹

59. There are two areas of Mr. Meyer's analysis, Design Maturation and Cost Increases Due to Schedule, that encompass the majority of the Iatan Project's cost overruns that Mr. Meyer examined. Based on his drill down from the Project's documentation, Mr. Meyer assigned change orders to Category 1 (Design Maturation)

¹⁰⁰ *Id.* at 27-29.

¹⁰¹ *Id.* at 25-44.

and the related Category 3 (New Scope) that represented costs “the Owner would have incurred regardless of any act or omission on the part of the Owner.”¹⁰²

60. Mr. Meyer’s analysis of these items was further guided by the concepts of “betterment” or “added value”. The Control Budget Estimate was impacted by design maturation:

Q: What portions of the Project were most impacted by design maturation in the time period from the December 2006 CBE to June 2008?

A: For Iatan Unit 2, design maturation most readily impacted areas of the final design that were dependent on the details and workings of the major pieces of plant equipment, functionality of that equipment and operational aspects of that equipment in concert with other systems. Portions of the design that were impacted most by maturation included plant systems such as electrical, water, air, ventilation and mechanical operations. The final design of these plant systems requires significant coordination and a full understanding of the physical size, locations and functionality of adjacent equipment and structural elements.

Q: Do costs of a project always rise as a result of design maturation?

A: I would not say that “costs rise” due to design maturation but rather one’s ability to more accurately forecast the end cost of a project is enhanced as the design is completed and that sometimes results in cost projections increasing. As the design matures and the project’s scope becomes more defined, the work quantities and related configurations can more readily be determined. This in turn has an effect on work sequences, overall schedule considerations, work-area sharing arrangements, and time-function expenses. Design evolution enhances an owner’s understanding of the nature of a project’s various cost streams. As that knowledge and understanding is incrementally accrued, the project’s contingency should be re-evaluated in light thereof.

Q: When was the impact of design maturation most apparent on the Iatan Unit 2 Project’s costs?

A: During the period between the establishment of the CBE in December 2006 and the May 2008 Cost Reforecast, the design matured from approximately 20% complete to approximately 70% complete. A large

¹⁰² *Id.* at 27.

percentage of the R&O's that the Project Team had identified during this period reflected the increase of such design maturity.

Q: Based on your analysis of the 2008 reforecasted estimate, did the increase in costs from design maturation that the latan Unit 2 Project experienced from December 2006 to May 2008 result from any imprudent acts by KCP&L?

A: No.¹⁰³

61. Because much of the impact of Design Maturation was captured in documentation that KCP&L's Project Team developed in support of the 2008 Cost Reforecast, Mr. Meyer utilized the backup information from this reforecast to measure the impact of the design maturation on the latan Project's costs. One example of Design Maturation is the R&O from the latan Unit 1 Project's 2008 Cost Reforecast which calls for the inclusion of work on the existing Unit 1 Economizer.¹⁰⁴

62. Mr. Meyer identified from the documentation that the work involved cooling the exit gas temperature from the existing economizer to the new SCR purchased from ALSTOM, an issue that was not known until after the design had matured and it was recognized that these modifications were necessary.¹⁰⁵

63. Mr. Meyer explained that this R&O item resulted in changes to both the latan Unit 1 budget and schedule.¹⁰⁶

64. Mr. Meyer concluded that the cost overruns on the latan Project that were the result of Design Maturation and New Scope, and the explanations provided by KCP&L show that these overruns were prudently incurred. Mr. Meyer's analysis of the

¹⁰³ Ex. KCP&L 43; pp. 26-27.

¹⁰⁴ Ex. KCP&L 44, Sch. DFM-2010-06 and Sch. DFM2010-25.

¹⁰⁵ *Id.*; see also Ex. KCP&L 44, pp. 47-49.

¹⁰⁶ *Id.*

effects of Design Maturation on the Iatan Project's costs is further confirmed by Mr. Davis, Mr. Archibald, Mr. Giles and Mr. Roberts.¹⁰⁷

65. Mr. Meyer's analysis of the Cost Increases due to Schedule followed the same methodology. Mr. Meyer examined the root causes of the costs related to schedule changes, including those to ALSTOM's schedule of work for Iatan Unit 1 and Iatan Unit 2, resulting in the ALSTOM settlement agreements, and found that the explanation provided by KCP&L's project team was sufficient to support that KCP&L managed these changed conditions prudently.¹⁰⁸

66. Mr. Meyer's opinion is supported by abundant testimony from Mr. Downey, Mr. Davis, Mr. Bell and Mr. Roberts, who each testified at length regarding the prudence of the decisions KCP&L made to compensate ALSTOM for revisions to the Iatan Project's schedule.¹⁰⁹

67. Mr. Meyer's analysis shows that KCP&L's documentation allows for the performance of a prudence analysis of the Iatan Project's cost overruns. Mr. Meyer's analysis was only one of several such analyses that have been performed. MRA's consultant Mr. Drabinski describes how he and his team reviewed the Iatan Project's change orders and purchase orders and determined the basis for his testimony in this case.¹¹⁰

¹⁰⁷ Ex. KCP&L 4, pp. 16-22, 25-27; Ex. KCP&L 18, pp. 9-12 (citing to Sch. BCD2010-01); Ex. KCP&L 19, pp. 11, 27-28, 55-58 and 99-100; Ex. KCP&L 24, pp. 20-21; Ex. KCP&L 25, pp. 12, 26-27 and 35; Ex. KCP&L 51, Roberts Rebuttal Testimony pp. 21-24.

¹⁰⁸ Ex. KCP&L 44, pp. 31-34.

¹⁰⁹ Ex. KCP&L 51, pp. 9-10; Ex. KCP&L 22, pp. 35-36; Ex. KCP&L 21, pp. 13-14; Ex. KCP&L 50, pp. 15-16; Ex. KCP&L 18, pp. 20-21; Ex. KCP&L 22, pp. 25-28; Ex. KCP&L 51, p. 7-9; Ex. KCP&L 19, pp. 47-51, 110,; Ex. KCP&L 46, pp. 127-132.

¹¹⁰ Tr. at 1598-9, 1607-8, 1634-6, 1703-4; *see also* Ex. KCP&L 2601, pp. 204-213.

68. Mr. Drabinski agreed that the information provided to him was sufficient for his prudence analysis.¹¹¹

69. While KCP&L disagrees with both Mr. Drabinski's methodology and his conclusions, Mr. Drabinski never raised any concerns with KCP&L's Cost Control System. In addition, while he says he did not examine cost, Mr. David Elliott never had any issues with KCP&L's Cost Control System and was able to perform his analysis of the engineering necessity of the change orders with the documents provided by KCP&L. Mr. Elliott's review included "bucketing" change orders in a manner very similar to the one employed by Mr. Meyer.¹¹²

70. Dr. Nielsen concluded that but for two examples, his prudence review of the Iatan Project demonstrated that KCP&L prudently managed the Iatan Project. Dr. Nielsen testified that, "Pegasus-Global was able to track cost overruns back to root causes for those overruns through the project records maintained by KCP&L during the execution of the project."¹¹³

Staff Perspective of Cost Control System

71. Despite all of the evidence that KCP&L has presented, Staff alleges that KCP&L has exhibited a "knowing and willful disregard of its obligations under the Experimental Alternative Regulatory Plan ('EARP')" by failing to identify and explain cost overruns on the Iatan Project.¹¹⁴

¹¹¹ Tr. p. 1586-1590.

¹¹² Tr. pp. 2398-2400; Ex. KCP&L 205, p. 10; Ex. KCP&L 19, pp. 10-12; Ex. KCP&L 25, p. 14.

¹¹³ Ex. KCP&L 46, p. 26, In. 16-20.

¹¹⁴ Staff's Initial Brief at p. 19.

72. Staff claims that, “the record will show that the Iatan Construction Project’s cost control system does not identify and explain cost overruns as specified in KCP&L’s Regulatory Plan but only provides fragmented information regarding budget variances leaving for Staff to identify and explain cost overruns.”¹¹⁵

73. Staff further claims that KCP&L’s cost control system is also “deficient” when compared to those used for Wolf Creek and Callaway.¹¹⁶

74. Staff adds that KCP&L’s tracking of “budget variances is not what the KCP&L Regulatory Plan requires” because, “budget variances and cost overruns are not necessarily the same thing.”¹¹⁷

75. However, despite these allegations, as noted, Staff admits that KCP&L had the capability to track cost overruns on the Iatan Project.¹¹⁸

76. Staff had full access to the same documents that Mr. Meyer, Mr. Archibald, Mr. Drabinski, Mr. Elliott and Dr. Nielsen had in performing their work.¹¹⁹

77. As Mr. Blanc testified, “Staff’s Iatan Report reads as though it expected the cost control system to be a piece of paper that lists and explains every dollar spent over the December 2006 CBE. That is an overly simplistic notion and does not accurately represent the purpose of a cost control system, which is to manage the costs of project, which KCP&L’s system effectively did.”¹²⁰

¹¹⁵ *Id.* at p. 25.

¹¹⁶ *Id.*

¹¹⁷ *Id.* at 39.

¹¹⁸ Ex. KCP&L 205, p. 37.

¹¹⁹ Ex. KCP&L 44, p. 3; see also Tr. 1160-64; Ex. KCP&L 69, p. 19; Ex. KCP&L 70, p. 2, 4, 8, 38.

¹²⁰ Ex. KCP&L 8, p. 9.

78. While the Commission has previously approved an adjustment for costs that were deemed to be “unauditable,” such a finding has only been made in very extreme circumstances that do not apply here. For example, a category of costs was determined to be unauditable when the utility: (1) failed to have a cost control system in place; (2) failed to provide documentation that could be broken down or traced to the budget; and (3) failed provide evidence regarding its expenditures.¹²¹

79. Additionally, the Commission has previously rejected Staff’s proposed disallowances for “unauditable” costs.¹²²

80. For example, Staff alleged that certain categories of costs in the original construction of Iatan Unit 1 were unauditable based on Staff’s conclusion that it was unable to reconcile the costs at issue against any variance report or Staff’s definitive estimate.¹²³

81. Specifically, Staff asserted the following costs were “unauditable:” (1) the difference between Staff’s definitive estimate and the company’s definitive estimate; and (2) the project contingency fund.¹²⁴ The Commission accepted the company’s definitive estimate which eliminated Staff’s first category of “unauditable” costs and also rejected the Staff’s assertion that the contingency fund was an “unauditable” cost.

¹²¹ See *Re Kansas City Power & Light Co.*, 48 P.U.R.4th 598, 616 (1982); see also *Re Kansas City Power & Light Co.*, 55 P.U.R.4th 468 (1983) (disallowance of “unexplained” costs premised on a complete lack of any competent and substantial evidence, failure of both the Company and Staff to address specific factors or causes for the changes, and the Commission’s conclusion that no one knows to what the unexplained differences are attributed.); Staff’s Initial Brief at p. 31.

¹²² See *Re Kansas City Power & Light Co.*, 48 P.U.R.4th 598, 616.

¹²³ In the referenced case, Staff and KCP&L disagreed regarding the what estimate was the “Definitive Estimate.” Staff’s calculation of “unauditable” costs was based on the estimate it asserted was the Definitive Estimate. In rejecting the Staff’s claim of “unauditable” costs, the Commission found that the Company’s estimate was what should be used as the Definitive Estimate to determine cost overruns. See *Re Kansas City Power & Light Co.*, 43 P.U.R.4th 559, 585 (1981).

¹²⁴ *Id.*

82. KCP&L has provided abundant evidence regarding the creation, implementation, and use of an industry standard cost control system for the Iatan Project and all costs incurred on the Project enabling Staff to audit all of the Iatan Project's costs.¹²⁵

83. Project Contingency is an unallocated pool of money that is intended to cover the project's risks as they occur, and that KCP&L's method of distributing contingency on an as-needed basis is standard in the industry.¹²⁶

84. A budget estimate should not determine whether a utility's decision to incur a particular expenditure was prudent:

I don't really know, other than for regulatory purposes, what any of the budget estimates have to do with prudence. You're not prudent whether you're above or below a budget or cost estimate. You're prudent whether you do something that causes costs to rise due to imprudent or unreasonable management. I don't believe that the control budget or definitive estimate should be a starting point. What if the very first dollar on a project was spent imprudently? Are you not able to go back and identify it and deduct it because it's below the CBE? . . . I don't believe there's a real relationship between cost estimates or budgets with the question before this Commission with what was the reasonable or imprudent cost of the project.¹²⁷

85. Regardless, if Staff did not agree, all it had to do was look at the contingency log that KCP&L provides to Staff each month. Staff could have done what Mr. Meyer did – apply the contingency in exactly the same manner as KCP&L's project team as part of the prudence review.¹²⁸

¹²⁵ Ex. KCP&L 38, Sch. SJ2010-1; Ex. KCP&L 25, pp. 4, 21-22; Ex. KCP&L 24, pp. 15-18; KCP&L 43, pp. 6-16.

¹²⁶ Ex. KCP&L 44, pp. 15-16.

¹²⁷ Tr., p. 1713.

¹²⁸ Ex. KCP&L 44, pp. 15-16.

86. If Staff still had questions, all Staff had to do next was call Mr. Archibald, who opened his calendar every Friday afternoon for Staff to call with questions. Or, Staff could have asked questions in one of the nineteen Quarterly Meetings.¹²⁹ If Staff, after applying contingency as KCP&L did, then wanted to examine only those items that were added to the budget after contingency was applied, it easily could have done so. KCP&L identified to Staff where contingency would be exhausted when it informed Staff in the second quarter of 2007 of the need to reforecast the Iatan Project's Control Budget Estimate.¹³⁰

87. Mr. Giles called Mr. Henderson to invite Staff to observe the reforecasting of the Control Budget Estimate that concluded with the 2008 Cost Reforecast, though Staff declined the invitation.¹³¹

88. Had Staff wanted to look at the actual costs that were expended on the Iatan Project, it could have taken the K-Report referred to above, compared the "Control Budget Estimate" column with the column labeled "Actuals Plus Accruals," found the contracts where the actual costs exceeded the Control Budget Estimate amount and reviewed the change orders associated with these increases. Such a "list" not only exists, as Mr. Archibald stated, it is reported as part of the regular regime in the Cost Portfolio. Perhaps such an exercise would be time consuming, but it is, in essence, no different than what Mr. Elliott did when he reviewed the engineering necessity of the Iatan Project's change orders.¹³²

¹²⁹ Tr. pp. 2216-17; Ex. KCP&L 25; pp. 4, 11-12, 38-41.

¹³⁰ Ex. KCP&L 71, pp. 5-7.

¹³¹ Tr. p. 1091.

¹³² Tr. pp. 2398-2400; Ex. KCP&L 205, pp. 10, 30-31; Ex. KCP&L 19, pp. 10-12; Ex. KCP&L 25, p. 14

89. In fact, had Audit Staff merely requested a copy of what Mr. Elliott prepared in his work papers, it would have had a “list” that consists of 227 change orders with a value over \$50,000 on Iatan Unit 1 and 647 similar change orders on Iatan Unit 2. However, Audit Staff never once sought Mr. Elliott’s assistance in preparing this prudence audit other than the one section he authored for Staff’s December 31, 2009 and November 2010 Reports, and didn’t know that Mr. Elliott had even prepared these “lists.”¹³³

90. Mr. Featherstone described a system that Staff once used that combined both pure auditing of costs with the expertise and judgment of the engineering Staff.¹³⁴

91. Engineering conclusions have guided all of Staff’s prior audit reports and associated disallowance recommendations. The evidence demonstrated in this case that the Audit Staff did not consult the Engineering Staff in developing its recommended disallowances.¹³⁵

92. Mr. Henderson took accountability for the change in this procedure, which ultimately resulted in Staff’s unprecedented recommended disallowance of all costs over the Iatan Project’s Control Budget Estimate based solely on the recommendation of Mr. Hyneman.¹³⁶

93. Staff’s approach to the audit of the Iatan Project is especially curious in light of Chairman Gunn’s expressed concerns in the April 2010 Hearing:

But we have an Order saying do an audit, complete—and then we have an order saying complete the audit. We have a brand-new—and this is a Iatan 1, which we’ve talked about the total cost of this project, which is

¹³³ Tr. pp. 2313, 2387, 2400, 2661, 2828.

¹³⁴ Tr. p. 332, 337, 339.

¹³⁵ Tr. pp. 2400, 2412, 2421, 2633-34, 2636-37, 2654-55, 2659, 2661.

¹³⁶ Tr. pp. 2299-2300.

huge, and we want to get that done because we know that we've got Iatan 2 coming, which is enormous.

And yet it didn't appear to be viewed by anybody that this was an important audit. As a matter of fact, we decided to pull it out of the normal way that we do it and have one person take it on themselves because other people were so reluctant to take it on because there was chaos, that they weren't—they didn't want to do it.

So we have one person doing a—trying to do an enormous audit with an Order of the Commission that potentially conflicts with a position in the—in a stipulation, which could theoretically, under what Mr. Dottheim pointed out yesterday, unravel a Stipulation & Agreement in an enormous rate case that we spent an entire time on it, and no one is expressing this to the Commission. No one is coming in and saying, we have a problem here.

We are stumbling around in the dark. You're putting Band-Aids on that stuff, trying to use the resources that you have, trying to figure out a way to do it, and no one is coming to us and saying, we don't have the resources to complete this. It's just me. I've got people that don't know what they're doing. Operations and services can't get together and pull their stuff together and come up with a single unified plan on how to deal with this.¹³⁷

94. After the April 2010 Hearing, it does not appear that Staff made any significant modifications to its approach to the Iatan Project audit. Mr. Hyneman performed most of the audit by himself, with some help on a few issues with Mr. Majors.. There was no coordination or unified plan between the Audit Staff and Utility Operations Staff.¹³⁸ Finally, Staff failed to raise any issues it was having in performing its audit or utilizing KCP&L's Cost Control System with the Commission.

¹³⁷ File No. EO-2010-0259, Tr. pp. 515-16.

¹³⁸ Tr. pp. 2400, 2412, 2421, 2535, 2540-41, 2633-34, 2636-37, 2654-55, 2659, 2661.

95. An evaluation of the *Wolf Creek* and the *Callaway* cases provides an interesting comparison of the differences in approach Staff previously employed in its prudence reviews as compared to this case.¹³⁹

96. An important difference in both *Wolf Creek* and *Callaway* from this case is that in those cases, the Staff hired consultants with expertise in the industry to analyze the utility's management of the project and perform an analysis of the costs.¹⁴⁰

97. Staff, in this case, voluntarily chose not to hire a consultant despite having a budget to do so.¹⁴¹

98. Staff's proposed disallowance in this case is inappropriate and inequitable when compared to how the utilities managed the *Callaway* and *Wolf Creek* projects, and the resulting disallowances in those cases. As the Companies discussed in their Initial Brief, in *Callaway* and *Wolf Creek*, the cost overruns approached 200% and the schedule delays were multiple years.¹⁴²

99. In those cases, there were clear problems of owner control over the project, such as the lack of integration of the design and construction schedules, accepting the Contractor's data without any verification, and a complete lack of a cost control or tracking system. The *Iatan* Project is projected to complete only 15-16% above budget once all the costs are in: it was constructed during a challenging economic climate and finished within three months of the original target date, and the

¹³⁹ See *Kansas City Power & Light Co.*, 28 Mo. P.S.C. (N.S.) 228, 290, 75 P.U.R.4th 1 (1986) (regarding the *Wolf Creek* Generating Station); *Union Electric Company*, 27 Mo. P.S.C. (N.S.) 183, 199; 66 P.U.R.4th 202 (1985) (regarding *Callaway* Nuclear Plant).

¹⁴⁰ See *Kansas City Power & Light Co.*, 28 Mo. P.S.C. (N.S.) pp. 287-88 (Staff hired Touche Ross & Co. and Project Management Associates to perform a review of the effectiveness of SNUPPS/NPI's management of Bechtel); *Union Electric Company*, 27 Mo. P.S.C. (N.S.) pp. 229-230 (Touche Ross analyzed change/extra work notices).

¹⁴¹ Tr. at 2288-89.

¹⁴² Ex. KCP&L 8, pp. 16-18.

evidence establishes that KCP&L actively managed the Iatan Project and put the proper controls in place.¹⁴³

Specific Disallowances Proposed by Staff

ALSTOM 1 Settlement Agreement

100. A team led by KCP&L that included members of Burns & McDonnell, Kiewit and ALSTOM determined the most advantageous Unit 1 completion and Outage Schedule was “the Tiger Team Schedule.”¹⁴⁴

101. The Tiger Team ultimately recommended an extension to the Unit 1 Outage to a duration of seventy-three (73) days and a delay to the start of the Unit 1 Outage by approximately one month (the “Tiger Team Schedule”).¹⁴⁵

102. Implementation of this schedule would have a financial impact on ALSTOM for which it was entitled to be compensated under the Contract. KCP&L needed ALSTOM to agree to extend the Unit 1 Outage in accordance with the Tiger Team Schedule.¹⁴⁶

103. ALSTOM agreed to a series of specific interim dates called “construction turn-over” (“CTO”) dates to ensure timely completion of ALSTOM’s work.¹⁴⁷

104. KCP&L recognized that since it had entered into the Contract with ALSTOM at the end of 2006, the complexity of the work on the Iatan Unit 1 Outage had increased significantly as KCP&L recognized the opportunity to use this outage to

¹⁴³ *Id.*

¹⁴⁴ Ex. KCP&L 22, p. 29,

¹⁴⁵ *Id.*

¹⁴⁶ *Id.* at 28- 29.

¹⁴⁷ Ex. KCP&L 51, p. 10.

optimize the unit's performance and reduce future performance risk. The added Unit 1 Outage scope included: (1) economizer surface area addition, necessary for the Unit 1 SCR installation; (2) installation of turning vanes in the existing ductwork; (3) upgrades and replacement of the DCS controls; (4) refurbishment of the submerged and dry flight conveyors; and (5) addition of the low NOx burners. In addition, Tiger Team 1 was concerned about the DCS change out, which creates added risk to the unit's start-up. These additions added to the work ALSTOM had to complete within the time frame of the outage as well as added to the general congestion in relatively tight spaces. Additionally, despite the Project Team's efforts, there were a number of open commercial and technical issues that could not be resolved at the Project level. The potential impacts from these unresolved issues were beginning to manifest themselves and it was clear that KCP&L would not be able to resolve them without executive-level involvement. The Quarterly Reports submitted to Staff from the 1st and 2nd quarter of 2008 reflect these discussions with ALSTOM's management and KCP&L's approach to these issues.¹⁴⁸

105. Staff has proposed two disallowances based upon the ALSTOM Unit 1 Settlement Agreement.¹⁴⁹

106. The proposed adjustments are based upon two separate items: 1) the actual amount paid to ALSTOM under the Settlement Agreement; and 2) Staff's calculation of alleged "foregone" liquidated damages.¹⁵⁰

¹⁴⁸ Ex. KCP&L 22, pp. 28-29.

¹⁴⁹ Ex. KCP&L 44, Sch. DFM2010-13.

¹⁵⁰ *Id.*

107. With respect to both proposed disallowances, Staff has failed to “raise a serious doubt” that would override the presumption of prudence. Mr. Hyneman testified that Staff’s reasoning for disallowing the costs of the Unit 1 Settlement Agreement was not because the decision to enter into the Settlement Agreement by KCP&L was imprudent, but because it was “inappropriate” to charge the cost of the Settlement to rate payers.¹⁵¹ By making no determination on prudence, Staff has not overcome the presumption of prudence afforded to KCP&L with respect to this expenditure, as it has failed to raise a serious doubt as to the prudence of the cost of the ALSTOM Settlement Agreement.

ALSTOM Unit 1 Settlement Amount

108. As an initial matter, Staff has failed to raise a serious doubt which would defeat the presumption of prudence afforded to KCP&L. In its pre-filed testimony and November 2010 Report, Staff’s reasoning for its proposed disallowance, that “Staff is not convinced that ALSTOM’s claims against KCP&L were not the fault of KCP&L’s project management, raising the question of KCP&L’s prudence and whether KCP&L’s ratepayers should be responsible for these costs.”¹⁵²

109. However, Staff has admitted that it currently does not have an opinion about the prudence of KCP&L’s decision to enter into the settlement.¹⁵³

110. Furthermore, neither in Staff’s November 2010 Report, nor in its prefiled or hearing testimony does Staff provide any substantive, competent evidence that the

¹⁵¹ Tr. at 2768.

¹⁵² Ex. KCP&L 205, p. 56.

¹⁵³ Tr. at 2768.

amounts paid by KCP&L were due to the fault of KCP&L's project management. In fact, Staff's only evidence is simply a complaint that "KCP&L made no attempt to quantify the costs that may have been caused by its own project management team or the owner-engineering firm it hired, Burns & McDonnell ("B&McD"), or any other Iatan 1 contractor or subcontractor."¹⁵⁴

111. Staff has not provided any evidence that the amounts paid to ALSTOM under the settlement were caused by B&McD or any other Iatan 1 contractor or subcontractor.¹⁵⁵

112. Using the management tools available to it, such as the schedule, KCP&L could see when the contractors were not performing as expected. KCP&L would then meet with the contractors weekly and, when necessary, daily to resolve any coordination issues and discuss ways in which the contractor's productivity could be improved and the schedule dates met.¹⁵⁶

113. Additionally, KCP&L set up a sophisticated dispute resolution process with ALSTOM so that it could ensure that it received the best deal possible for itself and its customers.¹⁵⁷

114. KCP&L organized and participated in several facilitation sessions with a nationally-renowned mediator in order to help find solutions and remediation plans to help get the project back on track.¹⁵⁸

¹⁵⁴ Ex. KCP&L 205, p. 57..

¹⁵⁵ *Id.*; see also Ex. KCP&L 51, p. 9.

¹⁵⁶ Ex. KCP&L 18, p. 20.

¹⁵⁷ Ex. KCP&L 22, pp. 40-41; Ex. KCP&L 51, p. 8.

¹⁵⁸ *Id.*; KCP&L-51, p. 8.

Unit 1 Liquidated Damages

115. Staff is arguing that an additional adjustment based on KCP&L's alleged choice to forego liquidated damages for ALSTOM's Guaranteed Unit 1 Provisional Acceptance.¹⁵⁹

116. Under Missouri Law, the term "liquidated damages" refers to "that amount which, at the time of contracting, the parties agree shall be payable in the case of breach."¹⁶⁰

117. Under ALSTOM's original Contract, KCP&L would be entitled to collect liquidated damages from ALSTOM on Unit 1 **only** if ALSTOM was unable to meet its "Provisional Acceptance Date" (otherwise known as the "in-service date") for Unit 1 as required by the Contract. The Unit 1 Provisional Acceptance Date in the ALSTOM Contract was December 16, 2008.¹⁶¹

118. This means that KCP&L was not entitled to collect liquidated damages until after that date had passed. KCP&L and ALSTOM negotiated the Unit 1 Settlement Agreement in the first half of 2008 and it was executed on July 18, 2008, several months before any breach could be declared or any liquidated damages had accrued. Once KCP&L and ALSTOM entered into the Settlement Agreement and agreed to modify the Provisional Acceptance date, any discussion about what KCP&L "could have" potentially collected under the original December 2008 contractual date is highly speculative, and completely unrealistic. A contractor is not going to attempt to meet

¹⁵⁹ Ex. KCP&L 205, p. 59.

¹⁶⁰ See *Goldberg v. Charlie's Chevrolet, Inc.*, 672 S.W.2d 177, 179 (Mo. App. 1984).

¹⁶¹ Tr. pp. 1816-17.

(much less spend additional money to meet) a contractual date that is no longer valid.¹⁶²

119. Two events occurred that show that even if ALSTOM had been late in completing its Unit 1 work, KCP&L would not have been able to collect liquidated damages.¹⁶³ These events were the economizer casing repair and the turbine rotor repair.

120. During the Unit 1 Outage, the construction team discovered a latent defect in the economizer casing. This defect and the necessary repairs impacted the duration of the Unit 1 Outage by thirty-two (32) days.¹⁶⁴

121. Additionally, during the start-up after the Unit 1 Outage, a vibration event with the turbine caused an additional delay to start-up of the Unit.¹⁶⁵

122. The effect of the economizer incident and the turbine would have made it impossible for ALSTOM to achieve its contractual dates (and even pushed out the revised dates under the Settlement Agreement). These two events added additional time to the schedule, for which ALSTOM was not responsible.¹⁶⁶

123. As a result, ALSTOM would have been entitled to an adjustment of its contractual Provisional Acceptance Date and KCP&L would not have been able to impose liquidated damages on ALSTOM. Accordingly, the evidence in KCP&L's prefiled testimony and at the evidentiary hearing demonstrate that ALSTOM achieved

¹⁶² Ex. KCP&L 22, pp. 36-38; Ex. KCP&L 19, pp. 59-60; Ex. KCP&L 51, pp. 11-12; Ex. KCP&L 46, pp. 266-68.

¹⁶³ Ex. KCP&L 19, p. 59; Ex. KCP&L 71.

¹⁶⁴ *Id.*

¹⁶⁵ Ex. KCP&L 19, p. 60.

¹⁶⁶ *Id.* at 59-60.

the contractually modified Guaranteed Unit 1 Provisional Acceptance Date and liquidated damages did not apply.

ALSTOM Unit 2 Settlement Agreement Adjustment

Incentive Payments

124. Staff argues that KCP&L should not be entitled to recover any amounts it paid to ALSTOM under the Unit 2 Settlement Agreement. Staff revised the amount of its disallowance from the November 2010 Report to the total amount KCP&L paid ALSTOM under the terms of the Settlement Agreement. KCP&L's witnesses provided extensive detail regarding the circumstances surrounding the ALSTOM Unit 2 Settlement Agreement, including Mr. Downey, Mr. Roberts and Dr. Nielsen.¹⁶⁷

125. There were two main reasons KCP&L decided to enter into a Settlement Agreement with ALSTOM. First, ALSTOM had presented KCP&L with a significant delay claim based primarily on weather delays that needed to be resolved. Regardless of whether ALSTOM's claim had merit, defending against the claim would be both expensive and time consuming.¹⁶⁸

126. Additionally, it would have mired the KCP&L and ALSTOM project teams in a commercial dispute at a time when it was important for the focus to be on cooperatively completing the project. Second, Kiewit had told KCP&L that it would cost a substantial amount for Kiewit to be able to support the dates in ALSTOM's schedule.¹⁶⁹

¹⁶⁷ Ex. KCP&L 22, pp. 39-47; Ex. KCP&L 51, pp. 12-18; Ex. KCP&L 46, pp. 275-85.

¹⁶⁸ Ex. KCP&L 51, p. 15.

¹⁶⁹ Ex. KCP&L 22, p. 41.

127. The Commission finds that the value for the benefits KCP&L received exceeded the amount of incentive payments.¹⁷⁰

128. KCP&L considered and balanced both cost and schedule in creating a revised schedule and fostering cooperation between the main contractors.¹⁷¹

129. Based upon a prudence analysis, KCP&L's decision to enter into the ALSTOM Unit 2 Settlement Agreement was a prudent decision when looking at the circumstances known by KCP&L at the time the decision was made.

Unit 2 Liquidated Damages

130. In his true-up testimony, Mr. Hyneman alleges, "Since Alstom's performance compared to contractual requirements were [sic] likely the cause of some if not most of these incremental costs, KCP&L should have assessed and collected these costs from Alstom under the liquidated damages provision of the Alstom-KCP&L contract. KCP&L decided not to make such an assessment. If Alstom's performance did not meet its contract requirements and failed to protect itself from such performance by taking advantage of its rights under its contract with Alstom, KCP&L was unreasonable / inappropriate in its conduct and should bear the costs incurred."¹⁷²

131. Mr. Hyneman's testimony is transparently based on speculation and hindsight and reveals that Staff has not performed any analysis of KCP&L's prudence regarding its decision to engage in the Settlement Agreement with ALSTOM. Mr. Hyneman also states, "If some or all of the delay in project completion was not the

¹⁷⁰ KCP&L's Post Hearing Exhibit filed on February 22, 2011.

¹⁷¹ Ex. KCP&L 22, p. 40.

¹⁷² Ex. KCP&L 308, p. 3.

fault of ALSTOM, KCP&L should determine who was at fault and hold that entity (including itself) responsible for these incremental later Project costs.”¹⁷³ Mr. Hyneman clearly admits that he does not know the basis of this agreement, or whether ALSTOM, KCP&L or anyone else for that matter was “at fault.”

132. As stated, the circumstances surrounding the ALSTOM Unit 2 Settlement Agreement and KCP&L’s analysis of the agreement are discussed in detail by several KCP&L Company witnesses, including Mr. Downey, Mr. Roberts and Dr. Nielsen.¹⁷⁴

133. It is mere hindsight to imply that KCP&L could have but did not assess liquidated damages. KCP&L’s witnesses provided competent evidence that the Unit 2 Provisional Acceptance date was subsequently revised from the original contract date.¹⁷⁵

134. Because Staff’s proposed disallowance is a calculation regarding what KCP&L “could have” potentially collected had the original contractual date of June 1, 2010 remained in effect, the disallowance is not only highly speculative but factually irrelevant.¹⁷⁶

135. Staff states that there was no evidence of KCP&L’s analysis quantifying the events associated with the Unit 1 ALSTOM Settlement Agreement.¹⁷⁷

136. However, the record establishes that KCP&L has provided Staff with all necessary documents related to the ALSTOM Unit 1 Settlement and that the agreement was prudent. Staff had access to KCP&L project management and senior project staff,

¹⁷³ *Id.*

¹⁷⁴ See Ex. KCP&L 22, pp. 39-47; Ex. KCP&L 51, pp. 12-18; Ex. KCP&L 46, pp. 275-285.

¹⁷⁵ See Ex. KCP&L 112, pp. 10-11; Data Request 658.

¹⁷⁶ See Ex. KCP&L 112, p. 6; Ex. KCP&L 22, p. 36-38; Ex. KCP&L 19, p. 58-60; Ex. KCP&L 51, p. 11-12; Ex. KCP&L 46, pp. 266-268.

¹⁷⁷ See Staff’s Initial Brief at p. 48.

and KCP&L has filed extensive testimony regarding this issue in File No. ER-2009-0089 (“0089 Case”).¹⁷⁸

137. KCP&L has put forth credible testimony of industry experts such as Dr. Nielsen and Mr. Roberts who have testified that the ALSTOM Unit 1 Settlement was a prudent expenditure on the part of KCP&L, and KCP&L witnesses who testified as to the detailed evaluation that was performed.¹⁷⁹

138. The evidence establishes that KCP&L fully evaluated the benefits and risks associated with the ALSTOM Unit 1 Settlement Agreement. The evidence establishes that KCP&L’s decision to settle with ALSTOM was prudent in light of all of the circumstances and information known to KCP&L’s senior management at the time.

139. Mr. Hyneman also alleges, “Since Alstom did not obtain Provisional Acceptance of Iatan Unit 2 until September 23, 2010 when it was required by contract to obtain this project milestone on June 1, 2010. Because of this delay in project completion, KCPL incurred costs and harm.”¹⁸⁰

140. This is the identical argument that Staff advances in Staff’s Report regarding the “forsaken” liquidated damages on the Iatan Unit 1 Project, and will be rejected for the same reasons KCP&L’s witnesses have previously articulated.¹⁸¹

¹⁷⁸ See Davis Rebuttal Testimony (0089 Case) at pp. 3-6 and 19-20 (discussing the Unit 1 Outage and the Tiger Team Schedule and describing meeting with the MPSC Staff that occurred on September 23, 2008 where the Unit 1 Settlement was discussed in detail and relevant documents were provided); Downey Rebuttal Testimony (0089 Case) at p. 17 In. 20 to p. 20, In. 23.

¹⁷⁹ Ex. KCP&L 46, pp. 263-275; Ex. KCP&L 51, pp. 7-12; Ex. KCP&L 22, pp. 28-29, 32, 34, Sch. WHD2010-05.

¹⁸⁰ Ex. KCP&L 308, p. 3.

¹⁸¹ Ex. KCP&L 112, p. 5-12; Ex. KCP&L 22, pp. 36-38; Ex. KCP&L 19, pp. 59-60; Ex. KCP&L 51, pp. 11-12; Ex. KCP&L 46, pp. 266- 268; Ex. KCP&L 205, p. 59.

141. Although KCP&L technically declared that ALSTOM met the Provisional Acceptance Date on September 23, 2010, it could have done so much earlier, but chose not to for valid commercial reasons:

Technically, KCP&L could have declared that ALSTOM had achieved Provisional Acceptance on this date, but chose to rely on some technical language in the Contract so that KCP&L could wait until after ALSTOM could show that the unit could be started up with no problems after an extended outage. This was to ensure that there were no latent problems in ALSTOM's work before KCP&L released ALSTOM from liability for liquidated damages. As a result, KCP&L considers the "commercial operation" date (the definition on which Provisional Acceptance is based) of the Iatan Unit 2 plant to be August 26, 2010, or 67 days earlier than ALSTOM's [revised] contractual date. It is important to note that KCP&L has always targeted Provisional Acceptance for the Project in the "Summer of 2010", which was achieved. KCP&L does not consider the Iatan Project to have been "late."¹⁸²

142. Because Staff's proposed disallowance is a calculation regarding what KCP&L "could have" potentially collected had the original contractual date of June 1, 2010 remained in effect, the disallowance is not only highly speculative but factually irrelevant. ALSTOM was not required to nor would it have any reason to attempt to meet (much less spend additional money to meet) a contractual date that is no longer valid.¹⁸³

Schiff Hardin LLP Adjustments - Iatan

143. Schiff Hardin brought value to the Iatan Project, from the initial setup of the commercial strategy and strategic schedule, the negotiation of the Iatan Project's

¹⁸² Ex. KCP&L 112, pp. 10-11.

¹⁸³ *Id.* at 6; Ex. KCP&L 22, pp. 36-38; Ex. KCP&L 19, pp. 58-60; Ex. KCP&L 51, pp. 11-12; and Ex. KCP&L 46, pp. 266-268.

contracts through the Project itself, all the while providing KCP&L's senior management team information it needed to oversee the Iatan Project's management.¹⁸⁴

144. He is not an attorney himself, and has not presented any evidence that he has ever contracted for legal services at any point in his career.¹⁸⁵

145. Mr. Hyneman admits that he is not an expert at evaluating the quality of legal work and he is not offering an opinion as to the quality of Schiff's work on the Iatan Project.¹⁸⁶

146. KCP&L's procedures do not require that all services are subjected to a competitive bidding process.¹⁸⁷

147. Moreover, there was considerable vetting of Schiff Hardin and their fees, not just at the outset of the Project but also as the Project progressed.¹⁸⁸

148. KCP&L's decision to utilize Schiff Hardin was well considered on the basis of a vetting of both the needs for a firm of this type and the Schiff Hardin's unique set of qualifications, and KCP&L's day-to-day management of Schiff Hardin's work was robust.¹⁸⁹

149. Schiff Hardin only performed the work that KCP&L requested it perform, and the quality of their work and their advice is not being questioned.¹⁹⁰

¹⁸⁴ Ex. KCP&L 8, pp. 22-23; Ex. KCP&L 22, p. 6; Ex. KCP&L 25, p. 16, Ex. KCP&L 19, p. 5; Ex. KCP&L 6, p. 2.

¹⁸⁵ Tr. at 2589.

¹⁸⁶ Tr. at 2649-50.

¹⁸⁷ Ex. KCP&L 8, pp. 20-21.

¹⁸⁸ Tr. at 1436-37.

¹⁸⁹ Tr. at 1439-41.

¹⁹⁰ Tr. at 1644; Ex. KCP&L 1203, p. 82.

150. If only hours incurred by Schiff Hardin personnel were considered, then the statistics would reflect Iatan Oversight (32%), Iatan Project Control (10%), Contracts (10%), Contract Administration (46%) and other (2%).¹⁹¹

Schiff Hardin LLP Adjustments – Spearville 2 Wind Project

151. Mr. Hyneman also provides insufficient evidence to raise a serious doubt regarding KCP&L's prudence in utilizing Schiff Hardin's services for the Spearville 2 Wind Project.¹⁹²

152. The bases for exclusion of Schiff Hardin's fees is Mr. Hyneman's concerns raised regarding Schiff Hardin's sole source award for work on the Iatan Project.¹⁹³

153. KCP&L has demonstrated that using Schiff Hardin to provide legal services, whether on this work or the Iatan Project, was prudent because of Schiff Hardin's qualifications to perform such work.¹⁹⁴

154. Additionally, Schiff's services directly contributed to the successful completion of the Spearville 2 project and were cost effective.¹⁹⁵

155. Schiff's services resolved a complicated contract dispute involving 32 wind turbines at a very low cost and with Schiff's assistance, the project was constructed on time and on budget.¹⁹⁶

156. Second, Staff offers no evidence to support its recommended disallowance. Staff did not evaluate the nature or extent of the services that Schiff

¹⁹¹ Ex. KCP&L 8, p. 31.

¹⁹² Ex. KCP&L 112, pp. 13-15.

¹⁹³ Ex. KCP&L 308 HC, pp. 14-16.

¹⁹⁴ Ex. KCP&L 8, pp. 20-21; Tr. pp. 496-503, 1436-37, 1439, 1441, 1644, 1860-62.

¹⁹⁵ Tr. at 4618.

¹⁹⁶ See *id.*

Hardin provided on the Spearville 2 Project. Similarly, Staff offers no testimony regarding the typical range of legal fees associated with conducting a mediation. As stated, Staff relies solely on its allegations regarding the impropriety of sole sourcing legal services for the Iatan Project as its basis to support a disallowance for services performed on an entirely different project.¹⁹⁷

157. Finally, Staff's position that the portion of fees not excluded is the "level of charges [necessary] to this type of project" is completely without basis.¹⁹⁸

Pullman Adjustment

158. Pullman was a contractor on the Iatan Construction Project and part of its duties was to install the new chimney liner.¹⁹⁹

159. Although Staff includes in Schedule 1-1 of its November 2010 Report two proposed disallowances related to Pullman, the Chimney contractor, there is no explanation anywhere in Staff's November 2010 Report as to Staff's evaluation of these costs or why they have been deemed to be imprudent.

160. Staff's argument that a statement in the Kiewit Recommendation to Award Letter that "Pullman's Performance on the Project was well below expectations" does not explain why Staff would disallow the costs to put a performance bond in place, nor is there any analysis that identifies 1) how KCP&L had Pullman's performance within its control; or 2) how KCP&L acted imprudently that led to the disallowed costs. By its silence, Staff has not created a "serious doubt" as to these expenditures. Thus,

¹⁹⁷ Ex. KCP&L 308, pp. 14-16.

¹⁹⁸ *Id.* at 16.

¹⁹⁹ Ex. KCP&L 250, p. 8.

Staff has not created a “serious doubt” as to these expenditures and base upon a prudence analysis, KCP&L’s payments to Pullman are deemed to be prudent.

Severance Adjustment

161. The sole basis for Staff’s disallowance is the Commission’s “recent” decision in 2006 that severance costs should not be recovered from rate payers.²⁰⁰

162. However, the Commission finds that severance costs in this case are an ongoing cost KCP&L incurs to serve its customers.²⁰¹

Affiliate Transaction

163. Staff has proposed a disallowance for costs incurred by KCP&L’s affiliate, Great Plains Power (“GPP”) for work performed that was ultimately used as a part of the development of the Iatan Unit 2 project. As cited by Staff in its November 2010 Report, KCP&L identified the work performed as pertaining to “environmental permitting and engineering which defined the project scope and plant design.”²⁰²

164. Staff’s simply states that it “was not convinced that the costs incurred by GPP in its nonregulated activities were necessary for the construction of Iatan 2.” However, Staff’s November 2010 Report does not identify the reasons for this belief, nor does it provide any sort of prudence analysis of the costs incurred.²⁰³ As a result, Staff has not raised a serious doubt as to the prudence of these costs that can overcome the presumption of prudence afforded to KCP&L. Based upon a prudence analysis, the

²⁰⁰ See Staff’s Initial Brief at pp. 46-47.

²⁰¹ Ex. KCP&L 23 (NP), p. 4.

²⁰² See Ex. KCP&L 205, p. 51.

²⁰³ *Id.*

affiliate transactions were prudent when looking at the circumstances known by KCP&L at the time the decision was made.

165. The use of existing GPP development work resulted in a substantial reduction in schedule and additional costs that would had to have been recreated or incurred going forward.²⁰⁴

166. The site where GPP began the development of its generation facility became the site that is known as the Iatan 2 generation facility. Work that had already been completed by the GPP subsidiary regarding initial environmental permitting and engineering was applicable and beneficial to the development of Iatan 2.²⁰⁵

167. It would not have been in the best interest of rate payers to recreate the work and delay schedule simply due to the fact that the initial development of Iatan 2 generation facility began with the GPP subsidiary.²⁰⁶

168. As far as the affiliate transaction rule (4 CSR 240-20.015(2)(A)), the rule requires that the compensation to GPP be the lower of the fair market price or the cost to provide the services for itself. In this case, it would have been of no value to complete a market review of what it would cost to do an environmental permitting and engineering study at the time of purchase of the GPP work as the study was being purchased at cost.²⁰⁷

²⁰⁴ Ex. KCP&L 113, p. 15.

²⁰⁵ *Id.*

²⁰⁶ *Id.* at 16.

²⁰⁷ *Id.* at 16.

169. The Companies agree that they were in error for not reporting the transaction in the annual affiliate transaction report. However, this reporting failure does not change the fact that certain environmental and engineering needed to take place.²⁰⁸

Additional AFUDC Due to Iatan 1 Turbine Start-Up Failure

170. Staff has not proposed an adjustment for the costs of the turbine trip. AFUDC costs are a component of the project's total costs and the turbine work was required to return Iatan Unit 1 and the AQCS environmental upgrades to service.²⁰⁹

171. In Staff's November 3 report, Staff made an adjustment regarding AFUDC costs incurred on the Iatan 1 AQCS project during the outage associated with the turbine trip. Staff's rationale was "it is Staff's belief that the increase in AFUDC accrued during the 33-day delay should be removed from plant balance of the Iatan 1 AQCS and charged to the work order capturing the costs for the turbine trip."²¹⁰

172. The turbine work (including new rotor installation, replacement of low pressure sections to increase output, reworking of turbine spindle in or to support the performance of the new AQCS equipment) was required to support the Unit 1 AQCS retrofit project.²¹¹

173. Staff has not proposed any disallowance associated with the turbine trip work, but attempts to penalize the Companies for the turbine failure by not allowing the AFUDC costs incurred on the Iatan 1 AQCS project costs during the outage associated with this work. AFUDC costs are a component of the construction projects total costs

²⁰⁸ *Id.* at 15.

²⁰⁹ See KCP&L/GMO's Initial Brief at ¶193.

²¹⁰ Ex. KCP&L 205, p.90; Ex. KCP&L 201, p. 124; Ex. KCP&L 113, p. 10.

²¹¹ See Ex. KCP&L 19, p. 61.

and shall not be disallowed when costs associated with prudent work required to return the unit to service have not been proposed to be disallowed.²¹²

Advanced Coal Credit AFUDC Adjustment

174. Staff argues that since from 2007 to 2009, KCP&L had a free source of cash from Section 48 advanced coal investment credits, it had access to free cash flow to offset the financing costs for the construction of Iatan 2.²¹³

175. Staff's free cash flow position is unsupported and unfounded as it attempts to impute a cost savings that does not exist and ratepayers will receive the benefits of the advanced coal investment tax credits over time. As explained by Company witness Ives, the borrowing or financing costs of KCP&L and GPE did not increase as a result of GPE not utilizing the advanced coal investment tax credits in 2008 and 2009.²¹⁴

AFUDC Accrued on Staff's Proposed Disallowances

176. Staff has calculated the AFUDC value associated with each of the proposed construction cost disallowances detailed in the Staff's "Construction Audit and Prudence Review" report of the Iatan Construction Project which was filed on November 3, 2010, as updated on Schedule 1 to Staff witness Hyneman's true-up direct testimony.²¹⁵ AFUDC and carrying costs related to any specific adjustment should follow that adjustment.

²¹² See Ex. KCP&L 113, p. 11.

²¹³ See Staff's Initial Brief at p. 77.

²¹⁴ Ex. KCP&L 113, p. 13.

²¹⁵ *Id.* at 8.

JLG Accident Adjustment

177. Staff believes that KCP&L was unreasonable for executing the JLG Settlement Agreement.²¹⁶

178. KCP&L and ALSTOM chose to escalate this issue for resolution as part of a broader commercial strategy, and that this issue was one of several that KCP&L and ALSTOM ultimately resolved in this manner.²¹⁷

179. In its November 2010 Report, Staff has failed to raise a serious doubt as to the prudence of KCP&L's settlement of the JLG accident costs. Based upon a prudence analysis, KCP&L's decision to settle ALSTOM's JLG claim was a prudent decision when looking at the circumstances known by KCP&L at the time the decision was made.

May 23, 2008 Crane Accident Adjustment

180. On May 23, 2008, one of the largest mobile cranes in the world, a Manitowoc 18000 crane, collapsed while performing an unloaded test lift on the Iatan Project (the "Crane Incident"). As a result of the collapse, one person was killed and others were injured.²¹⁸

181. KCP&L's EPC Contractor, ALSTOM, was responsible for the operation of the crane at the time of the incident.²¹⁹

²¹⁶ Ex. KCP&L 205, p. 46.

²¹⁷ Ex. KCP&L 19, pp. 54-55.

²¹⁸ Ex. KCP&L 22 (NP), p. 14.

²¹⁹ *Id.*

182. In Staff's November 2010 Report, Staff disallowance is based on a meeting that Staff had with KCP&L, and Staff's "impression" regarding KCP&L's expected future recovery of the costs associated with the Crane Incident.²²⁰

183. Staff admits that it has not done a detailed review of project costs to determine if the charges are accurate and complete, even though many of these charges were incurred by KCP&L over two years ago.²²¹

184. Staff has failed to raise a serious doubt as to the prudence of these expenditures. Based upon a prudence analysis, KCP&L's decision to take swift action immediately after the Crane Incident on the Iatan Site was a prudent decision when looking at the circumstances known by KCP&L at the time the decision was made.

185. The Commission finds that the costs incurred by KCP&L due to the Crane Incident were prudently incurred.²²²

Cushman Project Management Rate Adjustment

186. Staff's proposed disallowance for a rate adjustment relating to Mr. Cushman's fees was based on an assessment that Mr. Cushman's fees were unreasonable.²²³

187. Cushman was hired to develop processes and procedures for the Iatan Project including the Project Execution Plan ("PEP"). Mr. Cushman is highly respected in the industry and had a proven track record with KCP&L from Hawthorn.²²⁴

²²⁰ Ex. KCP&L 205, p. 41.

²²¹ *Id.*

²²² Ex. KCP&L 22, pp. 23-24.

²²³ Ex. KCP&L 205, p. 98.

²²⁴ Ex. KCP&L 19, p. 66.

188. KCP&L evaluated the costs for Cushman's specialized services and determined that the costs were reasonable.²²⁵

Adjustment from KCC Staff Audits

189. Staff proposes adjustments in the amount of almost \$2 million based on a KCC Staff audit. The KCC Staff audit is not before this Commission and is non-credible hearsay. The fact that KCP&L decided not to challenge those adjustments in its Kansas case does not in and of itself create a serious doubt as to the imprudence of those expenditures. KCP&L has denied that those expenditures were imprudent. Because Staff presented no evidence of imprudence, the Commission finds the costs were prudently spent on the Project.²²⁶

Employee Mileage Charge Adjustment

190. Employees assigned to the Iatan Project were only going to be travelling to Iatan on a temporary basis.²²⁷

191. To require employees to work at the Iatan project site on a temporary, five-year project without compensation for mileage costs would not have been equitable and likely would have been viewed as a deterrent to working on the Iatan projects.²²⁸

²²⁵ *Id.*

²²⁶ Ex. KCP&L 19, pp. 71-72.

²²⁷ Ex. KCP&L 8, p. 39.

²²⁸ *Id.*

Inappropriate Charges Adjustment

192. Staff has attached Schedules 4 and 5 that purport to support Staff's disallowances for the inappropriate charges. However, the Schedules identify only \$18,351 of items charged to Unit 2 that Staff deemed as inappropriate. Staff's amount for the proposed disallowances are only "estimates" which are wholly arbitrary.²²⁹ Staff has no basis for its estimates, and as a result, they will be disregarded by the Commission.

Disallowances Proposed by Missouri Retailers Association ("MRA")

Unit 2

193. There are significant portions of Mr. Drabinski's testimony on behalf of the MRA that are not only flawed from a factual and analytical standpoint, but they do not factor in any way in Mr. Drabinski's actual recommendation for the disallowance of \$219 million. These include Mr. Drabinski's allegations that:

- Mr. Drabinski's entire "Plant Comparison" analysis, "Comparison to Trimble County 2" and "Analysis of Budgets and Reforecasts", which he abandoned in exclusive favor of his single recommended \$219 million disallowance.²³⁰
- Any measured cost "increase" from any project estimate prior to the December 2006 Control Budget Estimate, including Mr. Drabinski's claim that a preliminary estimate prepared in January 2006 has some significance.²³¹
- Mr. Drabinski's repeated allegation that KCP&L mismanaged the Project "early on," which he defines as the year 2006 to early 2007. This unsupported opinion based in hindsight conflicts with Mr. Drabinski's

²²⁹ Ex. KCP&L 8, p. 40.

²³⁰ Tr. p. 1597.

²³¹ Tr. pp. 1593-1594.

testimony that KCP&L pursued the critical path work through 2006 with great success.²³²

- Mr. Drabinski's allegation that Burns & McDonnell was "late" in producing critical drawings is completely contradicted by the fact that Burns & McDonnell completed the foundation drawings on time for critical turnovers to ALSTOM and Kiewit.²³³
- Mr. Drabinski's hindsight-based allegation that KCP&L's decision related to the Iatan Project's contracting methodology, i.e. to perform the Iatan Project on a multiple prime and not an EPC basis, increased the Project's cost (i.e., EPC vs. Multi-Prime) or was in and of itself imprudent.²³⁴ Drabinski testifies, "I never stated that the decision to use a Multi-Prime rather than an EPC approach was, in itself, imprudent."²³⁵
- KCP&L and Kiewit had some specious deal regarding an artificially low contract price.²³⁶
- KCP&L made an untimely decision to hire Kiewit as the primary Balance of Plant ("BOP") contractor at a premium price; as explained further below, Mr. Drabinski does not know how to quantify this alleged premium.²³⁷
- The "turbine building bust" and "the cost of the unintended consequences of the decision to add a de-aerator to the project. Evidence shows that the cost of the enlarged turbine building was at least \$106 million and perhaps over \$200 million. This was part of the reason for the large increase in balance of plant costs."²³⁸ Company witness Mr. Meyer explains that while the Balance of Plant work increased due to design maturation, these were not in any way imprudent cost increases, as Mr. Drabinski obliquely asserts without examination of the facts.²³⁹
- The cost of the Balance of Plant work increased from "\$350 million to a billion dollars on this Project."²⁴⁰

²³² Tr. pp. 1648-1653.

²³³ Tr. p. 1650.

²³⁴ Tr. p. 1593.

²³⁵ Ex. KCP&L 2602, p. 24.

²³⁶ Ex. KCP&L 2601, p. 159.

²³⁷ Ex. KCP&L 45, pp. 47-53.

²³⁸ Ex. KCP&L 2601, p. 33.

²³⁹ Ex. KCP&L 45, pp. 48- 49.

²⁴⁰ Tr. p. 1615.

- KCP&L could not manage a multi-prime project, a fact disputed by numerous KCP&L witnesses.²⁴¹
- The development and implementation of the PEP and other project tools such as SKIRE were untimely and increased Project costs; a fact disputed by numerous KCP&L witnesses and which Mr. Drabinski never ties to any disallowance. The contracts used for the major contractors were inadequate in that these contracts did not adequately shift risk to the contractors and did not contain a formulaic basis for calculating loss of efficiency change orders. Mr. Drabinski never cites a single sentence in any contract that was employed on the Iatan Project, yet he concludes that KCP&L employed “poorly written contracts” because “every time a problem arose, rather than being able to use the contract to resolve it, they went to a settlement.”²⁴²
- KCP&L failed to timely implement expert advice, which Mr. Roberts thoroughly disputes.²⁴³
- KCP&L’s planned construction schedule was compressed and was made worse by KCP&L’s failure to timely hire Burns & McDonnell as the Owner’s Engineer.²⁴⁴

194. Dr. Nielsen credibly addresses Mr. Drabinski’s failure to create a nexus between KCP&L’s alleged imprudent actions and his proposed disallowances in his Rebuttal Testimony. Specifically, Dr. Nielsen testifies:

Pegasus-Global’s examination of Mr. Drabinski’s “Review of Purchase Orders and Change Orders” determined that Mr. Drabinski again provided no nexus of causation between any unreasonable or imprudent decision or action by KCP&L and specific cost disallowance. Mr. Drabinski simply notes that its “analysis was in-depth and extremely data intensive” [Drabinski Direct Testimony at p. 204, In. 11] and that based on that analysis it “determined if all or part of the cost should not be permitted into the rate base” [Drabinski Direct Testimony at p. 204, In. 19 through p. 205, In. 1]. Nowhere in Mr. Drabinski’s testimony was there a single statement which linked a specific Purchase Order or Change Order, or a part of a

²⁴¹ Ex. KCP&L 6, pp. 14-15; Ex. KCP&L 19, pp. 20-26, 104-107; Ex. KCP&L-21, p. 27; Ex. KCP&L-22, pp. 74-80; Ex. KCP&L 46, pp. 94-97; Ex. KCP&L 52, pp. 33-44.

²⁴² Tr. p. 1645.

²⁴³ Ex. KCP&L 52, p. 2.

²⁴⁴ *Id.* at 45-47.

specific Purchase Order or Change Order, to any decision made or action taken by KCP&L during the execution of the Iatan Unit 2 project.²⁴⁵

195. Mr. Drabinski's Direct Testimony includes four separate methodologies and four separate potential disallowance calculations though he agreed at the hearing that the only actual recommendation that he is advancing to the Commission is his so called "Review of Initial Purchase Orders and Change Orders."²⁴⁶

196. Mr. Drabinski makes only a cursory attempt to tie a handful of the preceding two-hundred and two pages of his Direct Testimony to this final section of his actual recommendation to the Commission. On one hand, Mr. Drabinski claims that his recommended disallowance is tied to specific Purchase Orders and Change Orders.²⁴⁷

197. However, he described his method of choosing the change orders that make up his recommended disallowance as follows:

How you come up with the allocation of imprudent costs is not based on a specific purchase order, but based on the overall testimony that shows that imprudent mismanagement took place, costs rose beyond expectations and reasonable levels and, therefore, certain areas warrant adjustment.²⁴⁸

198. 15 major flaws are apparent in Mr. Drabinski's analysis.²⁴⁹

- 1) Drabinski applied an erroneous standard for prudence reviews.
- 2) Drabinski finds imprudence as a consequence of the results attained rather than evaluating decisions and the decision making process, causally connecting the allegations and then properly quantifying the impact.

²⁴⁵ Ex. KCP&L 46, p. 227.

²⁴⁶ Ex. KCP&L 2601; Tr. p. 1597.

²⁴⁷ Tr. p. 1601.

²⁴⁸ Tr. pp. 1638-39.

²⁴⁹ Ex. KCP&L 46, pp. 27-30.

- 3) Drabinski improperly asserts that Drabinski's opinion is preferable to prudence opinions which may be held by the Commission.
- 4) Drabinski improperly asserts that Drabinski's opinion is preferable to KCP&L's management decisions and improperly employs hindsight in doing so rather than evaluating management decisions made at the time.
- 5) Drabinski did not perform a prudence audit, but rather, engaged in what is essentially an inappropriate mixing of construction claims approaches and construction/financial audit approaches.
- 6) Drabinski failed to recognize the Iatan Project as a mega-project and thus, failed to evaluate the Iatan Project within the proper context of that definition.
- 7) Drabinski used selected "sound bites" drawn from internal audits and consultant reports performed by or at the request of KCP&L to support Drabinski's assertion of imprudence, ignoring information from those audits which runs contrary to Drabinski's position and not presenting these selections in context, including the proper time context.
- 8) Drabinski inappropriately uses KCP&L's internal audits to criticize KCP&L's decisions ignoring the fact that the process of conducting on-going internal audits during a complex construction project is considered part of the prudent management decision making process.
- 9) Drabinski's opinion relies upon an incorrect understanding of facts, and often directly conflicts with documented evidence regarding events on the Iatan Project, and conditions and circumstances that were known and/or reasonably known by KCP&L management.
- 10) Drabinski submits conclusions of imprudence without providing supporting explanation or documentation other than the selected "sound bites".
- 11) Drabinski fails to provide a connection between Drabinski's allegations of imprudence and any actual costs incurred as a direct result of the alleged imprudence.
- 12) Drabinski's analyses and conclusions display a lack of experience and understanding of construction industry practices, procedures and standards on a project like the Iatan Project. For example, Drabinski's analyses and conclusions display a misunderstanding of the cost estimating process and the proper use of various levels of cost estimates created during the planning and execution phases of a mega-project like the Iatan Project.

13) Drabinski substitutes his judgment rather than analyzing whether KCP&L's decision-making processes and procedures, and KCP&L's decisions fell within a zone of reasonableness, and thus would be prudent.

14) Drabinski uses impermissible hindsight to determine prudence.

15) Drabinski's analyses and conclusions filed in this case are inconsistent with testimony filed by Drabinski in the Kansas Commission case in July 16, 2010. For example, in the Kansas Commission case Mr. Drabinski testified that the project peer review differential it calculated supported a disallowance of \$530 million while in Drabinski's filed testimony in this MPSC case the project peer review differential he calculated supported a disallowance of \$316 million, a difference of \$214 million. The Kansas Commission in its 21 November 22, 2010 Order (Docket No. 10-KCPE-415-RTS) also found that Drabinski's analysis was flawed for similar reasons noted above and stated in that order.

199. Mr. Drabinski testified at the hearing:

I made significant changes to my testimony, both as far as the prudence standard, and I also added a significant amount of analysis and detail based on what I learned from the time that my testimony was produced in the spring of 2010 until November 2010 when it was due here. You don't sit through weeks of hearing and go through thousands of data requests without learning a little more."²⁵⁰

200. While the 'perfect' estimate may be an industry goal, it rarely, if ever, exists in reality. It is not uncommon within the industry to see cost increases. In other words, even if KCP&L had a 'perfect' estimate back on day-one of the Project, KCP&L would still have incurred these costs but the Control Budget Estimate would have been higher."²⁵¹

²⁵⁰ Tr. p. 1707.

²⁵¹ Ex. KCP&L 44, p. 27.

latan 1

201. Mr. Drabinski has proposed a \$13,938,795 disallowance for latan 1 (or \$5,220,079 KCP&L Missouri Jurisdictional share and \$2,508,983 GMO share) based upon an analysis he performed for the Kansas Commission almost two years ago.

202. The Commission finds that Mr. Drabinski has failed to provide the Commission with substantive and competent evidence to support those disallowances. MRA's recommended disallowance is based upon Mr. Drabinski's identification of five separate R&O (Risk/Opportunity) packages related to the latan Unit 1 AQCS and Common plant projects that he believes reflect KCP&L's management's imprudence.²⁵²

203. KCP&L's witnesses provided substantial evidence regarding the prudence of these expenditures.²⁵³

latan Disallowances

WSI

204. KCP&L's Prudence consultant, Dr. Kris Nielsen of Pegasus-Global, whom the Commission finds credible, asserts that expenditures paid to ALSTOM in connection with work performed by WSI in an effort to overcome ALSTOM's failure to adhere to schedule were imprudent. KCP&L's consultant further determined that costs incurred by KCP&L in connection with the ALSTOM/WSI work, were imprudent.²⁵⁴

205. Dr. Nielsen recommended a \$12.7 million disallowance in connection with the ALSTOM/WSI work and concomitant KCP&L costs. Staff concurs in Dr. Nielsen's

²⁵² See Ex. KCP&L 2601, Sch. WPD-8.

²⁵³ See fn. 54-56, 60-61, 65-66, 90-91, 94, 96, 99, 106, 108, 112-114, 146-170, 188-196, 205-06, 214-17, *supra*.

²⁵⁴ See Ex. KCP&L 210, pp. 100-101.

quantification of these imprudent costs, and recommends their disallowance from rate base.²⁵⁵

206. ALSTOM was responsible for costs due to delays unless the delays were the result of actions by KCP&L or a third party responsible to KCP&L.²⁵⁶

207. Staff reviewed relevant WSI change orders and found no evidence that the ALSTOM-related delays were the responsibility of KCP&L or any party responsible to KCP&L.²⁵⁷

208. KCP&L's prudent course would have been to hold ALSTOM responsible financially for the costs associated with recovering the ALSTOM work schedule, including work performed by WSI. KCP&L's ratepayers should not bear financial responsibility for these charges that should have been appropriately borne by ALSTOM.

Temporary Boiler

209. Removal and readdition of auxiliary boiler was imprudent, and costs of \$5,346,049 should be disallowed.²⁵⁸

210. In highly confidential testimony, Nielsen credibly explained why those costs should be disallowed.²⁵⁹

²⁵⁵ *Id.*

²⁵⁶ *Id.*

²⁵⁷ *Id.*

²⁵⁸ Ex. KCP&L 46 (NP), p. 17; Tr. p. 2089.

²⁵⁹ Ex. KCP&L 46 (HC), pp. 235ff.

Campus Relocation

211. The original campus design and location was developed in the summer and fall of 2006. Facility construction began in the summer of 2006. The initial trailers on site were for KCP&L, and the major latan construction contractors, Kissick, Pullman and ALSTOM, each of whom mobilized to the site in late-summer and fall of 2006.²⁶⁰

212. In the summer of 2007, the balance-of-plant contractor, Kiewit, developed a revised plan for laydown space needed for access to the turbine generator building. This plan included providing a new path for unloading the turbine generator into the turbine bay.²⁶¹

213. Kiewit's plan necessitated moving the existing campus trailers to provide the area for laydown space. Additionally, Kiewit's new plan of where it wanted to locate erection cranes caused concerns because Kiewit would be lifting loads near or over the campus. Each of the trailers was moved approximately 100 feet east in the spring and summer of 2008.²⁶²

214. Total cost incurred for the campus relocation through June 2010 is \$1,563,727. Of this amount, KCP&L charged \$456,608 to latan 1 and \$1,107,119 to latan 2.²⁶³

215. The only justifiable reasons why KCP&L would agree to incur over \$1.6 million in costs to relocate construction trailers at the latan site is

1) KCPL realized the original design and location of the latan campus was faulty and did not provide sufficient room and laydown space for the transporting the turbine generator into the latan 2 turbine bay. In this case

²⁶⁰ Ex. KCP&L 205, p. 43.

²⁶¹ *Id.*

²⁶² *Id.*

²⁶³ *Id.*

KCPL would incur the cost and seek backcharges from the contractor who was responsible for the campus design and trailer locations. The backcharged costs would be credited against the project when collected.

2) The cost savings or other benefits to the later construction project resulting from the relocation would exceed the cost of the relocation charged to the project. In other words, the design and location of the campus was sufficient for the successful completion of the project but a change in the trailer locations would result in project savings and/or other benefits that exceed the cost of the relocation.²⁶⁴

216. Staff requested a meeting with KCP&L on this issue, and the meeting was held on December 7, 2009. In attendance at this meeting was Mr. Eric Gould, a Schiff Project Controls Analyst. Mr. Gould advised that the relocation resulted in cost savings. He advised Staff that he was going to look for documentation of cost savings on the Balance of Plant contract as a result of the \$1.6 million campus relocation. Subsequent to this meeting Staff has been advised that Mr. Gould was unable to locate any documentation supporting a cost savings associated with the campus relocation.²⁶⁵

217. The allocation of any costs of the campus relocation to the later Project is inappropriate. The reason for the cost appears to be a significant design error. The most appropriate method for KCP&L to recover these costs is to seek backcharges for the cost of this work from the entity who was responsible for the design of the construction campus laydown area.²⁶⁶

218. According to information from KCP&L, a design error occurred.²⁶⁷

²⁶⁴ *Id.* at 43-44.

²⁶⁵ *Id.*

²⁶⁶ *Id.*

²⁶⁷ Tr. p. 2659.

219. If the campus were designed correctly, there would have been enough space between the campus and where the boiler had to go.²⁶⁸

220. Moving the campus essentially doubled the cost of constructing the campus.²⁶⁹

221. Because KCP&L's original design and location of the Iatan campus was faulty, KCP&L incurred expenses in moving construction trailers at the Iatan site approximately 100 feet east when construction began on the turbine generator building.²⁷⁰

222. Correction of KCP&L's failure to engage in adequate planning prior to initially siting the trailers – or KCP&L's failure to adequately design the initial siting of the trailers – is not of benefit to Missouri ratepayers. Costs incurred to correct this faulty design should not be borne by Missouri ratepayers.²⁷¹

Construction Resurfacing Project Adjustment

223. KCP&L paid money to ALSTOM in connection with claims related to delays to ALSTOM's work and acceleration of other ALSTOM work related to the Iatan site being resurfaced.²⁷²

²⁶⁸ *Id.* at 2817.

²⁶⁹ *Id.* at 2817-18.

²⁷⁰ Ex. KCP&L 210, p. 43.

²⁷¹ Ex. KCP&L 89 (HC).

²⁷² Ex. KCP&L 205, p. 47.

224. KCP&L also paid to have the site resurfaced.²⁷³ The Commission found no credible evidence that the site needed resurfacing.

Conclusions of Law – Iatan

17. The prudence standard is articulated in the *Associated Natural Gas Case* as follows:

[A] utility's costs are presumed to be prudently incurred.... However, the presumption does not survive “a showing of inefficiency or improvidence.”

. . . [W]here some other participant in the proceeding creates a serious doubt as to the prudence of an expenditure, then the applicant has the burden of dispelling these doubts and proving the questioned expenditure to have been prudent. (Citations omitted).

In the [Union Electric] case, the PSC noted that this test of prudence should not be based upon hindsight, but upon a reasonableness standard:

[T]he company's conduct should be judged by asking whether the conduct was reasonable at the time, under all the circumstances, considering that the company had to solve its problem prospectively rather than in reliance on hindsight. In effect, our responsibility is to determine how reasonable people would have performed the tasks that confronted the company.²⁷⁴

18. As stated above, under the prudence standard, the Commission presumes that the utility's costs were prudently incurred.²⁷⁵ This means that utilities seeking a rate increase are not required to demonstrate their cases-in-chief that all expenditures were prudent.²⁷⁶

²⁷³ *Id.*

²⁷⁴ See *State ex. Re. Associated Natural Gas v. Public Serv. Comm'n*, 954 S.W.2d 520, 528-529 (Mo. App. W.D. 1997).

²⁷⁵ See *State ex. Re. Associated Natural Gas v. Public Serv. Comm'n*, 954 S.W.2d 520 (Mo. App. W.D. 1997); *State ex rel. GS Technologies Operating Co. Inc. v. Public Serv. Comm'n*, 116 S.W.3d 680 (Mo. App. W.D. 2003 (citations omitted)).

²⁷⁶ See *Union Electric*, 66 P.U.R.4th at 212.

19. Staff or any other party can challenge the presumption of prudence by creating “a serious doubt” as to the prudence of an expenditure. Once a serious doubt has been raised, then the burden shifts to KCP&L to dispel those doubts and prove that the questioned expenditure was prudent.

20. In a prior case involving a prudence review and construction audit, the Commission stated:²⁷⁷

The Federal Power Act imposes on the Company the “burden of proof to show that the increased rate or charge is just and reasonable.” Edison relies on Supreme Court precedent for the proposition that a utility’s cost are [sic] presumed to be prudently incurred. However, the presumption does not survive “a showing of inefficiency or improvidence.” As the Commission has explained, “utilities seeking a rate increase are not required to demonstrate in their cases-in-chief that all expenditures were prudent . . . However, where some other participant in the proceeding creates a serious doubt as to the prudence of an expenditure, then the applicant has the burden of dispelling these doubts and proving the questioned expenditure to have been prudent.”

21. Thus, in the first instance, it is the parties challenging the decisions and expenditures of a utility that have the initial burden defeating the presumption of prudence accorded the utility.²⁷⁸

Under the prudence standard, the Commission looks at whether the utility’s conduct was reasonable at the time, under all of the circumstances. In applying this standard, the Commission presumes that the utility’s costs were prudently incurred.²⁷⁹

²⁷⁷ *In the Matter of Union Electric Company*, 27 Mo.P.S.C. (N.S.) 183, 193 (1985) (quoting *Anaheim, Riverside, etc. v. Federal Energy Regulatory Commission*, 669 F.2d 779 (D.C. Cir. 1981)) (citations omitted).

²⁷⁸ *State ex rel. Associated Natural Gas Company v. Public Service Commission*, 954 S.W.2d 520, 528-529 (Mo. App., W.D. 1997).

²⁷⁹ *State ex rel. GS Technologies Operating Company, Inc. v. Public Service Commission*, 116 S.W.3d 680 (Mo. App., W.D. 2003).

22. Once the presumption of prudence is dispelled, the utility has the burden of showing that the challenged items were indeed prudent.²⁸⁰

23. The Commission has adopted a standard of reasonable care requiring due diligence for evaluating the prudence of a utility's conduct.²⁸¹ The Commission has described this standard as follows.²⁸²

The Commission will assess management decisions at the time they are made and ask the question, "Given all the surrounding circumstances existing at the time, did management use due diligence to address all relevant factors and information known or available to it when it assessed the situation?"

24. In the *Associated Natural Gas* case, the Missouri Court of Appeals held that the Staff must provide evidence that the utility's actions caused higher costs than if prudent decisions had been made.²⁸³ Substantive and competent evidence regarding higher costs includes evidence about the particular controversial expenditures and evidence as to the "amount that the expenditures would have been if the [utility] had acted in a prudent manner."²⁸⁴

25. In other words, Staff or the other parties must satisfy the following two-pronged evidentiary test to support a disallowance: 1) identify the imprudent action based upon industry standards and the circumstances at the time the decision or action was made; and 2) provide proof of the increased costs caused by KCP&L's imprudent decisions. To meet this standard, a party must provide substantive, competent

²⁸⁰ *Associated Natural Gas, supra*, 954 S.W.2d at 528-529.

²⁸¹ *Union Electric*, 27 Mo.P.S.C. (N.S.) at 194.

²⁸² *Id.*

²⁸³ *See Associated Natural Gas*, 945 S.W.2d at 529.

²⁸⁴ *See id.*

evidence establishing a causal connection or “nexus” between the alleged imprudent action and the costs incurred.

Decision – Iatan

The costs for construction resurfacing, campus relocation for the Iatan 2 Turbine Building, the WSI change order, and the temporary auxiliary boiler shall be excluded from rate base. All other rate base additions shall be included in rate base.

B. Hawthorn

Should Hawthorn SCR settlement payments be included in either the depreciation reserve or plant cost?

Should Hawthorn settlement payments be included in either the depreciation reserve or plant cost?

Findings of Fact – Hawthorn

225. In 2005, KCP&L had a transformer outage at the Hawthorn 5 coal unit.²⁸⁵

226. KCP&L sought reimbursement from Siemens, the vendor who built the transformer, to recover the damages associated with the outage, almost entirely consisting of replacement power costs during the outage. KCP&L's claim resulted in a settlement with Siemens in the amount of \$6.7 million, which was received in 2008.²⁸⁶

227. Staff proposed an adjustment to reflect the \$6.7 million settlement proceeds "as an increase to the depreciation reserve and a decrease in depreciation

²⁸⁵ Ex. KCP&L 8, p. 51.

²⁸⁶ *Id.* at 51, 52.

expense, as if the plant cost had been adjusted for the total settlement proceeds received."²⁸⁷

228. Staff's adjustment is based on its belief that "[a]ll the increased costs to KCP&L of the operation of Hawthorne [sic] 5 resulting from the step-up transformer failure were paid by KCP&L customers in utility rates."²⁸⁸

229. KCP&L normalized fuel and purchased power expense in the years related to the Hawthorn 5 SCR and transformer outages.²⁸⁹

230. Further, KCP&L did not have a fuel adjustment clause which would have permitted the pass through of those increased fuel and related costs. Therefore, customers did not pay any additional expenses associated with the outages.²⁹⁰

231. In 2007, KCP&L had an outage to replace the catalyst in the selective catalytic reduction system (SCR) at the Hawthorn 5 coal unit. The outage period was from February 24 - March 9, 2007. KCP&L sought reimbursement from Babcock and Wilcox, the vendor who built the SCR, to recover the damages associated with the outage, the majority of which were replacement power costs during the outage. KCP&L's claim resulted in a settlement with Babcock and Wilcox in the amount of \$2.8 million, which was received in 2007.²⁹¹

232. Staff proposed an adjustment to reflect the \$2.8 million settlement proceeds "as an increase to the depreciation reserve and a decrease in depreciation

²⁸⁷ *Id.* at p. 51.

²⁸⁸ Ex. KCP&L 210, p. 111.

²⁸⁹ Ex. KCP&L 8, p. 52.

²⁹⁰ *Id.* at 49-52.

²⁹¹ Ex. KCP&L 8, p. 49

expense, as if the plant cost had been adjusted for the total settlement proceeds received."²⁹²

233. Staff's adjustment is based on its belief that "[a]ll the increased costs to KCP&L were and are currently being paid by KCP&L customers in utility rates."²⁹³

234. However, the proceeds of this litigation are non-recurring revenue and are also outside the test year in this case.²⁹⁴

235. Unusual, non-recurring events (expenses or revenues) are excluded from the test year because they do not reflect the ongoing cost of service of the company.²⁹⁵

236. Further, the cost of replacement power and additional ammonia expense that resulted from the catalyst outage was never paid by customers. Customers did not pay for replacement power or additional ammonia expense because KCP&L did not have a fuel adjustment clause at the time of the outage and also KCP&L normalizes fuel and purchased power expenses in its rate cases so test year anomalies are disregarded.²⁹⁶

237. KCP&L's customers have not paid for any increased costs because KCP&L didn't have a fuel adjustment clause at the time of the outages.²⁹⁷

²⁹² Ex. KCP&L 8, p. 48.

²⁹³ See Ex. KCP&L 210, p. 109.

²⁹⁴ Ex. KCP&L 8, p. 50.

²⁹⁵ *Id.*

²⁹⁶ *Id.* at 49-50.

²⁹⁷ *Id.* at 49-52.

238. Additionally, there were no incremental costs to the company and, in turn, to its customers related to work assigned to KCP&L personnel as a result of the outage.²⁹⁸

Conclusions of Law – Hawthorn

There are no additional conclusions of law for this section.

Decision – Hawthorn

The Commission finds that the Hawthorn costs discussed above shall be included in rate base.

C. Demand-Side Management

- a. Should DSM investments be included in rate base in this proceeding?***
- b. How should DSM amortization expense be determined in this case?***
 - i. Should DSM programs be expanded if the current DSM portfolio does not meet the Missouri Energy Efficiency Investment Act's (MEEIA) goal of achieving all cost-effective demand-side savings?***
 - ii. Should the amortization period for the energy efficiency regulatory asset account be shortened from 10 years to 6 years?***
 - iii. Should the shortening of the amortization period be contingent on the continuation and/or expansion of the DSM portfolio?***
- c. Should the Company be required to fund DSM programs at the current level?***
- d. Should KCP&L be required to make a compliance filing with the Commission regarding MEEIA legislation as proposed by Staff?***

²⁹⁸ *Id.*

Findings of Fact – Demand-Side Management

239. In KCP&L’s last Chapter 22 Electric Utility Resource Planning filing,²⁹⁹ KCP&L’s adopted preferred integrated resource plan (IRP) included five residential DSM programs and four commercial and industrial programs.³⁰⁰

240. These programs are in addition to KCP&L’s Energy Optimizer and MPower programs that it implemented as part of its Experimental Regulatory Plan (ERP or “Regulatory Plan”).³⁰¹

241. As part of GMO’s Chapter 22 compliance filing,³⁰² GMO’s adopted preferred IRP included DSM programs.³⁰³

242. Demand Side Management (DSM) programs introduced in the early years of KCP&L’s five-year regulatory plan are nearing their expiration dates.³⁰⁴

243. The timing of the conclusion of the regulatory plan and the anticipated implementation of the rules resulting from the Missouri Energy Efficiency Investment Act (MEEIA)³⁰⁵ create a period of time in which KCP&L and GMO will not have guidance from the Commission with regard to appropriate DSM investment or energy savings targets.³⁰⁶

²⁹⁹ File No. EE-2008-0034.

³⁰⁰ Kansas City Power & Light Integrated Resource Plan, File No. EE-2008-0034, Book 1 of 2, Volume 5: Demand-Side Resource Analysis, pp. 54 through 69.

³⁰¹ See File No. EO-2005-0329; Ex. KCP&L 239, p. 6.

³⁰² File No. EE-2009-0237.

³⁰³ Ex. GMO 240, p. 14.

³⁰⁴ Ex. KCP&L 603, Sch. AB2010-1R.

³⁰⁵ Section 393.1075, RSMo.

³⁰⁶ Ex. KCP&L 601 at p. 2.

244. This gap could be relatively lengthy, possibly years.³⁰⁷ The Company acknowledged the uncertainty of this gap.³⁰⁸

245. Many of the current DSM programs “have met or are exceeding their five-year savings goals” and in some cases “have met or exceeded their performance and participation goals.”³⁰⁹ KCP&L has “met and exceeded the expectations established in the Regulatory Plan. . . . [T]hrough June 30, 2010 the budget for all Company demand-side programs is \$24,001,009 and the actual total expenditures through this period are \$27,442,517”³¹⁰

246. DSM programs need time to raise customer awareness through promotional campaigns and develop partnerships with trade allies. If programs are curtailed, there would be a loss of experience developed by KCP&L and GMO over the past five years.³¹¹

247. “[A]ll of the evidence suggests that customer interest in these programs has increased since 2005, and there is no evidence to suggest that customers will become less interested in realizing the benefits that these programs offer.”³¹² For instance, participation in KCP&L’s Home Performance with Energy Star program increased from 27 homes in the second quarter of 2009 to 718 homes at the end of the third quarter of 2010.

³⁰⁷ Ex. KCP&L 601, p. 4; Ex. GMO 601, p. 4.

³⁰⁸ Tr. 3542; Tr. 3539-3540.

³⁰⁹ Ex. KCP&L 603, p. 5 and as shown on Mr. Bickford’s highly confidential rebuttal schedule AB2010-2R, Ex. KCP&L 604 HC.

³¹⁰ Ex. KCP&L 210, p. 127. See also, Ex. KCP&L 56, p. 4.

³¹¹ Ex. KCP&L 603, p. 6-7.

³¹² Ex. KCP&L 603, p. 6.

248. The Companies are currently continuing their DSM programs contained in their tariffs.³¹³

249. During its Customer Programs Advisory Group (CPAG) meetings throughout 2010, KCP&L stated to Staff that it had stopped processing new customer applications for its voluntary large customer MPower demand response program.³¹⁴ During the similar DSM Advisory Group meetings held for GMO in 2010, GMO also made statements regarding the curtailing of current DSM programs and delaying implementation of planned DSM programs.³¹⁵ In those statements and at the hearing, both KCP&L and GMO expressed a position to slow spending for the programs.³¹⁶

250. Both companies, as well as the ratepayers, stand to benefit from continuing efforts to achieve more DSM programs and improved DSM penetration. The companies acknowledge this fact.³¹⁷ And in the case of KCP&L, increasing DSM funding is preferred to curtailing program spending when evaluating the need for additional supply-side resources over the next 25 years.³¹⁸

251. Under the existing cost recovery mechanism, KCP&L first funds the DSM programs and the costs are placed into a regulatory asset account for consideration of recovery in the next rate case. Assuming the DSM costs are determined to be recoverable, those costs are then amortized over a ten-year period without the inclusion in rate base.

³¹³ Ex. KCP&L 210, p. 126-30; Ex. KCP&L 239 at p. 2.

³¹⁴ Ex. KCP&L 239, p. 6.

³¹⁵ Ex. GMO-240, p. 12.

³¹⁶ Tr. 3539-3540; Tr. 3571.

³¹⁷ Ex. KCP&L 239, p. 6-7, Ex. GMO-240, p. 15.

³¹⁸ Ex. KCP&L 239, p. 7.

252. KCP&L is willing to continue the Customer Program Advisory Group (CPAG) through the bridge periods and to extend CPAG or a similar collaborative to GMO through the same period.³¹⁹

253. Staff recommends the Commission accept its ratemaking calculations for DSM deferrals and AFUDC returns in Staff Adjustments E-144.4 through E-144.7, and E-144.8 through E-144.11.³²⁰ Staff's recommendations included annual amortizations (10-year deferral period) for the following DSM vintage deferrals:³²¹

<u>DSM deferral</u>	<u>Case</u>	<u>Amount</u>
Vintage 1	ER-2006-0314	\$239,666
Vintage 2	ER-2007-0291	\$448,624
Vintage 3	ER-2009-0089	\$193,663
Vintage 4	ER-2010-0355	<u>\$1,810,223</u>

254. Staff calculated the total unamortized balance of DSM Vintages 1 through 4 as \$24,368,761 as of December 31, 2010.³²² The AFUDC rate Staff applied to this unamortized DSM balance was 3.46%, and is KCP&L's December 2010 AFUDC rate.³²³ Under Staff's calculations, the AFUDC return amount totals \$843,159, for a total increase in revenue requirement from DSM deferrals of approximately \$3.5 million.³²⁴

³¹⁹ Tr. 3543.

³²⁰ Ex. KCP&L 225, As updated in true up.

³²¹ Ex. KCP&L 225, As updated in true up.

³²² Ex. KCP&L 225, As updated in true up.

³²³ Ex. KCP&L 225, As updated in true up.

³²⁴ Ex. KCP&L 225, As updated in true up.

255. Staff recommends that the existing levels of DSM investments should be mandated by the Commission to continue and the existing cost recovery mechanism should be maintained.³²⁵

256. In its adjustments Staff nets unrelated issues with DSM program costs.³²⁶ Staff includes negative costs against the unamortized balance of DSM program costs for purposes of computing an annual amortization and return. These negative costs are those that the Commission has previously ordered to be returned to ratepayers over ten years and include excess margins on off-system sales (OSS) and net reparations from the litigation of Montrose coal freight rates before the Surface Transportation Board (STB), but are unrelated to DSM Program costs.

257. The Commission ordered in prior cases that the carrying costs for the excess margins on OSS would be established at LIBOR plus 32 basis points and that this interest would be included in the unamortized balance of excess OSS margins for amortization over ten (10) years. The Commission also prohibited rate base recognition for the unamortized balance of net reparations from the litigation of Montrose coal freight rates before the STB and did not otherwise order carrying costs.

258. Staff could set up and keep track of these separate cost items, but believed this would be cumbersome and inefficient.³²⁷

259. Staff also recommends continuing the ten-year amortization for DSM expenses incurred after the end of the regulatory plan.

³²⁵ Ex. KCP&L 210, at p. 126-30; Ex. KCP&L 239 at p. 2.

³²⁶ Ex. KCP&L 210, at p. 131-37; Ex. KCP&L 226 at p. 63.

³²⁷ Ex. KCP&L 226, p. 63.

260. To apply a ten-year amortization to DSM expenses incurred after the end of the regulatory plan for KCP&L and after the test year in GMO's rate case would be a disincentive to KCP&L and GMO to invest in demand side programs.³²⁸

261. A temporary adjustment from 10 years to 6 years amortization for new and ongoing DSM expenses incurred during the "gap period" until MEEIA rules are fully implemented would reduce the disincentive.³²⁹

262. An adjustment from 10 years to 6 years amortization for new and ongoing DSM expenditures would also make the Companies' cost recovery opportunities more consistent with Ameren Missouri's DSM program cost recovery agreed to by the parties and approved by the Commission in File No. ER-2010-0036.³³⁰

263. Netting the DSM regulatory asset account amortization with three unrelated accounts is complex and confusing and causes an inaccurate result.³³¹

264. Staff's netting calculation may put DSM cost recovery at risk or it may cause the perception of putting DSM cost recovery at risk. Either of those effects could be a disincentive to future DSM spending by utilities.³³²

265. KCP&L recommends that DSM expenses referred to as "Vintage 4," be amortized for six years rather than for ten years.³³³

266. Neither KCP&L nor GMO has recommended in any substantial detail in these rate proceedings what they consider to be an appropriate cost recovery

³²⁸ Ex. KCP&L 55, p. 5-6; Ex. KCP&L 605, pp. 4-5.

³²⁹ Ex. KCP&L 55, pp. 5-6; Ex. KCP&L 605, p. 4-5.

³³⁰ Ex. GMO 601, p. 10.

³³¹ Ex. KCP&L 64 at p. 6-18.

³³² Ex. KCP&L 55, pp. 5-6; Ex. KCP&L 605, p. 4-5.

³³³ Ex. KCP&L 55 at pp. 5-6; Initial Brief at pp. 192-193.

mechanism.³³⁴ In fact, in their direct filings both KCP&L and GMO only requested the continuation of their current cost recovery mechanisms.³³⁵ In their brief, however, they state that for the purposes of this case, KCP&L has proposed that the cost recovery mechanism should be consistent with the recent *Order Approving First Stipulation and Agreement* in the AmerenUE rate case, File No. ER-2010-0036 (March 24, 2010).³³⁶ This would change KCP&L's amortization period for the DSM regulatory assets from ten years to six years, and include the unamortized balance in rate base for actual expenditures booked to the DSM regulatory asset up through the period of December 31, 2010.³³⁷ The six year amortization period would be applied to DSM program expenditures referred to by Staff as being incurred in "Vintage 4," that is, those subsequent to September 30, 2008. Prior expenditures would continue to be amortized over the originally authorized ten-year period. Additionally, KCP&L would defer the costs of the DSM programs in Account 182 and, beginning with the December 31, 2010 True Up date in this case, calculate AFUDC monthly using the monthly value of the annual AFUDC rate.³³⁸

267. Mr. Rush acknowledged that KCP&L and GMO may propose a different method of recovery regardless of whether specific Commission rules are in place or

³³⁴ Ex. KCP&L 239, p. 5, Ex. GMO 240, pp. 13-14, Ex. GMO 241, p. 3. Ex. KCP&L 240, p. 3.

³³⁵ Ex. KCP&L 239, p. 5, Ex. GMO 240, pp. 13-14.

³³⁶ Tr. pp. 3531-32.

³³⁷ Tr. pp. 3501-03.

³³⁸ Ex. KCP&L 55 at pp. 5-6, Rush Rebuttal.

not.³³⁹ He also acknowledged the companies' obligation to comply with MEEIA regardless of whether rules are in place.³⁴⁰

268. MDNR's position is that the Commission should direct KCP&L and GMO to follow the intent of the MEEIA goal of achieving all cost-effective demand-side savings, and should further require KCP&L and GMO to expand their DSM programs toward the MEEIA goal of achieving all cost-effective demand-side savings during the "gap" period between the end of these current rate cases and the establishment of the MEEIA rules. The Commission needs to provide guidance with regard to appropriate DSM investment or energy savings targets, continuation and expansion of existing programs.³⁴¹

269. It is unnecessary for the Commission to require KCP&L and GMO to make a filing with the Commission regarding MEEIA legislation as proposed by the Staff.³⁴²

Conclusions of Law– Demand-Side Management

26. Utilities within the Commission's jurisdiction must comply with The Missouri Energy Efficiency Investment Act (MEEIA)³⁴³ regardless of whether or not proposed rules under the law are effective. The language of MEEIA allows KCP&L and GMO to propose a different method of recovery regardless of whether specific Commission rules are in place or not.

³³⁹ Tr. Vol. 32, p.3547, line 1-4.

³⁴⁰ Tr. 3546-7.

³⁴¹ Ex. KCP&L 210, p. 127; Ex KCP&L. 602, p. 3.

³⁴² Ex. KCP&L 56 (NP), Rush Surrebuttal at p. 3.

³⁴³ Section 393.1075, RSMo.

27. MEEIA states, “The Commission shall permit electric corporations to implement commission-approved demand-side programs proposed pursuant to this section with a goal of achieving all cost-effective demand-side savings.”³⁴⁴ However, the timing of the conclusion of these rate cases and the anticipated implementation of the rules resulting from MEEIA creates a period of time in which KCP&L and GMO will not have guidance from the Commission with regard to appropriate DSM investment or energy savings targets.

28. Amortizing DSM expenses referred to as “Vintage 4,” for six years rather than for ten years is inconsistent with the KCP&L regulatory plan. To the extent that costs included in Vintage 4 were incurred as early as September 30, 2008, the regulatory plan would apply to the recovery of Vintage 4 costs.

29. The Commission ordered in prior cases that the carrying costs for the excess margins on OSS would be established at LIBOR plus 32 basis points and that this interest would be included in the unamortized balance of excess OSS margins for amortization over ten (10) years. The Commission also prohibited rate base recognition for the unamortized balance of net reparations from the litigation of Montrose coal freight rates before the STB and did not otherwise order carrying costs. Staff’s netting of DSM costs with unrelated items is inconsistent with the Commission’s previous orders.³⁴⁵

³⁴⁴ Section 393.1075.4, RSMo.

³⁴⁵ Non-Unanimous Stipulation and Agreement, p. 8, File No. ER-2010-0089; In the Matter of the Application of Kansas City Power and Light Company for Approval to Make Certain Changes in its Charges for Electric Service to Implement Its Regulatory Plan, File No. ER-2007-0291, Report and Order (issued December 6, 2007), p. 39.

Decision– Demand-Side Management

The parties did a poor job of defining the issues for this case, but especially with regard to the DSM issues. The Commission, however, has redefined those issues. The over-arching DSM issue is whether the Commission should order the continuance of a DSM program at all. Because of the gap between the MEEIA rules being implemented and the end of the Regulatory Plan, there is a need for the Commission to set out guidance for KCP&L and GMO with regard to the continuance or implementation of DSM programs and cost recovery for those programs. Despite the success and forward momentum created by the implementation of their existing DSM programs and the fact that the programs are currently continuing, both KCP&L and GMO have expressed a position to slow spending for the programs. This decision comes even though both companies realize that they, as well as the ratepayers, stand to benefit from continuing efforts to achieve more DSM programs and improved DSM penetration.

The Companies have argued that the Commission should reject Staff's and MDNR's recommendations to direct the Companies to invest in DSM programs without any assurance that the full costs and lost revenues associated with these programs will be recognized in rates. Instead, the Companies urge the Commission to implement the cost recovery issue expeditiously, including the recovery of lost revenues associated with the specific DSM programs. While the Companies express a need to have an appropriate cost recovery mechanism, they did not recommend a new recovery mechanism in this case except to propose in their briefs that the mechanism be consistent with that recently ordered for Ameren.

The Commission concludes that the continuance of the DSM programs is in the public interest as shown by the customer participation and clear policies of this state to encourage DSM programs. In the absence of a clear proposal for a cost recovery mechanism and during the gap between the end of the true-up for this case and the implementation of a program under MEEIA, the Commission concludes that the Companies should continue to fund and promote or implement, the DSM programs in the 2005 Agreement (KCP&L only), and in its last adopted preferred resource plan (both KCP&L and GMO). In addition, the Commission directs that those costs be placed in a regulatory asset account and be given the treatment as further described below.

Having determined that the programs should continue, the remaining issues are related to the regulatory treatment to be given to cost recovery and the three different types of regulatory assets. First are the “old” investments -- those DSM investments incurred prior to the last rate case true-up period ending September 30, 2008 (Vintages 1-3). Second, are the “current” investments referred to as “Vintage 4” -- those DSM investments since September 30, 2008, and through the end of the true-up period for this case, December 31, 2010. Third, are the “future” investments -- those DSM investments from December 31, 2010, through the next rate case or until a program is implemented under the MEEIA rules.³⁴⁶

The issues common to these regulatory assets are the length of the amortization period to be given them and how that amortization should be calculated. In other words, should those assets be amortized over a six- or a ten-year period, and should

³⁴⁶ Or some other unknown legislative or Commission intervention.

Staff's netting calculation be used to determine the amounts to be amortized. The final issue is should the unamortized balances be added to rate base.

It appears after all the arguments, that there are actually some areas of agreement among and between some of the primary parties. One area of agreement is that the "old" regulatory assets (Vintages 1, 2, and 3) should be governed by the previous decisions to amortize those regulatory asset accounts over a ten-year period and that amortization period should not change. The Commission also agrees and directs that Vintages 1, 2, and 3 continue to be amortized over a ten-year period.

A second area of agreement is that the CPAG should be continued after the end of the regulatory plan and the GMOAG continue for GMO. The Commission also agrees and directs that the advisory groups (or similar groups) shall continue through the "bridge" period until replaced by the implementation of the MEEIA rules or other Commission order.

A third agreement is between KCP&L and GMO and MDNR. Those parties agree that Staff's netting calculation is confusing because it mixes assets unrelated to DSM with DSM assets. In addition, as KCP&L and GMO point out, it causes the calculations to be incorrect because those OSS and STB amounts require different carrying costs calculations as previously ordered by the Commission. Thus, the Commission determines that the DSM account should stand alone and not be netted against unrelated accounts. In addition, the carrying costs should be calculated at the AFUDC rate as set out in the regulatory plan.

The main disagreements among the parties lie with the amortization period for the "current" and "future" investments and whether the unamortized balances should be

included in rate base. MDNR supports a temporary adjustment from ten years to six years for the “future” investments amortization period with a carrying cost equal to the AFUDC rate applied to the unamortized balance until KCP&L and GMO have DSM plans and recovery methods in place under MEEIA rules. This would reduce the disincentive for the companies to have these programs and allow the companies to recover their DSM program costs in a timeframe closer to when they occurred. This also makes the treatment of these future costs similar to those of Ameren Missouri in ER-2010-0036.

KCP&L agrees with MDNR regarding the treatment for “future” investments. The Commission agrees as well and will direct that DSM program costs for investments made from December 31, 2010, until a future recovery mechanism is in place shall be placed in a regulatory asset account and amortized over six years with a carrying cost equal to the AFUDC rate applied to the unamortized balance.

With regard to the “current” investments, it would be inconsistent with previous Commission orders to authorize a six-year amortization for the current investments (Vintage 4). The Commission determines that these Vintage 4 investments should continue to be amortized over a ten-year period.

Finally, the Commission must decide whether to include the unamortized balances in rate base. The Commission has determined that it is important to reduce the disincentives to the Companies to having robust DSM programs. The Companies have clearly indicated that delayed recovery is one of those disincentives. By adding the unamortized balances to rate base the Commission will encourage DSM programs and promote the policy of this state as stated in MEEIA. Thus, the Commission

determines that the unamortized balances of the regulatory asset accounts shall be included in rate base for determining rates in this case.

D. Fuel Switching Program

Should the Commission adopt MGE's fuel switching proposal?

Findings of Fact– Fuel Switching Program

270. Missouri Gas Energy, a division of Southern Union Company, has proposed to compel KCP&L and GMO, competitors of MGE, to provide incentives to the Companies' customers to decrease their electric usage and convert that consumption to its product—natural gas. MGE's proposal is based on its allegation that natural gas would be more energy efficient.³⁴⁷

271. Under the proposed program, KCP&L, GMO, and MGE would offer financial incentives with the aim of converting inefficient electric appliances with fuel-efficient natural gas replacements. KCP&L and GMO would offer financial incentives in the form of rebates or bill credits to residential and multi-family customers to encourage fuel switching from electric water heaters and electric resistance space heating to natural gas.³⁴⁸ The fuel switching program would be available to current MGE customers as well as customers in MGE's service area who currently do not have

³⁴⁷ Ex. KCP&L 220, Reed Direct Testimony at p. 2.

³⁴⁸ Ex. GMO 2201 at pp. 21-22 and Ex. KCP&L 2201 at p. 22. As noted in MGE's testimony, if a customer does not have gas service and does not have a natural gas line to their home, MGE's currently effective tariff provisions regarding facilities extensions would be used. Under this tariff, customer contributions may be required if the extension exceeds 60 linear feet. See Ex. KCP&L 2201 and Ex. GMO 2201 at pp. 22-23.

natural gas service.³⁴⁹ In turn, MGE would continue to offer financial incentives to customers for the purchase of energy efficient natural gas appliances through its existing energy efficiency programs. The KCP&L and GMO rebates would serve to defray some of the cost of installing interior piping and ventilation ductwork and other installation costs of new appliances.³⁵⁰

272. MGE estimates that 800 customers may participate for GMO³⁵¹ and 400 customers may participate from the KCP&L service territory.³⁵² GMO's total annual program spending for this fuel switching program is estimated at \$596,000 and MGE's spending is estimated at \$51,200 for energy efficiency appliance incentives plus the cost to install 800 service lines (approximately \$1,416,000).³⁵³ KCP&L's program spending for this fuel switching program is estimated at \$298,000 and MGE's spending is estimated at \$25,600 for energy efficient appliance incentives plus the cost to install 400 service lines (approximately \$708,000).³⁵⁴

³⁴⁹ Ex. KCP&L 2201 and Ex. GMO 2201 at pp. 22-23.

³⁵⁰ See Ex. KCP&L 2201 at pp. 23-24 and Ex. GMO 2201 at p. 23.

³⁵¹ See Ex. GMO 2201, p. 27.

³⁵² See Ex. KCP&L 2201 at p. 27.

³⁵³ See Ex. GMO 2201 at pp. 27-28.

³⁵⁴ See Ex. KCP&L 2201 at pp. 27-28.

273. MGE gives examples of economic savings for customers switching from electric to natural gas. According to MGE's evidence, a consumer switching from electricity to natural gas would save approximately \$606 (GMO) and \$536 (KCP&L) for space heating and up to \$200 (GMO)³⁵⁵ and \$172 (KCP&L)³⁵⁶ per year for water heating.

274. MGE's proposal is built on the full fuel cycle or source energy model.³⁵⁷

275. Traditionally, appliance efficiency measurements have been "site based," in that they only consider the energy efficiency at the site where the energy is consumed.³⁵⁸ In contrast, the full fuel cycle approach measures energy consumption over the entire cycle of energy use from extraction or production to transmission, distribution, and finally at the site where the energy is used, such as an appliance.³⁵⁹ The full-fuel cycle approach considers all of the energy consumed to power the end use application including greenhouse gas emissions.³⁶⁰

276. MGE bases its proposal in part on a report from the National Research Council ("NRC") in response to a request from the Department of Energy ("DOE"), Office of Energy Efficiency and Renewable Energy ("EERE") to review the DOE's appliance standard program.³⁶¹

³⁵⁵ Ex. GMO 2201 at p. 12.

³⁵⁶ Ex. KCP&L 2203 at p. 23. As noted in Mr. Reed's surrebuttal testimony, there was a calculation error in his direct testimony that was corrected in his surrebuttal testimony. Replacement schedules were also filed in his surrebuttal testimony.

³⁵⁷ Ex. KCP&L 220 at pp. 4-11; Tr. at 3101-02.

³⁵⁸ Ex. KCP&L/GMO 2201 at p. 5, quoting "A Comparison of Energy Use, Operating Costs, and Carbon Dioxide Emissions of Home Appliances," American Gas Association Energy Analysis, EA 2009-3, Oct. 20, 2009.

³⁵⁹ See Ex. KCP&L/GMO. 2201 at pp. 5-6; Tr. at 3104.

³⁶⁰ *Id.* at p. 6.

³⁶¹ Ex. KCP&L 2201, Reed Direct at 5; Hearing Tr. at 3101-02.

277. The DOE is considering whether to adopt the Full-Fuel Cycle approach as an alternative method for measuring energy consumption.³⁶² The context of the DOE's inquiry is whether to use the Full-Fuel Cycle approach³⁶³ in measuring energy consumption for inclusion on the yellow Energy Guide labels found on home appliances, or whether to continue using the site-based approach.³⁶⁴ A pending recommendation to the DOE is that the full fuel cycle approach be adopted nationally to provide more comprehensive information to consumers through labels and other means.³⁶⁵

278. In appointing a committee to conduct the review of appliance standards, the NRC stated the "committee will not address whether energy conservation standards are appropriate government policy or what levels may or may not be appropriate."³⁶⁶ Rather, the committee's task was "to evaluate or critique the methodology used for setting energy conservation standards" on appliance and commercial equipment.³⁶⁷ Further, the committee was not unanimous in its recommendation.³⁶⁸

³⁶² Ex. KCP&L 2201, Reed Direct at p. 5.

³⁶³ The full fuel cycle approach is a method of measuring energy consumption not just at the point of use in the home but also the upstream consumption, including production, generation and transmission and delivery of the appliance. Reed Direct at 5-6; Tr. at 3104.

³⁶⁴ Ex. KCP&L 2209.

³⁶⁵ See Ex. KCP&L 2201 and Ex. GMO 2201 p. 6-7, citing "Review of Site (Point of Use) and Full-Fuel Cycle Measurement Approaches to DOE/EERE Building Appliance Energy Efficiency Standards," National Research Council, May 15, 2009, p. 10.

³⁶⁶ Ex. KCP&L 2209, Review of Site & Full-Cycle Measurement at p. 16.

³⁶⁷ Ex. KCP&L 2209, Review of Site & Full-Cycle Measurement at p. 16.

³⁶⁸ See Ex. KCP&L 2209, Review of Site & Full-Cycle Measurement, Minority Opinion of Committee Member David H. Archer.

279. All traditional, customer-centric measurement of appliance efficiency show electric appliances are consistently more efficient than a similar gas alternative.³⁶⁹ The Full-Fuel-Cycle model, however, loads the cost of operation for electrical appliances with the cost of upstream losses. Only then do the gas appliances surpass electric appliances.

280. Committee Member Ellen Berman indicated that switching from a site-based approach to appliance standards to the Full-Fuel Cycle approach is complex and will not benefit consumers, in part because consumers have no control over the upstream costs included in the Full-Fuel Cycle methodology.³⁷⁰

281. A primary tenet of the Full-Fuel Cycle is environmental impact.

282. MGE's testimony is silent with respect to the release of methane, a potent greenhouse gas, caused by the extraction of natural gas.³⁷¹ In addition, hydraulic fracturing of shale formations, the primary method currently used to procure new sources of natural gas, has been linked to environmental and health concerns, but has not been thoroughly examined in the course of this proceeding.³⁷²

283. Fuel switching programs have been adopted by other state's public utility commissions for both combination electric and natural gas utilities as well as stand-alone electric companies across the country.³⁷³

284. MGE uses several companies with fuel switching programs as examples to support its position. These "comparable" companies, however, differ from both

³⁶⁹ Ex. KCP&L 220, at p. 10, Table 1.

³⁷⁰ Ex. KCP&L 2209, Review of Site & Full-Cycle Measurement at 39-40.

³⁷¹ Tr. at 3130.

³⁷² Ex. KCP&L 26 at 10-12; Tr. at 3152.

³⁷³ Fuel switching programs have been approved in Washington, Oregon, Texas, Idaho, and Pennsylvania, among other states. See Ex. KCP&L/GMO 2201 at p. 20; Ex. KCP&L/GMO 2206.

KCP&L and GMO. For instance, where KCP&L and GMO are electric service providers only, the “comparable” companies include diversified companies (electricity, natural gas, pipelines and energy marketing), or combined companies (provider of both electric and natural gas services).³⁷⁴ Additionally, both KCP&L and GMO are strong summer peaking utilities, while at least two of MGE’s “comparable” companies are winter peaking utilities.³⁷⁵

285. Evidence was presented regarding the carbon dioxide emissions of natural gas residences versus an all-electric home and those emissions for natural gas appliances.³⁷⁶ However, there was not sufficient evidence for the Commission to make a determination about the environmental effects of natural gas versus electric appliances for KCP&L and GMO customers.

286. MGE cites to Energy Star Performance Rating Methodology for Incorporating Source Energy Use (December 2007).³⁷⁷ This report, among other things, calculates the source-site ratio for various types of energy. Table 1 on page 3 of the report shows that fuel oil (diesel, kerosene), propane and even wood have similar values to natural gas.

287. The Energy Star Performance Methodology for Incorporating Source Energy Use also discusses the “potential for inefficiency in the conversion of primary

³⁷⁴ Ex. KCP&L 239, Rebuttal Testimony of John. A. Rogers, pp. 10-11; Ex. GMO 240, Rebuttal Testimony of John A. Rogers, pp. 19-21.

³⁷⁵ Ex. KCP&L 239, Rebuttal Testimony of John. A. Rogers, pp. 10-11; Ex. GMO 240, Rebuttal Testimony of John A. Rogers, pp. 19-21.

³⁷⁶ See KCP&L Ex. 2201 and Ex. GMO 2201 at p. 12, *citing* “A Comparison of Energy Use, Operating Costs, and Carbon Dioxide Emissions of Home Appliances,” American Gas Association, Energy Analysis, EA 2009-3, October 20, 2009, p. 4, citing to p. 11 the AGA report cited in FN 22. CO₂ emissions were 6.4 metric tons for natural gas appliances and 10.1 metric tons for electric appliances.

³⁷⁷ Ex. KCP&L 2201, Reed Direct at p. 8, fn. 6.

fuels” and the “potential for loss when either primary or secondary fuels are transmitted/distributed to individual sites.”³⁷⁸

288. MGE included its own tables which show comparisons of electric and natural gas consumption under the Full-Fuel Cycle, whereby natural gas appears to be the more attractive fuel choice.³⁷⁹ The data used by MGE, however, is not specific to KCP&L, and MGE has not demonstrated that the general data it received from the American Gas Association (“AGA”) is applicable to KCP&L.³⁸⁰ The footnotes which accompany MGE’s tables state that the data is from a document entitled “A Comparison of Energy Use, Operating Costs, and Carbon Dioxide Emissions of Home Appliances” prepared by the AGA.³⁸¹ This document indicates that the AGA’s information was developed, in turn, by the Gas Technology Institute for Codes & Standards Research Consortium in a paper entitled “Source Energy and Emission Factors for Building Energy Consumption” (August 2009).³⁸² The original source of the information relied upon by MGE includes the following statement:

Average energy and emissions calculations may be appropriate for inventory purposes, but they do not necessarily provide good information when evaluating competing energy efficiency measures.³⁸³

289. In Table 3 MGE demonstrates the estimated annual cost savings when using water heating and space heating gas and electric appliances.³⁸⁴ MGE’s calculations, however, contain errors. Specifically, the prices used by MGE are not

³⁷⁸ Ex. KCP&L 2201, Reed Direct at p. 2.

³⁷⁹ Ex. KCP&L 2201, Reed Direct at pp. 10-11.

³⁸⁰ See Ex. KCP&L 26, Goble Rebuttal at p. 20.

³⁸¹ See Ex. KCP&L 26, Goble Rebuttal at p. 20.

³⁸² See Ex. KCP&L 26, Goble Rebuttal at p. 20.

³⁸³ See Ex. KCP&L 26, Goble Rebuttal at p. 20-21.

³⁸⁴ Ex. KCP&L 2201, Reed Direct at p. 13.

measured in the same units as the consumption. “[T]he consumption is measured in MMBtu, but the price is stated in terms of Dollars per hundred kWh.”³⁸⁵ Correcting for errors shows customers who switch from electricity to natural gas for their water heating needs alone will experience no savings. Rather, their annual bill will increase by over \$200 per year.³⁸⁶

290. MGE did not provide the results of any Total Resource Cost (“TRC”) test for its proposed water heating and space heating fuel substitution program. The Commission has routinely employed the TRC test in its economic analysis of potential energy efficiency measures.³⁸⁷

291. For MGE’s proposal to be considered a viable energy efficiency measure, the results of the benefit-cost tests would have to be evaluated. KCP&L’s witness Goble estimated the required data in order to provide a rough analysis. Mr. Goble’s analysis showed that “[t]he costs exceed the benefits in absolute as well as on a present worth basis. . . . [T]he Benefit-Cost ratio is . . . 0.5.”³⁸⁸ Mr. Goble acknowledged that not all water heater fuel substitution programs are unacceptable. However, even with limited data available for his analysis, Mr. Goble concluded “that it would be imprudent to implement the hastily designed electric to gas water heater substitution program recommended by MGE’s witness . . . on the basis of economics.”³⁸⁹

³⁸⁵ Ex. KCP&L 26, Goble Rebuttal at p. 22.

³⁸⁶ Ex. KCP&L 26, Goble Rebuttal at p. 24.

³⁸⁷ Ex. KCP&L 2201, Reed Direct at p. 39.

³⁸⁸ Ex. KCP&L 26, Goble Rebuttal at p. 26.

³⁸⁹ Ex. KCP&L 26, Goble Rebuttal at p. 26.

292. Mr. Goble also conducted a Ratepayer Impact Measure (“RIM”) test and a Total Participant test. The results of the RIM test indicated that the costs exceed the benefits in every year as well as on a present worth basis, suggesting that implementation of MGE’s proposed water heater fuel substitution program will result in higher rates for KCP&L’s customers.³⁹⁰ Similarly, customers’ costs would exceed the benefits in every year as well as on a present worth basis under the Total Participant test. “Even using very favorable assumptions, the Benefit-Cost ratio is only 0.6.”³⁹¹

293. KCP&L also performed an analysis of MGE’s proposed space heating electric to natural gas fuel substitution program. In general, the results of the TRC test for space heating were comparable to the results for water heating.³⁹² The results of the RIM and Total Participant tests revealed costs slightly in excess of the benefits.³⁹³

294. Like other DSM programs, a fuel switching program has the potential to assist with reducing or deferring KCP&L’s and GMO’s capital investments in transmission and generation capacity.³⁹⁴ MGE, however, has neither evaluated its proposed fuel switching program through a Chapter 22 integrated resource analysis, nor performed any analysis of the cost effectiveness of the proposed fuel switching program for KCP&L or GMO.

³⁹⁰ Ex. KCP&L 26, Goble Rebuttal at p. 26-27.

³⁹¹ Ex. KCP&L 26, Goble Rebuttal at p. 27.

³⁹² Ex. KCP&L 26, Goble Rebuttal at p. 27.

³⁹³ Ex. KCP&L 26, Goble Rebuttal at p. 27.

³⁹⁴ *Id.* at p. 30-31, which describes this and other benefits of the proposed program to KCP&L/GMO.

Conclusions of Law– Fuel Switching Program

30. Demand-side programs are required to undergo scrutiny and review within a 4 CSR 240-22 (Chapter 22) Electric Utility Resource Planning integration analysis. Evaluation of demand-side resources in Missouri must be in compliance with the Commission's Chapter 22 Electric Utility Resource Planning rules. Such rules evaluate all supply-side and demand-side resources on an equivalent basis through comprehensive resource analysis, integration analysis, risk analysis and strategy selection. The electric utility uses the Total Resource Cost (TRC) test only in the screening of DSM measures and DSM programs. The electric utility then forwards on the demand-side programs that pass the TRC screening test for consideration as demand-side resources in the utility's Chapter 22 integrated resource analysis.

Decision– Fuel Switching Program

MGE asserts that the Commission should accept the DOE recommendation of the Full-Fuel Cycle to shape the policy of this Commission.³⁹⁵ KCP&L and GMO contend that the Full-Fuel Cycle model is misleading to the customer and does not reflect any policy guidance. Staff is opposed to the fuel-switching proposal because MGE fails to address two important points: (1) requiring the involuntary adoption of a demand-side program by KCP&L and GMO as proposed by a competitor; and (2) KCP&L and GMO's adoption of demand-side programs that have not been analyzed and reviewed through the Chapter 22 Integrated Resource Planning integration analysis. The Commission is in agreement with Staff.

³⁹⁵ Ex. KCP&L 220, Reed Direct Testimony at p. 5; Hearing Tr. at 3101-02; MGE's Initial Brief at 3.

MGE points to several companies with such fuel switching programs to support its position. These companies, however, differ drastically from both KCP&L and GMO. The Commission finds those differences irreconcilable in that KCP&L and GMO provided electric service only, while MGE's comparables include diversified companies (electricity, natural gas, pipelines and energy marketing) or combined companies (provider of both electric and natural gas services).³⁹⁶ Additionally, both KCP&L and GMO are strong summer peaking utilities, while at least two of MGE's comparable companies are winter peaking utilities.³⁹⁷

These differences are significant. The fuel switching programs for these comparable companies would result in money moving from "one pocket to the other" within the utility. But, MGE's proposed fuel switching program results in money moving from KCP&L's and GMO's pockets to the pocket of MGE, its competitor. MGE has pointed to no market failure or other evidence that persuades the Commission to take such action.

Furthermore, the Commission determines that there is a need for company demand-side programs to undergo scrutiny and review within a Chapter 22 Electric Utility Resource Planning integration analysis. Such rules evaluate all supply-side and demand-side resources on an equivalent basis through comprehensive resource analysis, integration analysis, risk analysis, and strategy selection. MGE has neither evaluated its proposed fuel switching program through a Chapter 22 integrated resource

³⁹⁶ Ex. KCP&L 239, Rebuttal Testimony of John. A. Rogers, pp. 10-11; Ex. GMO 240, Rebuttal Testimony of John A. Rogers, pp. 19-21.

³⁹⁷ Ex. KCP&L 239, Rebuttal Testimony of John. A. Rogers, pp. 10-11; Ex. GMO 240, Rebuttal Testimony of John A. Rogers, pp. 19-21.

analysis, nor performed any analysis of the cost effectiveness of the proposed fuel switching program specifically related to KCP&L or GMO.

In addition, MGE's data with regard to which appliances are most energy efficient relied on studies and reports that have not been shown to be directly related to KCP&L and GMO's customers, contain calculation errors, or are not reliable for the purposes intended by MGE. The Commission was persuaded by Mr. Goble's analysis for the efficiency, or lack thereof for the proposal. Thus, the Commission gives little weight to the reports and recommendations relied on by MGE in this proceeding.

Finally, as KCP&L points out, the DOE recommendation is not yet final and the environmental issues associated with this fuel switching proposal have not been completely examined in this proceeding. MGE is silent on at least two major environmental concerns with natural gas – the release of methane and hydraulic fracturing. The Commission does not have sufficient evidence in this record regarding the environmental effects to determine in this case that natural gas is less harmful to the environment.

There may be some advantages to fuel switching in the appropriate situations and the Commission, by this order, is not indicating that it will not consider such proposals in the future. The Commission, however, does not find this proposal by KCP&L's and GMO's competitor within those utilities' rate cases to be one of those situations. The Commission concludes it is not in the best interests of Missouri ratepayers to adopt the fuel switching program based on the findings and conclusions above. Therefore, the Commission will not require the fuel switching program as proposed by MGE.

II. Rate of Return

Having determined what should be included in rate base, the Commission will now decide what rate of return should be included in rates to compensate GPE's shareholders and creditors.

A. Return on Equity

What return on common equity should be used for determining KCP&L's rate of return?

Findings of Fact – Return on Equity

295. A utility's cost of common equity is the return investors require on an investment in that company. Investors expect to achieve their return by receiving dividends and stock price appreciation. Financial analysts use variations on three generally accepted methods to estimate a company's fair rate of return on equity. The Discounted Cash Flow (DCF) method assumes the current market price of a firm's stock is equal to the discounted value of all expected future cash flows.³⁹⁸

296. The Risk Premium method assumes that all of the investor's required return on an equity investment is equal to the interest rate on a long-term bond plus an additional equity risk premium to compensate the investor for the risks of investing in equities compared to bonds.³⁹⁹

297. The Capital Asset Pricing Method (CAPM) assumes the investor's required rate of return on equity is equal to a risk-free rate of interest plus the product of

³⁹⁸ Ex. KCP&L 1203, pp. 13-14.

³⁹⁹ Ex. KCP&L 27, p. 14.

a company-specific risk factor, beta, and the expected risk premium on the market portfolio.⁴⁰⁰

298. Three financial analysts offered recommendations regarding an appropriate return on equity in this case.

KCP&L Witness Hadaway

299. Dr. Hadaway recommends an ROE of 10.75%. His range of ROE recommendations is from 10.2% to 10.8%, with a midpoint of 10.5%. However, he also adds 25 basis points to his ROE recommendation based on what he considers to be KCP&L's excellent customer service, to arrive at 10.75%.⁴⁰¹

300. He began by constructing a proxy group of 31 companies.⁴⁰² Those companies were at least BBB (investment grade), get at least 70% of revenues from regulated utility sales, have consistent financial records unaffected by recent mergers or restructuring, and a consistent dividend record with no cuts the past two years.⁴⁰³

301. Dr. Hadaway testified that the techniques for estimating ROE fall into three categories: comparable earnings methods, risk premium methods, and Discounted Cash Flow (DCF) methods.⁴⁰⁴ The DCF is the most widely used regulatory ROE method.⁴⁰⁵

⁴⁰⁰ Ex. KCP&L 1203, p. 32.

⁴⁰¹ Ex. KCP&L 28, pp. 2, 22.

⁴⁰² Ex. KCP&L 27, p. 6.

⁴⁰³ *Id.* at 4.

⁴⁰⁴ *Id.* at 13.

⁴⁰⁵ *Id.* at 15.

302. The DCF concept is based on the theory that stock prices represent the present value or discounted value of all future dividends investors expect.⁴⁰⁶ The DCF is simply the sum of the expected dividend yield and the expected long-term dividend (or price) growth rate.⁴⁰⁷

303. Dr. Hadaway applied three DCF versions to his proxy group. First, he applied a constant growth method. Second, he used a non-constant method, using estimated long-term GDP for estimated growth. Third, he employed a two-stage growth method, with stage one based on ValueLine's 3-5 year dividend projections, and stage two based on long-term projected growth in GDP.⁴⁰⁸

304. Dr. Hadaway's DCF results with the traditional constant growth model were a range of 10.5-10.7%. With the GDP growth rate, his constant growth model showed an ROE of 11%. His Multistage DCF yielded a 10.8% result. The overall results of his DCF show a range of 10.5-11%.⁴⁰⁹ These results are in line with Dr. Hadaway's risk premium ROE range of 10.61-10.82%.⁴¹⁰

⁴⁰⁶ *Id.* at 16.

⁴⁰⁷ *Id.* at 15.

⁴⁰⁸ *Id.* at 39.

⁴⁰⁹ *Id.* at 42.

⁴¹⁰ *Id.* at 43.

MEUA, MIEC and DOE Witness Gorman

305. Mr. Gorman suggests that 9.65% is the appropriate ROE.⁴¹¹ He bases his recommendation on using a constant grown DCF, a sustainable growth DCF, a multi-stage growth DCF, risk premium, and Capital Asset Pricing Model (“CAPM”).⁴¹²

306. Mr. Gorman applied those five ROE methods to the same proxy group Dr. Hadaway used.⁴¹³ Mr. Gorman posits that because the proxy group’s senior secured credit rating from Moody’s is “A3”, which is identical to KCP&L’s senior secured credit rating, the proxy group has a comparable total investment risk to KCP&L.⁴¹⁴

307. Mr. Gorman stated that the average and median growth rates for constant growth DCF are 5.68 and 5.41%, respectively.⁴¹⁵ Further, the average and median constant growth DCF ROE’s are 10.48 and 10.39%, respectively.

308. His sustainable growth DCF, which is based on the percentage of earnings retained and reinvested, showed average and median growth rates of 4.92% and 4.59%, respectively. The average and median ROE for sustainable growth DCF was 9.74% and 9.38%, respectively.⁴¹⁶

309. Mr. Gorman’s multistage growth DCF, which reflect a chance of non-constant growth, showed an estimate of 4.75% long-term growth. His ROE analysis revealed a 9.78% average and 9.86% median.⁴¹⁷

⁴¹¹ Ex. KCP&L 1203, p. 37.

⁴¹² *Id.* at 2.

⁴¹³ *Id.* at 11.

⁴¹⁴ *Id.*

⁴¹⁵ *Id.* at 20.

⁴¹⁶ *Id.* at 24.

⁴¹⁷ *Id.* at 26.

310. Mr. Gorman's also arrived at an ROE range using a risk premium analysis. His results showed an ROE range of 9.41% to 9.94%, with a midpoint of 9.68%.⁴¹⁸ Finally, his CAPM method to estimate ROE showed a range of 8.33 to 9.38%. His overall range of ROEs using these five methods was 9.4% to 9.9%, with a midpoint of 9.65%.⁴¹⁹

Staff Witness Murray

311. Mr. Murray arrived at an ROE range of 8.5-9.5%, with 9.0% being the midpoint.⁴²⁰ As did Dr. Hadaway and Mr. Gorman, Mr. Murray constructed a proxy group. The criteria for his proxy group were: 1) an electric utility by ValueLine; 2) publicly traded stock; 3) classified as regulated utility by EEI or not followed by EEI; 4) at least 70% of revenues from electric operations or not followed by AUS; 5) ten years of Value Line historical growth data available; 6) no reduced dividend since 2007; 7) projected growth available from Value Line and Reuters; 8) at least investment grade credit rating; 9) company-owned generating assets; 10) significant merger or acquisition accounted in last three years.⁴²¹

312. Mr. Murray also used a constant growth DCF. His dividend yield was produced by dividing a weighted average of the 2010 (25%) and 2011 (75%) Value Line projected dividends per share by the monthly high/low average stock price for the three months ending September 30, 2010.⁴²²

⁴¹⁸ *Id.* at 32.

⁴¹⁹ *Id.* at 37.

⁴²⁰ Ex. KCP&L 210 at 11.

⁴²¹ *Id.* at 26.

⁴²² *Id.* at 27.

313. Mr. Murray stated that the cost of equity is sum of dividend yield and growth rate. To estimate growth rate, he considered actual dividends per share, earnings per share and book value per share. The historical growth rates are volatile. Due to volatility and wide dispersions of historical and projected DPS, EPS and BVPS, Staff instead use an alternative input. Using a growth rate of 4-5%, and a projected dividend yield of 4.7%, Mr. Murray arrived at a constant growth DCF of 8.7-9.7%. But, the constant growth DCF is not instructive if the industry or economic circumstances cause expected near-term growth to be inconsistent with sustainable perpetual growth. This is the case here. So, Staff instead is using a multistage DCF.⁴²³

314. A three-stage DCF is used in Staff's analysis. The stages are years 1-5, 6-10, and 11 to infinity. For stage one, Staff gave full weight to analysts' five-year EPS growth estimates. For stage two, Staff linearly reduced the growth rate from the stage one level to the constant-growth third stage level. The estimated ROE for the proxy group is about 8.7 to 9.4%, with a midpoint of 9.05%.⁴²⁴

315. Mr. Murray also tested the reasonableness of his DCF results by using CAPM and other evidence. For the risk-free rate in its CAPM, he used the average yield on 30-year Treasury bonds for the three months ending September 30, 2010, which was 3.85%. The average beta for the proxy group is 0.65. For market risk premium, Staff relied on risk premium estimates based on historical differences between earned returns on stocks and on bonds. The first risk premium was based on long-term arithmetic average of differences from 1926 to 2009, which was 6%. The second was based on geometric average, which was 4.4%. The CAPM results are

⁴²³ *Id.* at 28-29.

⁴²⁴ *Id.* at 30.

7.72% for arithmetic and 6.69% for geometric. Also, Staff's estimation of ROE by adding risk premium to yield to maturity of the company's long-term debt gives an ROE of 8.14-8.71.⁴²⁵

316. Staff submitted testimony concerning recent average ROEs. According to RRA, average ROEs for electrics for first three quarters of 2010 was 10.36%. For the first quarter, 10.66%, 17 decisions. Second quarter 10.08%, 14 decisions. Third quarter, 10.27%, 12 decisions. For 2009, average was 10.48%. First quarter, 10.29%, 9 decisions. Second quarter, 10.55%, 10 decisions. Third quarter, 10.46%, 3 decisions. Fourth quarter, 10.54%, 17 decisions. Staff's ROR (not ROE) is in line w/ the average RORs for first three quarters of 2010.⁴²⁶

Analysis – Return on Equity

317. Dr. Hadaway relies exclusively on three variations of the DCF analysis.⁴²⁷

318. First, Dr. Hadaway conducted a constant growth DCF analysis relying on analysts' growth estimates which resulted in a return on equity of 10.2% to 10.4%.⁴²⁸

319. Second, Dr. Hadaway conducted a constant growth DCF analysis that substituted his own subjective estimation of the long-term GDP growth rate. The result of this analysis is a return on equity of 10.7% to 10.8%.⁴²⁹

⁴²⁵ *Id.* at 35-36.

⁴²⁶ Ex. KCP&L 210, p. 37.

⁴²⁷ While Dr. Hadaway initially included the results of his risk premium analysis in his direct testimony (Ex. KCP&L 27, p. 43), he subsequently recommended that the results of his updated risk premium analysis in his rebuttal testimony should be discounted (Ex. KCP&L 28, p. 23). The results of that updated risk premium analysis indicate an ROE range of 10.05% - 10.24%. (*Id.*)

⁴²⁸ Ex. KCP&L 28, Sch. SCH2010-11

⁴²⁹ *Id.*

320. Finally, Dr. Hadaway combines the analysts' growth estimates and his own estimation of long-term GDP growth into a multi-stage DCF analysis. The result of his multi-stage DCF analysis is a return on equity of 10.5%.⁴³⁰

321. Thus, Dr. Hadaway recommends a return on equity range of 10.2% - 10.8%, with a midpoint of 10.5%.⁴³¹

322. In its testimony, however, KCP&L asks that the Commission set its return on equity at 10.75%, at the top end of Dr. Hadaway's recommended range.⁴³²

323. KCP&L does so "to reflect the Company's reliability and customer satisfaction achievements."⁴³³

324. Michael Gorman testified on behalf of MEUA, MIEC and the Department of Energy.⁴³⁴

325. Mr. Gorman conducts three versions of the DCF analysis, a risk premium analysis and a CAPM analysis. First, Mr. Gorman conducts a constant growth DCF analysis based upon analysts' growth rates resulting in a return on equity of 10.39%.⁴³⁵

⁴³⁰ *Id.*

⁴³¹ *Id.* at p. 22.

⁴³² In KCP&L/GMO's testimony, they refer to their request as a "return on equity commensurate with the top of Dr. Hadaway's range." (Ex. KCP&L 7, p. 10). In their brief, however, KCP&L/GMO refers to their request as "an additional 25 basis points be added to the midpoint." (KCP&L/GMO Brief at p. 151). While the methods of getting to the actual request are different, the practical effect of either methods is a requested return on equity of 10.75%

⁴³³ Ex. KCP&L 7, p. 10.

⁴³⁴ Mr. Gorman initially presented the results of his return on equity analysis in the context of his KCP&L Direct Testimony (Ex. KCP&L 1203). His recommendation in his Direct Testimony is a midpoint return on equity of 9.65%. Like Dr. Hadaway, Mr. Gorman subsequently updated his analysis in his GMO Direct Testimony resulting in a midpoint return on equity of 9.50%. (Ex. KCP&L 1403). On the stand, however, Mr. Gorman restored his original recommendation of 9.65% to account for the subsequent increase in capital market bond yields. (Tr. 2852-2853). Therefore, the results set forth in this order reflect the "restored" position contained in Mr. Gorman's KCP&L Direct Testimony of 9.40% to 9.90% with a midpoint of 9.65%. (Ex. KCP&L 1203, p. 37).

⁴³⁵ Ex. KCP&L 1203, pp. 20 and 27.

326. Second, Mr. Gorman conducts a sustainable growth DCF analysis which resulted in a return on equity of 9.38%.⁴³⁶

327. Third, Mr. Gorman conducts a multi-stage DCF analysis which results in a return on equity of 9.86%.⁴³⁷

328. Thus, the average of Mr. Gorman's three DCF analyses is a return on equity of 9.88%.⁴³⁸

329. Next, Mr. Gorman undertook a risk premium analysis with a return on equity range of 9.41% to 9.94% with a midpoint of 9.68%.⁴³⁹

330. Finally, Mr. Gorman conducts a CAPM analysis resulting in a return on equity of 9.40%.⁴⁴⁰

331. The ultimate result of Mr. Gorman's multiple analyses is a recommended return on equity of 9.40% to 9.90% with a midpoint of 9.65%.⁴⁴¹

332. Staff witness Murray listed the expected long-term growth rate in electricity demand, plus inflation, in support of his ROE recommendation of 8.5-9.5%, with a midpoint of 9.0%.

333. He also listed the "Rule of Thumb": a rough estimate of the current cost of equity calculated by adding a 3-4% risk premium to the cost of long-term debt. In this

⁴³⁶ *Id.* at pp. 24 and 27.

⁴³⁷ *Id.* at pp. 26 and 27.

⁴³⁸ *Id.* at p. 27.

⁴³⁹ *Id.* at p. 32.

⁴⁴⁰ *Id.* at p. 37.

⁴⁴¹ *Id.*

case, the “rule of thumb” suggests a cost of common equity in the range of 8.14%-9.71%.⁴⁴²

334. Finally, Murray also used the perpetual growth rate used by Goldman Sachs when performing DCF analyses of regulated electric companies, which is 2.5%.⁴⁴³

Growth Rates

335. As previously mentioned, all three experts rely upon analysts’ growth rates for use in their initial constant growth DCF. As the Commission found in its recent AmerenUE decision, these analysts’ growth rates are currently troublesome in that they are “based on a unsustainably high dividend yield and median growth rate.”⁴⁴⁴

336. While the DCF methodology is intended to be perpetual in nature, these underlying analyst growth estimates are only focused on the short-term. As Mr. Gorman explains, therefore, these current short-term growth rates are based upon the expectation of increased earnings resulting from the large construction cycle currently seen in the electric industry. Such growth rates are not reflective of more normalized levels of construction and are therefore not sustainable.⁴⁴⁵

337. In order to avoid the short-term nature of analysts’ growth rates, Dr. Hadaway replaces the analysts’ growth rates with an estimate of long-term GDP growth. While the use of a long-term GDP growth rate certainly appears more reasonable than the analysts’ growth estimates, the GDP growth estimation provided by

⁴⁴² Ex. KCP&L 235, p. 5.

⁴⁴³ *Id.*, p. 9.

⁴⁴⁴ *Report and Order*, File No. ER-2010-0036, (“*AmerenUE*”) p. 21.

⁴⁴⁵ Ex. KCP&L 1203, p. 22.

Dr. Hadaway is troublesome. As pointed out by Mr. Gorman, Dr. Hadaway rejects all recognized measures of GDP growth and instead provides his own estimate of GDP growth (6.0%)⁴⁴⁶ based upon historical average GDP growth rates.⁴⁴⁷

338. If Dr. Hadaway's subjective estimate of GDP growth (6.0%) is replaced with publicly available estimate of GDP growth (Mr. Gorman uses the 4.75% estimate provided by *Blue Chip Economic Indicators*), the result of Dr. Hadaway's constant growth (GDP) DCF analyses drops from 10.7% to 9.6%.⁴⁴⁸

339. By replacing Dr. Hadaway's subjective GDP growth estimate with a publicly available GDP growth estimate, Dr. Hadaway's DCF analysis leads to results that fall comfortably within the range recommended by Mr. Gorman (9.4% - 9.9%).⁴⁴⁹

Other Return on Equity Methodologies

340. Dr. Hadaway initially conducted a risk premium analysis. As contained in his direct testimony, Dr. Hadaway considered the results of the risk premium analysis when it resulted in a return on equity of 10.61% to 10.82%.⁴⁵⁰

⁴⁴⁶ Ex. KCP&L 27, p. 41.

⁴⁴⁷ Ex. KCP&L 1204, pp. 7-8.

⁴⁴⁸ Ex. KCP&L 1205, p. 10.

⁴⁴⁹ Ex. KCP&L 1205, p. 12.

⁴⁵⁰ Ex. KCP&L 27, p. 43.

341. Given the significant passage of time (six months between filing direct testimony and rebuttal testimony), Dr. Hadaway updated his analysis in his rebuttal testimony.⁴⁵¹

342. In that testimony, Dr. Hadaway's risk premium analysis decreased significantly to a range of 10.05% to 10.24%.⁴⁵²

343. Based upon his belief that "current utility bond yields are artificially depressed by government monetary policy," Dr. Hadaway decided to "discount these results."⁴⁵³

344. The Commission finds Mr. Gorman's testimony to be more credible than the testimony of Mr. Murray and Dr. Hadaway. However, Mr. Gorman's testimony also gives the Commission some concern. For example, Mr. Gorman's Constant Growth DCF model using analysts' growth rates yields 10.39% (KCP&L) and 10.33% (GMO) ROE estimates, whereas Dr. Hadaway's model runs from 10.2% to 10.4%, essentially agreeing with Mr. Gorman. It is therefore ironic that the Industrials criticize Dr. Hadaway's Constant Growth DCF model, when their own expert essentially agrees with the Hadaway analysis.⁴⁵⁴

345. Mr. Gorman took a CAPM range of 8.12% to 9.17%, relied on the high-end of that range, and then rounded it up to 9.20%.⁴⁵⁵

⁴⁵¹ Ex. KCP&L 28, p. 22.

⁴⁵² *Id.* at 23.

⁴⁵³ *Id.*

⁴⁵⁴ Ex. KCP&L 1203, p. 27; Ex. GMO 1403, p. 29; Ex. KCP&L 27, p. 22 and Sch. SCH2010-11, p. 2.

⁴⁵⁵ Ex. GMO 1403, p. 39.

346. When assessing growth rates, Mr. Gorman utilized a *median* growth rate of 5.41% for his Constant Growth DCF analysis, instead of *average* growth rates (5.68% for KPC&L or 5.63% for GMO) which would have boosted his ROE estimate.⁴⁵⁶

347. Similarly, for his long-term Growth DCF analysis, Mr. Gorman chose *median* growth rates for KCP&L and GMO of 4.59% and 4.61%, compared with *average* rates of 4.92% and 4.89%, respectively, that would have increased his ROE calculation.⁴⁵⁷

348. Mr. Gorman also arbitrarily eliminated Empire District Electric Company growth rates from his Constant Growth DCF models which would have increased the median ROE two basis points.⁴⁵⁸

349. Staff witness Murray did not use data that could be confirmed by either government or industry statistics, and chose instead to reject a 5.97% growth rate based on Value Line and Reuters data, finding it “non-sustainable.”⁴⁵⁹

350. He then arrived at a 4.0%-5.0% growth rate “based upon Staff’s expertise and understanding of current market conditions.”⁴⁶⁰

351. Admitting that he cited no authority to reduce the 5.97% growth rate by 100 to 200 basis points,⁴⁶¹ Mr. Murray was vague on whom he consulted and how this process of reducing a growth rate based on public information occurred.

⁴⁵⁶ Ex. KCP&L 1203, p. 20; Ex. GMO 1403, p. 21.

⁴⁵⁷ Ex. KCP&L 1203, p. 24; Ex. GMO 1403, p. 25.

⁴⁵⁸ Ex. KCP&L 28, pp. 17-18.

⁴⁵⁹ Tr., p. 2992.

⁴⁶⁰ Ex. KCP&L 210; Tr. at 2992-98.

⁴⁶¹ Tr. p. 2998.

Return on Equity Awards in Other Jurisdictions

352. The Commission must not only look at the experts' evidence, but must also award a return on equity "equal to that generally being made at the same time and in the same general part of the country on investments in other business undertakings which are attended by corresponding risks and uncertainties."⁴⁶²

353. KCP&L itself asks for the Commission to look at Midwestern ROE's to assist the Commission in setting KCP&L's ROE, stating that "If the Commission is concerned about attracting capital to Missouri's utilities, it will pay attention to ROEs issued by other states in the Midwest."⁴⁶³

354. A review of recent return on equity awards reveals that nine vertically integrated utilities in states that border Missouri (except for Northern Indiana Public Service) have received an average return on equity award of approximately 10.25%.⁴⁶⁴

KCP&L Request for Adder Due to Customer Service Excellence

355. Further, KCP&L / GMO ask that the Commission set its return on equity at the upper half of the recommended range of return on equity "to reflect the Company's reliability and customer satisfaction achievements."⁴⁶⁵ In its Direct Testimony, KCP&L/GMO allege heightened customer satisfaction and reliability. In support of this claim, KCP&L/GMO reference the Commission to an annual Edison Electric Institute Reliability Survey and recent JD Power awards.

⁴⁶² *Bluefield v. PSC*, 262 U.S. at 692 (emphasis added).

⁴⁶³ See KCP&L Reply Brief at 86.

⁴⁶⁴ Ex. KCP&L 102 (Interstate Power & Light – 10.8, Westar Energy – 10.4, Kansas Gas & Electric – 10.4, Union Electric – 10.1, Entergy Arkansas – 10.2, Kentucky Power – 10.5, Northern Indiana Public Service – 9.9, KCP&L – 10.0, Interstate Power & Light – 10.)

⁴⁶⁵ Ex. KCP&L 7, p. 10.

356. Evidence provided by Staff, however, provides real world evidence that KCP&L/GMO's performance is the lowest among the Missouri electric utilities. While KCP&L's current rating is 655, this represents a dramatic decrease from the 697 score received in just 2007.⁴⁶⁶

357. KCP&L's customer satisfaction, as measured by Commission complaints is the worst in the state.

And KCPL from 2008, 2009, 2010, if I calculated this correctly, they are actually 48 percent higher in residential complaints from 2010 to 2008. Empire has declined. Ameren has I would say remained relatively constant. GMO, a little bit of increase. But KCPL dramatic increase in customer complaints.⁴⁶⁷

Conclusions of Law – Return on Equity

31. The Commission must estimate the cost of common equity capital. This is a difficult task, as academic commentators have recognized.⁴⁶⁸ The United States Supreme Court, in two frequently cited decisions, has established the constitutional parameters that must guide the Commission in its task.⁴⁶⁹ In the earlier of these cases, *Bluefield Water Works*, the Court stated that:

Rates which are not sufficient to yield a reasonable return on the value of the property used at the time it is being used to render the services are unjust, unreasonable and confiscatory, and their enforcement deprives the

⁴⁶⁶ Tr. 2960-2961.

⁴⁶⁷ Tr. 2962.

⁴⁶⁸ C.F. Phillips, Jr., *The Regulation of Public Utilities*, 390 (1993); Goodman, 1 *The Process of Ratemaking, supra*, at 606.

⁴⁶⁹ *Fed. Power Comm'n v. Hope Nat. Gas Co.*, 320 U.S. 591, 64 S.Ct. 281, 88 L.Ed. 333 (1943); *Bluefield Water Works & Improv. Co. v. Pub. Serv. Comm'n of West Virginia*, 262 U.S. 679, 43 S.Ct. 675, 67 L.Ed. 1176 (1923).

public utility company of its property in violation of the Fourteenth Amendment.⁴⁷⁰

In the same case, the Court provided the following guidance as to the return due to equity owners:

A public utility is entitled to such rates as will permit it to earn a return on the value of the property which it employs for the convenience of the public equal to that generally being made at the same time and in the same general part of the country on investments in other business undertakings which are attended by corresponding risks and uncertainties; but it has no constitutional right to profits such as are realized or anticipated in highly profitable enterprises or speculative ventures. The return should be reasonably sufficient to assure confidence in the financial soundness of the utility and should be adequate, under efficient and economical management, to maintain and support its credit and enable it to raise the money necessary for the proper discharge of its public duties.⁴⁷¹

The Court restated these principles in *Hope Natural Gas Company*, the later of the two cases:

‘[R]egulation does not insure that the business shall produce net revenues.’ But such considerations aside, the investor interest has a legitimate concern with the financial integrity of the company whose rates are being regulated. From the investor or company point of view it is important that there be enough revenue not only for operating expenses but also for the capital costs of the business. These include service on the debt and dividends on the stock. By that standard the return to the equity owner should be commensurate with returns on investments in other enterprises having corresponding risks. That return, moreover, should be sufficient to assure confidence in the financial integrity of the enterprise, so as to maintain its credit and to attract capital.⁴⁷²

32. The Commission must draw primary guidance in the evaluation of the expert testimony from the Supreme Court's *Hope* and *Bluefield* decisions. Pursuant to those decisions, returns for GPE's shareholders must be commensurate with returns in

⁴⁷⁰ *Bluefield, supra*, 262 U.S. at 690, 43 S.Ct. at 678, 67 L.Ed. at 1181.

⁴⁷¹ *Id.*, 262 U.S. at 692-93, 43 S.Ct. at 679, 67 L.Ed. at 1182-1183.

⁴⁷² *Hope Nat. Gas Co., supra*, 320 U.S. at 603, 64 S.Ct. 288, 88 L.Ed. 345 (citations omitted).

other enterprises with corresponding risks. Just and reasonable rates must include revenue sufficient to cover operating expenses, service debt and pay a dividend commensurate with the risk involved. The language of *Hope* and *Bluefield* unmistakably requires a *comparative method*, based on a quantification of risk.

33. Investor expectations are not the sole determiners of ROE under *Hope* and *Bluefield*; we must also look to the performance of other companies that are similar to KCP&L in terms of risk. *Hope* and *Bluefield* also expressly refer to objective measures. The allowed return must be sufficient to ensure confidence in the financial integrity of the company in order to maintain its credit and attract necessary capital. By referring to confidence, the Court again emphasized risk.

34. The Commission cannot simply find a rate of return on equity that is “correct”; a “correct” rate does not exist. However, there are some numbers that the Commission can use as guideposts in establishing an appropriate return on equity. The Commission stated that it does not believe that its return on equity finding should “unthinkingly mirror the national average.”⁴⁷³ Nevertheless, the national average is an indicator of the capital market in which MGE will have to compete for necessary capital.

35. The Commission has described a “zone of reasonableness” extending from 100 basis points above to 100 basis points below the recent national average of awarded ROEs to help the Commission evaluate ROE recommendations.⁴⁷⁴ Because the evidence shows the recent national average ROE for electric utilities is 10.34%,⁴⁷⁵ that “zone of reasonableness” for this case is 9.34% to 11.34%.

⁴⁷³ *In re Missouri Gas Energy*, 12 Mo.P.S.C.3d 581, 593 (Report and Order issued September 21, 2004).

⁴⁷⁴ *Id.*

⁴⁷⁵ Ex. KCP&L 102.

36. The Commission has wide latitude in setting an ROE within the zone of reasonableness.⁴⁷⁶ The zone of reasonableness is simply a tool to help the Commission to evaluate the recommendations offered by various rate of return experts. It should not be taken as an absolute rule that would preclude consideration of recommendations that fall outside that zone.

37. In the final analysis, the method employed to estimate the cost of common equity is unimportant, as long as the result that is reached satisfies the constitutional requirements.⁴⁷⁷ “If the total effect of the rate order cannot be said to be unjust or unreasonable, judicial inquiry is at an end.”⁴⁷⁸ “It is the impact of the rate order which counts; the methodology is not significant.”⁴⁷⁹ Within a wide range of discretion, the Commission may select the methodology.⁴⁸⁰

38. The Commission may select its methodology in determining rates and make pragmatic adjustments called for by particular circumstances.⁴⁸¹ It may employ a combination of methodologies and vary its approach from case-to-case and from

⁴⁷⁶ *State ex. rel. Public Counsel*, 274 S.W.3d at 574 (citing *In re Permian Basin Area Rate Cases*, 390 U.S. 747, 767, 88 S.Ct. 1344, 20 L.Ed.2d 312 (1968)) (“**courts are without authority** to set aside **any** rate selected by the Commission [that] is within a ‘zone of reasonableness’”(emphasis supplied).

⁴⁷⁷ *State ex rel. Arkansas Power & Light Company v. Missouri Public Service Commission*, 736 S.W.2d 457, 462 (Mo. App., W.D. 1987); *State ex rel. Associated Natural Gas Company v. Public Service Commission of Missouri*, 706 S.W.2d 870, 879 (Mo. App., W.D. 1985).

⁴⁷⁸ *Hope, supra*, 320 U.S. at 602, 64 S.Ct. at 287, 88 L.Ed. 345 at ____ .

⁴⁷⁹ *State ex rel. GTE North, Inc. v. Public Serv. Commission*, 835 S.W.2d 356, 361, 371 (Mo. App., W.D. 1992).

⁴⁸⁰ *Missouri Gas Energy v. Public Service Commission*, 978 S.W.2d 434 (Mo. App., W.D. 1998), rehearing and/or transfer denied; *State ex rel. Associated Natural Gas Company v. Public Service Commission*, 706 S.W.2d 870, 880, 882 (Mo. App., W.D. 1985); *State ex rel. Missouri Public Service Company v. Fraas*, 627 S.W.2d 882, 888 (Mo. App., W.D. 1981).

⁴⁸¹ *State ex rel. Associated Natural Gas Company v. Public Service Commission of Missouri*, 706 S.W.2d 870, 880 (Mo. App., W.D. 1985).

company-to-company.⁴⁸² “No methodology being statutorily prescribed, and ratemaking being an inexact science, requiring use of different formulas, the Commission may use different approaches in different cases.”⁴⁸³

39. The Constitution "does not bind ratemaking bodies to the service of any single formula or combination of formulas."⁴⁸⁴ “Agencies to whom this legislative power has been delegated are free, within the ambit of their statutory authority, to make the pragmatic adjustments which may be called for by particular circumstances.”⁴⁸⁵

Decision – Return on Equity

After careful review of the evidence and of return on equity awards in nearby states, the Commission finds that KCP&L should receive a return on equity award of 10.0%. This is very near the Midwestern average for 2010, and supported by the evidence.

For example, Mr. Gorman found the average constant growth DCF to be 10.48, and the average sustainable growth to be 9.74.⁴⁸⁶ The average of those two numbers is 10.1.

Likewise, he found the median constant growth DCF to be 10.39, and the median sustainable growth DCF to be 9.83.⁴⁸⁷ The average of those two numbers is also 10.1.

⁴⁸² *State ex rel. City of Lake Lotawana v. Public Service Commission*, 732 S.W.2d 191, 194 (Mo. App., W.D. 1987).

⁴⁸³ *Arkansas Power & Light, supra*, 736 S.W.2d at 462.

⁴⁸⁴ *Federal Power Commission v. Natural Gas Pipeline Company*, 315 U.S. 575, 586, 62 S.Ct. 736, 743, 86 L.Ed. 1037, 1049-50 (1942).

⁴⁸⁵ *Id.*

⁴⁸⁶ Ex. KCP&L 1203, pp. 20, 24.

⁴⁸⁷ *Id.*

Further, Hadaway and Gorman, in their critiques of each other's work, point out that if the other witness' work had been properly, their ROE analysis would yield a result of about 10%.⁴⁸⁸

B. Cost of debt

What capital structure should be used for determining the rate of return?

Findings of Fact – Cost of Debt

358. Staff and KPC&L generally agree on capital structure, and their cost of debt recommendations are close, with Staff proposing a cost of 6.825% and KCP&L, 6.82%.⁴⁸⁹

359. However, Mr. Murray has suggested that a consolidated cost of debt be used for both KCP&L and GMO, "at least for future rate cases."⁴⁹⁰

360. Then, in his true-up rebuttal, Murray expanded on this theory, suggesting two alternative figures, based upon a hypothetical assignment of \$250 million of 2.75% Senior Notes that Great Plains Energy issued solely for the benefit of GMO in August 2010.⁴⁹¹

361. At the true-up evidentiary hearing, Mr. Murray adhered to his cost of debt recommendation of 6.825%, clarifying that the figures noted in his true-up rebuttal

⁴⁸⁸ Ex. KCP&L 1204, pp. 5, 10; Ex. KCP&L 28, p. 16.

⁴⁸⁹ Ex. KCP&L 311, p. 3; Ex. KCP&L 109, p. 1.

⁴⁹⁰ Ex. KCP&L 311, p. 4.

⁴⁹¹ Ex. KCP&L 312, pp. 3-4, 6-8; Ex. KCP&L 110, pp. 1-5.

testimony were merely “contingent” based upon the \$250 million Senior Notes being allocated to KCP&L.⁴⁹²

362. Since the record is clear from Mr. Cline’s testimony that this debt was issued only for the benefit of GMO, there is no reason to engage in hypothetical debt assignment for KCP&L and no reason, at this late time, to consider a consolidated cost of debt proposal which has not been properly presented to the Commission.⁴⁹³

Conclusions of Law – Cost of Debt

There are no additional Conclusions of Law for this section.

Decision – Cost of Debt

The Commission finds this issue in favor of KCP&L.

C. Equity Linked Convertible Debt

Should GPE’s equity linked convertible debt be included in KCP&L’s capital structure? If so, at what interest rate?

Findings of Fact – Equity Linked Convertible Debt

363. The equity-linked convertible debt known as Equity Units should be part of the companies’ capital structure and should be included at their cost of 13.59%. GPE raised gross proceeds of \$450 million in May 2009 through a simultaneous issuance of 11.5 million shares of common stock (\$14/share resulting in gross proceeds of

⁴⁹² Tr. pp. 4899-4903.

⁴⁹³ Ex. KCP&L 110, pp. 1-4.

\$161 million) and 5.75 million Equity Units (\$50/unit resulting in gross proceeds of \$287.5 million). It was cheaper for GPE to raise capital through the equity units because a portion of the quarterly distribution is tax deductible.⁴⁹⁴

364. As a result, the Equity Units were a lower cost alternative to issuing common stock and would ultimately cost ratepayers less.⁴⁹⁵

365. The only basis for Staff's argument that the cost of the Equity Units should be 11.14% (or 245 basis points below the actual cost to GPE) is that a much larger utility, FPL Group (the parent of Florida Power & Light Co.) issued its Equity Units at a lower cost. Mr. Murray testified that Staff's adjustment of 245 basis points was not based on any other equity offering that any other company made in 2009.⁴⁹⁶

366. Unlike Mr. Cline and the authors of Schedules MWC 2010-4 through 2010-6 (Goldman Sachs & Co. and J.P. Morgan), Mr. Murray has never been employed by a firm that served as manager of an offering of equity units, nor has he ever worked for a company that issued such equity units. He agreed with the Goldman Sachs analysis that GPE's offering price was the third best pricing of any offering of equity units in 2009.⁴⁹⁷

367. J.P. Morgan also explained that the FPL equity units represented only 1.5% of its equity market capitalization, in comparison with the GPE's offering which was 16.6% of its equity market capitalization.⁴⁹⁸

⁴⁹⁴ See Tr. p. 2902.

⁴⁹⁵ *Id.*

⁴⁹⁶ See Tr. p. 2975.

⁴⁹⁷ See Tr. pp. 2980-81; Sch. MWC 2010-6 at 3GPE's offering was priced at a 6.08% spread over its common dividend yield, representing the third best pricing of any transaction in 2009 (behind FPL at 4.98% and Johnson Controls at 5.69%).

⁴⁹⁸ *Id.*

368. Additionally, Mr. Cline noted that J.P. Morgan stated that FPL's equity units offering was more senior in the capital structure of the company, in comparison with GPE, where its Equity Units were further subordinated to other debt.⁴⁹⁹

369. Finally, FPL had previously issued \$506 million of Equity Units in 2002 and had a track record that investors could rely on, whereas GPE had never before issued Equity Units.⁵⁰⁰

370. Mr. Murray did accept Mr. Cline's testimony, consistent with the Goldman Sachs reports (Cline Schedule MWC 2010-4 and 2010-5), which stated that investors in Equity Units "demand higher yield than common stock" and that "security [is] more expensive than equity in [a] downside scenario."⁵⁰¹

371. Although Staff noted that Schedule MWC 2010-5 was prepared after Staff had filed its initial case, Mr. Cline testified that the report was entirely consistent with the earlier Goldman Sachs report (MWC-2010-4) that was prepared on March 17, 2009.⁵⁰²

372. Although Staff suggested that the cost of the Equity Units was greater because of the negative impact of GMO on GPE's credit ratings, Mr. Cline, while rejecting Staff's premise, did not elaborate given his further explanation that GPE's dividend yield, not its credit rating, was the primary factor in the pricing of these Equity Units.⁵⁰³

⁴⁹⁹ *Id.*

⁵⁰⁰ See Sch. MWC 2010-5, pp. 1, 4; Sch. MWC 2010-6 at p. 1.

⁵⁰¹ Tr. p. 2977.

⁵⁰² Tr. pp. 2900-01.

⁵⁰³ Tr. pp. 2903; Ex. KCP&L 12, pp. 8-10.

373. Overall, the cost of the Equity Units was reasonable and was incurred in the best interests of the ratepayers.⁵⁰⁴

Conclusions of Law– Equity Linked Convertible Debt

There are no additional Conclusions of Law for this section.

Decision– Equity Linked Convertible Debt

The Commission finds this issue in favor of KCP&L. Given that GPE acted in the best interests of both KCP&L and GMO at a time when the country was in the midst of a severe economic recession, and the pricing terms were as favorable as could be obtained, there is no sound reason for accepting Staff's 245 basis point adjustment in the cost of the Equity Units.

D. Off-system Sales

Findings of Fact – Off system Sales

Should KCP&L's rates continue to be set at the 25th percentile of non-firm off-system sales margin as projected by KCP&L, or at the 40th percentile as proposed by Staff and the Industrials?

374. KCP&L has more power available for off-system sales now that Iatan 2 is on-line – an additional 472 MW at Iatan 2 alone.⁵⁰⁵

⁵⁰⁴ Tr. pp 2902-03.

⁵⁰⁵ Ex. KCP&L 116, p. 2; Ex. KCP&L 307, p. 5.

375. Other things being equal, it is more likely that KCP&L will make a higher volume of off-system sales than it would without the addition of Iatan 2 because there are additional MWs to sell.⁵⁰⁶

376. KCP&L has more power available for off-system sales with the completion of additional 48 megawatts of wind generation at Spearville 2.⁵⁰⁷

377. KCP&L will significantly increase the generating capacity of Wolf Creek Nuclear Station in the spring of 2011 with an upgrade to its steam turbine generator.⁵⁰⁸

378. A significant capacity sale agreement with Missouri Joint Municipal Electric Utility Commission (MJMEUC) ended December 31, 2010, releasing energy commitments that will result in more off-system sales.⁵⁰⁹

379. The 40th percentile would necessarily be a greater incentive to KCP&L to engage in off-system sales.⁵¹⁰

380. KCP&L's off-system sales margins have declined every year since 2004.⁵¹¹ KCP&L's off-system sales in 2009 were about half of the 2007 figure; the 2009 figure is roughly one-third of the 2004 figure.⁵¹²

381. Setting the off-system sales margins level presumed in rates at the 25th percentile has done nothing to encourage KCP&L to exceed that level.⁵¹³

⁵⁰⁶ Ex. KCP&L 116, pp. 2-3.

⁵⁰⁷ Ex. KCP&L 307, p. 3.

⁵⁰⁸ *Id.*

⁵⁰⁹ *Id.* at p. 6

⁵¹⁰ *Id.*


⁵¹¹ *Id.* at 5.

⁵¹² *Id.*

⁵¹³ Expert witness Greg Meyer pointed out, "Despite having a 50 / 50 probability of exceeding the 50th percentile, KCPL has not exceeded the 50th percentile once during the past four years under the Regulatory Plan"; and "I believe that KCPL has not achieved higher levels of OSS largely because of a lack of incentive[.]" Meyer, *op. cit.*, p. 28.

382. At the 40th percentile, KCP&L would still have a 60% chance of exceeding the off-system sales margins level presumed in rates.⁵¹⁴

383. KCP&L's retail rates have increased dramatically in the last five years.⁵¹⁵




384. While this increase in retail rates has undoubtedly been affected by the construction projects in the Regulatory Plan, it is also unquestioned that they have been affected, at least in part, by KCP&L's decreased profits in the wholesale market. As the following chart indicates, KCP&L's off-system sales margins have decreased dramatically during that same timeframe.⁵¹⁶

⁵¹⁴ Harris, *supra*.

⁵¹⁵ Ex. KCP&L 215, p. 46.

⁵¹⁶ Ex. KCP&L 1210



385. Prior to 2006, Kansas and Missouri both allocated off-system sales margins on the basis of the energy allocator. Through the use of the same allocator, a consistent allocation was assured between Missouri and Kansas. In 2006, KCP&L proposed the use of the unused energy allocator in Kansas and Missouri.⁵¹⁷

386. Because this methodology allocated a greater percentage of off-system margins to Kansas, the Kansas Commission adopted the proposed methodology.⁵¹⁸

This Commission, however, found the unused energy allocator to be problematic.

A primary concern is the underlying philosophy implied by utilization of the unused energy allocator. Specifically, the unused energy allocator rewards the lower load factor of KCPL's Kansas retail jurisdiction by allocating a greater percentage of the profit from non-firm off-system sales to that jurisdiction. Load Factor is average energy usage divided by peak demand. The higher the load factor, the closer the average load is to peak demand. The lower load factor of KCPL's Kansas jurisdiction causes the

⁵¹⁷ Tr. 3365.

⁵¹⁸ *Id.*

Company to build higher energy cost combustion turbines, which provide KCPL with less opportunity to make off-system sales.⁵¹⁹

387. Interestingly, KCP&L now recognizes the same flaws in the unused energy allocator expressed by this Commission in its 2006 Order. As KCP&L's witness in Kansas recently acknowledged:

I believe that KCP&L proposed the unused energy allocator without sufficient study of its implications and reasonableness. Since the unused energy allocator allocates more off-system sales margins (and hence, lower overall costs) to the Kansas jurisdiction, the other parties may not have devoted the resources to study its reasonableness. Based on the analysis that I present here, I believe that the unused energy allocator is not an appropriate method for allocating off-system sales margins.⁵²⁰

388. Given the flawed nature of the unused energy allocator, KCP&L asked the Kansas Commission to discontinue its use. The Kansas Commission recognized, however, the beneficial nature of the unused energy allocator to Kansas ratepayers.⁵²¹

389. As such, the Kansas Commission recently rejected KCP&L's request to eliminate the unused energy allocator.⁵²²

390. The practical effect of the different allocators in Missouri and Kansas is not inconsequential. As KCP&L witnesses testified, this difference, caused by KCP&L proposing the unused energy allocator "without sufficient study," has now created a disincentive for KCP&L to engage in off-system sales.

By that, I mean that for every dollar of off-system sales margin that the Company makes from selling off-system sales, it costs the Company one

⁵¹⁹ *Id.* at pp. 38-39. This Commission also found that the unused energy allocator creates a disincentive for demand side management programs which are "aimed at increasing load factor" and ignores the fact that fuel costs, the primary component of off-system sales, are allocated via the energy allocator. (*Id.*)

⁵²⁰ Tr. pp. 3367-3368.

⁵²¹ Elimination of the unused energy allocator would reduce the allocation of off-system sales margins from 47.70% to 45.64%. *Order: 1) Addressing Prudence; 2) Approving Application, In Part; and 3) Ruling on Pending Requests*, Case No. 10-KCPL-415-RTS, p. 126 (Kansas Corporation Commission, issued November 22, 2010).

⁵²² *Id.* at p. 127.

dollar and five cents, or a loss of five cents on the dollar. **This does not make any sense, and serves as an economic disincentive for the Company to pursue off-system sales.**⁵²³

391. The second regulatory decision that affected KCP&L's performance in the wholesale market was this Commission's decision to decrease its expectations for KCP&L in the wholesale market and set rates using the 25th percentile. As the 2006 order indicates:

The Commission finds that the competent and substantial evidence supports KCPL's position, and finds this issue in favor of the alternative KCPL sponsored in which it would agree to book any amount over the 25th percentile as a regulatory liability, and would flow that money back to ratepayers in the next rate case.⁵²⁴

392. Given the financial disincentive and the low expectations set by the Missouri Commission, KCP&L has only participated in the wholesale market to the levels expected by this Commission. Despite the "fairly substantial chance" envisioned by the Commission in 2006, additional margins never fully materialized.⁵²⁵

393. The interesting part of KCP&L's recent performance, however, is that it has demonstrated the ability to achieve increased levels of off-system sales margins when expectations are increased. As the chart indicates, expected levels of off-system sales margins in the 2006 and 2007 cases were both set at the 25th percentile. KCP&L's performance achieved this level, but the prospect of significantly more off-system sales never materialized. In 2009, however, KCP&L agreed to a specified level

⁵²³ Tr. 3367 (emphasis added). See also, Ex. KCP&L 7, p. 46 ("Because Missouri and Kansas adopt different allocation methodologies to derive what portion of the margins KCP&L's Kansas and Missouri customers should receive, KCP&L presently gives to its customers about 105% of its off-system sales margins. That is punitive and should stop, but requires this Commission and the KCC to adopt the same allocation methodology, which to date they have chosen not to do.").

⁵²⁴ 2006 Order at p. 33, as modified by Order Regarding Motions for Rehearing, issued January 18, 2007, at pp. 2-3.

⁵²⁵ Ex. KCP&L 7, pp. 12-13; Ex. KCP&L 1209.

of off-system sales to include in rates. The evidence indicates that this specified level of off-system sales was equivalent to the 44.5 percentile.⁵²⁶ Despite the increased expectations, the evidence indicates that KCP&L achieved and even slightly exceeded this level of off-system margins. Thus, KCP&L's recent performance indicates that, when expectations are increased, KCP&L is capable of overcoming the financial disincentives and earn increased profits in the wholesale market.

394. Fortunately, the reasons for once setting rates at the 25th percentile are no longer applicable. The evidence indicates that both reasons provided by the Commission in the 2006 order are no longer in existence. For instance, off-system sales margins no longer comprise such a significant portion of KCP&L's overall earnings. Where off-system sales margins once represented over 60% of KCP&L's earnings, today those margins barely make up 20% of KCP&L's earnings.⁵²⁷

395. Furthermore, KCP&L no longer faces the capital pressures associated with the construction projects in the Regulatory Plan. At various points during the Regulatory Plan, KCP&L's five year capital expenditures were expected to more than double KCP&L's existing plant in-service. Today, however, projected capital expenditures have returned to more normal levels.⁵²⁸

396. In fact, the evidence shows that the use of the 40th percentile is actually a slight step backwards from the expectations agreed to by KCP&L in the Stipulation from the last case. As previously indicated, in the Stipulation and Agreement in the last case,

⁵²⁶ Ex. KCP&L 121, p. 3

⁵²⁷ Ex. KCP&L 1212 (years 2005-2009), Ex. KCP&L 1213 (year 2010), Ex. KCP&L 1210 (years 2005-2009) and Ex. KCP&L. 1209 (year 2010).

⁵²⁸ Ex. KCP&L 1215; Ex. KCP&L 1211

KCP&L expressly agreed to setting rates based upon the 44.5 percentile.⁵²⁹ Ultimately, KCP&L was able to meet these heightened expectations.⁵³⁰

397. The 40th percentile is also conservative and easily achievable in that it represents a point where KCP&L has a better than equal probability of meeting or exceeding expectations. While the median point (50th percentile) provides an equal opportunity to exceed or fall short, the 40th percentile provides KCP&L a 60% probability of exceeding.⁵³¹ Therefore, by pure statistics, MEUA's recommendation is conservative and easily achievable.

398. In addition, the 40th percentile is the appropriate amount of off-system sales margins to include in rates because it represents the single most likely outcome of the Schnitzer analysis. As shown in Schnitzer's testimony, the possible outcomes of his analysis form a bell curve.⁵³²

399. The "single most likely outcome" is the result represented by the 40th percentile.⁵³³

400. Finally, it is important to note that, unlike in previous years, the Commission will not have an immediate opportunity to correct its low expectations. As a result of the Regulatory Plan, KCP&L was scheduled to file annual rate cases.⁵³⁴

⁵²⁹ Ex. KCP&L 121, p. 3.

⁵³⁰ Ex. KCP&L 1209.

⁵³¹ Ex. KCP&L 1216, p. 9.

⁵³² Ex. KCP&L 58, Sch. MMS2010-3.

⁵³³ Ex. KCP&L 121, p. 2.

⁵³⁴ Tr. p. 3372.

401. Given this, the Commission was assured that it would have an opportunity within a year, to fix the level of off-system sales margins. With the completion of the Regulatory Plan, KCP&L has stated that it has no definite plans for its next rate case.⁵³⁵

402. Having decided on the 40th percentile, the Commission must choose between the Schnitzer's true-up analysis, as advocated by Staff, or the analysis contained in Mr. Schnitzer's Direct Testimony as recommended by MEUA. MEUA has alleged two fundamental problems with the assumptions provided by KCP&L to Mr. Schnitzer for use in his true-up analysis.

403. First, MEUA notes that KCP&L assumed a higher than expected amount of planned outages. Effectively, by having the model assume that its baseload units are unavailable due to a planned outage, the model will be unable to model any off-system sales from that unit. In its true-up testimony, MEUA compared the level of planned outages in the KCP&L model against KCP&L's actual planned outage schedule.⁵³⁶ By comparing to the actual KCP&L planned outage schedule, it became apparent that KCP&L's assumed level of planned outages in the Schnitzer model is inflated.

404. Second, MEUA expressed concerns with KCP&L's level of Firm Load Obligations in the Schnitzer model. In making this determination, MEUA compared KCP&L's Firm Load Obligation in its off-system sales model against the actual firm load obligation contained in the KCP&L fuel model. Again, KCP&L's assumption in its wholesale model is unnecessarily high. As Mr. Meyer explains, "by causing the off-system sales model to believe that these units are needed to provide energy for native load that does not truly exist, KCP&L has artificially lowered the projected off-

⁵³⁵ Tr. p. 3373.

⁵³⁶ Ex. KCP&L 1216, Sch. GRM-TU-2, pp. 1-2.

system sales margins.”⁵³⁷ While it raises some question whether MEUA properly considered the impact of spinning reserves, KCP&L acknowledges that at least a portion of MEUA’s claim is appropriate. Therefore, by KCP&L’s own admission, the Firm Load Obligation in the Schnitzer model is inflated.

405. What is more, given the addition of Iatan 2, KCP&L’s own evidence shows that adding KCP&L’s 2010’s off-system sales to the level of off-system sales Schnitzer estimates for Iatan 2 would exceed the 40th percentile listed in Schnitzer’s direct testimony.⁵³⁸

406. This is more credible than KCP&L’s evidence that despite Iatan 2, KCP&L would actually make *less* off-system sales than it did in 2010.⁵³⁹

407. Given the acknowledged flaws in the assumptions provided by KCP&L to Mr. Schnitzer for use in his True-Up Analysis, the Commission agrees that Mr. Schnitzer’s Direct Testimony analysis is the appropriate model to use in this case. Furthermore, as previously held, the Commission believes that the 40th percentile is the appropriate point in that model to set retail rates.

⁵³⁷ Ex. KCP&L 1216, p. 7.

⁵³⁸ Ex. KCP&L 1216, pp. 4-5.

⁵³⁹ *Id.*, pp. 8-9.

Should the adjustments to Mr. Schnitzer's 25th percentile projected as recommended by KCP&L witness Crawford (purchases for resale, SPP line losses and revenue neutrality uplift charges) be included as components of the off-system sales margins ordered in this case?

408. KCP&L's witness Burton Crawford recommends three adjustments related to (1) Purchases for Resale, (2) Southwest Power Pool (SPP) line loss charges, and (3) SPP Revenue Neutrality Uplift charges.⁵⁴⁰

409. **(1) Purchases for Resale.** As a result of participating in the wholesale energy market, in particular the SPP Energy Imbalance Service (EIS) market, KCP&L earns revenue and incurs expense as a result of the wholesale transactions described by Mr. Crawford to ensure that adequate energy is available in real-time to reliably meet all of its energy obligations.⁵⁴¹

410. Staff does not oppose this adjustment.⁵⁴²

411. The only opposition to this adjustment was offered by the Industrials, whose witness Mr. Meyer accepted Mr. Crawford's Post Analysis calculation, which determined the actual benefits from these off-system sales.⁵⁴³

412. Mr. Meyer stated: "I do not have any information to disagree with Mr. Crawford's statement regarding the Post Analysis Program."⁵⁴⁴

413. Mr. Meyer simply wants an additional analysis or study done as he was unable to determine to cause of these losses.⁵⁴⁵ This is not a sufficient reason to oppose KCP&L's adjustment, which has been agreed to by Staff.

⁵⁴⁰ Ex. KCP&L 15 (NP), pp. 10-11.

⁵⁴¹ *Id.*; see also Sch. BLC 2010-5 (HC).

⁵⁴² Ex. KCP&L 210, p. 69; Tr. p. 3419.

⁵⁴³ Ex. KCP&L 16, p. 5.

⁵⁴⁴ Ex. KCP&L 1202, p. 6.

⁵⁴⁵ Ex. KCP&L 1201, p. 9.

414. **(2) SPP Line Losses.** Mr. Crawford also proposed an adjustment for charges that SPP levies on wholesale energy transactions that exit the SPP EIS market. This charge relates to transmission system energy losses, and results in both payments that KCP&L makes on a portion of its off-system sales, as well as revenue that it receives on a share of the loss charges collected by SPP. The adjustment proposed by KCP&L reflects the net loss revenue of \$264,889.⁵⁴⁶

415. Staff agrees with KCP&L that an adjustment should be made to reflect the revenues associated with SPP compensating payments from other SPP members.⁵⁴⁷

416. However, it opposes an unspecified portion of the line loss charges related to sales not in the database analyzed by Mr. Schnitzer and the NorthBridge Group. Although the Industrials oppose SPP line losses as an adjustment to OSS margin, they do not oppose Mr. Crawford's request that such costs, at the very least, be included and recovered in KCP&L's revenue requirement, which is the identical position of Staff.⁵⁴⁸

417. **(3) Revenue Neutrality Uplift (RNU) Charges.** RNU charges consist of revenue and expenses related to SPP's EIS market. As total revenues collected by SPP do not always match the total required disbursements, imbalances in revenue and expense are shared by market participants as either a charge (if SPP is short of funds) or a credit (if SPP has over-collected). The actual RNU charges incurred by KCP&L for test year 2009 are \$685,578.⁵⁴⁹

418. Staff does not oppose this adjustment, as proposed by Mr. Crawford.⁵⁵⁰

⁵⁴⁶ Ex. KCP&L 15, pp. 14-15, Sch. BLC 2010-6.

⁵⁴⁷ Ex. KCP&L 210, p. 69.

⁵⁴⁸ Tr. pp. 3421, 3426.

⁵⁴⁹ Ex. KCP&L 15, pp. 15-16; Sch. BLC 2010-8.

⁵⁵⁰ Ex. KCP&L 210, p. 69; Tr. p. 3419.

419. Although the Industrials oppose RNU charges as an adjustment to OSS margins, they agree that these costs are a component of KCP&L's cost of service and should be put into cost of service.⁵⁵¹

Conclusions of Law – Off-system Sales

There are no additional Conclusions of Law for this section.

Decision – Off-system Sales

The Commission finds this issue partially in favor of KCP&L and partially in favor of the Industrials and Staff. KCP&L's rates shall be set at the 40th percentile of non-firm off-system sales margin as projected by KCP&L, as listed in KCP&L witness Schnitzer's Direct Testimony. Margins above the 40th percentile shall be returned to ratepayers in a subsequent rate case or cases. The adjustments to the projection as recommended by KCP&L witness Crawford shall be included as components of the off system sales margins.

III. Expenses

A. Fuel and Purchased Power Expense

- a. How should natural gas costs be determined?*
- b. How should Wolf Creek fuel oil expense be determined? (KCP&L only)*
- c. Should MEJMEUC margin be included in native load and OSS margins? (KCP&L only)*
- d. How should spot market purchased power prices be determined?*

⁵⁵¹ Ex. KCP&L 1201, p. 13; Tr. pp. 3426-27.

Findings of Fact – Fuel and Purchased Power Expense

420. No party opposed the forecasting process proposed by KCP&L Witness W. Edward Blunk for natural gas costs. Under this process, natural gas prices are based on the first of the month index price published in Platt's Inside FERC, as well as NYMEX closing prices related to Henry Hub natural gas futures contracts.⁵⁵²

421. Mr. Blunk stated in his Direct Testimony that the Companies expected to true-up 2010 natural gas prices for their cost of service to actual prices at the conclusion of the case.⁵⁵³

422. In True-Up Direct Testimony, KCP&L Witness Burton L. Crawford confirmed that natural gas costs were updated to reflect the actual monthly purchase prices for January through December 2010.⁵⁵⁴

423. At the hearing there was no cross-examination for Mr. Blunk.⁵⁵⁵ Similarly, no party offered pre-filed true-up rebuttal testimony opposing the true-up direct testimony filed by Mr. Crawford in each of the cases.

424. Mr. Weisensee testified in true-up rebuttal testimony that KCP&L had been working closely with Staff in the reconciliation process, that there was a need to update the respective revenue deficiencies, that the process would continue through the

⁵⁵² Ex. KCP&L 10; Ex. GMO 7.

⁵⁵³ Ex. KCP&L 10, Blunk Direct Testimony at p.14; Ex. GMO 7, Blunk Direct Testimony at p. 10.

⁵⁵⁴ Ex. KCP&L 111 at p. 2; GMO 56 at p. 2. (These costs are reflected in Sch. JPW 2010-9, attached to the True-Up Direct testimonies of John P. Weisensee, Ex. KCP&L 117 and Ex. GMO 59.)

⁵⁵⁵ Tr. p. 3198.

filing of Staff's final reconciliation on March 2, and that KCP&L's revised position would be reflected in that reconciliation.⁵⁵⁶

425. Fuel oil is used at the Wolf Creek Nuclear Plant for multiple purposes, such as building heat and the start-up of operations. These costs are continuing expenses incurred in the normal course of station operations.

426. There is no disagreement on the general inclusion of fuel oil expense for Wolf Creek.⁵⁵⁷ There is a disagreement as to whether KCP&L can adopt the fuel oil expense position as stated in the reconciliation.

427. In true-up testimony oil prices were updated to December 2010 purchase prices.⁵⁵⁸ KCP&L's true-up shows an overall revenue deficiency of \$55.8 million.⁵⁵⁹

428. With the filing of the March 2, 2011 reconciliation, KCP&L accepted Staff's number for fuel oil expense. A review of the true-up reconciliation⁵⁶⁰ indicates that through this adoption, KCP&L has sought to increase its revenue requirement by \$9,783,534 over the amount stated in its true-up testimony. The primary component of the increase is \$7,913,431 of additional fuel expense that Staff modeled.

429. The adoption by KCP&L of the Staff's revenue numbers is found on line 74 of page 2 of 5 of the Staff's March 2, 2011 reconciliation.⁵⁶¹ The adoption of Staff's fuel expense number is found on line 102 of page 2 of 5 of the Staff's March 2,

⁵⁵⁶ Ex. KCP&L 118 at p. 8.

⁵⁵⁷ Tr. pp. 3194, 3195, 3210-11.

⁵⁵⁸ Ex. KCP&L 111 at p. 2; Ex. GMO 56 at p. 2.

⁵⁵⁹ Ex. KCP&L 114, Rush True-Up Direct, p. 1.

⁵⁶⁰ Ex. KCP&L 328.

⁵⁶¹ Ex. KCP&L 328.

2011 reconciliation.⁵⁶² Both of these items, along with other adjustments, are components of the \$9,783,534 increase in KCP&L's case shown on line 1 ("Sub-total of Adjustments to KCP&L Revenue Requirement") of page 1 of 3.⁵⁶³

430. The MJMEUC contract has expired and supply related to that contract is now available for off-system sales.⁵⁶⁴ There is no disagreement to the general issue of including the megawatts from the former MJMEUC contract as being available for sale.

431. Michael Schnitzer testified that his model assumed that there were no contractual obligations to MJMEUC and that all of the hours previously related to that contract were now available for sale in the off-system market.⁵⁶⁵

432. KCP&L recommends using the MIDAS™ model to forecast spot market electricity prices.

433. MIDAS™ is a proprietary production cost model that includes a large amount of data including information supplied by electric utilities in their FERC Form 1 filings, as well as data submitted to the U.S. Department of Energy's Energy Information Administration and to the Continuous Emissions Monitoring System (CEMS)⁵⁶⁶ of the U.S. Environmental Protection Agency.⁵⁶⁷ Using this data, the MIDAS™ model is designed "to simulate the wholesale power markets to develop an hourly price of power for the wholesale market. That information then gets fed also into the model and

⁵⁶² Ex. KCP&L 328.

⁵⁶³ Ex. KCP&L 328. Staff filed an additional reconciliation on March 18, 2011 containing revisions to its revenue requirement adjustments to show an additional \$10,178,564 instead of the \$9,783,534 contained in the March 2, 2011 reconciliation. None of the additional adjustments affect the amount of fuel oil expense.

⁵⁶⁴ Tr. pp. 3206-07; Tr. pp. 3211-12.

⁵⁶⁵ Tr. pp. 3307-08.

⁵⁶⁶ Tr. 3205; Ex. KCP&L 15, Crawford Direct at 3.

⁵⁶⁷ Tr. pp. 3205-06.

another portion of the model to determine the normalized level of fuel and purchase power for the company.”⁵⁶⁸ Portions of KCP&L’s model are “based on the historical experience” of KCP&L, the model is also “based on a production simulation for the Eastern Interconnect.”⁵⁶⁹

434. Staff’s model relies exclusively on historical data.⁵⁷⁰ Staff employs a statistical calculation based upon the historical weather adjusted loads and the truncated normal distribution curve to represent the hourly purchased power prices in the spot market.⁵⁷¹ Staff obtained the actual hourly non-contract transaction prices from the companies and used this data in its calculation.⁵⁷² Staff used the combined data from both KCP&L and GMO to reflect the market that exists in this region.⁵⁷³ Staff’s method yields a spot energy price for each hour of the year.⁵⁷⁴ This data set, containing 8,760 hourly spot energy prices, is then used as one of the inputs to Staff’s production cost model.⁵⁷⁵

435. Staff only uses KCP&L and GMO data, and no data from any other utility to arrive at a recommendation of spot market prices.⁵⁷⁶ Staff’s model “does not consider the impact of other market price drivers, such as natural gas prices, environmental allowances or other factors of electric production.”⁵⁷⁷

⁵⁶⁸ Tr. p. 3205.

⁵⁶⁹ Tr. pp. 3203-04.

⁵⁷⁰ Tr. p. 3215.

⁵⁷¹ Ex. KCP&L 210, pp. 77-78; Ex. GMO 210, pp. 84-85; Ex. GMO 231, pp. 1-2.

⁵⁷² Ex. KCP&L 210, pp. 77-78; Ex. GMO 210, pp. 84-85; Ex. GMO 231, pp. 1-2.

⁵⁷³ Ex. KCP&L 210, pp. 77-78; Ex. GMO 210, pp. 84-85; Ex. GMO 231, pp. 1-2.

⁵⁷⁴ Ex. KCP&L 210, pp. 77-78; Ex. GMO 210, pp. 84-85; Ex. GMO 231, pp. 1-2.

⁵⁷⁵ Ex. KCP&L 210, pp. 77-78; Ex. GMO 210, pp. 84-85; Ex. GMO 231, pp. 1-2.

⁵⁷⁶ Tr. p. 3217.

⁵⁷⁷ Ex. KCP&L 16 and Ex. GMO 11.

436. Ms. Maloney testifying for Staff indicated that she was not familiar with all of the inputs to the MIDAS™ model and that she had never worked the model herself.⁵⁷⁸

Conclusions of Law – Fuel and Purchased Power Expense

40. It is within the Commission's discretion and within its area of expertise to determine the methods to set rates regarding off-system sales, as well as fuel and purchased power.⁵⁷⁹

Decision – Fuel and Purchased Power Expense

There were multiple issues related to fuel and purchased power expense presented to the Commission. Several of the issues were resolved during the course of the testimony and do not appear to remain in controversy. The Commission will address those issues first.

No party opposed the forecasting process proposed by KCP&L Witness W. Edward Blunk for natural gas costs. Under this process, natural gas prices are based on the first of the month index price published in Platt's Inside FERC, as well as NYMEX closing prices related to Henry Hub natural gas futures contracts. The Commission adopts this method of determining natural gas costs.

The parties agree and the Commission determines that the megawatts formerly associated with KCP&L's contract to sell power to MJMEUC should be considered available for off-system sales. The disagreement relating to the MJMEUC contract is in

⁵⁷⁸ Tr. pp. 3217-19.

⁵⁷⁹ *State ex rel. Missouri Gas Energy v. PCS*, 186 S.W.3d 376, 382 (Mo. App. W.D. 2005).

relation to Mr. Schnitzer's levels of OSS and whether his calculations with regard to his true-up testimony contain those contracts. The Commission addresses the issue of Mr. Schnitzer's testimony under its OSS determinations and therefore it does not need to re-examine that issue here.

KCP&L and Staff have agreed that the fuel oil expenses related to the Wolf Creek Nuclear Plant should be included in rates. The Commission agrees that the fuel oil expenses related to Wolf Creek should be included in rates. Fuel oil prices, however, have been updated through December 2010 and it is this update that is in controversy.

In True-Up Direct Testimony, KCP&L stated its requested increase in revenue requirement is \$55.8 million rather than the original figure of \$92.1 million. Later, during the true-up hearing, KCP&L indicated that its increase in revenue requirement was \$66.1 million.⁵⁸⁰ KCP&L has attributed this discrepancy to the adoption of certain numbers in Staff's Reconciliation filed on March 2, 2011.⁵⁸¹ The Industrials contend in their briefs that KCP&L's request for \$66.1 million is not supported by the testimony.

A review of the true-up reconciliation⁵⁸² indicates that the primary component of the difference between KCP&L's true-up position and its adoption of the reconciliation number is \$7,913,431 of additional fuel expense that Staff modeled. KCP&L stated openly in its true-up testimony that additional updates would be made with regard to working out the reconciliation and that its final position would be included in the

⁵⁸⁰ See Ex. 119, p. 2.

⁵⁸¹ Ex. KCP&L 328.

⁵⁸² Ex. KCP&L 328.

reconciliation. In addition, Staff's audit and testimony further supports the reconciliation and the fuel oil expense revenues in the reconciliation.

It is not uncommon for KCP&L or Staff to adopt each other's positions on issues as the case progresses and up until the final Staff reconciliation filing. Contrary to the Industrials' claim that it was uninformed of KCP&L's position, KCP&L alerted all the parties in true-up rebuttal testimony that it had been working closely with Staff in the reconciliation process, that there was a need to update the respective revenue deficiencies, that the process would continue through the filing of Staff's final reconciliation on March 2, and that KCP&L's revised position would be reflected in that reconciliation.⁵⁸³

In preparing the final reconciliation, there were scores of differences between KCP&L and Staff where KCP&L accepted Staff's position including allocation differences, immaterial differences, differences in approach to the true-up and differences that have existed throughout the case but have not been made an issue. Some of these adoptions of Staff's positions resulting in increases to KCP&L's revenue requirement some resulted in decreases. The Industrials do not complain equally about the decreases to the revenue requirement.

With regard to Staff's fuel expense number, KCP&L accepted the Staff's position as a consequence of adopting Staff's sales revenues. Due to the matching principle, if KCP&L uses the Staff's sales revenues when calculating revenue requirement, it also needs to use Staff's system requirements for fuel used to produce those sales.

⁵⁸³ Ex. KCP&L 118 at p. 8.

The Industrials also argue that the Commission should not utilize the Staff's fuel expense number since KCP&L would have more experience with its fuel costs. This argument ignores the fact that KCP&L's experience with its fuel costs led it to adopt Staff's fuel expense number. The Empire case cited by the Industrials (ER-2006-0315) does not apply to this case as Empire and the Staff were each advocating different fuel models and the Commission chose Empire's model. In this case, the Staff and KCP&L have agreed to Staff's position and since no party has put forth evidence as to why this number does not reflect KCP&L's cost of service, it should be adopted by the Commission.

The Commission determines there is ample evidence to support KCP&L's adoption of Staff's position in this case as the new fuel expense number contained in the Staff's reconciliation. The March 2, 2011 reconciliation numbers shall be used for determination of revenue requirement on this issue.

Finally, the Commission must address how the spot market purchased power prices shall be determined. The Companies ask the Commission to use its MIDAS™ model which forecasts spot market electricity prices. Staff proposes to use its 1996 model which uses only historical market prices and loads.

The MIDAS™ model contains historical information, including the experience of KCP&L, but is also based on a production simulation for the entire Eastern Interconnection. This model includes an extensive amount of data, both historical and forecasted.

Staff's model relies only upon historical data of KCP&L. It relies on no data from any other utility and does not use any projected data.

The Commission must set the level of fuel expense and purchased power expense for the Companies in this case, and determines that it should use the greatest amount of information available to set spot market prices for determining that expense. Given the multitude of variables that affect electricity prices, the Commission accepts the MIDAS™ model is superior because it considers a vast amount of information, both historical and projected.

Staff wants only historical data from the Companies to be considered arguing that use of the traditional historical test year prevents the Commission from relying upon forecasted data. To the contrary, the Commission is afforded considerable discretion in setting rates, and in this instance determines the utilization of a nationally recognized tool like the MIDAS™ model is appropriate to determine spot market prices.

B. Merger Transition Cost Recovery

What, if any, is the appropriate amount of merger transition costs to include in rates in this case?

Findings of Fact –Transition Cost Recovery

437. In July of 2008, the Commission approved the acquisition of Aquila by Great Plains Energy Incorporated (GPE).⁵⁸⁴

438. The merger of KCP&L and Aquila, Inc. was consummated on July 14, 2008.

⁵⁸⁴ Report and Order, *In the Matter of the Joint Application of Great Plains Energy Incorporated, Kansas City Power & Light Company, and Aquila, Inc., for Approval of the Merger of Aquila, Inc., with a Subsidiary of Great Plains Energy Incorporated and for Other Related Relief*, File No. EM-2007-0374 (issued Jul. 1, 2008). Hereinafter referred to as “Merger Order.”

439. In consummating that transaction, Great Plains Energy incurred certain costs. These costs have been labeled as either transaction costs or transition costs. “[T]ransaction costs include investment bankers’ fees, as well as consulting and legal fees associated with the evaluation, bid, negotiation and structure of the transaction.”⁵⁸⁵ Transition costs, on the other hand, are “costs incurred to successfully coordinate and integrate the utility operations of KCP&L and GMO These costs include non-executive severance costs for employees terminated as a result of the merger, facilities integration costs, and incremental third-party and other non-labor expenses incurred to support the integration of the companies.”⁵⁸⁶

440. The Commission considered and addressed the proper treatment of transition cost recovery in the Merger Order.⁵⁸⁷

441. In Missouri, it is well established that there is a lag between when a cost or revenue is incurred and when that cost or revenue is reflected in rates. This is known as regulatory lag.⁵⁸⁸

442. As a result of regulatory lag, if a utility experiences a cost decrease, there is a lag in time until that reduced cost is reflected in rates. During that lag, the Company shareholders reap, in the form of increased earnings, the entirety of the benefit associated with reduced costs. The Company shareholders also reap, in the form of decreased earnings, the entirety of the loss associated with increased costs.

⁵⁸⁵ Ex. 35, p. 6.

⁵⁸⁶ Merger Order at 4.

⁵⁸⁷ *Report and Order, In the Matter of the Joint Application of Great Plains Energy Incorporated, Kansas City Power & Light Company, and Aquila, Inc., for Approval of the Merger of Aquila, Inc., with a Subsidiary of Great Plains Energy Incorporated and for Other Related Relief*, File No. EM-2007-0374 (issued Jul. 1, 2008). Hereinafter referred to as “Merger Order.”

⁵⁸⁸ Ex. KCP&L 210 at p. 190.

443. The Commission “authorize[d] KCP&L and Aquila to defer transition costs to be amortized over five years.”⁵⁸⁹

444. The Commission qualified its authorization by stating that, “The Commission will give consideration to . . . [the transition costs] recovery in future rate cases making an evaluation as to their reasonableness and prudence. At that time, the Commission will expect that KCP&L and Aquila demonstrate that the synergy savings exceed the level of the amortized transition costs included in the test year cost of service expenses in future rate cases.”⁵⁹⁰ The Commission contemplated that the recovery would only happen if the synergy savings were greater than the costs to achieve those savings.⁵⁹¹

445. With regard to the recovery of transition costs, the Merger Order contains a summary of what KCP&L had originally requested. That summary states in part, “This period would begin with the first rate cases post-transaction for Aquila and KCP&L subject to ‘true up’ of actual transition . . . costs in future cases.”⁵⁹²

446. In the current rate cases, the Companies seek to recover the merger transition costs in rates over five years beginning with rates effective from this case.

447. The Companies projected that over the first five-year period, the total operational synergies projected to result from the merger were \$305 million, and \$755 million over the first 10-year period.⁵⁹³ The Commission found these estimates to be “accurate, realistic and achievable,” and also recognized that “the synergies actually

⁵⁸⁹ Merger Order at 241.

⁵⁹⁰ Merger Order at 241, footnote 930.

⁵⁹¹ Merger Order at 240.

⁵⁹² Merger Order at 239.

⁵⁹³ Merger Order at 234.

realized from the merger have a very high probability of exceeding the [company's] estimates.”⁵⁹⁴ The Commission also found that there was “no detriment to customers” by allowing the companies to recover synergy savings through regulatory lag.⁵⁹⁵

448. KCP&L and GMO began to retain synergy savings, in the form of reduced costs, immediately upon the closing of the acquisition. Given that KCP&L and GMO did not have its next rate case completed until September 1, 2009, the Great Plains shareholders retained the entirety of these synergy savings for that period of time.⁵⁹⁶

449. The Companies developed and maintained a Synergy Tracking Model which demonstrated that the merger synergy savings for non-fuel operations and maintenance expense exceed the amortization of merger transition costs.⁵⁹⁷

450. The Companies also developed and maintained a synergy project charter database to track synergies not ordered to be tracked by the Commission.⁵⁹⁸

451. Staff performed an analysis of both the Commission ordered synergy savings tracking model and KCP&L created synergy project charter database. Staff's analysis showed that the amount of synergies in the synergy project database exceeded those in the Commission-ordered tracking system.⁵⁹⁹

452. As of September 1, 2009, the shareholders of KCP&L and GMO had realized over \$59.3 million in synergy savings.⁶⁰⁰

⁵⁹⁴ Merger Order at 238.

⁵⁹⁵ Merger Order at 120 and 238; Tr. at 3473.

⁵⁹⁶ Ex. KCP&L 230.

⁵⁹⁷ Ex. KCP&L 35; Ex. KCP&L 230 at p. 7.

⁵⁹⁸ Ex. KCP&L 230 at pp. 7-8; Ex. KCP&L 35 at pp. 7-10

⁵⁹⁹ Ex. KCP&L 230 at pp. 7-8.

⁶⁰⁰ Ex. 230, Majors Rebuttal, p. 12.

453. As of June 30, 2010, the shareholders of KCP&L and GMO had realized approximately \$121 million in retained synergy savings.⁶⁰¹

454. KCP&L and GMO project that total synergy savings through 2013 will be \$344 million.⁶⁰² Of that amount, KCP&L and GMO project that ratepayers will receive \$150 million.⁶⁰³

455. The synergy savings exceed the level of the amortized costs.⁶⁰⁴

456. The Companies stopped the deferral of transition costs as of December 31, 2010.

457. No party challenged the reasonableness or prudence of incurring the merger transition costs. In addition, Staff's witness stated that the transition costs incurred by the company were not unreasonable or imprudent.⁶⁰⁵

458. Staff did an analysis of the Companies' Administrative & General (A&G) expenses and other electric utilities in the region.⁶⁰⁶ Staff's analysis indicates that on a combined company basis, KCP&L and GMO have the highest A&G expenses per customer, per megawatt hour sold and per dollar of operating revenue.⁶⁰⁷

⁶⁰¹ Ex. 230, Majors Rebuttal, p. 9.

⁶⁰² Ex. 230, Majors Rebuttal, p. 14.

⁶⁰³ Ex. 230, Majors Rebuttal, p. 14.

⁶⁰⁴ Ex. KCP&L 35, Ives Direct at 4, 7-10; Ex. KCP&L 230 Majors Rebuttal at 7-8; Tr. at 3472.

⁶⁰⁵ Tr. at 3448, 3470, 3489.

⁶⁰⁶ Ex. KCP&L 231 at p. 16.

⁶⁰⁷ Ex. KCP&L 231 at pp. 16-17.

Conclusions of Law – Transition Cost Recovery

41. In the Merger Order, the Commission expressly precluded any recovery of transaction costs,⁶⁰⁸ but the Commission reserved consideration of recovery of the transition costs when it said:

The Commission will give consideration to their [transition costs] recovery in future rate cases making an evaluation as to their reasonableness and prudence. At that time, the Commission will expect that KCP&L and Aquila demonstrate that the synergy savings exceed the level of the amortized transition costs included in the test year cost of service expenses in future rate cases.⁶⁰⁹

42. While leaving the possibility for future recovery of transition costs, the Commission expressly reserved that decision for a “later proceeding” stating in the ordered paragraphs that:

13. Nothing in this order shall be considered a finding by the Commission of the value for ratemaking purposes of the transactions herein involved.

14. The Commission reserves the right to consider any ratemaking treatment to be afforded the transactions herein involved in a later proceeding.⁶¹⁰

43. With regard to the recovery of transition costs, the Merger Order contains a summary of what KCP&L had originally requested. That summary states in part, “This period would begin with the first rate cases post-transaction for Aquila and KCP&L subject to ‘true up’ of actual transition . . . costs in future cases.”⁶¹¹

⁶⁰⁸ Merger Order at 239-240.

⁶⁰⁹ Merger Order at 241, footnote 930.

⁶¹⁰ Merger Order at 284.

⁶¹¹ Merger Order at 239.

44. In the Merger Order, the Commission “authorize[d] KCP&L and Aquila to defer transition costs to be amortized over five years.”⁶¹²

45. The Companies accumulated all transition costs consistent with the Merger Order. The Commission concludes that the Companies have complied with the Merger Order as it relates to recovery of transition costs.

46. The Commission further concludes that the Merger Order contemplated the Companies would be permitted to retain synergy savings through regulatory lag.

47. “The PSC is not bound by *stare decisis* based on prior administrative decisions, so long as its current decision is not otherwise unreasonable or unlawful.”⁶¹³ Thus, even had the Merger Order not expressly reserved any questions regarding ratemaking treatment to a “later proceeding,” this Commission would still have the ability to consider the issue without being bound by the previous Commission’s decision.

48. Generally, conflicting provisions “must be read together, and so harmonized as to give effect to [all] when this can be reasonably and consistently done.”⁶¹⁴

Decision – Transition Cost Recovery

Staff and the Industrials argue that because retained synergy savings resulting from regulatory lag exceeded the amount of transition costs, recovery of the transition costs would constitute double recovery and therefore be unreasonable and inequitable.

⁶¹² Merger Order at 241.

⁶¹³ *State ex rel. Ag Processing, Inc. v. Public Service Commission*, 120 S.W.3d 732, 736 (Mo. banc 2003).

⁶¹⁴ *State ex rel. McClellan v. Godfrey*, 519 S.W.2d 4, 8 (Mo. banc 1975) (citing to *Straughan v. Meyers*, 187 S.W. 1159 (Mo. 1916)).

In response, the Companies argue that the Commission created an expectation in its Merger Order, that so long as the transition costs were deemed reasonable and prudent, and the Companies could demonstrate that synergy savings exceed the level of amortized transition costs, the Companies would be permitted to recover the transition costs in rates.

No party to this proceeding has challenged the reasonableness and prudence of the claimed transition costs or challenged the amount of synergy savings. While true that the Companies' shareholders have enjoyed the benefit of regulatory lag in retaining synergy savings since the merger was consummated, the Commission finds that this outcome was specifically contemplated in its consideration of the appropriate treatment for synergy savings in the merger case and as set out in the Merger Order. The Commission also finds that it specifically contemplated that synergy savings would be higher than predicted.

This outcome does not constitute double recovery because the costs were not authorized to be recovered, but rather were deferred by the Merger Order to be considered in a later rate case – this case. The Commission expected that recovery would only occur if the Companies incurred the costs prudently and reasonably and demonstrated that the synergy savings were more than the transition costs. The Companies have done this.

To read the Merger Order as Staff and the Industrials would read it makes the order contradict itself. If the transition costs could not be recovered unless they were more than the synergy savings, yet they could not be recovered until netted against the synergy savings, there would be no costs to defer or to amortize over a five-year period.

Staff also argues that the A&G expenses of the Companies were higher than average and attempted to make a connection to the transition costs being unreasonable. The Commission gives little weight to that argument since Staff's witness testified that these transition costs were not incurred unreasonably or imprudently. The Commission concludes that the transition costs were reasonable and prudent.

Staff also argues that the companies should have begun amortizing these costs in the previous rate cases per the Merger Order.⁶¹⁵ At first glance, the Merger Order does imply that the five-year amortization will begin from the first rate case after the transaction is consummated.⁶¹⁶ However, that statement is just a restatement of what the Companies were proposing. The Commission never specifically orders that treatment. Furthermore those rate cases were resolved through settlement and this issue was not addressed in that settlement so the issue never came before the Commission for consideration. Thus, this is the first opportunity for the amortizations to begin and Commission determines they will be amortized over five years beginning with this rate case.

The evidence in this case supports the Commission's original findings in the Merger Order that the Companies should be permitted to recover the merger transition costs in rates over five years beginning with rates effective from this case.

⁶¹⁵ Staff Report, Ex. GMO 210, p.221.

⁶¹⁶ Merger Order at 239.

C. Rate Case Expense

What is the appropriate level of rate case expense to include in this proceeding?

Findings of Fact – Rate Case Expense

459. KCP&L and GMO seek to recover rate case expenses incurred through the true-up date of December 31, 2010, of \$4,593,427 in the KCP&L case and \$3,177,725 for GMO⁶¹⁷ the case (rounded to \$7.7 million total rate case expense).⁶¹⁸

460. Per an informal agreement with Staff, a substantial amount of rate case expense that occurred after the April 30, 2009 true-up date of the 2009 KCP&L (ER-2009-0089) and GMO rate cases (ER-2009-0090) was transferred to the current rate case.⁶¹⁹ Approximately 50% of the total rate case costs in the 2009 KCP&L rate case and 40% in the GMO 2009 rate case were recorded after the true-up in those cases and these costs were transferred to the current rate cases.⁶²⁰

461. Of the \$7.7 million total, \$1.6 million is deferred rate case expense from those previous rate cases. The total additional rate case expense sought for these cases, ER-2010-0355 and ER-2010-0356, through the true-up period is \$6.1 million.

462. Staff does not object to the Companies' proposal to defer rate case expense incurred after December 31, 2010, for consideration in a future rate case so

⁶¹⁷ This breaks down to \$2,001,855 for MPS and \$1,175,870 for L&P.

⁶¹⁸ Ex. KCP&L 309, p. 9.

⁶¹⁹ Ex. KCP&L 63 at p.61.

⁶²⁰ Ex. KCP&L 64 at pp. 22-23; Ex. GMO 43 at p. 4.

long as Staff has an opportunity to review those expenses for prudence and reasonableness in that subsequent case.⁶²¹ No other party objected to this proposal.

463. Staff's detailed requests for rate case expense disallowances appeared in the true-up portion of the proceeding. Staff claims this was because it did not receive adequate supporting documentation from the Companies on a timely basis.⁶²²

464. On June 25, 2010, Staff requested all rate case expense invoices from KCP&L in Data Request (DR) No. 141.⁶²³ KCP&L responded on July 12, 2010, indicating that the request was "voluminous" and "If a specific vendor invoice or invoices is required, please advise."⁶²⁴ Staff followed up with DR 141.1 on September 3, 2010, with a narrower request for invoices over \$5,000.⁶²⁵ KCP&L responded on September 23, 2010, by providing "face sheets" for certain legal expenses.⁶²⁶ These face sheets provided very little information about the charges.

465. Face sheets were provided in prior cases and if additional detail was required, the company provided it. The face sheets were timely provided in response to Staff's request for legal invoices. When additional detail was requested, the detail was also provided in a timely manner with redactions for privileged material made.⁶²⁷

⁶²¹ Ex. KCP&L 310 at p. 2.

⁶²² Ex. KCP&L 309 at p. 2.

⁶²³ Ex. KCP&L 291, Ex. KCP&L 231, p. 27.

⁶²⁴ Ex. KCP&L 291.

⁶²⁵ KCP&L 231, p.27.

⁶²⁶ KCP&L 231, p. 27; and Ex. KCP&L 292.

⁶²⁷ Tr. pp. 3640-42.

466. Staff issued DR 141.2 on November 3, 2010, seeking full invoice detail for the invoices.⁶²⁸ KCP&L responded on November 24, 2010.⁶²⁹ On November 24, 2010, Staff expanded its invoice request with DR 141.3 which asked for all invoices over \$1,000.⁶³⁰ KCP&L provided the invoices on December 30, 2010.⁶³¹ KCP&L made no objection or assertion of privilege to DR 141.3.⁶³²

467. Staff initially advocated disallowance of all legal expenses from vendors Stinson, Morrison & Hecker; Schiff Hardin; Pegasus Global; and Morgan, Lewis, & Bockius. After reviewing the invoices, however, Staff changed its position in its true-up testimony to advocate a disallowance of all legal expenses of Morgan, Lewis & Bockius; an adjustment to rate case expenses charged by Schiff Hardin; an adjustment for NextSource; and an adjustment for services of The Communication Counsel of America.⁶³³

468. The hourly rates of Morgan, Lewis & Bockius were significantly higher than the highest paid attorney from a Missouri firm in this case.⁶³⁴ The Kansas Corporation Commission also found this vendor's services to be duplicative. The KCC noted the duplicative nature of Ms. Barbara Van Gelder's services for the firm and noted she was retained to cross-examine one particular Staff witness, but that four capable attorneys for KCP&L were in the hearing room while she did so.⁶³⁵

⁶²⁸ Ex. KCP&L 231, p. 28.

⁶²⁹ Ex. KCP&L 231, p. 28.

⁶³⁰ Ex. KCP&L 231, p. 28.

⁶³¹ Ex. KCP&L 231, p. 28.

⁶³² Ex. KCP&L 231, p. 28.

⁶³³ Ex. KCP&L 309 at pp. 2-9.

⁶³⁴ Ex. KCP&L 309 at pp. 2-9.

⁶³⁵ Ex. KCP&L 231 at Sch. 5.

469. During the cross-examination on rate case expense, two external counsel and two internal counsel were present in the hearing room for KCP&L and GMO.⁶³⁶ Also, during the April 2010 proceedings related to File No. EO-2010-0259, several KCP&L outside attorneys were present at one time or another, including Mr. Riggins, former general counsel at KCP&L, an attorney from SNR Denton, an attorney from Fischer & Dority, an attorney from Stinson, Morrison & Hecker, and an attorney from Morgan, Lewis & Bockius.

470. Morgan Lewis was employed in Commission File No. EO-2010-0259 which has been consolidated with the current rate case so that the information could be readily shared between files. File No. EO-2010-259 was an on-the-record proceeding to determine the status of Staff's latan 1 audit. That proceeding was important to the rate case in that the Staff was to explain every aspect of the latan 1 construction audit. That audit is part of this rate case and the data requests in that docket are linked to this rate case.

471. With regard to the invoices related to Schiff Hardin, Staff proposes to disallow a portion of the expenses by, in effect, discounting the rate charged by Schiff Hardin attorneys to the hourly rate charged by Pegasus Global Holdings.⁶³⁷ Staff claims this discount is reasonable "given the number of attorneys retained in these proceedings" it is reasonable to "assume" there was duplicative legal services.⁶³⁸ Staff also reasons that because Pegasus Global Holdings provided services to KCP&L and GMO for expert testimony on the prudence of latan, and because Schiff Hardin provided

⁶³⁶ Tr. pp. 3629-3632.

⁶³⁷ Ex. KCP&L 309, at 6.

⁶³⁸ Ex. KCP&L 309, at 6-7.

expert testimony on the prudence of later, that it is reasonable to assume there is some duplication of services.

472. Schiff Hardin's hourly rates for attorneys and consultants were almost two times that of Pegasus' fees.⁶³⁹

473. The hourly rate charged by Schiff Hardin in the KCC case exceeded those for experienced attorneys in the Kansas City metropolitan area.⁶⁴⁰

474. The Kansas Corporation Commission heard many of the same issues that are before this Commission including rate case expense.⁶⁴¹ The KCC found that the expenses requested for Schiff Hardin were "particularly troubling."⁶⁴² And, while the KCC noted the case contained complex issues concerning the construction of a major generating facility, it found it "unreasonable to require ratepayers to be responsible for the entire rate case expense costs being sought by KCP&L."⁶⁴³

475. KCP&L and GMO did not object to any of Schiff Hardin's bills for legal services or any experts' invoices, or ask them to make any adjustments or corrections.⁶⁴⁴

476. In its last litigated rate case, KCP&L in-house attorneys shared in a great deal of the work associated with litigating that case. Those attorneys, whose salary and benefits are already recovered through rates, litigated issues associated with policy,

⁶³⁹ These highly confidential numbers are provided at Ex. KCP&L 309, p. 7.

⁶⁴⁰ Ex. KCP&L 231, Surrebuttal Testimony of Keith Majors, Sch. 5-13.

⁶⁴¹ Docket No. 10-KCPE-415-RTS, Order dated Nov. 22, 2010 (KCC Order).

⁶⁴² Ex. KCP&L 231, Sch. 5-13.

⁶⁴³ Ex. KCP&L 231, Sch. 5.

⁶⁴⁴ Tr. 267-268.

off-system sales margins, Hawthorn 5 settlement costs and uranium enrichment overcharges.⁶⁴⁵

477. At least six outside attorneys with four different firms entered an appearance for KCP&L and GMO in this case.⁶⁴⁶

478. Regarding NextSource, Staff initially removed “all dollars KCP&L has included in rate case expense related to Mr. Giles’ services as an independent contractor.”⁶⁴⁷

479. Mr. Giles is currently a regulatory consultant to KCP&L. He has been in that capacity since his retirement in July 2009 from his position as KCP&L’s Vice President, Regulatory Affairs. His responsibilities “include assisting and advising the current Senior Director, Regulatory Affairs.”⁶⁴⁸

480. At the time of his testimony, Mr. Blanc was the current Senior Director, Regulatory Affairs, assuming many of the duties that Mr. Giles’ did before his retirement.

481. Mr. Giles’ salary and benefits were included in the rates that resulted from GMO’s last rate case (ER-2010-0090) and have been in GMO’s revenue requirement used to set its electric utility rates for many years. While Mr. Giles’ job duties are not exactly the same as Mr. Blanc’s as Mr. Blanc’s his work is somewhat duplicative.⁶⁴⁹

⁶⁴⁵ Ex. 1217

⁶⁴⁶ See *generally*, Hearing Transcripts.

⁶⁴⁷ Ex. KCP&L 9 at p. 6, quoting Majors Rebuttal Testimony, Ex. KCP&L 230 at p. 21.

⁶⁴⁸ Ex. KCP&L 24 at p. 1.

⁶⁴⁹ Ex. KCP&L 230 at p.12.

482. The KCC did not include any expenses for NextSource (Mr. Giles) because KCP&L could not explain why its own employees could not perform the work done by this vendor.⁶⁵⁰

483. In the true-up case, with regard to Mr. Giles' consulting fees, Staff proposed to reallocate the total adjustment between KCP&L and GMO using the payroll factors for labor expenses used in Staff's payroll annualization.⁶⁵¹ Staff recommends allocating the disallowance within the true-up to 67% to KCP&L, 23% to GMO-MPS and 10% to GMO-L&P.

484. Staff also proposes removing the costs associated with The Communication Counsel of America from rate case expense. The services provided by The Communication Counsel of America related to witness development and coaching services. These are routine tasks typically performed by retained counsel, internal or otherwise.⁶⁵² Specifically, The Communication Counsel of America was engaged to prepare the Companies' later prudence witnesses.

485. The CCA also trained KCP&L witnesses for the KCC hearing.⁶⁵³ The KCC disallowed expenses related to The Communication Counsel of America as unjust and unreasonable.⁶⁵⁴ While the KCC noted witness preparation as important it stated that, "such preparation is routinely part of the service counsel performs before a hearing."⁶⁵⁵

⁶⁵⁰ Ex. KCP&L 231, Sch. pp. 5-11.

⁶⁵¹ Ex. KCP&L 309 at p. 8.

⁶⁵² Ex. KCP&L 309 at p. 8.

⁶⁵³ Ex. KCP&L 231, Sch. p. 5-11.

⁶⁵⁴ Ex. KCP&L 231, Sch. p. 5-11.

⁶⁵⁵ Ex. KCP&L 231, Sch. p. 5-11.

486. The Companies' shareholders benefit from having good advocates and experts for rate cases. Specifically, the Companies receive the benefit of a greater recovery of [the Companies'] costs . . . for decades to come".⁶⁵⁶

487. The Companies' ratepayers benefit from having good advocates and experts for rate cases. Specifically, the ratepayers receive the benefit of reduced costs of borrowing for the Companies if the Companies get a sufficient recovery of assets in rates.⁶⁵⁷

488. The benefits to shareholders and ratepayers of having good advocates and experts are more significant with a large dollar and complex issue such as the latan prudence issues.⁶⁵⁸

489. KCP&L and GMO relied heavily on the use of outside consultants for the litigation of these cases. The following consultants each filed testimony in this matter and were charged to Missouri rate case expense: Chris Giles;⁶⁵⁹ Gary Goble;⁶⁶⁰ Samuel Hadaway;⁶⁶¹ Steven Jones;⁶⁶² Larry Loos;⁶⁶³ Daniel Meyer;⁶⁶⁴ Kris Nielsen;⁶⁶⁵

⁶⁵⁶ Tr. 3647.

⁶⁵⁷ Tr. 3648-3649.

⁶⁵⁸ Tr. 3648.

⁶⁵⁹ Exs. KCP&L 24 and 25.

⁶⁶⁰ Ex. KCP&L 26.

⁶⁶¹ Exs. KCP&L 27-29.

⁶⁶² Ex. KCP&L 38.

⁶⁶³ Exs. KCP&L 39-41.

⁶⁶⁴ Ex. 43-45.

⁶⁶⁵ Ex. 46.

Paul Normand;⁶⁶⁶ Kenneth Roberts;⁶⁶⁷ Michael Schnitzer;⁶⁶⁸ John Spanos;⁶⁶⁹ and Ken Vogl.⁶⁷⁰

490. Staff has no objection to KCP&L and GMO amortizing its rate case expense over a two-year period and deferring expenses incurred after the December 31, 2010, true-up date with Staff review for prudence and reasonableness.⁶⁷¹

491. The KCC ordered a four-year amortization period for rate case expense.⁶⁷²

492. KCP&L and GMO have no plans to file their next rate cases.⁶⁷³

493. Some adjustment in the amortization period for rate case expense is reasonable. The Commission finds that a three-year amortization period is sufficient.

Conclusions of Law – Rate Case Expense

49. The Commission can disallow costs that are not of benefit to ratepayers, and there does not need to be a showing of bad faith or abuse of discretion for the Commission to disallow costs.⁶⁷⁴

50. In File No. GR-2004-0209, the Commission reduced the amount of rate case expense incurred by Missouri Gas Energy (MGE) by the disallowance of certain

⁶⁶⁶ Ex. 47-49.

⁶⁶⁷ Ex. 50-53.

⁶⁶⁸ Ex. 58.

⁶⁶⁹ Ex. 59-61.

⁶⁷⁰ Ex. 62.

⁶⁷¹ Ex. KCP&L 310, p. 2.

⁶⁷² Docket No. 10-KCPE-415-RTS, Order dated Nov. 22, 2010, ordered paragraph R, p. 140.

⁶⁷³ Tr. 3373.

⁶⁷⁴ *State ex rel. Laclede Gas Co. v. Public Serv. Comm'n*, 600 S.W.2d 222, 228-29 (Mo. App., W.D. 1980), *app. dis'd*, 449 U.S. 1072, 101 S.Ct. 848, 66 L.Ed.2d 795 (1981); *State ex rel. Southwestern Bell Tel. Co. v. Public Serv. Comm'n*, 645 S.W.2d 44, 55-56 (Mo. App., W.D. 1982).

attorney fees. In that Report and Order, the Commission recognized the unfairness of charging ratepayers high attorney fees.⁶⁷⁵

51. In a 1993 Missouri-American decision, the Commission attempted to provide some definition by which to measure whether rate case expense is necessary and prudently incurred. In that case the Commission based its decision on whether actual evidence exists of cost containment.

The Commission must continue to look to the record for evidence in support of rate case expense and in this case that evidence is lacking. Disallowing all expense, or perhaps even disallowing any prudently incurred rate case expense could be viewed as violating the Company's procedural rights. The Commission does not want to put itself in the position of discouraging necessary rate cases by discouraging rate case expense. **The operative words here, however, are necessary and prudently incurred. The record does not reflect efforts at cost containment and consequently it does not support that these expenses have been prudently incurred.**⁶⁷⁶

Absent evidence of cost containment, the Commission in that case disallowed approximately one-third of Missouri American's rate case expense.

Decision – Rate Case Expense

KCP&L and GMO ask that they be allowed to recover the entirety of their \$7.7 million rate case expense (including \$1.6 million from the previous cases and \$6.1 million combined for the current cases) in rates amortized over a two-year period with any rate case expense incurred after the true-up period to be deferred to the next rate cases. In response, Staff and MEUA propose to disallow a certain portion of those costs. Staff sets out specific disallowances while MEUA proposes an across the board

⁶⁷⁵ Report and Order, File No. WR-93-212 (issued November 18, 1993). (Emphasis Added.)

⁶⁷⁶ Id.

33% reduction.⁶⁷⁷ In addition, MEUA suggests that the Commission amortize the rate case expense over a four-year period instead of a two-year period.⁶⁷⁸

The Companies were somewhat obstructive in responding to Staff's data requests by not providing full information up front and thus requiring Staff to make several requests before obtaining the information it had requested. Staff, however, does not explain its own delays in making follow-up requests, nor did Staff bring the non-responsive answers to Commission's attention in an expedient manner through a discovery conference or at the status conferences held for this purpose. Therefore, the Commission finds that both parties were to blame for the delays in getting information to Staff. Because the Companies are partially to blame for this delay, the Commission finds that it was proper for the Staff to bring its specific rate case disallowances to the true-up proceeding.

Although the Commission acknowledges the complexity and significance of these rate cases, the Commission is concerned with the continued increase of rate case expenses. It is undisputable that shareholders benefit from hiring the very best advocates and experts. This clearly aids in their ability to argue for a higher return on equity as well as the recovery of a greater percentage of costs. Yet, given the magnitude of these expenses (\$7.7 million dollars), with substantially more to be deferred to the next case, the Commission would expect to see some evidence that

⁶⁷⁷ MEUA incorrectly argues that the total rate case expense for ER-2010-0355 and ER-2010-0356 will be \$13.8 million. First, MEUA includes the \$1.6 million for the previous rate cases in its beginning figure, then it adds an additional \$6.1 million as testified to by Mr. Weisensee (Tr. 3634). MEUA, however, misinterprets Mr. Weisensee's testimony. The Commission interprets Mr. Weisensee as stating that the rate case expense being claimed for ER-2010-0355 and ER-2010-0356 is \$6.1 million through the end of the true-up period. There will certainly be a substantial amount more rate case expense to follow; however, the evidence is unclear what additional rate case expense for these cases will be deferred to the next rate case.

⁶⁷⁸ Industrials' Initial Brief p. 66-67.

KCP&L and GMO had engaged in some cost containment. Mr. Blanc, however, testified that of the invoices received for legal fees and expert consultants not one was questioned by the Companies.

Certainly, given the benefits enjoyed by the shareholders, the evidence presented by Staff, and absent some sort of cost containment some disallowances are necessary. The Commission also recognizes that, unlike the period during the Regulatory Plan, KCP&L and GMO have no definitive schedule for their next rate case. Faced with similar seemingly exorbitant expenses, the KCC ordered a four-year, rather than a two-year amortization period for rate case expense. The Commission determines that an extended amortization period for rate case expense is in order; however, based on the Commission's experience with these companies and the amount of rate case and other expenses being deferred to a future proceeding, the Commission determines that a three-year amortization period for rate case expense is sufficient.

With regard to Staff's proposed adjustment to remove all legal expenses of Morgan, Lewis & Bockius, Staff claims the attorneys' rates are excessive when compared to local attorneys, the expenses are not related to the current rate case and work is duplicative of other attorneys work. The Commission cannot determine that it is reasonable to apply the rates of Missouri law firm rates to the rates charged by attorneys practicing in other, possibly more expensive locations without better evidence. The Commission concludes the legal expenses of Morgan, Lewis & Bockius should not be eliminated as the costs were not duplicative or the evidence sufficiently competent to prove the fees were excessive.

The Commission concludes the Schiff Hardin and Pegasus witnesses each provided testimony on separate, discrete issues related to the reasonableness of the expenditures related to the construction of Iatan. As a result, there was no duplication of effort and Staff “assumed” incorrectly. Thus, the Commission rejects Staff’s proposed disallowance, including a reduction to Schiff Hardin’s rate as the evidence was not sufficiently competent to prove the fees were excessive.

With regard to NextSource, however, the Commission concludes Mr. Giles and Mr. Blanc’s work were somewhat duplicative. In addition, the question was raised but never answered as to why KCP&L internal employees were not able to provide the services Mr. Giles provided? Based on the record, the Commission determines that the expenses with regard to NextSource as allocated by Staff between the companies shall be disallowed.

Finally, Staff has proposed the disallowance of the expenses for the services of the CCA. The CCA provided witness development and coaching services, routine tasks typically performed by retained counsel, internal or otherwise. The KCC also disallowed similar expenses as unjust and unreasonable. The Commission determines that the CCA expense should be disallowed as duplicative of other services that were performed or should have been performed KCPL’s and GMO’s attorneys.

The amounts allowed and disallowed represent the true-up amounts recorded as of December 31, 2010, and are not final rate case expenses. Rate case expenses for these cases after the true-up will be deferred for possible recovery in the next rate case, subject to review for prudence and reasonableness.

D. Arbitration Fees

Should fees incurred in the advanced coal tax credit arbitration case be recoverable by KCP&L?

Findings of Fact – Arbitration Fees

494. The Commission previously issued its report and order related to the advanced coal tax credits for Iatan⁶⁷⁹ (Coal Tax Credit Order) and adopts the findings of facts and conclusions of law in this order.

495. In 2008, KCP&L applied for and received a \$125 million qualifying advanced coal tax credit from the IRS associated with the construction of Iatan 2.⁶⁸⁰

496. Although there were several co-owners in the project, including The Empire District Electric Company (Empire), GMO, the Missouri Joint Municipal Electric Utility Commission (MJMEUC), and Kansas Electric Power Cooperative, Inc. (KEPCo), KCP&L sought to keep the entirety of the tax credit for itself.⁶⁸¹

497. Upon realizing that KCP&L intended to keep the entirety of this credit, Empire filed a notice of arbitration in 2009 seeking its proportionate share of the tax credit (or the monetary equivalent).⁶⁸²

498. On December 30, 2009, the Arbitration Panel issued its Final Arbitration Award. In its decision, the Arbitration Panel harshly criticized the actions of KCP&L in

⁶⁷⁹ File No. ER-2010-0355, *Report and Order Directing KCPL and GMO to Apply to the IRS to Revise the Memorandum of Understanding Regarding the Advanced Coal Tax Credits for Iatan* (issued March 16, 2011); clarified by File No. ER-2010-0355, *Order Granting Clarification of Report and Order Directing KCPL and GMO to Apply to the IRS to Revise the Memorandum of Understanding Regarding the Advanced Coal Tax Credits for Iatan* (issued March 30, 2011).

⁶⁸⁰ Ex. KCP&L 223, p. 4.

⁶⁸¹ Ex. KCP&L 223, p. 4.

⁶⁸² Ex. KCP&L 223, pp. 4-5.

failing to include the remaining co-owners in the tax credit, while sharing information with GMO with which it was about to be affiliated.⁶⁸³

499. As of October 31, 2010, KCP&L had paid the SNR Denton law firm over \$617,000 for “both the arbitration proceedings and its appeal of the arbitration panel’s decision.”⁶⁸⁴ KCP&L seeks to recover that amount in this rate case.

500. The expenses that KCP&L incurred in defending the arbitration claims brought by Empire, MJMEUC, and KEPCo, including efforts taken after the arbitration award was issued, were to preserve its rights including the appellate rights of KCP&L while it approached the IRS to amend the 2008 MOU and to assure that a normalization violation did not occur.

501. The ratepayers would not have been in the position of needing to defend the tax credits from a normalization violation if KCP&L had not acted inappropriately with regard to not including GMO and Empire in the tax credit application.⁶⁸⁵ Neither the ratepayers of GMO or KCP&L have been provided any benefit associated with this expense.⁶⁸⁶

⁶⁸³ Ex. KCP&L 223, at Sch. 1-3.

⁶⁸⁴ Ex. KCP&L 231, p. 19.

⁶⁸⁵ Coal Tax Credit Order.

⁶⁸⁶ Ex. 231, Majors Surrebuttal, p. 19.

Conclusions of Law – Arbitration Fees

52. The Commission adopts the conclusions of law from its Coal Tax Credit Order.⁶⁸⁷

Decision – Arbitration Fees

In 2008, KCP&L applied for and received a \$125 million qualifying advanced coal tax credit from the IRS associated with the construction of Iatan 2. Although KCP&L had several other partners in the project, including GMO, KCP&L did not inform its partners of its applications. KCP&L now seeks to recover from the ratepayers the fees for the arbitration in which it then had to defend itself to keep its tax credits intact.

Even though the ratepayers benefit from the tax credits, they have been provided no benefit associated with the defense of those tax credits caused by KCP&L's imprudent conduct in not including its co-owners in the applications. If the Commission grants KCP&L recovery of these legal fees, the Commission will be encouraging this utility to engage in improper actions.

The Commission determines that the arbitration expenses KCP&L has incurred in defending itself for its imprudent acts are disallowed from KCP&L's cost of service for setting rates.

⁶⁸⁷ File No. ER-2010-0355, *Report and Order Directing KCPL and GMO to Apply to the IRS to Revise the Memorandum of Understanding Regarding the Advanced Coal Tax Credits for Iatan* (issued March 16, 2011); clarified by File No. ER-2010-0355, *Order Granting Clarification of Report and Order Directing KCPL and GMO to Apply to the IRS to Revise the Memorandum of Understanding Regarding the Advanced Coal Tax Credits for Iatan* (issued March 30, 2011).

E. Low Income Weatherization Program

A. Should KCP&L and GMO continue to fund their low-income weatherization programs at the current levels of funding?

B. If so, should the funds continue to be administered under current procedures or should the Commission order they be deposited into an account with the Environmental Improvement and Energy Resources Authority (EIERA) to be administered by EIERA and MDNR?

Findings of Fact – Low Income Weatherization

502. Current funding by KCP&L and GMO for low income weatherization programs annually is \$573,888 and \$150,000, respectively.⁶⁸⁸

503. KCP&L has spent approximately ninety-six percent (96%) of the budgeted funds for its existing low-income weatherization program.⁶⁸⁹

504. GMO has utilized a much lower percentage of the 2007 through 2010 budgeted funds for weatherization.⁶⁹⁰

505. Staff recommended that KCP&L and GMO be required to continue to provide annual funding of \$573,888 and \$150,000, respectively. Staff also suggested that unspent weatherization funds should be placed into an account with EIERA.⁶⁹¹

506. The Environmental Improvement and Energy Resources Authority (EIERA) is a program affiliated with MDNR. EIERA is a separate and distinct entity—a quasi-governmental agency--and is not a party to these cases. EIERA has a much broader scope and mission than just administering weatherization funds under MDNR

⁶⁸⁸ Ex. KCP&L 210, Staff's COS Report, p. 143; Ex. GMO 210, p. 156.

⁶⁸⁹ Ex. KCP&L 246, Warren Surrebuttal at p. 4; Tr. p. 3606.

⁶⁹⁰ The exact number is contained in the "Highly Confidential" Testimony of Henry E. Warren (HC), Staff Report, Revenue Requirement Cost of Service. Ex. GMO 210, p.154

⁶⁹¹ Ex. KCP&L 246 and Ex. GMO 247, Warren Surrebuttal.

guidelines. EIERA is “involved in numerous projects and programs including providing bond financing for environmental projects such as water and wastewater treatment facilities, energy efficiency loans and other pollution control projects. . . . EIERA has broad statutory authority that goes significantly beyond managing and disbursing federal and other weatherization funding for MDNR.”⁶⁹²

507. The EIERA program has recently spent a much lower percentage of its funds than KCP&L for weatherization purposes.⁶⁹³

508. KCP&L and GMO disagree with both of Staff proposals.

509. The Customer Program Advisory Group (CPAG) includes Staff, the Office of the Public Counsel, the Missouri Department of Natural Resources, the City of Kansas City, and Praxair, Inc. The CPAG has tracked, discussed, and overseen the implementation and evaluation of KCP&L's Low-Income Weatherization Program.⁶⁹⁴

510. The GMO Advisory Group (GMOAG) includes Staff, the Public Counsel, the MDNR, the City of Kansas City, and the Sedalia Industrial Energy Users Association. The GMOAG has tracked, discussed, and overseen the implementation and evaluation of GMO's Low-Income Weatherization Program.⁶⁹⁵

511. Prior to Staff's proposal in this proceeding, MDNR had not been approached by any party regarding the proposal to transfer funds to EIERA. To accommodate Staff's request, EIERA would have to balance resources with other

⁶⁹² Ex. GMO 603, Bickford Surrebuttal at p. 3.

⁶⁹³ Tr. p. 3608.

⁶⁹⁴ KCP&L-GMO Low Income Weatherization Program Evaluation, Opinion Dynamics Corporation, August, 2010.

⁶⁹⁵ KCP&L-GMO Low Income Weatherization Program Evaluation, Opinion Dynamics Corporation, August, 2010.

projects they are involved in, and consider whether there are significant design differences between the federal weatherization programs and KCP&L's program.⁶⁹⁶

512. There are a number of administrative burdens for MDNR and EIERA that must be considered in order to place these funds in EIERA. No other public utility--gas or electric--has been ordered to deposit weatherization funds with EIERA; in every other case it has been the utility that requested such an arrangement. Furthermore, payment of funds could not be effectuated prior to execution of an agreement with EIERA, which in all other cases has taken the form of a Cooperation and Funding Agreement entered into voluntarily by EIERA, MDNR, the Missouri Public Service Commission and the public utility.⁶⁹⁷

513. In addition, KCP&L and GMO would need to commit to annual up-front funding for low-income weatherization programs for the Staff's proposed approach to be workable and the additional burdens to be justified.⁶⁹⁸

514. The benefits of placing these funds up-front with EIERA would be to provide a definite amount of weatherization funding on an up-front basis, and provide for unspent funds, including interest, to be available to local weatherization agencies so that the funds remain available for the purpose for which they are dedicated, especially after American Recovery and Reinvestment Act funds are expended.⁶⁹⁹

515. No other public utility--gas or electric--has been ordered by this Commission without the utility's consent and support to deposit weatherization funds

⁶⁹⁶ Ex. KCP&L 605 and Ex. GMO 603, Bickford Surrebuttal at p. 3.

⁶⁹⁷ Tr. 3605.

⁶⁹⁸ Ex. KCP&L 605, Bickford Surrebuttal at p. 3.

⁶⁹⁹ Ex. KCP&L 605 and Ex. GMO 603, pp. 2-3.

with EIERA. In every other case it has been the utility that requested such an arrangement.⁷⁰⁰

516. Additionally, Staff is recommending that the Companies modify their direct reimbursement payment method to the weatherization agencies from monthly to annual. To implement Staff's recommendation would be harmful to the Companies' cash flow and place an undue burden on the Companies.⁷⁰¹

517. Staff further recommends that KCP&L and GMO deposit into an EIERA account any budgeted money that has not been disbursed at the end of each fiscal year and that has been specifically targeted for the Low Income Weatherization Program to be utilized by the Community Action agencies or other local agencies. Additionally, any funds that have not been spent as included in KCP&L's regulatory plan and GMO's 2007 through 2010 budget Staff recommends those funds should be put in an EIERA account.

518. Staff also recommends that funds expended be placed in the DSM regulatory asset account at the time it is provided to the weatherization agency or when sent to EIERA.

Conclusions of Law – Low Income Weatherization

53. The Commission has required spending by other utilities when the amount is recovered in rates as an expense.⁷⁰²

⁷⁰⁰ Tr. 3604-3605.

⁷⁰¹ Ex. KCP&L 55 at p. 3; Ex. GMO 33 at pp. 12-13.

⁷⁰² *In the Matter of Union Electric Company d/b/a AmerenUE for Authority to File Tariffs Increasing Rates for Electric Service Provided to Customers in the Company's Missouri Service Area*, Report and Order, File No. ER-2008-0318, (issued Jan. 27, 2009).

Decision – Low Income Weatherization

Two issues have been presented to the Commission for decision with regard to Low Income Weatherization programs: should the Companies be required to continue those programs and at the current level of funding; and if so, how should those funds be administered.

Staff recommended that KCP&L and GMO be required to continue to provide annual funding for low income weatherization programs in the amounts of \$573,888 and \$150,000, respectively.⁷⁰³ Staff also suggested that unspent weatherization funds should be placed into an account with the Environmental Improvement and Energy Resources Authority (EIERA) to be administered by EIERA and the Missouri Department of Natural Resources (MDNR).⁷⁰⁴

MDNR agrees that the Companies should continue to fund their low income weatherization programs at the current funding levels, but recommends against Staff's proposed method of administration.

The Companies contend that this rate case is not the proper forum for a decision to continue the current funding levels for low income weatherization. KCP&L and GMO argue that such proposals should be first vetted with the advisory groups. The companies further argue that a Commission determination of the recovery mechanism for such programs should be made before a decision on the level of weatherization funding is made.

⁷⁰³ Ex. KCP&L 210, Staff's COS Report, p. 143; Ex. GMO 210, p. 156.

⁷⁰⁴ Ex. KCP&L 246 and Ex. GMO 247.

This rate case is the proper forum to discuss the issue of the Low Income Weatherization Program funding. The CPAG has tracked, discussed, and overseen the implementation and evaluation of KCP&L's Low-Income Weatherization Program. The GMOAG has tracked, discussed, and overseen the implementation and evaluation of GMO's Low-Income Weatherization Program.⁷⁰⁵ However, as the name implies, these are *advisory* groups for implementing and evaluating the demand-side programs. The advisory groups cannot and should not decide the budget for low-income energy efficiency programs.

The Companies argue that the Commission cannot order spending without a cost recovery mechanism. KCP&L and GMO suggest it would be unlawful for the Commission to mandate specific funding for low income weatherization without a mechanism for the Companies to recover mandated expenditures. However, Staff's recommendations stem from programs and policies that KCP&L and GMO previously set in place. In addition, the Commission has required spending by other utilities when the amount is included in the case as an expense as it will be in this instance.⁷⁰⁶

Staff requests the Commission to order KCP&L and GMO to deposit low income weatherization funds into an account with the Environmental Improvement and Energy Resources Authority (EIERA) to be administered by EIERA and MDNR. While GMO failed to fully expend its low income weatherization funding budgeted during the regulatory plan, and recognizing there are some benefits to placing utility weatherization funds into an EIERA account, placing the funds with EIERA is not appropriate at this time. There may be significant program design differences between the federal low-

⁷⁰⁵ *Id.*

⁷⁰⁶ File No. ER-2008-0318.

income weatherization program and the companies' current low-income weatherization programs that would make program management and monitoring more difficult for MDNR. As described in MDNR witness Bickford's testimony, there are a number of administrative burdens for MDNR and EI ERA that must be considered and KCP&L and GMO would need to commit to annual up-front funding for low-income weatherization programs for the Staff's proposed approach to be workable and the additional burdens to be justified. In addition, no other public utility--gas or electric--has been ordered by this Commission without the utility's consent and support to deposit weatherization funds with EI ERA. In every other case it has been the utility that requested such an arrangement.

Furthermore, while the EI ERA is affiliated with MDNR, EI ERA is a separate and distinct entity—a quasi-governmental agency--and is not a party to these cases. EI ERA is "involved in numerous projects and programs including providing bond financing for environmental projects such as water and wastewater treatment facilities, energy efficiency loans and other pollution control projects. . . .EI ERA has broad statutory authority that goes significantly beyond managing and disbursing federal and other weatherization funding for MDNR."⁷⁰⁷ The Commission also concludes that it is unreasonable to require that KCP&L deposit funds into an EI ERA account until the advisory groups have reviewed and made a recommendation on the proposal.

The Commission also concludes that it will not adopt Staff's recommendation that the Companies be required to modify their direct reimbursement payment method to the weatherization agencies from monthly to annual. The Commission concludes that this

⁷⁰⁷ Ex. GMO 603, p. 3.

recommendation would be harmful to the Companies' cash flow and place an undue burden on the Companies.

The Commission determines that KCP&L and GMO shall: continue their respective low-income weatherization programs at their current levels of funding; continue working with local community action agencies; and evaluate transition of the low income weatherization funds to the EI ERA and administration of the programs to DNR and present that evaluation to the CPAG or GMOAG for consideration. If the CPAG or GMOAG determines that MDNR administration of funds to be provided to EI ERA is appropriate, a Cooperative Funding Agreement will be presented to the Commission, consistent with the method of funding other utility weatherization programs.

THE COMMISSION ORDERS THAT:

1. The seven Nonunanimous Stipulations and Agreements referenced in this Report and Order are approved, and the signatories thereto are ordered to comply with those Nonunanimous Stipulations and Agreements..

2. The proposed tariff sheets filed by Kansas City Power & Light Company on June 4, 2010, Tariff No. JE-2010-0692, are rejected.

3. Kansas City Power & Light Company shall file tariffs that comport with this Report and Order no later than April 18, 2011.

4. The Staff of the Commission shall file a recommendation regarding the tariffs ordered in paragraph 3 no later than April 22, 2011. Any party that wishes to object to the tariffs ordered in paragraph 3 shall do so no later than April 22, 2011.

5. Staff's March 18, 2011 objection to Kansas City Power & Light's late-filed exhibit is overruled, and the exhibit is admitted into evidence as KCP&L Exhibit 127.

6. The late-filed exhibit filed on March 2, 2011 by Kansas City Power & Light is admitted into evidence as KCP&L Exhibit 128.

7. All pending motions and other requests for relief not granted are denied.

8. This Report and Order shall become effective on April 22, 2011.

BY THE COMMISSION



Steven C. Reed
Secretary

(S E A L)

Gunn, Chm., concurs;
Clayton, Davis, and Jarrett, CC., concur,
each with a separate concurring opinion
to follow;
Kenney, CC., concurs; separate concurring
opinion may follow;
and certify compliance with the provisions
of Section 536.080, RSMo.

Dated at Jefferson City, Missouri,
on this 12th day of April, 2011.