

**BEFORE THE PUBLIC SERVICE COMMISSION  
OF THE STATE OF MISSOURI**

In the Matter of the Application of Union Electric )  
Company, d/b/a Ameren Missouri, for Permission and )  
Approval and Certificate of Public Convenience and ) File No. EA-2024-0237  
Necessity Authorizing it to Construct a Simple Cycle )  
Natural Gas Generation Facility. )

**SUBMISSION OF QUARTERLY REPORT**  
**UNDER ¶ 5.d OF STIPULATION AND AGREEMENT**

COMES NOW Union Electric Company d/b/a Ameren Missouri (“Ameren Missouri” or “Company”), and pursuant to ¶ 5.d of the October 1, 2024, Stipulation and Agreement filed in this case and approved by the Commission, hereby submits its Quarterly Progress Report for the 4th quarter of 2024, as follows:

Full on-site construction mobilization scheduled to occur by June 2025 – a more detailed construction schedule is under development. See Exhibit A for permitting status. See below for specific activities completed and plans/specifications received in Q4 2024.

December 2024

- Formal Project Kick-Off Meeting with EPC on December 3, 2024
- Combined Kick-Off Meeting with EPC and OEM on December 17, 2024

November 2024

- Service Water Tank Foundation package and General Arrangement package received on November 6, 2024
- OEM Located GT Equipment Weight and Center of Gravity packages received on November 7, 2024
- Station Service Transformer Design Data package received on November 25, 2024  
OEM GT Miscellaneous Equipment Outline packages received on November 25, 2024

October 2024

- EPC Bid Presentation Meetings on September 30 and October 1, 2024
- Gas Turbine and Generator Outline Drawing package received on October 14, 2024
- Generator Step-Up Transformer Outline Drawing package received on October 14, 2024  
Fuel Oil and Demineralized Water Tank Foundation package and General Arrangement package received on October 29, 2024
- EPC Contract Executed on October 24, 2024
- OEM Piping Arrangement packages received October 31, 2024
- OEM Electrical Interface package received on October 31, 2024
- Initial piling installation began on November 4<sup>th</sup> and completed November 8<sup>th</sup>, 2024.

Respectfully Submitted,

/s/ James B. Lowery

**James B. Lowery**, Mo. Bar #40503

JBL LAW, LLC

9020 S. Barry Rd. Columbia,

MO 65201

Telephone: 573-476-0050

E-Mail: [lowery@jblawllc.com](mailto:lowery@jblawllc.com)

**Wendy K. Tatro**, Mo Bar #60261 Director and

Assistant General Counsel Ameren Missouri

1901 Chouteau Avenue St.

Louis, MO 63103

Telephone: (314) 554-3484

Facsimile: (314) 554-4014

E-Mail: [AmerenMOService@ameren.com](mailto:AmerenMOService@ameren.com)

**ATTORNEYS FOR UNION ELECTRIC**

**COMPANY d/b/a AMEREN MISSOURI**

**CERTIFICATE OF SERVICE**

The undersigned certifies that true and correct copies of the foregoing was served on counsel for all parties of record via electronic mail (e-mail) on **this 14th day** of January, 2025.

/s/ James B. Lowery