

Ameren Transmission Company of Illinois
Response to OPC's Data Request - OPC 1
LRTP Missouri 1 (EA-2024-0302)
Dated Submitted: January 03, 2025

No.: 0011

Please provide a detailed timeline from when MISO sent out its RFP for this transmission project to present-including when ATXI made decisions related to the implementation of the Program.

RESPONSE

Prepared By: Tracy Dencker
Title: Senior Project Manager
Phone No.: 314-861-4790

ATXI objects to the phrase "detailed timeline from when MISO sent out its RFP for this transmission project to present" and "decisions related to the implementation of the Program" as used in the request as vague, overly broad, and unduly burdensome. Subject to this objection, ATXI responds as follows:

Below are the key project milestones:

1. Kickoff Mtg for routing with TRC. October 20, 2022
2. Routing Mtgs for FDIM ... November 2023 thru January 10, 2023
3. MISO RFP released .. December 5, 2022
4. Draft Routing Study Denny to Orient December 7, 2022, thru January 4, 2023
5. Ameren Review of routing study Denny to Orient ... January 4, 2023, thru January 6, 2023
6. Final Routing Study Denny to Orient...January 6, 2023, thru January 10, 2023
7. For Proposal, final routing complete ... January 10, 2023
8. Ameren Team finalizing draft Proposal write up .. February 17, 2023
9. Ameren Leadership review of Draft Proposal .. April 19, 2023
10. Ameren RMSC recommended approval to submit bid for FDIM ... April 26, 2023
11. Ameren submitted Proposal .. May 19, 2023
12. MISO announced Selected Developer .. October 27, 2023
13. MISO issued selection report .. October 27, 2023
14. Project Kickoff... December 5, 2023
15. Submitted to MISO statement of Self-Insurance... December 7, 2023
16. Submitted Appendix E - Cash Deposit Agreement per FERC Electric Tariff Attachment FF...December 2023
17. Public Process preparation for Open Houses ... February 27, 2024, thru April 1, 2024
18. Open Houses April 9-11, 2024: in Worth, Gentry, and DeKalb Counties (FDIM)

19. Finalize Route ... May 2024