

**BEFORE THE PUBLIC SERVICE COMMISSION
OF THE STATE OF MISSOURI**

In the Matter of the Application of Spire Missouri)	
Inc. d/b/a Spire for a Permanent Waiver from the)	
Requirement to use a “device” for Overpressure)	File No. GE-2023-0112
Protection in 20 CSR 4240-40.030 (4)(12) and)	
(13) for Certain Spire East Facilities)	

QUARTERLY UPDATE

COMES NOW Spire Missouri Inc. (“Spire Missouri” or “Company”) and submits this Quarterly Update in accordance with the *Full and Unanimous Stipulation and Agreement* (“Stipulation”) filed in this docket, stating the following:

1. This Quarterly Update provides Spire Missouri’s progress on the installation of temporary stations at or abandonment of Reynolds regulator stations. The information provided is current as of the date of this filing.

2. Spire Missouri has installed temporary stations at all seven (7) Reynolds regulator stations contemplated in Phase One of the Reynolds Station Replacement Schedule.

3. For Phase Two, the Company determined that an additional temporary station is needed due to the timeline of the grid replacement. Instead of abandoning the regulator station at Sidney & Nebraska, Reg. Station 110, the Company is now installing a temporary station. This increases the number of temporary stations to be installed in Phase Two from six (6) to seven (7), and decreases the total number of regulatory stations to be abandoned to twelve (12).

4. Spire Missouri has completed the right of way acquisitions for Phase Two, receiving the necessary right of way acquisitions for all seven (7) temporary stations to be installed. Engineering design has been completed as well as material orders received for all seven (7) temporary stations. The installation of one (1) station is complete and the other six (6) are in progress.

5. Spire Missouri has abandoned eight (8) of the twelve (12) Reynolds regulator stations planned to be abandoned. The abandoned stations are the following:

- a. Page & Walton, Reg. Station 116
- b. Missouri & Lynch, Reg. Station 97
- c. Virginia & Osceola, Reg. Station 515
- d. Ridgewood & Chippewa, Reg. Station 22
- e. Broadway N of Keokuk, Reg. Station 16
- f. Tower Grove & Magnolia, Reg. Station 104
- g. Gravois & Delor, Reg. Station 36
- h. Arsenal & January, Reg. Station 3

The remaining four (4) stations will be abandoned with the replacement grid work.

6. The Company has updated the system modeling with the installation of the temporary stations and the abandonment of the above Reynolds regulator stations, and has seen low pressures at current state due to extreme cold conditions. Multiple Reynolds regulator stations that were offline during the warmer months have been turned back online to provide support to the system and customers during this time. None of the stations that have been previously abandoned have been reinstated. As the installation of the remaining temporary stations is complete, the system will be reviewed to turn off these Reynolds regulator stations. The stations will then be abandoned with planned infrastructure upgrades.

7. Paragraph 8 of the Stipulation noted an overall target completion date of December 31, 2025. Due to issues procuring necessary materials and fittings, the temporary stations could not be installed by the end of 2025. As noted above, right of way acquisition, engineering design,

and material procurement has been completed for all remaining temporary stations to be installed. Installations are expected to be completed in February 2026, weather permitting.

WHEREFORE, Spire Missouri respectfully requests that the Commission accept this Quarterly Update.

Respectfully submitted,

/s/ J. Antonio Arias

J. Antonio Arias, MoBar #74475
Director, Associate General Counsel – Regulatory
Spire Missouri Inc.
700 Market Street, 6th Floor
St. Louis, MO 63101
(314) 342-0655
antonio.arias@spireenergy.com

ATTORNEY FOR SPIRE MISSOURI INC.

CERTIFICATE OF SERVICE

I do hereby certify that a true and correct copy of the foregoing document has been sent by electronic mail to all counsel of record on this 26th day of January, 2026.

/s/ J. Antonio Arias
