

**BEFORE THE PUBLIC SERVICE COMMISSION
OF THE STATE OF MISSOURI**

In the Matter of the Application of Union Electric	)	
Company, d/b/a Ameren Missouri, for Permission and	)	
Approval and Certificate of Public Convenience and	)	File No. EA-2024-0237
Necessity Authorizing it to Construct a Simple Cycle	)	
Natural Gas Generation Facility.	)	

**SUBMISSION OF QUARTERLY REPORT
UNDER ¶ 5.d OF STIPULATION AND AGREEMENT**

COMES NOW Union Electric Company d/b/a Ameren Missouri (“Ameren Missouri” or “Company”), and pursuant to ¶ 5.d of the October 1, 2024, Stipulation and Agreement filed in this case and approved by the Commission, hereby submits its Quarterly Progress Report for the 3rd quarter of 2026, as follows:

GE Vernova Combustion Turbines (CT) for units one, two, three, and four have arrived on-site, along with generators (GEN) for units one through four. The engineering, construction, and procurement (EPC) contractor has set units one, two, and three CT and GEN on foundation. The EPC contractor continues exhaust ductwork and air inlet construction on unit two. The fuel oil tanks and the demineralized water tanks are constructed, and painting and installation activities are underway. (See Exhibit A, Construction Schedule, attached). See attached Exhibit B for the current status of permitting efforts.

See below for specific activities completed and plans/specifications received in Q3 2026:

July 2026

- EPC completed foundations for unit 1 Station Service Transformer (SST) foundation, unit 2 Continuous Emissions Monitoring System (CEMs), watermist skid, and electrical building.
- EPC set unit 1 CT and GEN on foundation.
- EPC set unit 1 accessory module
- EPC continues permitting effort with St. Louis County
- EPC started Unit 1 exhaust and air inlet construction.
- EPC mobilized crews for Collector Yard installation and began accepting deliveries

- for Collector Yard poles and grounding materials
- Received Unit 3 CT from GE Vernova and moved to staging area
- EPC completed Unit 4 underground high pressure pipeline testing
- EPC finished administration building foundations
- GE Vernova performed unit 4 CT full speed no load FAT
- Fisher tank hydrotested fuel oil tank B
- EPC completed foundations for transmission line foundation piers

August 2026

- EPC set Unit 2 CT and GEN on foundation.
- EPC has begun administration building masonry.
- Fisher tank began painting fuel oil tank B.
- Fisher tank hydrotested demineralized and service water tanks
- EPC continues permitting effort with St. Louis County. Full MEP and architectural permits approved for administration building, liquid fuel pump building, and plant services building.
- Received Unit 4 generator from GE Vernova and moved to staging area
- EPC set unit 1 excitation and isolation transformers
- EPC completed foundations for unit 3 exhaust stack, accessory module, CEMS, and SST foundation
- EPC completed mat slab foundation for liquid fuel pump building
- EPC received and installed relay house in collector yard
- JF Electric installed transmission line poles

September 2026

- EPC set Unit 3 CT and GEN on foundation
- EPC began Unit 2 exhaust and air inlet construction
- EPC began administration building steel
- EPC received three 138kV breakers, all seven auxiliary generators, and two liquid fuel forwarding pumps on-site
- EPC continues permitting effort with St. Louis County.
- Met with St. Louis County on remaining building permits
- Received Unit 4 CT from GE Vernova and moved to staging area
- EPC poured foundations for Unit LCI Exciter Panel (LEC) / Packaged Electrical & Electronic Control Center (PEECC), electrical building and SST foundation
- EPC set fixators on U4 generator and CT pedestals
- Fisher tank completed fuel oil tank B coating
- GE Vernova performed FAT of unit 4 GEN Protection Panel (GPP)

Respectfully Submitted,

/s/ **James B. Lowery**

James B. Lowery, Mo. Bar #40503

JBL LAW, LLC

9020 S. Barry Rd.

Columbia, MO 65201

Telephone: 573-476-0050

E-Mail: lowery@jbllawllc.com

Wendy K. Tatro, Mo Bar #60261

Director and Assistant General Counsel

Ameren Missouri

1901 Chouteau Avenue

St. Louis, MO 63103

Telephone: (314) 554-3484

Facsimile: (314) 554-4014

E-Mail: AmerenMOService@ameren.com

ATTORNEYS FOR UNION

ELECTRIC COMPANY d/b/a

AMEREN MISSOURI

CERTIFICATE OF SERVICE

The undersigned certifies that true and correct copies of the foregoing was served on counsel for all parties of record via electronic mail (e-mail) on this 19th day of October, 2026.

/s/ James B. Lowery