- **Meter information of all meters, readings and additional info.**

  From Staff DR; No.: MPSC 0005

  Please provide a detailed history of the meters used in providing electric service to [redacted]. For each meter, please provide installation and removal dates, and results of any testing procedures conducted on these meters.

  1/19/2005 – 8/1/2023: Meter# 41001861 was an AMR meter which was retired by UPA during AMI deployment. The meter was not required to be tested.

  8/1/2023 – 3/2/2026: Meter# 71100846 was an AMI meter which was replaced per the customer during the onsite meter test. The meter tested at 99.98% at full load.

```
DSPLY GB     KEY _____                                          ACTIVE
*** POAAS06B ****   29-66     METER COMPLETION/DETAILS   ****    26183    12:35 ***
ACCT NO: 6018108034                                   CSS FLD ORDR # 693911165
ORDER NO   PL TP RECV   ADDRESS
260581990 33 MJ 1320  _____________________________________

MTR# 71100846   CODE: 56000 LOC: 0    DIALS: 6 PH: 1 LOCID: 17576076071
RATE: 622 READ INST:

* * * * * * * * * * *  ELECTRIC METER TEST/INSPECT *  * * * * * * * * * * * * *
TST STD 400536     LL ADJ _    FL ADJ _     HANDS OK? Y/N _     K 000001
                        TST RN1   TST RN2   RESULT
10%  LOAD AS FOUND     100.00    100.00    100.00     AS LEFT    100.00
100% LOAD AS FOUND      99.97     99.98     99.98     AS LEFT     99.98
                     WEIGHTED AVERAGE       99.98
DEMAND AS FOUND   0.00  AS LEFT   0.00
INSTALLATION/INSPECT CT SIZE _____    WIRING OK _    CUST PULSE    0.00 WIRE 0
                      VOLTAGE S1(L1-GRND) ___    S2(L2-GRND) ___     S3 ___
TEST REASON CODE: 98
COMMENTS NO ISSUES FOUND, TALKED TO CUSTOMER AND HE IS STILL UPSET.
         WANTED METER CHANGE. TESTED AND CHANGED METER.
FOLLOWUP REQUIRED? _                          ALL METER INFO COMPLETE?  Y
PF1=HELP      PF2=TOP      PF3=MAIN MENU      PF5=STICKY      PF12=JUMP
```

  3/2/2026: Current Meter# 96044150 was installed per the customer, which tested at 99.96% prior to installation.



Meter Number: 96044150 Company Code: AMEREN - AMEREN

INTEST GRID:

#	Test Device ID	Employee	Test Date	Index Reading	Full Load	Light Load	Power Factor	Cre
1.	R12	c26647 - Kenneth White	2024-01-17 12:48:31 PM	000000	99.96	100.01	100.04	