

FILED³

MAY 11 2006

CT Installation Chronology

Missouri Public
Service Commission

3/15/04: Tentative Agreement on Waltmire land.
3/15/04: Developed substation team.
3/15/04: Work Order submitted for purchase of land.
3/25/04: Land purchase agreement signed (9/24/04 option date).
3/26/04: Air Permit submitted to MoDNR.
4/12/04: SEGA LNTP issued for procurement.
4/21/04: Air Permit submitted from MoDNR to EPA for review.
4/25/04: Warranty on unit 1 expired (negotiating extension).
4/26/04: Target date for Zoning application.
4/26/04: Aquila Board approved Project \$140MM.
5/10/04: Meeting with Harrisonville Administrator (Project details).
5/12/04: Community Meeting in Harrisonville.
5/13/04: Open House at Greenwood.
5/17/04: Special Meeting target date for Zoning.
5/18/04: Investigated North Lake alternate site (proposed by City).
5/19/04: City Council Meeting (Aquila work session presentation).
5/24/04: Blackwell Legal to decide Zoning or Special Use Permit.
5/28/04: Meeting with Rex Rector (house to house visits).
6/01/04: Aquila investigated additional land around site.
6/01/04: Blackwell white paper determining SUP / right-to-build.
6/02/04: SEGA provided Site Re-evaluation study.
6/07/04: City Council Meeting (Home owners work session).
6/09/04: Cass County Fire District annual meeting (presentation).
6/10/04: Meeting with Cass County Commission to provide details.
6/15/04: Meeting with Harrisonville Electrical Superintendent.
6/16/04: Discussed Air Permit for North Lake alternate site.
6/16/04: Special Use Permit filed.
6/22/04: Air Permit Draft sent to Burns & McDonnell for review.
6/23/04: Meeting with Aquila/SEGA and Water District 9.
6/26/04: Air Permit Public Notice.
7/6/04: Contacted by Economic Development that Peculiar has located a site for Aquila to evaluate for the CT Project.
7/07/04: Financial meeting with School Superintendents.
7/07/04: Internal planning session for SUP hearing.
7/13/04: Special Docket Hearing (Cass County Planning Board).
7/19/04: Meeting with Blackwell to determine BZA strategy.-
7/23/04: Glenn Keefe / Dave Kreimer met with Gary Mallory (Cass County).
7/29/04: Air Permit Public Hearing (National Guard Building 7pm).
8/04/04: Gary Clemens met with Todd White (Harrisonville School Supt.).
8/10/04: Met with landowner at Peculiar site (adjacent to compressor station).
8/10/04: SEGA/Burns & McDonnell/Block walked the Peculiar site.
8/10/04: Discussions with Peculiar City Manager: Annexation/Re-Zone.
8/10/04: Leroy Lutes indicated that Peculiar site transmission was clean.

Exhibit No. 40
Case No(s) FD-2006-0309
Date 4-26-06 Rptr EF

8/11/04: SEGA/Burns & McDonnell/Block walked the Raymore site.
8/11/04: Bruce Reed met with Peculiar site land owner (terms reached).
8/11/04: Leroy Lutes met with DOT to discuss Raymore ROW issues.
8/16/04: SEGA site layouts ready for Burns & McDonnell to address permit.
8/19/04: Keefe, Rooney, Dawson met with School Superintendent (Peculiar).
8/20/04: Fuel conference call (Krepps, Lutes, GSS, EPC, others).
8/21/04: Peculiar Council Work Session (Aquila Presentation, Greenwood tour).
8/21/04: Peculiar has a letter ready to send to Annex the road and property.
8/27/04: Met with Good/Otis and Dawson, discussed Raymore parcel and price.
8/30/04: Environmental ready to submit air permit application.
9/2/04: The closest homeowner at the Raymore site toured Greenwood.
9/3/04: Complete GeoTech at Peculiar.
9/3/04: Contract delivered to Bremer. Expect Legal review 9/7/04.
9/7/04: Peculiar City Council passed a resolution to support the project and approve the \$150MM economic package.
9/7/04: PSC Notification of Project.
9/7/04: Steve Murray to make notifications.
9/8/04: Placed transmission pole order.
9/8/04: Complete Contract on land purchase.
9/8/04: Effertz land for Substation (discussion meeting).
9/9/04: Chapter 100 pre-meeting: Armstrong, Rooney, Hedrick; will add Denny.
9/10/04: Bremer signed contract.
9/10/04: Air Permit assignment application.
9/10/04: Chapter 100 negotiations (Sid Douglas/Davis Rooney/Randy Miller).
9/14/04: Chamber of Commerce (Community Meeting).
9/15/04: Open House (Greenwood).
9/15/04: Effertz/ Barber Meeting.
9/21/04: Chapter 100 meeting with City representatives.
9/25/04: Mayors Breakfast (to gain support for the project).
9/27/04: Water coordination with District 7.
9/28/04: Chapter 100 follow-up meeting with the City.
9/28/04: Board of Aldermen Meeting (Harper Road Annexation 1st Reading).
10/1/04: Greenwood Tour (7 surrounding home owners).
10/4/04: Receive Grading Permit notification from County.
10/8/04: Joint Session advertised locally for 10/26 meeting.
10/11/04: Award Civil Work.
10/11/04: Public Information Meeting in Peculiar.
10/12/04: Greenwood Open House.
10/14/04: Mobilized South Harper Site, began grading.
10/19/04: Board of Aldermen 1st reading on Bremer (passed 6-0).
10/19/04: Board of Aldermen 2nd reading on Road (tabled).
10/21/04: Aquila/SEGA prepared Development Plan.
10/22/04: Air Permit Public Notice.
10/23/04: City Council Special Meeting (annexation-no, Chapter 100-yes).
11/05/04: Meeting with Cass County/Peculiar (Stamm, Keefe, Bailey, Thompson, Fisher, Mallory, Moore).

11/08/04: Opposition filed suit against the City to stop Chapter 100.
11/10/04: Meeting with Ray-Pec School Superintendent.
11/15/04: Opposition filed suit against Aquila to stop power plant.
11/22/04: Air Permit Hearing (Peculiar).
12/02/04: County filed suit against Aquila for TRO and Injunction.
12/02/04: Cass County cancelled a meeting set for this date.
12/03/04: Building Permit submitted to Cass County.
12/06/04: PSC Chapter 100 Notification.
12/07/04: Aquila/County/Opposition Attorneys meeting with Judge Dandurand.
12/07/04: AZCO awarded installation contract.
12/07/04: Board of Aldermen approved Economic Development Package.
12/08/04: Construction Trailers mobilized to site.
12/10/04: Peculiar meeting with Judge Dandurand.
12/14/04: AZCO/Siemens/SEGA/Aquila Kick Off meeting.
12/21/04: City of Peculiar met with Judge Dandurand (ruled in favor of City).
12/28/04: Peculiar Board of Aldermen approved Chapter 100 Documents.
12/29/04: Received Air Permit Assignment from MoDNR.
1/5-6/05: Hearing with Judge Dandurand (ruled against Aquila).
1/14/05: Lin Appling with PSC visited Greenwood & South Harper.
1/19/05: Obtained building permits for temp power and Capital Electric Building.
1/19/05: Keith Stamm in Jefferson City (PSC) items.
1/20/05: Tested Southern Star Compressor Station for suitability.
1/24/05: Substation: ground grid and duct bank (conduit) installation begins.
1/26/05: Fire Pipe fabrication/installation.
1/27/05: Reviewed Heavy Haul details with Robert Leeper (Cass County).
2/03/05: Water District 7 installed meter Vault.
2/10-11/05: Set poles for permanent power (Osage and Aquila).
2/14/05: Appeal Brief filing.
2/15/05: Major concrete pour (unit 3 foundation).
2/22/05: Major concrete pour (unit 2 foundation).
2/28/05: Major concrete pour (unit 1 foundation).
3/03/05: Unit 3 Generator set on foundation.
3/10/05: Unit 3 Turbine set on foundation.
3/14/05: Respondent's brief due.
3/15/05: PSC Public Hearing in Harrisonville.
3/21/05: Appellant's brief due.